

ID	WBS	Task Name	Duration	Start	Finish	1st Half		1st Half		1st Half		1st
						Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Q
1	1	<b>Complete Project</b>	<b>1917 days</b>	<b>Mon 3/3/08</b>	<b>Tue 7/7/15</b>							
2	1.2	<b>Environmental Studies (Pre-TIGER)</b>	242 days	Thu 6/2/11	Fri 5/4/12							
3	1.1	<b>Design Engineering</b>	<b>1338 days</b>	<b>Mon 3/3/08</b>	<b>Wed 4/17/13</b>							
4	1.1.1	Preliminary Engineering	1100 days	Mon 3/3/08	Fri 5/18/12							
5	1.1.2	Submit Plans to R/W	1 day	Mon 5/21/12	Mon 5/21/12							
6	1.1.3	Authorize Funds for R/W Acquisition	1 day	Tue 5/22/12	Tue 5/22/12							
7	1.1.4	Final Design (Incorporating R/W changes into plans)	236 days	Tue 5/22/12	Tue 4/16/13							
8	1.1.5	Final PS&E Submission to Office Engr (ODOT)	1 day	Wed 4/17/13	Wed 4/17/13							
9	1.3	<b>Acquisition of Required R/W &amp; Utility Relocation</b>	<b>344 days</b>	<b>Wed 5/23/12</b>	<b>Mon 9/16/13</b>							
10	1.3.1	R/W Mapping, Appraisal & Acquisition	251 days	Wed 5/23/12	Wed 5/8/13							
11	1.3.2	Utility Relocation	251 days	Mon 10/1/12	Mon 9/16/13							
12	1.4	<b>Construction Letting Process</b>	<b>15 days</b>	<b>Tue 9/17/13</b>	<b>Mon 10/7/13</b>							
13	1.4.1	Prepare & send to FHWA; Auth by FHWA	7 days	Tue 9/17/13	Wed 9/25/13							
14	1.4.2	Let Project -Advertise & Conduct Pre-Bid and Bid Mtgs	8 days	Thu 9/26/13	Mon 10/7/13							
15	1.5	<b>Award</b>	<b>31 days</b>	<b>Tue 10/8/13</b>	<b>Tue 11/19/13</b>							
16	1.5.1	Award Project	11 days	Tue 10/8/13	Tue 10/22/13							
17	1.5.2	Commission Approval	20 days	Wed 10/23/13	Tue 11/19/13							
18	1.6	<b>Construction of the Project</b>	<b>352 days</b>	<b>Mon 3/3/14</b>	<b>Tue 7/7/15</b>							

Project: US-70 Valliant Through To Date: Mon 3/12/12	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

ID	WBS	Task Name	Duration	Start	Finish	1st Half		1st Half		1st Half		1st Half		1st Half		1st Half					
						Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1				
1	1	Complete Project	1917 days	Mon 3/3/08	Tue 7/7/15																
2	1.2	Environmental Studies (Pre-TIGER)	242 days	Thu 6/2/11	Fri 5/4/12																
3	1.1	Design Engineering	1338 days	Mon 3/3/08	Wed 4/17/13																
4	1.1.1	Preliminary Engineering	1100 days	Mon 3/3/08	Fri 5/18/12																
5	1.1.2	Submit Plans to R/W	1 day	Mon 5/21/12	Mon 5/21/12																
6	1.1.3	Authorize Funds for R/W Acquisition	1 day	Tue 5/22/12	Tue 5/22/12																
7	1.1.4	Final Design (Incorporating R/W changes into plans)	236 days	Tue 5/22/12	Tue 4/16/13																
8	1.1.5	Final PS&E Submission to Office Engr (ODOT)	1 day	Wed 4/17/13	Wed 4/17/13																
9	1.3	Acquisition of Required R/W & Utility Relocation	344 days	Wed 5/23/12	Mon 9/16/13																
10	1.3.1	R/W Mapping, Appraisal & Acquisition	251 days	Wed 5/23/12	Wed 5/8/13																
11	1.3.2	Utility Relocation	251 days	Mon 10/1/12	Mon 9/16/13																
12	1.4	Construction Letting Process	15 days	Tue 9/17/13	Mon 10/7/13																
13	1.4.1	Prepare & send to FHWA; Auth by FHWA	7 days	Tue 9/17/13	Wed 9/25/13																
14	1.4.2	Let Project -Advertise & Conduct Pre-Bid and Bid Mtgs	8 days	Thu 9/26/13	Mon 10/7/13																
15	1.5	Award	31 days	Tue 10/8/13	Tue 11/19/13																
16	1.5.1	Award Project	11 days	Tue 10/8/13	Tue 10/22/13																
17	1.5.2	Commission Approval	20 days	Wed 10/23/13	Tue 11/19/13																
18	1.6	Construction of the Project	352 days	Mon 3/3/14	Tue 7/7/15																

Project: US-70 Valliant Through To  
Date: Mon 3/12/12

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			

Page 2