

I-244 / Arkansas River Multi-Modal Bridge

ID	WBS	Task Name	Cost	Duration	Start	Finish	Predecessors	2009												2010												2011											
								3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter					
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
1	1	Complete Project	\$131,970,000.00	686 days	Wed 7/1/09	Wed 2/15/12		[Gantt Chart showing project summary bar from 7/1/09 to 2/15/12]																																			
2	1.1	Preliminary Engineering	\$240,000.00	33 days	Wed 7/1/09	Fri 8/14/09		[Gantt Chart showing task bar from 7/1/09 to 8/14/09]																																			
3	1.1.1	Conceptual Design	\$0.00	33 days	Wed 7/1/09	Fri 8/14/09		[Gantt Chart showing task bar from 7/1/09 to 8/14/09]																																			
4	1.1.2	Functional Plans	\$0.00	33 days	Wed 7/1/09	Fri 8/14/09	3SS	[Gantt Chart showing task bar from 7/1/09 to 8/14/09]																																			
5	1.1.3	LRT Track & Bridge Design Criteria Report	\$0.00	33 days	Wed 7/1/09	Fri 8/14/09	3SS	[Gantt Chart showing task bar from 7/1/09 to 8/14/09]																																			
6	1.2	Environmental Studies	\$50,000.00	91 days	Mon 8/17/09	Mon 12/21/09	2	[Gantt Chart showing task bar from 8/17/09 to 12/21/09]																																			
7	1.2.1	Conduct Environmental Studies	\$0.00	30 days	Mon 8/17/09	Fri 9/25/09	2	[Gantt Chart showing task bar from 8/17/09 to 9/25/09]																																			
8	1.2.2	Prepare NEPA Documentation	\$0.00	60 days	Mon 9/28/09	Fri 12/18/09	7	[Gantt Chart showing task bar from 9/28/09 to 12/18/09]																																			
9	1.2.3	FHWA Approves NEPA Document	\$0.00	1 day	Mon 12/21/09	Mon 12/21/09	8	[Gantt Chart showing milestone diamond at 12/21/09]																																			
10	1.3	Final Engineering and PS&E	\$3,855,000.00	165 days	Tue 9/1/09	Mon 4/19/10	2FS+11 days	[Gantt Chart showing task bar from 9/1/09 to 4/19/10]																																			
11	1.3.1	Contracting Process	\$0.00	23 days	Tue 9/1/09	Thu 10/1/09	2FS+11 days	[Gantt Chart showing task bar from 9/1/09 to 10/1/09]																																			
12	1.3.2	Survey	\$0.00	23 days	Fri 10/2/09	Tue 11/3/09	11	[Gantt Chart showing task bar from 10/2/09 to 11/3/09]																																			
13	1.3.3	Hydrology & Hydraulic Design	\$0.00	13 days	Wed 11/4/09	Fri 11/20/09	12	[Gantt Chart showing task bar from 11/4/09 to 11/20/09]																																			
14	1.3.4	Construction Plans for R/W Submission	\$0.00	30 days	Mon 11/23/09	Fri 1/1/10	13	[Gantt Chart showing task bar from 11/23/09 to 1/1/10]																																			
15	1.3.5	Submit Construction Plans to R/W	\$0.00	1 day	Mon 1/4/10	Mon 1/4/10	14	[Gantt Chart showing milestone diamond at 1/4/10]																																			
16	1.3.6	Authorize Funds for R/W Acquisition	\$0.00	1 day	Mon 1/4/10	Mon 1/4/10	6,14	[Gantt Chart showing milestone diamond at 1/4/10]																																			
17	1.3.7	Final Design	\$0.00	75 days	Mon 1/4/10	Fri 4/16/10	6,14	[Gantt Chart showing task bar from 1/4/10 to 4/16/10]																																			
18	1.3.8	Final PS&E Submission	\$0.00	1 day	Mon 4/19/10	Mon 4/19/10	17	[Gantt Chart showing milestone diamond at 4/19/10]																																			
19	1.4	Acquisition of Additional Required R/W	\$250,000.00	75 days	Tue 1/5/10	Mon 4/19/10	15,16	[Gantt Chart showing task bar from 1/5/10 to 4/19/10]																																			
20	1.4.1	R/W Mapping	\$0.00	20 days	Tue 1/5/10	Mon 2/1/10	15,16	[Gantt Chart showing task bar from 1/5/10 to 2/1/10]																																			
21	1.4.2	R/W Appraisal	\$0.00	15 days	Tue 2/2/10	Mon 2/22/10	20	[Gantt Chart showing task bar from 2/2/10 to 2/22/10]																																			
22	1.4.3	R/W Acquisition	\$0.00	39 days	Tue 2/23/10	Fri 4/16/10	21	[Gantt Chart showing task bar from 2/23/10 to 4/16/10]																																			
23	1.4.4	Legal Entry	\$0.00	1 day	Mon 4/19/10	Mon 4/19/10	22	[Gantt Chart showing milestone diamond at 4/19/10]																																			
24	1.5	Construction Letting Process	\$0.00	55 days	Tue 4/20/10	Mon 7/5/10	18,23	[Gantt Chart showing task bar from 4/20/10 to 7/5/10]																																			
25	1.5.1	Letting Process	\$0.00	47 days	Tue 4/20/10	Wed 6/23/10	18,23	[Gantt Chart showing task bar from 4/20/10 to 6/23/10]																																			
26	1.5.2	Construction Letting	\$0.00	1 day	Thu 6/24/10	Thu 6/24/10	25	[Gantt Chart showing milestone diamond at 6/24/10]																																			
27	1.5.3	Construction Contract Award	\$0.00	1 day	Mon 7/5/10	Mon 7/5/10	26FS+6 days	[Gantt Chart showing milestone diamond at 7/5/10]																																			
28	1.6	Construction and Construction Management	\$127,575,000.00	411 days	Wed 7/21/10	Wed 2/15/12	10,19	[Gantt Chart showing task bar from 7/21/10 to 2/15/12]																																			
29	1.6.1	South Bound Bridge	\$72,417,000.00	260 days	Wed 7/21/10	Tue 7/19/11	27FS+11 days	[Gantt Chart showing task bar from 7/21/10 to 7/19/11]																																			
30	1.6.2	North Bound Bridge	\$43,920,000.00	150 days	Wed 7/20/11	Tue 2/14/12	29	[Gantt Chart showing task bar from 7/20/11 to 2/14/12]																																			
31	1.6.3	Track Work & Bicycle / Pedestrian Improvements	\$11,238,000.00	60 days	Wed 11/23/11	Tue 2/14/12	29,30FF	[Gantt Chart showing task bar from 11/23/11 to 2/14/12]																																			
32	1.6.4	Construction Complete	\$0.00	1 day	Wed 2/15/12	Wed 2/15/12	30,31	[Gantt Chart showing milestone diamond at 2/15/12]																																			

Project: I-244 Project Schedule
Date: Fri 8/21/09

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			