

CONSTRUCTION REPORT
COMPILED BY
CONSTRUCTION ENGINEER
BY COUNTY



OKLAHOMA
Transportation

Period Covered In Report
May 01, 2025 to May 31, 2025

**STATE OF OKLAHOMA
DEPARTMENT OF TRANSPORTATION
TABLE OF CONTENTS**

ACTIVITY SUMMARY AND STATUS REPORT	3
CONTRACTS COMPLETED - FINAL ESTIMATE NOT PROCESSED	4
CONTRACTS UNDER CONSTRUCTION	32
CONTRACTS AWARDED - NTP NOT PROCESSED	122
CONTRACTS LET	123
ODOT RESIDENCY DIRECTORY	129

**STATE OF OKLAHOMA
DEPARTMENT OF TRANSPORTATION**

Activity for Month of May 2025

	Number of Contracts	Contract Amount	Amount Paid
CONTRACTS FINALED	24	\$ 105,180,714.21	\$ 107,322,702.74
CONTRACTS COMPLETED	15	\$ 173,785,884.84	\$ 183,480,612.06
NTP ISSUED	25	\$ 92,293,497.58	\$ 0.00
CONTRACTS LET, TO BE AWARDED	28	\$ 92,135,300.48	\$ 0.00
CONTRACTS DEFERRED, TO BE AWARDED	1	\$ 1,463,048.35	\$ 0.00

Status of Construction Projects as of May 31, 2025

	Number of Contracts	Contract Amount	Amount Paid
CONTRACTS COMPLETED, FINAL ESTIMATE NOT PROCESSED	178	\$ 1,575,657,934.96	\$ 1,626,028,961.12
CONTRACTS UNDER CONSTRUCTION	342	\$ 3,347,063,257.17	\$ 2,010,494,369.28
CONTRACTS AWARDED, NTP NOT PROCESSED	29	\$ 93,598,348.83	\$ 0.00
TOTAL	549	\$ 5,016,319,540.96	\$ 3,636,523,330.40

**Status of Construction Projects Without Work Order
as of May 31, 2025**

	Number of Contracts	Contract Amount	Amount Paid
CONTRACTS LET, TO BE AWARDED	28	\$ 92,135,300.48	\$ 0.00
CONTRACTS DEFERRED, TO BE AWARDED	1	\$ 1,463,048.35	\$ 0.00
TOTAL	29	\$ 93,598,348.83	\$ 0.00

County: ADAIR**Commissioner District: 1**

33963(04) **Contract:** 230322 **COUNTY ROAD** **Residency:** 01017 **BRIDGE AND APPROACHES COUNTY ROAD (CHEWEY ROAD): OVER LUNA BRANCH, 3.4 MILES EAST OF THE CHEROKEE COUNTY LINE NEAR CHEWEY. PROJECT LENGTH = 0.269 MILES**

STP-201C(059)CI **CIRCUIT ENGINEERING DISTRICT #2**

Contractor: C3 CONSTRUCTION, INC.
Engineer: PULLIAM, D. NEIL JR.
Contract Amount: \$ 1,353,581.93
Letting Date: 16 November 2023

Completion Date: 17 January 2025
Final Est Submitted:

County: ATOKA**Commissioner District: 2**

36347(04) **Contract:** 240072 **US-69** **Residency:** 02400 **RESURFACE (ASPHALT) US-69 (NORTHBOUND ONLY): FROM 5.7 MILES NORTH OF THE SH-43 WEST JUNCTION, EXTEND NORTH NEAR STRINGTOWN. PROJECT LENGTH = 5.51 MILES**

NHPP-013N(227)3P **MCALESTER RESIDENCY**

Contractor: THE CUMMINS CONSTRUCTION CO., INC.
Engineer: GREER, RANDALL DONALL
Contract Amount: \$ 1,940,832.95
Letting Date: 11 April 2024

Completion Date: 01 September 2024
Final Est Submitted:

County: BEAVER**Commissioner District: 6**

35417(04) **Contract:** 240023 **COUNTY ROAD** **Residency:** 06100 **PAVEMENT REHABILITATION (ASPHALT) COUNTY ROAD (EW-10/BEAVER ROAD): FROM THE SH-23/US-270 JUNCTION, EXTEND WEST NEAR BEAVER. PROJECT LENGTH = 7.027 MILES**

STP-204C(042)CI **BUFFALO RESIDENCY**

Contractor: THE CUMMINS CONSTRUCTION CO., INC.
Engineer: EMBREE, JERRY
Contract Amount: \$ 6,624,690.28
Letting Date: 08 February 2024

Completion Date: 13 March 2025
Final Est Submitted:

County: BECKHAM**Commissioner District: 5**

26999(04) **Contract:** 220339 **SH-34** **Residency:** 05023 **GRADE, DRAIN, SURFACE, AND BRIDGE SH-34: FROM 5.1 MILES SOUTH OF THE SH-55 JUNCTION, EXTEND NORTH NEAR CARTER. PROJECT LENGTH = 2.374 MILES**

STP-205C(061)PM **FREESE & NICHOLS, INC.**

Contractor: SEWELL BROS., INC.
Engineer: GREEN, PAUL D.
Contract Amount: \$ 16,489,407.32
Letting Date: 22 December 2022

Completion Date: 29 October 2024
Final Est Submitted:

County: BLAINE**Commissioner District: 5**

27913(11) **Contract:** 200339 **SH-3** **Residency:** 05023 **WIDEN AND RESURFACE SH-3: FROM 5.0 MILES EAST OF THE US-270 JUNCTION, EXTEND EAST NEAR WATONGA. PROJECT LENGTH = 6.463 MILES**

NHPP-017N(261)PM **FREESE & NICHOLS, INC.**

Contractor: CORNELL CONSTRUCTION COMPANY, INC.
Engineer: GREEN, PAUL D.
Contract Amount: \$ 11,583,458.26
Letting Date: 19 November 2020

Completion Date: 27 November 2023
Final Est Submitted: 28 May 2025

County: BRYAN**Commissioner District: 2**

31855(04) NHPP-207N(085)FP	Contract: 190145 US-69	Residency: 02300 MADILL RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE US-69: FROM 4.5 MILES SOUTHWEST OF THE US-70 INTERCHANGE, EXTEND NORTHEAST NEAR CALERA. PROJECT LENGTH = 4.086 MILES
Contractor: Engineer: Contract Amount: Letting Date:	DUIT CONSTRUCTION COMPANY, INC. PRITCHETT, BRETT \$ 152,700,219.12 25 July 2019	Completion Date: Final Est Submitted:	13 May 2025
34363(04) SSP-013N(203)PM	Contract: 220082 US-69	Residency: 02300 MADILL RESIDENCY	RESURFACE (ASPHALT) US-69: FROM 1.0 MILE NORTH OF THE SH-78 INTERCHANGE, EXTEND NORTHEAST NEAR DURANT. PROJECT LENGTH = 8.00 MILES
Contractor: Engineer: Contract Amount: Letting Date:	OVERLAND CORPORATION PRITCHETT, BRETT \$ 5,887,289.70 17 March 2022	Completion Date: Final Est Submitted:	09 May 2023
36346(04) STP-207B(116)3P	Contract: 230068 SH-78	Residency: 02300 MADILL RESIDENCY	RESURFACE (ASPHALT) SH-78: FROM MAIN STREET, EXTEND NORTH IN DURANT. PROJECT LENGTH = 5.20 MILES
Contractor: Engineer: Contract Amount: Letting Date:	THE CUMMINS CONSTRUCTION CO., INC. PRITCHETT, BRETT \$ 1,729,602.50 16 February 2023	Completion Date: Final Est Submitted:	08 September 2023

County: CADDO**Commissioner District: 7**

12571(08) STP-208B(091)PM/SSP-008B	Contract: 200273 US-62	Residency: 07300 ANADARKO RESIDENCY	GRADE, DRAIN, AND SURFACE US-62: FROM THE SH-19 JUNCTION, EXTEND NORTH IN APACHE. PROJECT LENGTH = 6.518 MILES
Contractor: Engineer: Contract Amount: Letting Date:	OVERLAND CORPORATION KNIGHT, REESE \$ 16,187,405.23 17 September 2020	Completion Date: Final Est Submitted:	05 February 2024
24094(04) STP-108B(166)PM	Contract: 210072 SH-9	Residency: 07003 CEC CORPORATION	GRADE, DRAIN, SURFACE, AND BRIDGE SH-9: FROM 2.4 MILES SOUTH OF THE SH-146 JUNCTION, EXTEND SOUTHEAST NEAR FORT COBB. PROJECT LENGTH = 6.022 MILES
Contractor: Engineer: Contract Amount: Letting Date:	OVERLAND CORPORATION COVALT, GEOFFREY H \$ 20,973,713.87 18 March 2021	Completion Date: Final Est Submitted:	31 May 2024
34385(04) STP-208C(106)AD	Contract: 230166 SH-152	Residency: 07300 ANADARKO RESIDENCY	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) SH-152: FROM N APACHE AVENUE, EXTEND EAST IN BINGER. PROJECT LENGTH = 0.07 MILE
Contractor: Engineer: Contract Amount: Letting Date:	PARATHON CONSTRUCTION, LLC KNIGHT, REESE \$ 346,237.00 20 April 2023	Completion Date: Final Est Submitted:	04 June 2025

County: CANADIAN**Commissioner District: 4**

24237(10) STP-209F(118)PM	Contract: 240136 MULTIPLE LOCATIONS	Residency: 04026 STANDARD TESTING	JOINT SEAL/REPAIR SH-4/SH-108/SOONER ROAD NORTHBOUND: AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.00 MILES
Contractor: Engineer: Contract Amount: Letting Date:	BUILT RIGHT CONSTRUCTION, LLC ROBERTS, COLTON \$ 994,172.23 13 June 2024	Completion Date: Final Est Submitted:	08 November 2024

County: CARTER**Commissioner District: 7**

35579(04) STP-210B(105)PM	Contract: 230325 US-70	Residency: 07026 STANDARD TESTING	SAFETY IMPROVEMENT (INTERSECTION) US-70: AT THE SH-76 JUNCTION. 3.3 MILES WEST OF THE US- 70A JUNCTION NEAR WILSON. PROJECT LENGTH = 1.251 MILES
Contractor: Engineer:	OVERLAND CORPORATION ROBERTS, COLTON		
Contract Amount:	\$ 1,577,538.50	Completion Date:	21 October 2024
Letting Date:	14 March 2024	Final Est Submitted:	08 May 2025

35805(04) NHPP-210N(108)PM	Contract: 240006 US-77	Residency: 07200 ARDMORE RESIDENCY	GRADE, DRAIN AND BRIDGE US- 77/CITY STREET (NORTH COMMERCE STREET): FROM 6TH AVENUE, EXTEND NORTH IN THE CITY OF ARDMORE. PROJECT LENGTH: 0.212 MILES
Contractor: Engineer:	HASKELL LEMON GROUP, LLC OLGUIN, JOSUE		
Contract Amount:	\$ 2,151,126.90	Completion Date:	10 March 2025
Letting Date:	11 January 2024	Final Est Submitted:	

County: CHEROKEE**Commissioner District: 1**

32105(04) NHPP-211N(062)PM	Contract: 220280 US-62	Residency: 01200 SALLISAW RESIDENCY	INTERSECTION MODIFICATION US-62: FROM 0.2 MILES SOUTH OF THE SH-82 JUNCTION, EXTEND NORTH NEAR TAHLEQUAH. PROJECT LENGTH = 1.429 MILES
Contractor: Engineer:	BECCO CONTRACTORS, INC. WOODY, DAVID W.		
Contract Amount:	\$ 5,797,000.00	Completion Date:	12 February 2024
Letting Date:	15 September 2022	Final Est Submitted:	

County: CLEVELAND**Commissioner District: 3**

20266(11) STP-214B(103)PM	Contract: 210045 SH-9	Residency: 03021 OLSSON ASSOCIATES	GRADE, DRAIN, SURFACE, AND BRIDGE SH-9: FROM 72ND AVENUE, EXTEND EAST IN NORMAN. PROJECT LENGTH = 3.042 MILES
Contractor: Engineer:	T.J. CAMPBELL CONSTRUCTION COMPANY BUCK, MATTHEW WAYNE		
Contract Amount:	\$ 15,770,948.94	Completion Date:	07 July 2023
Letting Date:	18 February 2021	Final Est Submitted:	

31129(04) CIRB-214C(105)RB	Contract: 210010 COUNTY ROAD	Residency: 03010 ATKINS	GRADE, DRAIN, AND SURFACE COUNTY ROAD (156TH AVENUE S.E./NS- 325): FROM MAGUIRE ROAD, EXTEND NORTH NEAR ETOWAH. PROJECT LENGTH = 3.742 MILES
Contractor: Engineer:	T.J. CAMPBELL CONSTRUCTION COMPANY REED, LUCAS COLE		
Contract Amount:	\$ 4,208,829.61	Completion Date:	20 June 2023
Letting Date:	21 January 2021	Final Est Submitted:	

35321(04) STP-214B(129)AG	Contract: 220338 CITY STREET	Residency: 03010 ATKINS	RESURFACE (A.C. AND P.C.) AND STREETSCAPE CITY STREET (PORTER AVENUE): FROM ROBINSON STREET, EXTEND SOUTH IN THE CITY OF NORMAN. PROJECT LENGTH = 1.063 MILES
Contractor: Engineer:	SAC SERVICES, INC. REED, LUCAS COLE		
Contract Amount:	\$ 4,520,118.90	Completion Date:	31 March 2025
Letting Date:	20 October 2022	Final Est Submitted:	

35323(04) STP-214D(125)AG	Contract: 220313 CITY STREET	Residency: 03022 SMITH ROBERTS BALDISCHWILER, LLC (SRB)	GRADE, DRAIN, SURFACE AND BRIDGE CITY STREET (JAMES GARNER AVENUE): FROM FLOOD AVENUE, EXTEND SOUTHEAST IN THE CITY OF NORMAN. PROJECT LENGTH = 0.912 MILE
Contractor: Engineer:	REDLANDS CONTRACTING, LLC RAYMOND, GEORGE T.		
Contract Amount:	\$ 7,820,546.33	Completion Date:	07 February 2025
Letting Date:	20 October 2022	Final Est Submitted:	

County: CLEVELAND**Commissioner District: 3**

36461(04) **Contract: 230295** I-35
HSIPG-3500(364)TR

Residency: 03018
BENCHMARK CONSTRUCTION
SERVICES, LLC

SAFETY IMPROVEMENTS
(DELINEATION AND WRONG WAY
COUNTER MEASURES) I-35; FROM THE
TEXAS STATE LINE, EXTEND NORTH TO
THE OKLAHOMA COUNTY LINE.
PROJECT LENGTH = 120.7 MILES

Contractor: ACTION SAFETY SUPPLY CO., LLC
Engineer: WILLIAMS, BOBBY RAY
Contract Amount: \$ 4,631,766.06
Letting Date: 12 October 2023

Completion Date: 03 February 2025
Final Est Submitted:

County: COAL**Commissioner District: 3**

34118(04) **Contract: 240157** CITY STREET
TAP-215N(054)TP
Contractor: SCHIRALLI CONSTRUCTION CORP.
Engineer: RUSSELL, JULIE ANNE
Contract Amount: \$ 441,560.01
Letting Date: 11 July 2024

Residency: 03100
ADA RESIDENCY

PEDESTRIAN IMPROVEMENTS
(SIDEWALKS) CITY STREET (SOUTH
BROADWAY): FROM CHERRY AVENUE,
EXTEND SOUTH IN COALGATE.
PROJECT LENGTH = 1.214 MILES

Completion Date: 31 May 2025
Final Est Submitted:

County: COMANCHE**Commissioner District: 7**

32988(04) **Contract: 230326** CITY STREET
TAP-216N(111)TP
Contractor: HASKELL LEMON GROUP, LLC
Engineer: LAWSON, BRYCE
Contract Amount: \$ 2,415,000.00
Letting Date: 16 November 2023

Residency: 07100
DUNCAN RESIDENCY

PEDESTRIAN BRIDGE AND SIDEWALK
CITY STREET (E GORE BOULEVARD):
FROM 0.2 MILES WEST OF I-44, EXTEND
EAST IN LAWTON. PROJECT LENGTH =
0.35 MILES

Completion Date: 01 April 2025
Final Est Submitted:

County: COTTON**Commissioner District: 7**

28804(04) **Contract: 220366** SH-5
STP-217C(049)PM
Contractor: FRONTIER BRIDGE, INC.
Engineer: LAWSON, BRYCE
Contract Amount: \$ 12,790,412.51
Letting Date: 22 December 2022

Residency: 07100
DUNCAN RESIDENCY

GRADE, DRAIN, SURFACE, AND BRIDGE
SH-5: FROM 3.9 MILES SOUTHEAST OF
THE SH-65 JUNCTION, EXTEND EAST
NEAR TEMPLE. PROJECT LENGTH =
2.101 MILES

Completion Date: 17 May 2024
Final Est Submitted:

29596(04) **Contract: 230047** US-70
STP-217C(054)PM
Contractor: FRONTIER BRIDGE, INC.
Engineer: LAWSON, BRYCE
Contract Amount: \$ 4,224,743.72
Letting Date: 09 February 2023

Residency: 07100
DUNCAN RESIDENCY

BRIDGE AND APPROACHES US-70:
OVER WHISKEY CREEK, 2.9 MILES
WEST OF THE JEFFERSON COUNTY
LINE. PROJECT LENGTH = 0.320 MILE

Completion Date: 31 July 2024
Final Est Submitted:

County: CRAIG**Commissioner District: 8**

28530(04) **Contract: 230149** COUNTY
CIRB-218C(108)RB ROAD
Contractor: B & B BRIDGE COMPANY, LLC
Engineer: KING, STEPHEN
Contract Amount: \$ 3,679,218.38
Letting Date: 15 June 2023

Residency: 08003
CEC CORPORATION

BRIDGE AND APPROACHES COUNTY
ROAD (NS-429): OVER BIG CREEK, 2.1
MILES SOUTH OF THE KANSAS STATE
LINE NEAR WELCH. PROJECT LENGTH =
0.600 MILES

Completion Date: 07 November 2024
Final Est Submitted:

County: CRAIG**Commissioner District: 8**

30101(04)	Contract: 230313	COUNTY ROAD	Residency: 08020	BRIDGE AND APPROACHES COUNTY ROAD (EW-300): OVER LOCUST CREEK, 2.1 MILES EAST OF THE SH-82 JUNCTION NEAR VINITA. PROJECT LENGTH = 0.159 MILES
STP-218C(110)CI	Contractor: WYATT CONTRACTING, INC.			
	Engineer: TIFFANY, DOUGLAS LEE			
Contract Amount:	\$ 736,021.58			Completion Date: 29 January 2025
Letting Date:	19 October 2023			Final Est Submitted:

County: CREEK**Commissioner District: 8**

28681(04)	Contract: 210310	COUNTY ROAD	Residency: 08001	BRIDGE AND APPROACHES COUNTY ROAD (NS-370): OVER DEEP FORK RIVER AND OVERFLOWS, 1.6 MILES WEST OF SH-48 NEAR GYPSY. PROJECT LENGTH = 0.567 MILES
STP-219D(086)CI	Contractor: H & H BRIDGE COMPANY			
	Engineer: KRIEWALL, KEVIN A.			
Contract Amount:	\$ 3,946,711.98			Completion Date: 03 June 2024
Letting Date:	17 March 2022			Final Est Submitted:

30473(04)	Contract: 230189	COUNTY ROAD	Residency: 08020	BRIDGE AND APPROACHES COUNTY ROAD (WEST 73RD STREET): OVER LITTLE SALT CREEK, 0.1 MILES EAST OF THE SH-48 JUNCTION NEAR MANNFORD. PROJECT LENGTH = 0.147 MILES
STP-219D(109)CI	Contractor: PARADIGM CONSTRUCTION & ENGINEERING, INC			
	Engineer: TIFFANY, DOUGLAS LEE			
Contract Amount:	\$ 1,264,726.00			Completion Date: 17 June 2024
Letting Date:	08 June 2023			Final Est Submitted:

33826(04)	Contract: 230264	SH-97	Residency: 08400	SAFETY IMPROVEMENT (J-TURN) SH-97: AT THE INTERSECTION OF 81ST STREET SOUTH IN THE CITY OF SAPULPA. PROJECT LENGTH = 0.644 MILES
NHPP-219N(094)PM	Contractor: GRADE LINE CONSTRUCTION, LLC			
	Engineer: MORTON, ALEXANDER WAYNE			
Contract Amount:	\$ 2,274,943.62			Completion Date: 25 October 2024
Letting Date:	14 September 2023			Final Est Submitted:

County: CUSTER**Commissioner District: 5**

32999(04)	Contract: 210272	CITY STREET	Residency: 05100	PEDESTRIAN IMPROVEMENTS (DOWNTOWN STREETScape AND SIDEWALKS) CITY STREET (MAIN STREET): FROM FRISCO STREET, EXTEND NORTH IN THE CITY OF THOMAS. PROJECT LENGTH = 0.6279 MILE
TAP-220D(070)TP/TAP-220F	Contractor: SCHIRALLI CONSTRUCTION CORP.			
	Engineer: SAWYER, DAX C.			
Contract Amount:	\$ 1,522,449.56			Completion Date: 28 February 2025
Letting Date:	14 October 2021			Final Est Submitted:

County: DELAWARE**Commissioner District: 8**

36462(04)	Contract: 240169	MULTIPLE LOCATIONS	Residency: 08026	SAFETY IMPROVEMENT (CURVE MITIGATION) AT MULTIPLE LOCATIONS IN DISTRICT II AND VIII. PROJECT LENGTH = 0.00 MILES
HSIPG-299S(364)TR	Contractor: ADVANCED WORKZONE SERVICES, LLC			
	Engineer: ROBERTS, COLTON			
Contract Amount:	\$ 1,244,652.35			Completion Date: 12 May 2025
Letting Date:	18 July 2024			Final Est Submitted:

County: ELLIS**Commissioner District: 6**

29674(04) NHPP-223N(014)FP	Contract: 230197 SH-15	Residency: 06100 BUFFALO RESIDENCY	WIDEN, RESURFACE, AND BRIDGE SH-15: FROM 1.1 MILES NORTHEAST OF THE US-283 JUNCTION, EXTEND NORTHEAST NEAR SHATTUCK. PROJECT LENGTH = 3.221 MILES
Contractor: Engineer: Contract Amount: Letting Date:	J & R SAND COMPANY, INC. EMBREE, JERRY \$ 9,772,212.89 15 June 2023	Completion Date: Final Est Submitted:	04 June 2025

31136(04) STP-223C(023)CI	Contract: 240029 COUNTY ROAD	Residency: 06009 CIRCUIT ENGINEERING DISTRICT #8	BRIDGE AND APPROACHES COUNTY ROAD (EW-56): OVER WILLOW CREEK, 1.7 MILES EAST OF THE US-283 JUNCTION NEAR SHATTUCK. PROJECT LENGTH = 0.208 MILES
Contractor: Engineer: Contract Amount: Letting Date:	LOPP CONSTRUCTION, LLC ROBERTS, COLE \$ 688,418.83 08 February 2024	Completion Date: Final Est Submitted:	17 April 2025

County: GARVIN**Commissioner District: 3**

27566(04) STP-125A(190)PM	Contract: 180263 US-77	Residency: 03100 ADA RESIDENCY	BRIDGE AND APPROACHES US-77: OVER RUSH CREEK, 0.6 MILES SOUTHEAST OF THE SH-19 JUNCTION IN PAULS VALLEY. PROJECT LENGTH = 0.421 MILE
Contractor: Engineer: Contract Amount: Letting Date:	ALLEN CONTRACTING, INC. RUSSELL, JULIE ANNE \$ 6,850,495.32 16 August 2018	Completion Date: Final Est Submitted:	16 February 2023 21 May 2025

27830(04) STP-225B(081)PM	Contract: 200349 SH-19	Residency: 03100 ADA RESIDENCY	BRIDGE AND APPROACHES SH-19: OVER PEAVINE CREEK, 0.3 MILES EAST OF THE SH-133 JUNCTION NEAR PAULS VALLEY. PROJECT LENGTH = 0.366 MILE
Contractor: Engineer: Contract Amount: Letting Date:	TREAS CONSTRUCTION INC RUSSELL, JULIE ANNE \$ 1,970,021.24 19 November 2020	Completion Date: Final Est Submitted:	30 November 2022

County: GRADY**Commissioner District: 7**

20301(04) STP-126C(063)	Contract: 180355 SH-37	Residency: 07300 ANADARKO RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-37: FROM 0.7 MILES EAST OF THE US-81 JUNCTION, EXTEND EAST NEAR MINCO. PROJECT LENGTH = 3.929 MILES
Contractor: Engineer: Contract Amount: Letting Date:	THE CUMMINS CONSTRUCTION CO., INC. KNIGHT, REESE \$ 11,770,834.83 18 April 2019	Completion Date: Final Est Submitted:	19 September 2024

20962(04) STP-126C(088)PM	Contract: 220251 US-277	Residency: 07300 ANADARKO RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE US-277: FROM 1.5 MILES EAST OF THE CADDO COUNTY LINE, EXTEND EAST NEAR CEMENT. PROJECT LENGTH = 2.467 MILES
Contractor: Engineer: Contract Amount: Letting Date:	OVERLAND CORPORATION KNIGHT, REESE \$ 14,273,862.77 18 August 2022	Completion Date: Final Est Submitted:	03 January 2025

County: GRADY**Commissioner District: 7**

31113(04)	Contract: 210017	COUNTY ROAD	Residency: 07100	BRIDGE AND APPROACHES COUNTY ROAD (NS-2958); OVER RUSH CREEK, 5.4 MILES NORTH OF THE SH-29 JUNCTION NEAR COX CITY. PROJECT LENGTH = 0.464 MILE
STP-226C(083)CI			DUNCAN RESIDENCY	
Contractor:	TREAS CONSTRUCTION INC			
Engineer:	LAWSON, BRYCE			
Contract Amount:	\$ 2,069,513.84			Completion Date: 12 October 2022
Letting Date:	21 January 2021			Final Est Submitted:
37910(04)	Contract: 240030	CITY STREET	Residency: 07300	RESURFACE (ASPHALT) CITY STREET (CIMARRON ROAD); FROM PINE STREET, EXTEND NORTH TO TYLER DRIVE IN THE CITY OF TUTTLE. PROJECT LENGTH = 0.867 MILES
STP-226C(115)AG			ANADARKO RESIDENCY	
Contractor:	SILVER STAR CONSTRUCTION COMPANY, INC.			
Engineer:	KNIGHT, REESE			
Contract Amount:	\$ 444,550.00			Completion Date: 23 October 2024
Letting Date:	15 February 2024			Final Est Submitted: 04 June 2025

County: HASKELL**Commissioner District: 1**

28507(04)	Contract: 220092	COUNTY ROAD	Residency: 01017	GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (LONA VALLEY ROAD); FROM THE SH-2 JUNCTION, EXTEND NORTHEAST NEAR KINTA. PROJECT LENGTH = 4.771 MILES
STP-231C(049)CI			CIRCUIT ENGINEERING DISTRICT #2	
Contractor:	ROBINSON CONSTRUCTION, LLC			
Engineer:	PULLIAM, D. NEIL JR.			
Contract Amount:	\$ 6,147,038.61			Completion Date: 06 June 2024
Letting Date:	17 March 2022			Final Est Submitted: 12 May 2025
31283(04)	Contract: 220123	COUNTY ROAD	Residency: 01017	GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (E CR 1240/POSSUM HOLLOW ROAD); FROM THE SH-26 JUNCTION, EXTEND EAST NEAR KEOTA. PROJECT LENGTH = 4.939 MILES
CIRB-231C(050)RB			CIRCUIT ENGINEERING DISTRICT #2	
Contractor:	ROBINSON CONSTRUCTION, LLC			
Engineer:	PULLIAM, D. NEIL JR.			
Contract Amount:	\$ 9,384,722.17			Completion Date: 27 September 2024
Letting Date:	16 June 2022			Final Est Submitted:
31288(04)	Contract: 210313	COUNTY ROAD	Residency: 01200	BRIDGE AND APPROACHES COUNTY ROAD (N4355 ROAD); OVER UNNAMED CREEK, 0.6 MILES NORTH OF THE SH-9 JUNCTION NEAR WHITEFIELD. PROJECT LENGTH = 0.058 MILE
STP-231D(044)CI			SALLISAW RESIDENCY	
Contractor:	H & G PAVING CONTRACTORS INC.			
Engineer:	WOODY, DAVID W.			
Contract Amount:	\$ 447,818.53			Completion Date: 18 December 2023
Letting Date:	18 November 2021			Final Est Submitted: 30 May 2025

County: HUGHES**Commissioner District: 3**

27886(04)	Contract: 210208	COUNTY ROAD	Residency: 03024	GRADE, DRAIN, AND SURFACE COUNTY ROAD (EW-148); FROM THE US-75 JUNCTION, EXTEND EAST NEAR GERTY. PROJECT LENGTH = 4.410 MILES
CIRB-232C(067)RB			CIRCUIT ENGINEERING DISTRICT #4	
Contractor:	APAC-CENTRAL, INC.			
Engineer:	HENDRICKS, DAVID R			
Contract Amount:	\$ 6,449,777.00			Completion Date: 20 September 2023
Letting Date:	15 July 2021			Final Est Submitted:

County: JACKSON**Commissioner District: 5**

33496(04) STP-233D(053)CI	Contract: 240227 COUNTY ROAD	Residency: 05005 CIRCUIT ENGINEERING DISTRICT #7	BRIDGE AND APPROACHES COUNTY ROAD (EW 158): OVER IRRIGATION CANAL, 0.1 MILES EAST OF THE US-283 JUNCTION NEAR ALTUS. PROJECT LENGTH = 0.113 MILES
Contractor: Engineer: Contract Amount: Letting Date:	SEWELL BROS., INC. NORTHUP, JOHN \$ 528,642.30 19 September 2024	Completion Date: Final Est Submitted:	05 May 2025 27 May 2025

County: JEFFERSON**Commissioner District: 7**

32944(04) STP-234C(052)AD	Contract: 240016 SH-32	Residency: 07100 DUNCAN RESIDENCY	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) SH-32: FROM THE US-81 JUNCTION, EXTEND NORTHEAST IN RYAN. PROJECT LENGTH = 0.454 MILES
Contractor: Engineer: Contract Amount: Letting Date:	SCHIRALLI CONSTRUCTION CORP. LAWSON, BRYCE \$ 380,434.66 18 January 2024	Completion Date: Final Est Submitted:	21 March 2025

35190(04) STP-234B(066)3P	Contract: 240096 US-70	Residency: 07100 DUNCAN RESIDENCY	RESURFACE (ASPHALT) US-70: FROM 3.04 MILES WEST OF THE CARTER COUNTY LINE, EXTEND EAST IN RINGLING. PROJECT LENGTH = 3.04 MILES
Contractor: Engineer: Contract Amount: Letting Date:	OVERLAND CORPORATION LAWSON, BRYCE \$ 887,534.25 18 April 2024	Completion Date: Final Est Submitted:	12 November 2024

County: KAY**Commissioner District: 4**

34565(04) STP-236D(118)CI	Contract: 230296 COUNTY ROAD	Residency: 04009 CIRCUIT ENGINEERING DISTRICT #8	BRIDGE AND APPROACHES COUNTY ROAD (NS-325): OVER DUCK CREEK, 2.2 MILES NORTH OF THE US-177 JUNCTION NEAR TONKAWA. PROJECT LENGTH = 0.227 MILES
Contractor: Engineer: Contract Amount: Letting Date:	BRIDGECO CONTRACTORS, INC. ROBERTS, COLE \$ 809,313.58 12 October 2023	Completion Date: Final Est Submitted:	14 April 2025

County: KINGFISHER**Commissioner District: 4**

27945(04) STP-237C(034)PM	Contract: 210025 SH-51	Residency: 04500 STILLWATER RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-51: FROM THE US-81 JUNCTION, EXTEND EAST NEAR HENNESSEY. PROJECT LENGTH = 6.984 MILES
Contractor: Engineer: Contract Amount: Letting Date:	THE CUMMINS CONSTRUCTION CO., INC. ANDERSON, LOGAN \$ 12,515,005.34 21 January 2021	Completion Date: Final Est Submitted:	21 March 2025

County: LATIMER**Commissioner District: 2**

29945(04) **Contract: 240017** COUNTY ROAD **Residency: 02013** BRIDGE AND APPROACHES COUNTY ROAD (ROLLING HILLS ROAD); OVER JACKSON CREEK, 1.0 MILE SOUTH OF THE SH-1/SH-63 JUNCTION NEAR TALIHINA. PROJECT LENGTH = 0.242 MILES

STP-239D(053)CI **Circuit Engineering District #3**

Contractor: HUB CONSTRUCTION, INC.
Engineer: WINTERS, JOHN R.
Contract Amount: \$ 1,278,731.66
Letting Date: 18 January 2024

Completion Date: 22 May 2025
Final Est Submitted:

County: LEFLORE**Commissioner District: 2**

34279(04) **Contract: 240040** US-59 **Residency: 02200** BRIDGE REHABILITATION US-59; OVER UNNAMED CREEK, 2.0 MILES WEST OF THE US-259 JUNCTION NEAR HODGEN. PROJECT LENGTH = 0.143 MILES

SBR-240N(116)SB **Heavener Residency**

Contractor: L & N BRIDGE, LLC
Engineer: DAVIS, TIMOTHY D.
Contract Amount: \$ 1,548,421.31
Letting Date: 11 April 2024

Completion Date: 15 April 2025
Final Est Submitted:

County: LINCOLN**Commissioner District: 3**

22973(21) **Contract: 230157** MULTIPLE LOCATIONS **Residency: 03021** BRIDGE WATER PROOF SEAL I-35/US-75/SH-7/SH-37/SH-48A/SH-56/SH-66 BUS/SH-74B; AT MULTIPLE LOCATIONS IN DISTRICT III. PROJECT LENGTH = 0.00 MILE

SSP-262F(083)PM **Olsson Associates**

Contractor: GARY A. CRAIN, INC.
Engineer: BLOSS, KEVIN S
Contract Amount: \$ 153,812.50
Letting Date: 20 April 2023

Completion Date: 20 August 2024
Final Est Submitted:

32370(04) **Contract: 210323** COUNTY ROAD **Residency: 03004** GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (NS-341/KICKAPOO STREET); FROM THE US-62 JUNCTION, EXTEND SOUTH NEAR MEEKER. PROJECT LENGTH = 3.004 MILES

CIRB-241C(081)RB **JACOBS Engineering Group, Inc.**

Contractor: T.J. CAMPBELL CONSTRUCTION COMPANY
Engineer: BRAY, TIMOTHY P.
Contract Amount: \$ 3,769,612.48
Letting Date: 18 November 2021

Completion Date: 19 January 2024
Final Est Submitted:

35643(04) **Contract: 240175** SH-66 **Residency: 03300** RESURFACE (ASPHALT) SH-66; FROM 3.47 MILES EAST OF THE SH-18 JUNCTION, EXTEND EAST IN CHANDLER AND STROUD. PROJECT LENGTH = 10.59 MILES

STP-241C(103)PM/STP-241C **Wewoka Residency**

Contractor: HASKELL LEMON GROUP, LLC
Engineer: ROSS, WENDY
Contract Amount: \$ 4,107,642.75
Letting Date: 08 August 2024

Completion Date: 01 May 2025
Final Est Submitted:

County: LOGAN**Commissioner District: 4**

25089(04) **Contract: 210211** COUNTY ROAD **Residency: 04010** GRADE, DRAIN, AND SURFACE COUNTY ROAD (COLTRANE ROAD/NS-312); FROM WATERLOO ROAD, EXTEND NORTH NEAR EDMOND. PROJECT LENGTH = 0.996 MILE

CIRB-142C(152)RB **Atkins**

Contractor: ALLEN CONTRACTING, INC./SHELL CONSTRUCTION CO., INC. (JV)
Engineer: MAJORS, MARK E.
Contract Amount: \$ 3,170,376.45
Letting Date: 15 July 2021

Completion Date: 16 November 2022
Final Est Submitted:

County: LOGAN**Commissioner District: 4**

32986(04) TAP-242F(110)TP	Contract: 230226	CITY STREET	Residency: 04500	PEDESTRIAN AND BIKE IMPROVEMENTS CITY STREET (DIVISION STREET): FROM HARRISON AVENUE, EXTEND NORTH IN GUTHRIE. PROJECT LENGTH = 0.15 MILES
Contractor:	ELLSWORTH CONSTRUCTION, LLC			
Engineer:	ANDERSON, LOGAN			
Contract Amount:	\$ 1,068,600.20		Completion Date:	10 December 2024
Letting Date:	19 October 2023		Final Est Submitted:	

37911(04) STP-242F(107)AG	Contract: 240101	CITY STREETS	Residency: 04500	RESURFACE (ASPHALT) CITY STREETS (PINE STREET/OKLAHOMA AVENUE): PINE STREET, FROM HILLCREST AVENUE EXTEND SOUTH IN GUTHRIE. OKLAHOMA AVENUE, FROM BROAD STREET EXTEND EAST AND FROM PINE STREET EXTEND EAST IN GUTHRIE. PROJECT LENGTH = 1.615 MILES
Contractor:	RUDY CONSTRUCTION CO.			
Engineer:	ANDERSON, LOGAN			
Contract Amount:	\$ 565,982.40		Completion Date:	21 March 2025
Letting Date:	18 April 2024		Final Est Submitted:	

County: MCINTOSH**Commissioner District: 1**

35088(04) SBR-4000(163)SB	Contract: 230283	COUNTY ROADS	Residency: 01001	BRIDGE PAINTING COUNTY ROADS (TEXANNA ROAD/E1120): TEXANNA ROAD, OVER I-40 5.2 MILES EAST OF THE US-69 INTERCHANGE NEAR CHECOTAH. E1120, OVER US-69 4.8 MILES SOUTH OF THE I-40 INTERCHANGE NEAR CHECOTAH. PROJECT LENGTH = 0.00 MILES
Contractor:	OMEGA COATINGS & CONSTRUCTION, LLC			
Engineer:	RICHARD BRENT FRANK			
Contract Amount:	\$ 491,183.20		Completion Date:	21 May 2025
Letting Date:	09 February 2025		Final Est Submitted:	

County: MCCURTAIN**Commissioner District: 2**

25467(04) STP-245C(060)CI	Contract: 200359	COUNTY ROAD	Residency: 02013	GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (D4615): OVER LITTLE RIVER, 1.3 MILES NORTH OF THE US-70 JUNCTION NEAR IDABEL. PROJECT LENGTH = 0.364 MILE
Contractor:	FRONTIER BRIDGE, INC.			
Engineer:	WINTERS, JOHN R.			
Contract Amount:	\$ 3,196,114.99		Completion Date:	07 July 2023
Letting Date:	19 November 2020		Final Est Submitted:	

35574(04) NHPP-022N(242)PM	Contract: 240186	US-70	Residency: 02026	PAVEMENT REHABILITATION (P.C. CONCRETE) US-70: FROM THE SH-3 JUNCTION, EXTEND SOUTH IN BROKEN BOW. PROJECT LENGTH = 1.955 MILES
Contractor:	DIAMOND SURFACE, INC.			
Engineer:	ROBERTS, COLTON			
Contract Amount:	\$ 2,130,147.26		Completion Date:	25 November 2024
Letting Date:	15 August 2024		Final Est Submitted:	

County: MCINTOSH**Commissioner District: 1**

27958(04) NHPP-4000-(066)PM	Contract: 190016	I-40	Residency: 01002	BRIDGE AND APPROACHES I-40: OVER US-69B AND UNION PACIFIC RAILROAD, 0.8 MILES AND 0.9 MILES EAST OF THE US-69 INTERCHANGE IN CHECOTAH. PROJECT LENGTH = 1.058 MILES
Contractor:	OBC, INC.			
Engineer:	MOSHIRE, M. MATTHEW			
Contract Amount:	\$ 15,723,795.76		Completion Date:	15 December 2022
Letting Date:	20 June 2019		Final Est Submitted:	

County: MCINTOSH**Commissioner District: 1**

29724(04) STP-246C(048)PM	Contract: 220369	US-266	Residency: 01100 MUSKOGEE RESIDENCY	BRIDGE AND APPROACHES US-266: OVER ELK CREEK AND UNNAMED CREEK, 1.2 MILES AND 1.7 MILES EAST OF THE US-69 BUS JUNCTION NEAR CHECOTAH. PROJECT LENGTH = 0.400 MILE
Contractor: Engineer: Contract Amount: Letting Date:	BRIDGECO CONTRACTORS, INC. CLARK, NICK \$ 4,835,946.61 22 December 2022		Completion Date: Final Est Submitted:	12 May 2025
31429(04) CIRB-246D(062)RB	Contract: 230206	COUNTY ROAD	Residency: 01004 JACOBS ENGINEERING GROUP, INC.	BRIDGE AND APPROACHES COUNTY ROAD (NS-403): OVER MILL CREEK, 2.0 MILES SOUTH OF THE SH-9 JUNCTION NEAR HANNA. PROJECT LENGTH = 0.361 MILES
Contractor: Engineer: Contract Amount: Letting Date:	C-GAWF CONSTRUCTION, INC. BRAY, TIMOTHY P. \$ 1,474,378.00 19 October 2023		Completion Date: Final Est Submitted:	03 January 2025
33467(04) NHPP-013N(234)PM	Contract: 240032	US-69	Residency: 01100 MUSKOGEE RESIDENCY	RESURFACE (ASPHALT) US-69: FROM 0.4 MILES SOUTH OF THE SH-150 JUNCTION, EXTEND NORTH NEAR EUFAULA. PROJECT LENGTH = 6.890 MILES
Contractor: Engineer: Contract Amount: Letting Date:	APAC-CENTRAL, INC. CLARK, NICK \$ 7,994,999.63 08 February 2024		Completion Date: Final Est Submitted:	16 December 2024
36336(04) SBR-013N(238)SB	Contract: 240176	US-69	Residency: 01100 MUSKOGEE RESIDENCY	BRIDGE REHABILITATION US-69: OVER BIG ELK CREEK, 1.9 MILES NORTH OF THE I-40 JUNCTION NEAR CHECOTAH. PROJECT LENGTH = 0.027 MILES
Contractor: Engineer: Contract Amount: Letting Date:	PBX CORPORATION CLARK, NICK \$ 242,696.47 08 August 2024		Completion Date: Final Est Submitted:	24 March 2025

County: MAJOR**Commissioner District: 6**

12569(04) STP-047B(111)SS	Contract: 220199	SH-8	Residency: 06100 BUFFALO RESIDENCY	WIDEN AND RESURFACE SH-8: FROM THE US-412 JUNCTION, EXTEND NORTH NEAR CLEO SPRINGS. PROJECT LENGTH = 5.305 MILES
Contractor: Engineer: Contract Amount: Letting Date:	THE CUMMINS CONSTRUCTION CO., INC. EMBREE, JERRY \$ 14,362,735.98 16 June 2022		Completion Date: Final Est Submitted:	04 March 2025
28662(04) CIRB-247C(036)RB	Contract: 220029	COUNTY ROADS	Residency: 06009 CIRCUIT ENGINEERING DISTRICT #8	GRADE, DRAIN, AND SURFACE COUNTY ROADS (NS-233/EW-58): NS-233, FROM 2.0 MILES SOUTH OF THE US-60 EXTEND SOUTH NEAR CHESTER. EW-58, FROM THE NS-233 JUNCTION EXTEND EAST NEAR CHESTER. PROJECT LENGTH = 4.995 MILES
Contractor: Engineer: Contract Amount: Letting Date:	THE CUMMINS CONSTRUCTION CO., INC. ROBERTS, COLE \$ 6,620,054.85 20 January 2022		Completion Date: Final Est Submitted:	18 November 2024
31810(04) STP-247D(047)CI	Contract: 240068	COUNTY ROAD	Residency: 06009 CIRCUIT ENGINEERING DISTRICT #8	BRIDGE AND APPROACHES COUNTY ROAD (NS-266): OVER INDIAN CREEK, 2.5 MILES NORTH OF THE US-60/US-412 JUNCTION NEAR RINGWOOD. PROJECT LENGTH = 0.208 MILES
Contractor: Engineer: Contract Amount: Letting Date:	K & R BUILDERS, INC. ROBERTS, COLE \$ 977,263.57 21 March 2024		Completion Date: Final Est Submitted:	18 November 2024

County: MAJOR**Commissioner District: 6**

32832(04) **Contract: 200315** COUNTY ROAD **Residency: 06009** RESURFACE (ASPHALT) COUNTY ROAD (NS-271): FROM THE US-412 JUNCTION, EXTEND SOUTH NEAR RINGWOOD. PROJECT LENGTH = 3.014 MILES
 STP-247C(029)CI
Contractor: THE CUMMINS CONSTRUCTION CO., INC.
Engineer: ROBERTS, COLE
Contract Amount: \$ 2,043,310.73
Letting Date: 15 October 2020
Completion Date: 03 February 2025
Final Est Submitted:

County: MARSHALL**Commissioner District: 2**

28006(07) **Contract: 220045** SH-32 **Residency: 02300** BRIDGE AND APPROACHES SH-32: OVER HAUANI CREEK, 2.0 MILES
 STP-248C(035)PM MADILL RESIDENCY
Contractor: C3 CONSTRUCTION, INC.
Engineer: PRITCHETT, BRETT
Contract Amount: \$ 7,421,539.28
Letting Date: 17 February 2022
Completion Date: 08 October 2024
Final Est Submitted:

County: MAYES**Commissioner District: 8**

28555(04) **Contract: 230060** COUNTY ROAD **Residency: 08018** BRIDGE AND APPROACHES COUNTY ROAD (EW-470): OVER WICKLIFFE CREEK AND TRIBUTARY TO WICKLIFFE CREEK, 0.5 MILES AND 1.9 MILES EAST OF THE SH-20 JUNCTION NEAR SPAVINAW. PROJECT LENGTH = 0.271 MILE
 STP-249C(079)CI
Contractor: PARADIGM CONSTRUCTION & ENGINEERING, INC
Engineer: WILLIAMS, BOBBY RAY
Contract Amount: \$ 2,644,621.50
Letting Date: 09 February 2023
Completion Date: 26 March 2025
Final Est Submitted:

County: NOBLE**Commissioner District: 4**

35658(04) **Contract: 250029** SH-11/US-81/I-35 **Residency: 04100** PAVEMENT MARKING SH-11/US-81/I-35: AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.00 MILES
 STP-252F(111)PM
Contractor: ACTION SAFETY SUPPLY CO., LLC
Engineer: GARRETT MASSEY
Contract Amount: \$ 1,196,349.06
Letting Date: 16 January 2025
Completion Date: 13 May 2025
Final Est Submitted:

County: MURRAY**Commissioner District: 7**

32932(04) **Contract: 240082** COUNTY ROADS **Residency: 07023** GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROADS (REACTOR ROAD/DRAKE ROAD): REACTOR ROAD, FROM 4.4 MILES NORTH OF THE CARTER COUNTY LINE EXTEND NORTH. DRAKE ROAD, FROM THE REACTOR ROAD JUNCTION EXTEND EAST NEAR SULPHUR. PROJECT LENGTH = 0.372 MILES
 STP-250D(043)CI
Contractor: C3 CONSTRUCTION, INC.
Engineer: GREEN, PAUL D.
Contract Amount: \$ 1,417,904.51
Letting Date: 11 April 2024
Completion Date: 30 December 2024
Final Est Submitted:

County: MUSKOGEE**Commissioner District: 1**

27081(04) SSP-251N(112)PM Contractor: Engineer: Contract Amount: Letting Date:	Contract: 230063 US-69 APAC-CENTRAL, INC. CLARK, NICK \$ 3,070,678.09 09 February 2023	Residency: 01100 MUSKOGEE RESIDENCY	RESURFACE (ASPHALT) US-69: FROM THE MCINTOSH COUNTY LINE, EXTEND NORTH NEAR OKTAHA. PROJECT LENGTH = 4.361 MILES
		Completion Date: Final Est Submitted:	06 December 2024
28516(04) STP-251B(125)CI Contractor: Engineer: Contract Amount: Letting Date:	Contract: 210180 COUNTY ROAD H & H BRIDGE COMPANY PULLIAM, D. NEIL JR. \$ 1,225,773.96 15 July 2021	Residency: 01017 CIRCUIT ENGINEERING DISTRICT #2	BRIDGE AND APPROACHES COUNTY ROAD (EW-890/EAST HANCOCK ROAD): OVER COODY CREEK, 1.1 MILES EAST OF THE SH-165/MUSKOGEE TURNPIKE JUNCTION NEAR MUSKOGEE. PROJECT LENGTH = 0.097 MILE
		Completion Date: Final Est Submitted:	31 March 2023
28962(04) ACSTP-251C(081)SS Contractor: Engineer: Contract Amount: Letting Date:	Contract: 170269 SH-10 C-GAWF CONSTRUCTION, INC. CLARK, NICK \$ 7,488,677.57 21 September 2017	Residency: 01100 MUSKOGEE RESIDENCY	BRIDGE AND APPROACHES SH-10: OVER LITTLE GREEN LEAF CREEK, 6.7 MILES NORTH OF THE MCINTOSH COUNTY LINE NEAR BRAGGS. PROJECT LENGTH = 0.592 MILE
		Completion Date: Final Est Submitted:	22 December 2020
28987(04) STP-251C(137)PM Contractor: Engineer: Contract Amount: Letting Date:	Contract: 230173 US-64 APAC-CENTRAL, INC. CLARK, NICK \$ 5,280,713.46 11 May 2023	Residency: 01100 MUSKOGEE RESIDENCY	WIDEN AND RESURFACE US-64: FROM 0.1 MILES SOUTHWEST OF THE MUSKOGEE TURNPIKE, EXTEND NORTHEAST NEAR WEBBER FALLS. PROJECT LENGTH = 1.784 MILES
		Completion Date: Final Est Submitted:	10 December 2024
34377(04) SBR-251N(142)SB Contractor: Engineer: Contract Amount: Letting Date:	Contract: 220294 US-62 MANHATTAN ROAD & BRIDGE COMPANY, LLC CLARK, NICK \$ 3,923,190.65 15 September 2022	Residency: 01100 MUSKOGEE RESIDENCY	BRIDGE REHABILITATION US-62: OVER SH-165, 1.7 MILES EAST OF SH-16 IN MUSKOGEE. PROJECT LENGTH = 0.000 MILE
		Completion Date: Final Est Submitted:	17 January 2025
38464(04) STP-251F(169)3B Contractor: Engineer: Contract Amount: Letting Date:	Contract: 240187 MULTIPLE LOCATIONS PBX CORPORATION CLARK, NICK \$ 369,752.75 15 August 2024	Residency: 01100 MUSKOGEE RESIDENCY	JOINT SEAL/REPAIR US-62/US-64/SH-100: OVER UNION PACIFIC RAILROAD, I-40, ROSS LAKE, AND DIRTY CREEK O'FLOW, AT MULTIPLE LOCATIONS IN DISTRICT I. PROJECT LENGTH = 0.00 MILES
		Completion Date: Final Est Submitted:	31 January 2025

County: NOBLE**Commissioner District: 4**

31023(05) STP-252F(103)PM Contractor: Engineer: Contract Amount: Letting Date:	Contract: 230227 MULTIPLE LOCATIONS HASKELL LEMON GROUP, LLC ROBERTS, COLTON \$ 1,581,954.20 10 August 2023	Residency: 04026 STANDARD TESTING	PAVEMENT REHABILITATION (APPROACH SLAB JACKING AND TIE-INS) I-40/US-64/US-177/SH-11/SH-51/SH-74: AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.00 MILES
		Completion Date: Final Est Submitted:	06 August 2024

County: OKFUSKEE**Commissioner District: 3**

33813(04) STP-254C(057)AD	Contract: 220225 US-62 / SH-56	Residency: 03003 CEC CORPORATION	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) US-62/SH-56: US-62, FROM 0.1 MILES WEST OF THE 12TH STREET JUNCTION EXTEND EAST IN OKMAH. SH-56, FROM THE 11TH STREET JUNCTION EXTEND EAST IN OKMAH. PROJECT LENGTH = 1.730 MILES
Contractor: Engineer:	WYATT CONTRACTING, INC. NEDBALEK, WILLIAM		
Contract Amount: Letting Date:	\$ 799,891.76 14 July 2022	Completion Date: Final Est Submitted:	13 August 2024

County: OKLAHOMA**Commissioner District: 4**

09033(16) ACNHPPI-2350-(004)(005)SS	Contract: 160189 I-235	Residency: 04400 EDMOND RESIDENCY	GRADE, DRAIN, SURFACE AND BRIDGE I-235: FROM THE NW 36TH STREET INTERCHANGE, EXTEND NORTH IN OKLAHOMA CITY. PROJECT LENGTH = 1.718 MILES.
Contractor: Engineer:	ALLEN CONTRACTING, INC. HUBBARD, TOM		
Contract Amount: Letting Date:	\$ 80,999,877.96 21 April 2016	Completion Date: Final Est Submitted:	14 February 2019

09033(27) NHPPI-2350-(009)PM	Contract: 180359 I-235	Residency: 04400 EDMOND RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE I-235: FROM THE NW 50TH INTERCHANGE, EXTEND NORTH IN OKLAHOMA CITY. PROJECT LENGTH = 0.957 MILE
Contractor: Engineer:	ALLEN CONTRACTING, INC. HUBBARD, TOM		
Contract Amount: Letting Date:	\$ 101,080,883.05 15 November 2018	Completion Date: Final Est Submitted:	18 May 2023

14964(08) STP-155C(569)SS	Contract: 170377 SH-74	Residency: 04400 EDMOND RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-74: FROM 0.2 MILE NORTH OF NW 164TH STREET, EXTEND NORTH IN OKLAHOMA CITY. PROJECT LENGTH = 4.237 MILES.
Contractor: Engineer:	T.J. CAMPBELL CONSTRUCTION COMPANY HUBBARD, TOM		
Contract Amount: Letting Date:	\$ 20,998,215.56 16 November 2017	Completion Date: Final Est Submitted:	28 February 2022

17428(88) OKC-XTWN(078)SS/ACNHPPI	Contract: 170356 CITY STREET	Residency: 04600 OKLAHOMA CITY RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE CITY STREET (OKLAHOMA CITY BOULEVARD): FROM 0.1 MILES WEST OF WESTERN AVENUE, EXTEND SOUTHEAST IN OKLAHOMA CITY. PROJECT LENGTH = 1.095 MILES
Contractor: Engineer:	ALLEN CONTRACTING, INC./SHELL CONSTRUCTION CO., INC. (JV) BROOKS, JONATHAN		
Contract Amount: Letting Date:	\$ 26,110,616.59 16 November 2017	Completion Date: Final Est Submitted:	08 June 2021

17827(04) STP-155A(196)AG	Contract: 210031 CITY STREET	Residency: 04400 EDMOND RESIDENCY	GRADE, DRAIN, WIDEN, RESURFACE, AND TRAFFIC SIGNALS CITY STREET (MACARTHUR BOULEVARD): FROM NW 34TH STREET, EXTEND NORTH IN THE CITY OF WARR ACRES. PROJECT LENGTH = 0.927 MILES
Contractor: Engineer:	SCHWARZ PAVING CO., INC. HUBBARD, TOM		
Contract Amount: Letting Date:	\$ 6,207,409.00 21 January 2021	Completion Date: Final Est Submitted:	17 November 2022

20324(04) ACNHPPI-0040-5(382)/ACNHP	Contract: 170289 I-40	Residency: 04600 OKLAHOMA CITY RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE I-40: FROM THE I-240 INTERSECTION, EXTEND SOUTHEAST IN OKLAHOMA CITY. PROJECT LENGTH = 5.182 MILES
Contractor: Engineer:	DUIT CONSTRUCTION COMPANY, INC. BROOKS, JONATHAN		
Contract Amount: Letting Date:	\$ 71,328,987.96 21 September 2017	Completion Date: Final Est Submitted:	02 February 2021

County: OKLAHOMA**Commissioner District: 4**

23310(04) NHPPI-0040-5(394)129SS/NH Contractor: MANHATTAN ROAD & BRIDGE COMPANY, LLC Engineer: BROOKS, JONATHAN Contract Amount: \$ 74,787,605.00 Letting Date: 14 May 2020	Contract: 200241 I-40 Residency: 04600 OKLAHOMA CITY RESIDENCY	GRADE, DRAIN, SURFACE, BRIDGE AND APPROACHES I-40: FROM 1.8 MILES SOUTHEAST OF THE I-35 INTERCHANGE, EXTEND SOUTHEAST IN DEL CITY AND MIDWEST CITY. PROJECT LENGTH = 1.492 MILES
	Completion Date: 06 August 2024 Final Est Submitted:	
28818(04) STP-155E(920)EH Contractor: ACTION SAFETY SUPPLY CO., LLC Engineer: BROOKS, JONATHAN Contract Amount: \$ 1,245,810.08 Letting Date: 19 May 2022	Contract: 220171 CITY STREETS Residency: 04600 OKLAHOMA CITY RESIDENCY	PEDESTRIAN IMPROVEMENTS (BIKE LANE AND STRIPING) CITY STREETS (OKC WATCH 4 ME): AT MULTIPLE LOCATIONS IN OKLAHOMA CITY. PROJECT LENGTH = 13.71 MILES
	Completion Date: 01 September 2023 Final Est Submitted:	
30647(04) SBR-255N(433)SB Contractor: K & R BUILDERS, INC. Engineer: BROOKS, JONATHAN Contract Amount: \$ 1,498,179.00 Letting Date: 13 April 2023	Contract: 230131 CITY STREET Residency: 04600 OKLAHOMA CITY RESIDENCY	BRIDGE REHABILITATION CITY STREET (MIDWEST BOULEVARD): OVER I-240, 3.2 MILES SOUTH OF I-40 IN OKLAHOMA CITY. PROJECT LENGTH = 0.128 MILES
	Completion Date: 13 November 2024 Final Est Submitted:	
33124(04) STP-255D(479)AG Contractor: SAC SERVICES, INC. Engineer: BROOKS, JONATHAN Contract Amount: \$ 2,707,534.56 Letting Date: 20 January 2022	Contract: 220044 CITY STREET Residency: 04600 OKLAHOMA CITY RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE CITY STREET (EAST RENO AVENUE): FROM MIDWEST BOULEVARD, EXTEND EAST IN MIDWEST CITY. PROJECT LENGTH = 1.214 MILES
	Completion Date: 14 February 2023 Final Est Submitted:	
33269(04) TAP-255D(510)AG Contractor: RUDY CONSTRUCTION CO. Engineer: BROOKS, JONATHAN Contract Amount: \$ 1,472,009.00 Letting Date: 20 October 2022	Contract: 220321 MWC RAILROAD TRAIL Residency: 04600 OKLAHOMA CITY RESIDENCY	PEDESTRIAN IMPROVEMENTS (TRAIL CONSTRUCTION) RAILROAD TRAIL: FROM QUINLAN PARK, EXTEND SOUTHEAST IN MIDWEST CITY. PROJECT LENGTH = 1.016 MILES
	Completion Date: 12 February 2024 Final Est Submitted:	
34166(04) STP-255B(550)AG Contractor: TRAFFIC & LIGHTING SYSTEMS, LLC Engineer: GREEN, PAUL D. Contract Amount: \$ 10,626,458.80 Letting Date: 14 October 2021	Contract: 210280 CITY STREETS Residency: 04023 FREESE & NICHOLS, INC.	ITS CORRIDOR CITY STREETS (15TH STREET/33RD STREET/ KELLY AVENUE/SANTA FE AVENUE): AT MULTIPLE LOCATIONS IN THE CITY OF EDMOND. PROJECT LENGTH = 10.964 MILES
	Completion Date: 31 January 2025 Final Est Submitted:	
34932(04) STP-255D(626)AG Contractor: HASKELL LEMON GROUP, LLC Engineer: FRANK, RICHARD BRENT Contract Amount: \$ 3,944,940.00 Letting Date: 09 May 2024	Contract: 240062 CITY STREET Residency: 04001 WSB (FORMERLY EST, INC.)	PEDESTRIAN IMPROVEMENTS (BIKE LANE) CITY STREET (SE 59TH STREET): FROM EASTERN AVENUE, EXTEND EAST TO AIR DEPOT BOULEVARD IN OKLAHOMA CITY. PROJECT LENGTH = 4.029 MILES
	Completion Date: 09 April 2025 Final Est Submitted: 23 May 2025	

County: OKLAHOMA**Commissioner District: 4**

34965(04) STP-255C(613)CO Contractor: Engineer: Contract Amount: Letting Date:	Contract: 240069 C3 CONSTRUCTION, INC. HUBBARD, TOM \$ 1,889,778.14 14 March 2024	COUNTY ROAD	Residency: 04400 EDMOND RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (NW 178TH STREET): OVER DEER CREEK, 0.5 MILES EAST OF COUNCIL ROAD NEAR EDMOND. PROJECT LENGTH = 0.284 MILES	Completion Date: Final Est Submitted:	07 March 2025
34976(04) STPG-255F(637)AG Contractor: Engineer: Contract Amount: Letting Date:	Contract: 240084 TLS GROUP, INC. BROOKS, JONATHAN \$ 432,477.50 11 April 2024	CITY STREETS	Residency: 04600 OKLAHOMA CITY RESIDENCY	SAFETY IMPROVEMENT (TRAFFIC SIGNALS) CITY STREETS: AT MULTIPLE LOCATIONS IN OKLAHOMA CITY. PROJECT LENGTH = 0.00 MILES	Completion Date: Final Est Submitted:	09 January 2025
35154(04) STP-252F(088)PM Contractor: Engineer: Contract Amount: Letting Date:	Contract: 230228 ACTION SAFETY SUPPLY CO., LLC DIXON, MARCUS \$ 4,295,412.45 10 August 2023	MULTIPLE LOCATIONS	Residency: 04200 YUKON RESIDENCY	TRAFFIC SIGNING I-44/I-240/SH-152: AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.00 MILES	Completion Date: Final Est Submitted:	28 March 2025
35880(04) NHPPI-4000-(159)PM Contractor: Engineer: Contract Amount: Letting Date:	Contract: 220175 SILVER STAR CONSTRUCTION COMPANY, INC. BROOKS, JONATHAN \$ 4,061,475.00 19 May 2022	I-40	Residency: 04600 OKLAHOMA CITY RESIDENCY	RESURFACE (ASPHALT) I-40: FROM 3.5 MILES SOUTHEAST OF THE I-35 INTERCHANGE, EXTEND EAST IN MIDWEST CITY. PROJECT LENGTH = 3.650 MILES	Completion Date: Final Est Submitted:	21 June 2023
36349(04) NHPP-255N(604)PM Contractor: Engineer: Contract Amount: Letting Date:	Contract: 230303 SAC SERVICES, INC. DIXON, MARCUS \$ 2,266,944.68 12 October 2023	CITY STREET	Residency: 04200 YUKON RESIDENCY	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) CITY STREET (NW 39TH EXPRESSWAY/SH-66): FROM NORTH ASBURY AVENUE EXTEND EAST IN THE CITY OF BETHANY. PROJECT LENGTH = 0.284 MILES	Completion Date: Final Est Submitted:	27 March 2025
37927(04) STP-255B(619)AG Contractor: Engineer: Contract Amount: Letting Date:	Contract: 240196 ELLSWORTH CONSTRUCTION, LLC BROOKS, JONATHAN \$ 372,120.51 08 August 2024	CITY STREET	Residency: 04600 OKLAHOMA CITY RESIDENCY	RESURFACE (ASPHALT) CITY STREET (WESTMINSTER ROAD): FROM NE 10TH STREET, EXTEND SOUTH TO NE 5TH STREET IN MIDWEST CITY AND CHOCTAW. PROJECT LENGTH = 0.492 MILES	Completion Date: Final Est Submitted:	31 October 2024

County: OKMULGEE**Commissioner District: 1**

29673(04) NHPP-256N(045)PM Contractor: Engineer: Contract Amount: Letting Date:	Contract: 190226 C-GAWF CONSTRUCTION, INC. CLARK, NICK \$ 3,829,814.97 25 July 2019	US-75	Residency: 01100 MUSKOGEE RESIDENCY	BRIDGE AND APPROACHES US-75: OVER COAL CREEK AND ABANDONED RAILROAD, 0.7 MILES AND 1.1 MILES NORTH OF THE I-40 INTERCHANGE IN HENRYETTA. PROJECT LENGTH = 0.666 MILE	Completion Date: Final Est Submitted:	06 December 2024
---	--	--------------	---	--	--	-------------------------

County: OKMULGEE**Commissioner District: 1**

30568(04) NHPP-256N(066)PM	Contract: 220204 US-75	Residency: 01100 MUSKOGEE RESIDENCY	RESURFACE (ASPHALT) US-75: FROM 0.43 MILES NORTH OF THE US-266 JUNCTION, EXTEND NORTH NEAR HENRYETTA. PROJECT LENGTH = 4.840 MILES
Contractor: BECCO CONTRACTORS, INC.			
Engineer: CLARK, NICK			
Contract Amount: \$ 6,757,000.00		Completion Date: 27 September 2023	
Letting Date: 16 June 2022		Final Est Submitted: 12 May 2025	
30571(09) NHPP-014N(141)RW	Contract: 240033 US-75	Residency: 01100 MUSKOGEE RESIDENCY	RIGHT-OF-WAY CLEARANCE US-75: FROM 7.0 MILES NORTH OF THE US-62 EAST JUNCTION, EXTEND NORTH NEAR PRESTON. PROJECT LENGTH = 0.82 MILES
Contractor: ROBIN HAUSNER DEMOLITION, LLC			
Engineer: CLARK, NICK			
Contract Amount: \$ 186,788.00		Completion Date: 17 March 2025	
Letting Date: 08 February 2024		Final Est Submitted:	
34390(04) STP-256C(065)AD	Contract: 230271 US-62	Residency: 01100 MUSKOGEE RESIDENCY	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) US-62: FROM THE SH-52 JUNCTION, EXTEND EAST IN MORRIS. PROJECT LENGTH = 0.626 MILES
Contractor: TRI STAR CONSTRUCTION, LLC			
Engineer: CLARK, NICK			
Contract Amount: \$ 615,000.00		Completion Date: 04 December 2024	
Letting Date: 14 September 2023		Final Est Submitted:	

County: OSAGE**Commissioner District: 8**

24752(04) STP-157C(133)PM	Contract: 180270 SH-20	Residency: 08011 GARVER, LLC	BRIDGE AND APPROACHES SH-20: OVER GRAY HORSE CREEK, 1.7 MILES SOUTHEAST OF THE SH-18 JUNCTION NEAR RALSTON. PROJECT LENGTH = 0.156 MILE
Contractor: FRONTIER BRIDGE, INC.			
Engineer: SHIELDS, NICOLE			
Contract Amount: \$ 3,762,732.40		Completion Date: 01 November 2024	
Letting Date: 20 April 2023		Final Est Submitted:	
24752(05) STP-157C(134)PM	Contract: 230097 SH-20	Residency: 08004 JACOBS ENGINEERING GROUP, INC.	BRIDGE AND APPROACHES SH-20: OVER SYCAMORE CREEK, 7.9 MILES SOUTHEAST OF THE SH-18 JUNCTION NEAR HOMINY. PROJECT LENGTH = 0.321 MILE
Contractor: BECCO CONTRACTORS, INC.			
Engineer: BRAY, TIMOTHY P.			
Contract Amount: \$ 4,327,000.00		Completion Date: 01 November 2024	
Letting Date: 09 March 2023		Final Est Submitted:	
27084(04) STP-257C(074)PM	Contract: 230041 SH-20	Residency: 08010 ATKINS	BRIDGE AND APPROACHES SH-20: OVER BUG CREEK, 8.9 MILES WEST OF THE SH-99 JUNCTION NEAR HOMINY. PROJECT LENGTH = 0.318 MILE
Contractor: MANHATTAN ROAD & BRIDGE COMPANY, LLC			
Engineer: MAJORS, MARK E.			
Contract Amount: \$ 13,181,651.00		Completion Date: 15 April 2025	
Letting Date: 20 April 2023		Final Est Submitted:	
27168(04) NHPP-257N(073)PM	Contract: 210284 SH-20	Residency: 08400 SAND SPRINGS RESIDENCY	INTERSECTION MODIFICATION SH-20: AT THE INTERSECTION OF JAYVINE HILL ROAD, 3.2 MILES WEST OF THE SH-11 JUNCTION NEAR SKIATOOK. PROJECT LENGTH = 0.750 MILE
Contractor: SHERWOOD CONSTRUCTION CO., INC.			
Engineer: MORTON, ALEXANDER WAYNE			
Contract Amount: \$ 5,291,494.97		Completion Date: 09 February 2024	
Letting Date: 14 October 2021		Final Est Submitted:	

County: OSAGE**Commissioner District: 8**

29686(04) STP-257B(090)PM	Contract: 220138 SH-99	Residency: 08400 SAND SPRINGS RESIDENCY	BRIDGE AND APPROACHES SH-99: OVER PENN CREEK, 0.4 MILES NORTH OF THE SH-20 JUNCTION NEAR HOMINY. PROJECT LENGTH = 0.155 MILE
Contractor: Engineer: Contract Amount: Letting Date:	PARADIGM CONSTRUCTION & ENGINEERING, INC MORTON, ALEXANDER WAYNE \$ 4,071,718.85 14 April 2022	Completion Date: Final Est Submitted:	21 June 2024
31313(08) STP-272N(344)IG	Contract: 210288 CITY STREET	Residency: 08001 WSB (FORMERLY EST, INC.)	GRADE, DRAIN, AND SURFACE CITY STREET: FROM GILCREASE EXPRESSWAY, EXTEND NORTH NEAR SAND SPRINGS. PROJECT LENGTH = 0.444 MILE
Contractor: Engineer: Contract Amount: Letting Date:	SHERWOOD CONSTRUCTION CO., INC. KRIEWALL, KEVIN A. \$ 2,911,687.93 14 October 2021	Completion Date: Final Est Submitted:	04 January 2023
34578(04) CIRB-257D(098)RB	Contract: 240105 COUNTY ROAD	Residency: 08400 SAND SPRINGS RESIDENCY	GRADE, DRAIN, AND SURFACE (EMBANKMENT REPAIRS) COUNTY ROAD (HOLT ROAD): FROM 0.44 MILES SOUTH OF THE SH-20 INTERSECTION, EXTEND SOUTH NEAR SKIATOOK LAKE. PROJECT LENGTH = 0.070 MILES
Contractor: Engineer: Contract Amount: Letting Date:	GRADE LINE CONSTRUCTION, LLC MORTON, ALEXANDER WAYNE \$ 1,191,671.30 18 April 2024	Completion Date: Final Est Submitted:	10 April 2025
35106(04) NHPP-257N(084)PM	Contract: 220176 US-60	Residency: 08400 SAND SPRINGS RESIDENCY	PAVEMENT REHABILITATION (ASPHALT) US-60: FROM 7.71 MILES EAST OF SH-18 JUNCTION, EXTEND EAST NEAR PAWHUSKA. PROJECT LENGTH = 6.150 MILES
Contractor: Engineer: Contract Amount: Letting Date:	BECCO CONTRACTORS, INC. MORTON, ALEXANDER WAYNE \$ 15,357,000.00 19 May 2022	Completion Date: Final Est Submitted:	18 September 2024

County: OTTAWA**Commissioner District: 8**

29689(04) STP-258B(079)PM	Contract: 210060 SH-125	Residency: 08300 CLAREMORE RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-125: FROM 0.4 MILES WEST OF I-44, EXTEND EAST NEAR MIAMI. PROJECT LENGTH = 0.831 MILE
Contractor: Engineer: Contract Amount: Letting Date:	TREAS CONSTRUCTION INC WILSON, MARK W. \$ 6,372,281.16 18 March 2021	Completion Date: Final Est Submitted:	07 October 2024

County: PAWNEE**Commissioner District: 8**

27934(04) STP-259B(034)SS/STP-159B	Contract: 190130 US-64	Residency: 08400 SAND SPRINGS RESIDENCY	BRIDGE AND APPROACHES US-64: OVER CEDAR CREEK AND PEDESTRIAN TRAIL, 0.1 MILES SOUTH OF THE SH-99 JUNCTION IN THE CITY OF CLEVELAND. PROJECT LENGTH = 0.364 MILE
Contractor: Engineer: Contract Amount: Letting Date:	BECCO CONTRACTORS, INC. MORTON, ALEXANDER WAYNE \$ 10,827,000.00 16 May 2019	Completion Date: Final Est Submitted:	05 December 2022
29692(04) STP-259B(066)PM	Contract: 220372 SH-18	Residency: 08002 TETRA TECH, INC.	BRIDGE AND APPROACHES SH-18: OVER BLACK BEAR CREEK, 0.4 MILES NORTH OF THE US-64 JUNCTION IN PAWNEE. PROJECT LENGTH = 0.238 MILE
Contractor: Engineer: Contract Amount: Letting Date:	BRIDGECO CONTRACTORS, INC. MOSHIRE, M. MATTHEW \$ 5,069,806.15 22 December 2022	Completion Date: Final Est Submitted:	23 April 2025

County: PAWNEE**Commissioner District: 8**

30588(04) STP-259C(076)CI	Contract: 230304	COUNTY ROAD	Residency: 08020	BRIDGE AND APPROACHES COUNTY ROAD (E0390); OVER MUD CREEK, 2.6 MILES WEST OF THE SH-18 JUNCTION NEAR PAWNEE. PROJECT LENGTH = 0.065 MILES
Contractor:	PARADIGM CONSTRUCTION & ENGINEERING, INC			
Engineer:	TIFFANY, DOUGLAS LEE			
Contract Amount:	\$ 956,543.12			
Letting Date:	12 October 2023			
			Completion Date:	18 October 2024
			Final Est Submitted:	
31076(04) NHPP-259N(071)PM	Contract: 230133	CITY STREET	Residency: 08003	BRIDGE REHABILITATION CITY STREET (OLD KEYSTONE ROAD); OVER US-64, 2.5 MILES WEST OF THE OSAGE COUNTY LINE NEAR WESTPORT. PROJECT LENGTH = 3.142 MILES
Contractor:	PARADIGM CONSTRUCTION & ENGINEERING, INC			
Engineer:	KING, STEPHEN			
Contract Amount:	\$ 2,643,903.35			
Letting Date:	13 April 2023			
			Completion Date:	16 January 2025
			Final Est Submitted:	
31944(10) SSP-272F(355)PM	Contract: 220325	MULTIPLE LOCATIONS	Residency: 08023	JOINT SEAL/REPAIR US-60/US-64/SH-51 WB/SH-66: AT MULTIPLE LOCATIONS IN DIVISION VIII. PROJECT LENGTH = 0.00 MILE
Contractor:	MCGILL RESTORATION			
Engineer:	GREEN, PAUL D.			
Contract Amount:	\$ 867,750.21			
Letting Date:	20 October 2022			
			Completion Date:	14 May 2024
			Final Est Submitted:	

County: PAYNE**Commissioner District: 4**

27104(04) STP-260B(074)PM	Contract: 220351	SH-51	Residency: 04500	BRIDGE AND APPROACHES SH-51: OVER UNNAMED CREEK, 1.6 MILES SOUTHEAST OF THE SH-86 JUNCTION NEAR STILLWATER. PROJECT LENGTH = 1.060 MILES
Contractor:	C3 CONSTRUCTION, INC.			
Engineer:	ANDERSON, LOGAN			
Contract Amount:	\$ 8,292,006.58			
Letting Date:	17 November 2022			
			Completion Date:	27 January 2025
			Final Est Submitted:	
27978(04) STP-260B(043)PM	Contract: 210148	SH-51	Residency: 04500	GRADE, DRAIN, AND SURFACE SH-51: FROM THE SH-18 INTERSECTION, EXTEND EAST NEAR YALE. PROJECT LENGTH = 3.083 MILES
Contractor:	BECCO CONTRACTORS, INC.			
Engineer:	ANDERSON, LOGAN			
Contract Amount:	\$ 10,685,000.00			
Letting Date:	20 May 2021			
			Completion Date:	01 March 2024
			Final Est Submitted:	
28724(04) STP-260D(073)CI	Contract: 220103	COUNTY ROAD	Residency: 04500	BRIDGE AND APPROACHES COUNTY ROAD (EAST 86TH STREET); OVER STILLWATER CREEK, 0.9 MILES WEST OF SH-108 NEAR RIPLEY. PROJECT LENGTH = 0.402 MILE
Contractor:	H & H BRIDGE COMPANY			
Engineer:	ANDERSON, LOGAN			
Contract Amount:	\$ 1,545,639.22			
Letting Date:	17 March 2022			
			Completion Date:	16 October 2023
			Final Est Submitted:	07 May 2025
29860(04) STP-260B(056)PM	Contract: 210085	US-177	Residency: 04500	GRADE, DRAIN, AND SURFACE US-177: FROM 0.2 MILES NORTH OF THE SH-51 JUNCTION, EXTEND NORTH IN STILLWATER. PROJECT LENGTH = 2.785 MILES
Contractor:	DUIT CONSTRUCTION COMPANY, INC.			
Engineer:	ANDERSON, LOGAN			
Contract Amount:	\$ 17,627,610.31			
Letting Date:	16 September 2021			
			Completion Date:	07 November 2024
			Final Est Submitted:	

County: PAYNE**Commissioner District: 4**

33422(04) SBR-260N(071)SB	Contract: 230156 US-177	Residency: 04500 STILLWATER RESIDENCY	BRIDGE REHABILITATION US-177: OVER STILLWATER CREEK, 1.2 MILES SOUTH OF THE SH-51 JUNCTION NEAR STILLWATER. PROJECT LENGTH = 0.096 MILES
Contractor: Engineer: Contract Amount: Letting Date:	B & B CONSTRUCTION SERVICE J.T., INC. ANDERSON, LOGAN \$ 931,276.95 20 April 2023	Completion Date: Final Est Submitted:	17 April 2025
33794(04) STP-260B(052)3P	Contract: 230118 SH-51	Residency: 04500 STILLWATER RESIDENCY	RESURFACE (ASPHALT) SH-51: FROM 0.18 MILES EAST OF THE US-177 JUNCTION, EXTEND EAST IN STILLWATER. PROJECT LENGTH = 2.870 MILES
Contractor: Engineer: Contract Amount: Letting Date:	BECCO CONTRACTORS, INC. ANDERSON, LOGAN \$ 1,717,000.00 16 March 2023	Completion Date: Final Est Submitted:	18 September 2024
35155(05) STP-260F(095)PM	Contract: 230269 MULTIPLE LOCATIONS	Residency: 04001 WSB (FORMERLY EST, INC.)	BRIDGE WATER PROOF SEAL AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.000 MILES
Contractor: Engineer: Contract Amount: Letting Date:	GARY A. CRAIN, INC. VAHABZADEGAN, MICHAEL \$ 832,732.32 14 September 2023	Completion Date: Final Est Submitted:	02 April 2025 04 June 2025
35160(04) NHPPI-3500-(176)MS	Contract: 240106 I-35	Residency: 04100 PERRY RESIDENCY	BRIDGE REHABILITATION I-35: OVER THE CIMARRON RIVER OVERFLOW, 0.2 MILES NORTH OF THE LOGAN COUNTY LINE. PROJECT LENGTH = 0.274 MILES
Contractor: Engineer: Contract Amount: Letting Date:	B & B CONSTRUCTION SERVICE J.T., INC. MASSEY, GARRETT W. \$ 3,370,781.72 18 April 2024	Completion Date: Final Est Submitted:	23 May 2025

County: POTTAWATOMIE**Commissioner District: 3**

35648(04) SSR-012N(114)SR	Contract: 250019 SH-99	Residency: 03300 WEWOKA RESIDENCY	RESURFACE (ASPHALT) SH-99: FROM 0.1 MILES NORTH OF THE SEMINOLE COUNTY LINE, EXTEND NORTH NEAR PRAGUE. PROJECT LENGTH = 5.81 MILES
Contractor: Engineer: Contract Amount: Letting Date:	OVERLAND CORPORATION WENDY ROSS \$ 1,131,260.51 09 January 2025	Completion Date: Final Est Submitted:	03 June 2025

County: PITTSBURG**Commissioner District: 2**

14999(09) NHPP-261N(084)PM	Contract: 200291 US-69 / CITY STREET	Residency: 02001 WSB (FORMERLY EST, INC.)	GRADE, DRAIN, SURFACE AND BRIDGE US-69/CITY STREET(VILLAGE ROAD): FROM 1.9 MILES SOUTH OF THE SH-31 INTERCHANGE, EXTEND NORTH IN MCALESTER. PROJECT LENGTH = 0.984 MILES
Contractor: Engineer: Contract Amount: Letting Date:	ALLEN CONTRACTING, INC./SHELL CONSTRUCTION CO., INC. (JV) FRANK, RICHARD BRENT \$ 32,101,986.16 17 September 2020	Completion Date: Final Est Submitted:	28 July 2023

County: PITTSBURG**Commissioner District: 2**

23144(19) SSP-264F(105)PM Contractor: Engineer: Contract Amount: Letting Date:	Contract: 240120 LOGOS CONSTRUCTION CO., LLC PRITCHETT, BRETT \$ 528,159.55 09 May 2024	MULTIPLE LOCATIONS US-270 / COUNTY ROAD	Residency: 02300 MADILL RESIDENCY	BRIDGE WATER PROOF SEAL US-69/US-69B/US-69 RAMP F/US-271/SH-78/SH-99/US-377/B STREET: AT MULTIPLE LOCATIONS IN DISTRICT II. PROJECT LENGTH = 0.00 MILES
			Completion Date: Final Est Submitted:	06 May 2025
35365(04) STP-261C(117)UR Contractor: Engineer: Contract Amount: Letting Date:	Contract: 220336 ROBINSON CONSTRUCTION, LLC GREER, RANDALL DONALL \$ 4,764,268.55 20 October 2022	US-270 / COUNTY ROAD	Residency: 02400 MCALESTER RESIDENCY	GRADE, DRAIN, AND SURFACE US-270/COUNTY ROAD (HAYWOOD ROAD): US-270, FROM 6.0 MILES WEST OF THE INDIAN NATION TURNPIKE EXTEND EAST. HAYWOOD ROAD, FROM THE US-270 JUNCTION EXTEND SOUTH NEAR HAYWOOD. PROJECT LENGTH = 3.684 MILES
			Completion Date: Final Est Submitted:	07 October 2024
35594(04) SSP-013N(216)PM Contractor: Engineer: Contract Amount: Letting Date:	Contract: 230254 ROBINSON CONSTRUCTION, LLC GREER, RANDALL DONALL \$ 5,267,130.15 17 August 2023	US-69	Residency: 02400 MCALESTER RESIDENCY	PAVEMENT REHABILITATION (P.C. CONCRETE) US-69: FROM 1.0 MILE NORTHEAST OF THE US-69B JUNCTION, EXTEND NORTHEAST IN MCALESTER. PROJECT LENGTH = 0.852 MILES
			Completion Date: Final Est Submitted:	07 January 2025

County: PONTOTOC**Commissioner District: 3**

21841(07) STP-162B(187)SS Contractor: Engineer: Contract Amount: Letting Date:	Contract: 200261 THE CUMMINS CONSTRUCTION CO., INC. RUSSELL, JULIE ANNE \$ 16,884,256.87 23 July 2020	SH-19	Residency: 03100 ADA RESIDENCY	WIDEN AND RESURFACE SH-19: FROM 4.3 MILES EAST OF THE GARVIN COUNTY LINE, EXTEND EAST NEAR STRATFORD. PROJECT LENGTH = 5.641 MILES
			Completion Date: Final Est Submitted:	13 July 2023
31878(04) NHPP-262N(081)PM Contractor: Engineer: Contract Amount: Letting Date:	Contract: 230064 C3 CONSTRUCTION, INC. NEDBALEK, WILLIAM \$ 3,803,685.06 09 February 2023	SH-1	Residency: 03003 CEC CORPORATION	BRIDGE REHABILITATION SH-1: OVER SH-19, 0.9 MILES NORTH OF THE SH-3 INTERCHANGE IN ADA. PROJECT LENGTH = 0.067 MILE
			Completion Date: Final Est Submitted:	30 August 2024
34493(04) CIRB-262C(087)RB Contractor: Engineer: Contract Amount: Letting Date:	Contract: 230352 OVERLAND CORPORATION RUSSELL, JULIE ANNE \$ 1,561,773.30 09 November 2023	COUNTY ROAD	Residency: 03100 ADA RESIDENCY	RESURFACE (ASPHALT), BASE AND SEGMENTED FULL DEPTH PATCH COUNTY ROAD (GARR CORNER ROAD): FROM THE SH-19 JUNCTION, EXTEND SOUTH NEAR VANOSS. PROJECT LENGTH = 3.482 MILES
			Completion Date: Final Est Submitted:	31 March 2025

County: POTTAWATOMIE**Commissioner District: 3**

24240(10) STP-263B(085)PM	Contract: 220232 SH-39	Residency: 03100 ADA RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-39: FROM 0.6 MILES NORTHWEST OF THE SH-102 JUNCTION, EXTEND EAST NEAR WANETTE. PROJECT LENGTH = 3.165 MILES
Contractor: Engineer:	THE CUMMINS CONSTRUCTION CO., INC. RUSSELL, JULIE ANNE		
Contract Amount: Letting Date:	\$ 8,970,758.30 14 July 2022	Completion Date: Final Est Submitted:	14 November 2024

34467(04) STP-263D(099)CI	Contract: 240088 COUNTY ROAD	Residency: 03024 CIRCUIT ENGINEERING DISTRICT #4	BRIDGE AND APPROACHES COUNTY ROAD (PECAN GROVE ROAD); OVER SOUTH DEER CREEK, 0.5 MILES EAST OF THE SH-102 INTERSECTION NEAR SHAWNEE. PROJECT LENGTH = 0.236 MILES
Contractor: Engineer:	K & R BUILDERS, INC. HENDRICKS, DAVID R		
Contract Amount: Letting Date:	\$ 965,670.44 11 April 2024	Completion Date: Final Est Submitted:	24 February 2025

County: ROGERS**Commissioner District: 8**

27031(04) STP-266B(081)PM	Contract: 200355 SH-20	Residency: 08300 CLAREMORE RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-20: FROM 4.4 MILES EAST OF THE US-169 INTERCHANGE, EXTEND EAST NEAR CLAREMORE. PROJECT LENGTH = 3.920 MILES
Contractor: Engineer:	EMERY SAPP & SONS, INC. WILSON, MARK W.		
Contract Amount: Letting Date:	\$ 44,114,557.47 19 November 2020	Completion Date: Final Est Submitted:	18 November 2024 02 June 2025

29400(04) CIRB-266D(061)RB	Contract: 200030 COUNTY ROAD	Residency: 08007 CRAIG & KEITHLINE, INC.	BRIDGE AND APPROACHES COUNTY ROAD (E0590); OVER SH-88 AND THE UNION PACIFIC RAILROAD, 9.8 MILES WEST OF THE US-69 JUNCTION NEAR INOLA. PROJECT LENGTH = 0.380 MILE
Contractor: Engineer:	CONCRETE SERVICES CORPORATION KRIEWALL, KEVIN A.		
Contract Amount: Letting Date:	\$ 2,826,236.44 18 March 2021	Completion Date: Final Est Submitted:	28 October 2024

County: SEMINOLE**Commissioner District: 3**

23289(10) NHPP-267N(062)PM	Contract: 170236 SH-99	Residency: 03100 ADA RESIDENCY	BRIDGE AND APPROACHES SH-99: OVER SANDY CREEK AND SALT CREEK, 6.0 MILES AND 7.9 MILES NORTH OF THE SH-56 INTERSECTION NEAR SEMINOLE. PROJECT LENGTH = 1.754 MILES
Contractor: Engineer:	OVERLAND CORPORATION RUSSELL, JULIE ANNE		
Contract Amount: Letting Date:	\$ 9,733,613.40 14 June 2018	Completion Date: Final Est Submitted:	31 August 2020

31238(04) STP-267D(104)CI	Contract: 230317 COUNTY ROAD	Residency: 03024 CIRCUIT ENGINEERING DISTRICT #4	BRIDGE AND APPROACHES COUNTY ROAD (EW-123); OVER TRIBUTARY TO CARTER CREEK, 1.8 MILES EAST OF THE US-377 JUNCTION NEAR SEMINOLE. PROJECT LENGTH = 0.141 MILES
Contractor: Engineer:	TREAS CONSTRUCTION INC HENDRICKS, DAVID R		
Contract Amount: Letting Date:	\$ 1,105,700.60 19 October 2023	Completion Date: Final Est Submitted:	18 December 2024 20 May 2025

County: SEMINOLE**Commissioner District: 3**

35661(04) **Contract: 230137** SH-59 **Residency: 03100** RESURFACE (ASPHALT) SH-59: FROM THE SH-99 JUNCTION, EXTEND EAST IN BOWLEGS. PROJECT LENGTH = 10.1 MILES
 STP-267C(099)(100)PM ADA RESIDENCY
Contractor: THE CUMMINS CONSTRUCTION CO., INC.
Engineer: RUSSELL, JULIE ANNE
Contract Amount: \$ 2,819,411.35 **Completion Date:** 17 January 2025
Letting Date: 13 April 2023 **Final Est Submitted:**

County: SEQUOYAH**Commissioner District: 1**

28988(04) **Contract: 190186** I-40 **Residency: 01002** PAVEMENT AND BRIDGE REHABILITATION, AND BRIDGE AND APPROACHES I-40: FROM 1.0 MILE EAST OF SH-10, EXTEND EAST NEAR VIAN. PROJECT LENGTH = 6.497 MILES
 NHPPI-4000-(076)PM TETRA TECH, INC.
Contractor: DUIT CONSTRUCTION COMPANY, INC.
Engineer: MOSHIRI, M. MATTHEW
Contract Amount: \$ 36,536,881.25 **Completion Date:** 25 August 2022
Letting Date: 16 May 2019 **Final Est Submitted:**

32396(04) **Contract: 190257** COUNTY ROAD **Residency: 01017** GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (DWIGHT MISSION/SEQUOYAH LANDING ROAD): FROM I-40, EXTEND NORTH NEAR SALLISAW. PROJECT LENGTH = 5.555 MILES
 STP-268C(056)CI CIRCUIT ENGINEERING DISTRICT #2
Contractor: JOB CONSTRUCTION CO., INC.
Engineer: PULLIAM, D. NEIL JR.
Contract Amount: \$ 8,848,045.86 **Completion Date:** 31 August 2023
Letting Date: 22 August 2019 **Final Est Submitted:**

35082(04) **Contract: 240168** SH-64D / I-40 **Residency: 01200** RESURFACE (ASPHALT) SH-64D/I-40 RAMP C: SH-64D, FROM THE US-64 JUNCTION EXTEND NORTH NEAR MOFFETT. I-40 RAMP C, FROM THE SH-64D JUNCTION EXTEND WEST NEAR ROLAND. PROJECT LENGTH = 3.580 MILES
 STP-268C(103)3P SALLISAW RESIDENCY
Contractor: APAC-CENTRAL, INC.
Engineer: WOODY, DAVID W.
Contract Amount: \$ 1,764,888.78 **Completion Date:** 16 April 2025
Letting Date: 13 June 2024 **Final Est Submitted:**

36334(04) **Contract: 240191** US-64 **Residency: 01200** BRIDGE REHABILITATION US-64: OVER GARRISON TRIBUTARY OVERFLOW, 2.0 MILES EAST OF I-40 NEAR ROLAND. PROJECT LENGTH = 0.083 MILES
 SBR-268B(114)SB SALLISAW RESIDENCY
Contractor: B & B CONSTRUCTION SERVICE J.T., INC.
Engineer: WOODY, DAVID W.
Contract Amount: \$ 679,750.81 **Completion Date:** 09 May 2025
Letting Date: 15 August 2024 **Final Est Submitted:**

County: TILLMAN**Commissioner District: 5**

34488(04) **Contract: 240239** COUNTY ROAD **Residency: 05005** RESURFACE (ASPHALT) COUNTY ROAD (NS-224): FROM 6.0 MILES SOUTH OF THE SH-5 JUNCTION, EXTEND NORTH NEAR FREDERICK. PROJECT LENGTH = 2.995 MILES
 STP-271C(084)CI CIRCUIT ENGINEERING DISTRICT #7
Contractor: OVERLAND CORPORATION
Engineer: JOHN NORTHUP
Contract Amount: \$ 1,110,768.25 **Completion Date:** 05 May 2025
Letting Date: 10 October 2024 **Final Est Submitted:**

County: STEPHENS**Commissioner District: 7**

24412(09) STP-269C(054)PM	Contract: 190165 SH-29	Residency: 07100 DUNCAN RESIDENCY	GRADE, DRAIN, AND SURFACE SH-29: FROM 6.8 MILES EAST OF THE US-81 JUNCTION, EXTEND EAST NEAR MARLOW. PROJECT LENGTH = 4.632 MILES
Contractor: Engineer:	OVERLAND CORPORATION LAWSON, BRYCE		
Contract Amount:	\$ 12,247,790.70	Completion Date:	24 January 2024
Letting Date:	18 April 2019	Final Est Submitted:	

County: TULSA**Commissioner District: 8**

36871(04) SAP-299S(429)ES	Contract: 240248 MULTIPLE LOCATIONS	Residency: 08026 STANDARD TESTING	BRIDGE REPAIR US-60/CITY STREET (ARCHER STREET)COUNTY ROAD: AT MULTIPLE LOCATIONS IN DISTRICT IV, VII, AND VIII. PROJECT LENGTH = 0.00 MILES
Contractor: Engineer:	BUILT RIGHT CONSTRUCTION, LLC COLTON ROBERTS		
Contract Amount:	\$ 275,114.00	Completion Date:	07 February 2025
Letting Date:	17 October 2024	Final Est Submitted:	

County: TEXAS**Commissioner District: 6**

33396(04) SBR-008N(097)SB/SBR-008	Contract: 230336 US-64	Residency: 06026 STANDARD TESTING	BRIDGE REHABILITATION US-64: OVER LITTLE GOFF CREEK, 4.0 MILES NORTH AND 10.7 MILES NORTHWEST OF THE US-54 JUNCTION NEAR GUYMON. PROJECT LENGTH = 0.291 MILES
Contractor: Engineer:	BRIDGES, INC. DBA SCUDDER BRIDGE CO. ROBERTS, COLTON		
Contract Amount:	\$ 3,094,469.00	Completion Date:	26 November 2024
Letting Date:	09 November 2023	Final Est Submitted:	02 June 2025

County: TULSA**Commissioner District: 8**

10981(05) SSP-4400(096)PM/SBR-4400	Contract: 220206 I-44	Residency: 08100 TULSA RESIDENCY	INTERCHANGE AND BRIDGE REHABILITATION I-44: AT THE US-169 INTERCHANGE, 2.4 MILES SOUTHWEST OF THE I-244 INTERCHANGE IN TULSA. PROJECT LENGTH = 0.596 MILE
Contractor: Engineer:	MANHATTAN ROAD & BRIDGE COMPANY, LLC ARNOLD, J. BRUCE		
Contract Amount:	\$ 16,148,572.00	Completion Date:	06 December 2024
Letting Date:	16 June 2022	Final Est Submitted:	

24346(04) STP-172B(360)SS	Contract: 200092 SH-20	Residency: 08100 TULSA RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-20: FROM 0.1 MILES EAST OF THE US-75 JUNCTION, EXTEND EAST NEAR SKIATOOK. PROJECT LENGTH = 3.780 MILES
Contractor: Engineer:	APAC-CENTRAL, INC. ARNOLD, J. BRUCE		
Contract Amount:	\$ 15,450,000.00	Completion Date:	07 August 2023
Letting Date:	16 January 2020	Final Est Submitted:	

26303(08) NHPP-015N(034)PM	Contract: 220235 SH-51	Residency: 08100 TULSA RESIDENCY	PAVEMENT REHABILITATION (P.C. CONCRETE) SH-51: FROM 0.2 MILES EAST OF THE I-444 INTERCHANGE, EXTEND EAST IN TULSA. PROJECT LENGTH = 0.984 MILE
Contractor: Engineer:	SHERWOOD CONSTRUCTION CO., INC. ARNOLD, J. BRUCE		
Contract Amount:	\$ 15,308,697.68	Completion Date:	15 June 2024
Letting Date:	14 July 2022	Final Est Submitted:	

County: TULSA**Commissioner District: 8**

27073(04) NHPP-272N(291)PM Contractor: BECCO CONTRACTORS, INC. Engineer: ARNOLD, J. BRUCE Contract Amount: \$ 13,627,000.00 Letting Date: 20 January 2022	Contract: 220042 US-169 Residency: 08100 TULSA RESIDENCY Completion Date: 25 September 2024 Final Est Submitted:	BRIDGE AND APPROACHES US-169: OVER 76TH STREET (SH-135), 3.0 MILES NORTH OF THE SH-266 JUNCTION NEAR OWASSO. PROJECT LENGTH = 0.539 MILE
28899(04) NHPPI-4440(009)PM/SBR-014 Contractor: SHERWOOD CONSTRUCTION CO., INC. Engineer: ARNOLD, J. BRUCE Contract Amount: \$ 26,055,969.84 Letting Date: 18 March 2021	Contract: 210090 I-444 Residency: 08100 TULSA RESIDENCY Completion Date: 09 January 2024 Final Est Submitted:	PAVEMENT REHABILITATION (P.C.) AND BRIDGE REHABILITATION I-444: FROM THE SH-51 INTERCHANGE, EXTEND NORTH IN TULSA. PROJECT LENGTH = 1.648 MILES
29076(04) NHPP-272N(245)PM/NHPPI-2 Contractor: BECCO CONTRACTORS, INC. Engineer: EVANS, GARY A. Contract Amount: \$ 8,467,000.00 Letting Date: 19 July 2018	Contract: 180253 SH-11 Residency: 08001 WSB (FORMERLY EST, INC.) Completion Date: 23 April 2021 Final Est Submitted:	BRIDGE REHABILITATION SH-11: OVER BNSF RAILROAD, PINE STREET, AND RAMP OVER I-244, AT MULTIPLE LOCATIONS IN THE CITY OF TULSA. PROJECT LENGTH = 0.749 MILE
29693(08) NHPPI-4400-(123)PM Contractor: BECCO CONTRACTORS, INC. Engineer: ARNOLD, J. BRUCE Contract Amount: \$ 1,957,000.00 Letting Date: 14 September 2023	Contract: 230273 CITY STREET Residency: 08100 TULSA RESIDENCY Completion Date: 24 March 2025 Final Est Submitted:	GRADE, DRAIN, AND SURFACE CITY STREET (33RD WEST AVENUE): FROM 0.1 MILES SOUTH OF I-44, EXTEND NORTH IN TULSA. PROJECT LENGTH = 0.114 MILES
30132(04) CIRB-272D(401)RB Contractor: PARADIGM CONSTRUCTION & ENGINEERING, INC Engineer: WILLIAMS, BOBBY RAY Contract Amount: \$ 2,123,531.20 Letting Date: 18 April 2024	Contract: 240112 COUNTY ROAD Residency: 08018 BENCHMARK CONSTRUCTION SERVICES, LLC Completion Date: 10 April 2025 Final Est Submitted:	BRIDGE AND APPROACHES COUNTY ROAD (EAST 201ST STREET SOUTH): OVER SNAKE CREEK, 7.7 MILES EAST OF US-75 NEAR BIXBY. PROJECT LENGTH = 0.271 MILES
30318(11) SSP-NBIP(542)PM Contractor: OLYMPUS PAINTING CONTRACTORS, INC. Engineer: RICHARDS, GREGORY RAY Contract Amount: \$ 4,287,564.00 Letting Date: 15 September 2022	Contract: 220303 I-244 Residency: 08025 KTA-TATOR, INC. Completion Date: 04 March 2024 Final Est Submitted:	BRIDGE PAINTING I-244 EB/I-244 RAMP E-N/US-64/US-75 RAMP N-E/ GILCREASE EXP. RAMP/SH-11 EB TO I-244 EB/ SH-51/PEORIA AVE/PINE ST: AT MULTIPLE LOCATIONS IN DIVISION VIII. PROJECT LENGTH = 0.00 MILE
30368(04) SSP-272N(374)PM Contractor: BUILT RIGHT CONSTRUCTION, LLC Engineer: KRIE WALL, KEVIN A. Contract Amount: \$ 2,653,008.80 Letting Date: 20 April 2023	Contract: 230081 US-64 Residency: 08001 WSB (FORMERLY EST, INC.) Completion Date: 30 April 2024 Final Est Submitted:	BRIDGE REHABILITATION US-64: OVER WEST 25TH AVENUE, 1.1 MILES WEST OF THE I-244 INTERCHANGE IN TULSA. PROJECT LENGTH = 0.062 MILES
30742(04) STP-272B(258)IG Contractor: BECCO CONTRACTORS, INC. Engineer: MOSHIRI, M. MATTHEW Contract Amount: \$ 8,897,000.00 Letting Date: 22 August 2019	Contract: 190262 CITY STREET Residency: 08002 TETRA TECH, INC. Completion Date: 07 June 2023 Final Est Submitted:	GRADE, DRAIN, AND SURFACE CITY STREET (NORTH GARNETT ROAD): FROM EAST 96TH STREET NORTH, EXTEND NORTH IN THE CITY OF OWASSO. PROJECT LENGTH = 0.870 MILE

County: TULSA**Commissioner District: 8**

31077(04) NHPPI-2440-(041)PM	Contract: 230021 I-244	Residency: 08011 GARVER, LLC	I-244 RAMP (1ST STREET TO I-244 NB): OVER I-244 AND BNSF RAILROAD, 0.4 MILES SOUTH OF THE US-412 INTERCHANGE IN TULSA.
Contractor: Engineer: Contract Amount: Letting Date:	K & R BUILDERS, INC. SHIELDS, NICOLE \$ 2,572,488.21 12 January 2023	Completion Date: Final Est Submitted:	30 August 2024
31094(04) STP-272B(351)PM	Contract: 220208 SH-51	Residency: 08400 SAND SPRINGS RESIDENCY	INTERSECTION MODIFICATION SH-51: FROM 0.6 MILES EAST OF THE CREEK COUNTY LINE, EXTEND EAST NEAR KEYSTONE LAKE. PROJECT LENGTH = 0.449 MILE
Contractor: Engineer: Contract Amount: Letting Date:	BECCO CONTRACTORS, INC. MORTON, ALEXANDER WAYNE \$ 2,327,000.00 16 June 2022	Completion Date: Final Est Submitted:	22 September 2023
31550(04) STP-272B(272)IG	Contract: 230022 CITY STREETS	Residency: 08002 TETRA TECH, INC.	RECONSTRUCT - NO ADDED LANES CITY STREETS (WEST MAIN STREET; NORTH BIRCH STREET; AND SOUTH BIRCH STREET; WEST MAIN STREET; FROM NORTH ELM STREET EXTEND EAST IN THE CITY OF JENKS. NORTH BIRCH STREET; FROM WEST MAIN STREET EXTEND NORTH IN CITY OF JENKS. SOUTH BIRCH STREET; FROM WEST MAIN STREET EXTEND SOUTH IN CITY OF JENKS. PROJECT LENGTH = 0.615 MILES
Contract Amount: Letting Date:	\$ 5,078,790.40 16 February 2023	Completion Date: Final Est Submitted:	14 March 2025
32096(04) NHPPI-2440-(038)3B/NHPPI-	Contract: 220273 US-169 / I-244	Residency: 08100 TULSA RESIDENCY	BRIDGE AND APPROACHES AND JOINT/SEAL REPAIR US-169/I-244; US- 169, SW RAMP OVER I-244 1.0 MILE EAST OF THE SH-11 INTERCHANGE IN TULSA. I-244, OVER MINGO CREEK 0.7 MILES EAST OF THE SH-11 INTERCHANGE IN TULSA. PROJECT LENGTH = 0.548 MILE
Contractor: Engineer: Contract Amount: Letting Date:	MANHATTAN ROAD & BRIDGE COMPANY, LLC ARNOLD, J. BRUCE \$ 19,205,650.00 18 August 2022	Completion Date: Final Est Submitted:	30 January 2025
32896(04) STP-272B(368)AD	Contract: 220306 SH-97	Residency: 08007 CRAIG & KEITHLINE, INC.	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) SH-97: FROM THE INTERSECTION OF N. WILSON AVENUE AND W. 2ND STREET, EXTEND EAST ON 2ND STREET THEN NORTH ON N. MCKINLEY AVENUE IN SAND SPRINGS. PROJECT LENGTH = 1.02 MILES
Contractor: Engineer: Contract Amount: Letting Date:	PARAGON CONTRACTORS, LLC KRIEWALL, KEVIN A. \$ 1,604,845.01 15 September 2022	Completion Date: Final Est Submitted:	23 May 2024 02 June 2025
33316(04) NHPP-272N(325)IG	Contract: 210042 US-64 / SH-51	Residency: 08004 JACOBS ENGINEERING GROUP, INC.	SAFETY IMPROVEMENT (LIGHTING) US- 64/SH-51 (BROKEN ARROW EXPRESSWAY): FROM PEORIA AVENUE, EXTEND SOUTHEAST IN TULSA. PROJECT LENGTH = 1.820 MILES
Contractor: Engineer: Contract Amount: Letting Date:	TRAFFIC & LIGHTING SYSTEMS, LLC BRAY, TIMOTHY P. \$ 1,164,876.00 20 May 2021	Completion Date: Final Est Submitted:	04 November 2024
33343(04) NHPP-272N(356)PM	Contract: 220307 US-64	Residency: 08100 TULSA RESIDENCY	INTERCHANGE US-64 (MEMORIAL DRIVE): AT THE US-169 INTERCHANGE IN TULSA. PROJECT LENGTH = 0.974 MILE
Contractor: Engineer: Contract Amount: Letting Date:	BECCO CONTRACTORS, INC. ARNOLD, J. BRUCE \$ 12,967,000.00 15 September 2022	Completion Date: Final Est Submitted:	19 September 2024

County: TULSA**Commissioner District: 8**

33788(04) NHPPI-4400(054)PM/NHPPI- Contractor: SHERWOOD CONSTRUCTION CO., INC. Engineer: ARNOLD, J. BRUCE Contract Amount: \$ 87,207,268.73 Letting Date: 20 August 2020	Contract: 200270 I-44 Residency: 08100 TULSA RESIDENCY Completion Date: 28 July 2023 Final Est Submitted:	INTERCHANGE AND BRIDGE AND APPROACHES I-44: AT THE US-75 INTERCHANGE, 1.7 MILES EAST OF I-244 AND OVER UNION AVENUE, 1.5 MILES EAST OF I-244 IN TULSA. PROJECT LENGTH = 1.902 MILES
33955(04) STP-272F(367)IG Contractor: BECCO CONTRACTORS, INC. Engineer: MAJORS, MARK E.	Contract: 220326 CITY STREETS Residency: 08010 ATKINS Completion Date: 29 July 2024 Final Est Submitted:	WIDEN RESURFACE AND BRIDGE CITY STREETS (ALBANY STREET (61ST ST S) /23RD ST (193RD E AVE/COUNTY LINE RD): ALBANY ST FROM THE INTERSECTION OF 9TH ST (177TH E AVE/LYNN LANE) EXTEND EAST IN BROKEN ARROW. 23RD ST FROM ALBANY STREET EXTEND NORTH IN BROKEN ARROW. PROJECT LENGTH = 1.244 MILES
Contract Amount: \$ 8,067,000.00 Letting Date: 20 October 2022	Completion Date: 29 July 2024 Final Est Submitted:	
35721(04) STP-272B(405)IG Contractor: BECCO CONTRACTORS, INC. Engineer: BEATS, AARON Contract Amount: \$ 673,000.00 Letting Date: 16 May 2024	Contract: 240131 CITY STREET Residency: 08027 HUDSON PRINCE ENG. & INSP. PLLC Completion Date: 26 December 2024 Final Est Submitted:	RESURFACE (ASPHALT) CITY STREET (5TH STREET/GARNETT ROAD): FROM THE 126TH STREET INTERSECTION, EXTEND NORTHEAST IN COLLINSVILLE. PROJECT LENGTH = 2.240 MILES

County: WAGONER**Commissioner District: 1**

30648(04) NHPP-273N(105)FP Contractor: GRADE LINE CONSTRUCTION, LLC Engineer: CLARK, NICK Contract Amount: \$ 1,990,798.30 Letting Date: 14 March 2024	Contract: 240053 SH-51 Residency: 01100 MUSKOGEE RESIDENCY Completion Date: 31 March 2025 Final Est Submitted:	INTERSECTION MODIFICATION SH-51: AT THE INTERSECTION OF EAST WASHINGTON STREET AND EAST 91ST STREET SOUTH, 0.4 MILES AND 0.5 MILES SOUTHEAST OF SH-364 (CREEK TURNPIKE) NEAR BROKEN ARROW. PROJECT LENGTH = 0.301 MILES
--	--	---

County: WASHINGTON**Commissioner District: 8**

24242(04) NHPP-018N(053) Contractor: BECCO CONTRACTORS, INC. Engineer: EVANS, GARY A. Contract Amount: \$ 15,867,000.00 Letting Date: 16 May 2019	Contract: 190027 US-60 Residency: 08001 WSB (FORMERLY EST, INC.) Completion Date: 08 September 2022 Final Est Submitted:	GRADE, DRAIN, SURFACE, AND BRIDGE US-60: FROM 2.3 MILES EAST OF THE US-75 JCT, EXTEND EAST NEAR BARTLESVILLE. PROJECT LENGTH = 4.894 MILES
24348(10) STP-274B(025)PM/STP-274B Contractor: BECCO CONTRACTORS, INC. Engineer: WILSON, MARK W. Contract Amount: \$ 12,979,000.00 Letting Date: 18 November 2021	Contract: 210342 SH-123 Residency: 08300 CLAREMORE RESIDENCY Completion Date: 13 September 2024 Final Est Submitted:	BRIDGE AND APPROACHES SH-123: OVER CANEY RIVER AND UNNAMED CREEK, 1.7 MILES AND 2.9 MILES NORTHEAST OF THE US-60 JUNCTION NEAR DEWEY. PROJECT LENGTH = 0.639 MILE

County: WASHINGTON**Commissioner District: 8**

30318(13) SSP-272F(402)PM Contractor: JK INDUSTRIES, INC. Engineer: MCCANN, STACY Contract Amount: \$ 1,007,921.27 Letting Date: 12 September 2024	Contract: 240210 MULTIPLE LOCATIONS Residency: 08025 KTA-TATOR, INC.	BRIDGE PAINTING US-75/NORTH 129TH EAST AVENUE/EAST 136TH STREET NORTH: AT MULTIPLE LOCATIONS IN DISTRICT VIII. PROJECT LENGTH = 0.00 MILES
	Completion Date: 31 May 2025 Final Est Submitted:	
30616(04) STP-272D(041)CI Contractor: K & R BUILDERS, INC. Engineer: WILLIAMS, BOBBY RAY Contract Amount: \$ 1,178,224.53 Letting Date: 11 April 2024	Contract: 240090 COUNTY ROAD Residency: 08018 BENCHMARK CONSTRUCTION SERVICES, LLC	BRIDGE AND APPROACHES COUNTY ROAD (N. 3980): OVER DOUBLE CREEK, 8.1 MILES NORTH OF THE TULSA COUNTY LINE NEAR RAMONA. PROJECT LENGTH = 0.103 MILES
	Completion Date: 16 April 2025 Final Est Submitted:	
35483(04) NHPP-014N(122)AD Contractor: TRI STAR CONSTRUCTION, LLC Engineer: TIFFANY, DOUGLAS LEE Contract Amount: \$ 981,000.00 Letting Date: 13 July 2023	Contract: 230208 US-75 Residency: 08020 POE AND ASSOCIATES, INC.	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) US-75: FROM SOUTHPORT DRIVE, EXTEND NORTH IN BARTLESVILLE. PROJECT LENGTH = 2.192 MILES
	Completion Date: 18 April 2024 Final Est Submitted:	

County: WASHITA**Commissioner District: 5**

24352(10) STP-175C(093)PM Contractor: CASWELL CONTRACTING, INC. Engineer: MASON, BROCK Contract Amount: \$ 9,504,892.64 Letting Date: 18 May 2023	Contract: 230194 SH-152 Residency: 05200 ALTUS RESIDENCY	WIDEN, RESURFACE, AND BRIDGE SH-152: FROM SH-44, EXTEND WEST NEAR BURNS FLAT. PROJECT LENGTH = 4.808 MILES
	Completion Date: 23 January 2025 Final Est Submitted:	

County: WOODS**Commissioner District: 6**

30408(04) STP-276B(064)PM Contractor: THE CUMMINS CONSTRUCTION CO., INC. Engineer: EMBREE, JERRY Contract Amount: \$ 9,960,482.93 Letting Date: 18 August 2022	Contract: 220274 US-281 Residency: 06100 BUFFALO RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE US-281: FROM 4.3 MILES WEST OF THE SH-45 JUNCTION, EXTEND EAST NEAR WAYNOKA. PROJECT LENGTH = 3.550 MILES
	Completion Date: 16 January 2025 Final Est Submitted:	

County: WOODWARD**Commissioner District: 6**

26974(11) SSP-277F(063)PM Contractor: B & B CONSTRUCTION SERVICE J.T., INC. Engineer: EMBREE, JERRY Contract Amount: \$ 263,576.18 Letting Date: 08 August 2024	Contract: 240182 MULTIPLE LOCATIONS Residency: 06100 BUFFALO RESIDENCY	JOINT SEAL/REPAIR US-412: OVER NORTH CANADIAN RIVER AND NORTH CANADIAN RIVER O'FLOW, AT MULTIPLE LOCATIONS IN DISTRICT VI. PROJECT LENGTH = 0.00 MILES
	Completion Date: 22 May 2025 Final Est Submitted:	

County: ADAIR**Commissioner District: 1**

30570(04) NHPP-201N(056)PM	Contract: 240071	US-59	Residency: 01027 HUDSON PRINCE ENG. & INSP. PLLC	WIDEN, RESURFACE, AND BRIDGE US-59: FROM 0.3 MILES SOUTH OF THE SH-51 JUNCTION, EXTEND NORTH IN STILWELL. PROJECT LENGTH = 6.700 MILES
Contractor: Engineer: Contract Amount: Contract Time:	ROBINSON CONSTRUCTION, LLC AARON BEATS \$ 22,849,228.45 330 330		Adjusted: (\$ 22,849,228.45) (330)	
Letting Date: Contract Date:	11 Apr 2024 08 May 2024	W/O Issued: W/O Eff.: Work Start:	13 May 2024 04 Nov 2024 13 Jan 2025	Adjusted: Amount Paid: 8 % Time Passed: 28 % (8 %) (28 %)
31287(04) STP-201C(065)CI	Contract: 240286	COUNTY ROAD	Residency: 01017 CIRCUIT ENGINEERING DISTRICT #2	BRIDGE AND APPROACHES COUNTY ROAD (N 4670 ROAD): OVER BARRON FORK CREEK, 0.6 MILES SOUTH OF THE US-62 JUNCTION NEAR CHRISTIE. PROJECT LENGTH = 0.556 MILES
Contractor: Engineer: Contract Amount: Contract Time:	PARADIGM CONSTRUCTION & ENGINEERING, INC DANIEL NEILL PULLIAM \$ 4,378,173.35 270 270		Adjusted: (\$ 4,378,173.35) (270)	
Letting Date: Contract Date:	21 Nov 2024 16 Dec 2024	W/O Issued: W/O Eff.: Work Start:	16 Dec 2024 07 Apr 2025 26 Feb 2025	Adjusted: Amount Paid: 12 % Time Passed: 0 % (12 %) (0 %)
32098(09) SSP-201C(054)PM	Contract: 240284	SH-100	Residency: 01200 SALLISAW RESIDENCY	FENCING SH-100: FROM 3.5 MILES NORTHEAST OF THE CHEROKEE COUNTY LINE, EXTEND EAST NEAR STILWELL. PROJECT LENGTH = 6.117 MILES
Contractor: Engineer: Contract Amount: Contract Time:	B & B CONSTRUCTION SERVICE J.T., INC. DAVID WOODY \$ 681,262.00 150 150		Adjusted: (\$ 683,074.80) (150)	
Letting Date: Contract Date:	10 Oct 2024 12 Nov 2024	W/O Issued: W/O Eff.: Work Start:	13 Nov 2024 02 Dec 2024 02 Dec 2024	Adjusted: Amount Paid: 81 % Time Passed: 71 % (81 %) (71 %)
35076(04) SSR-201B(062)SR	Contract: 250050	US-62	Residency: 01200 SALLISAW RESIDENCY	RESURFACE (ASPHALT) US-62: FROM 5.0 MILES NORTHEAST OF THE SH-51 INTERSECTION, EXTEND EAST NEAR TAHLEQUAH. PROJECT LENGTH = 6.13 MILES
Contractor: Engineer: Contract Amount: Contract Time:	APAC-CENTRAL, INC. DAVID WOODY \$ 1,434,455.52 45 45		Adjusted: (\$ 1,434,455.52) (45)	
Letting Date: Contract Date:	20 Feb 2025 10 Mar 2025	W/O Issued: W/O Eff.: Work Start:	11 Mar 2025 07 Jul 2025	Adjusted: Amount Paid: 0 % Time Passed: 0 % (0 %) (0 %)

County: BEAVER**Commissioner District: 6**

17668(04) STP-102B(016)PM	Contract: 230172 SH-8	Residency: 06100 BUFFALO RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-8: FROM THE MAJOR COUNTY LINE, EXTEND NORTH. PROJECT LENGTH = 3.930 MILES
Contractor: Engineer:	THE CUMMINS CONSTRUCTION CO., INC. EMBREE, JERRY	Adjusted:	
Contract Amount:	\$ 14,818,929.88	(\$ 15,332,649.21)	
Contract Time:	180	(244)	
	180		

Letting Date:	11 May 2023	W/O Issued:	09 Jun 2023	Adjusted:		
Contract Date:	07 Jun 2023	W/O Eff.:	02 Oct 2023	Amount Paid:	94 %	(91 %)
		Work Start:	02 Oct 2023	Time Passed:	124 %	(92 %)

34265(04) SBR-017N(308)SB	Contract: 240268 US-270	Residency: 06200 GUYMON RESIDENCY	BRIDGE REHABILITATION US-270: OVER KIOWA CREEK, 15.2 WEST OF THE US-270 AND US-283 INTERSECTION NEAR SLAPOUT. PROJECT LENGTH = 0.162 MILES
Contractor: Engineer:	SEWELL BROS., INC. TONYA FOLSOM	Adjusted:	
Contract Amount:	\$ 1,478,340.30	(\$ 1,481,310.02)	
Contract Time:	180	(180)	
	180		

Letting Date:	14 Nov 2024	W/O Issued:	06 Dec 2024	Adjusted:		
Contract Date:	03 Dec 2024	W/O Eff.:	15 May 2024	Amount Paid:	41 %	(41 %)
		Work Start:	24 Feb 2025	Time Passed:	49 %	(49 %)

County: ALFALFA**Commissioner District: 6**

17668(04) STP-102B(016)PM	Contract: 230172 SH-8	Residency: 06100 BUFFALO RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-8: FROM THE MAJOR COUNTY LINE, EXTEND NORTH. PROJECT LENGTH = 3.930 MILES
Contractor: Engineer:	THE CUMMINS CONSTRUCTION CO., INC. EMBREE, JERRY	Adjusted:	
Contract Amount:	\$ 14,818,929.88	(\$ 15,332,649.21)	
Contract Time:	180	(244)	
	180		

Letting Date:	11 May 2023	W/O Issued:	09 Jun 2023	Adjusted:		
Contract Date:	07 Jun 2023	W/O Eff.:	02 Oct 2023	Amount Paid:	94 %	(91 %)
		Work Start:	02 Oct 2023	Time Passed:	124 %	(92 %)

34265(04) SBR-017N(308)SB	Contract: 240268 US-270	Residency: 06200 GUYMON RESIDENCY	BRIDGE REHABILITATION US-270: OVER KIOWA CREEK, 15.2 WEST OF THE US-270 AND US-283 INTERSECTION NEAR SLAPOUT. PROJECT LENGTH = 0.162 MILES
Contractor: Engineer:	SEWELL BROS., INC. TONYA FOLSOM	Adjusted:	
Contract Amount:	\$ 1,478,340.30	(\$ 1,481,310.02)	
Contract Time:	180	(180)	
	180		

Letting Date:	14 Nov 2024	W/O Issued:	06 Dec 2024	Adjusted:		
Contract Date:	03 Dec 2024	W/O Eff.:	15 May 2024	Amount Paid:	41 %	(41 %)
		Work Start:	24 Feb 2025	Time Passed:	49 %	(49 %)

County: BECKHAM**Commissioner District: 5**

35060(04) SBR-4000(222)SB	Contract: 240249 I-40	Residency: 05200 ALTUS RESIDENCY	BRIDGE REHABILITATION I-40 (WB & EB): OVER SH-30, 7.4 MILES EAST OF TEXAS STATELINE NEAR ERICK. PROJECT LENGTH = 0.149 MILES	
Contractor: Engineer:	OBC, INC. BROCK MASON	Adjusted: (\$ 5,323,207.13) (240)		
Contract Amount: Contract Time:	\$ 5,323,207.13 240 240			
Letting Date: Contract Date:	14 Nov 2024 03 Dec 2024	W/O Issued: 06 Dec 2024 W/O Eff.: 07 Apr 2025 Work Start:	Adjusted: Amount Paid: 17 % Time Passed: 16 %	(17 %) (16 %)

36162(04) SSR-205C(133)SR	Contract: 250001 I-40B	Residency: 05100 CLINTON RESIDENCY	RESURFACE (ASPHALT) I-40B: FROM THE WEST I-40 JUNCTION, EXTEND EAST IN ELK CITY. PROJECT LENGTH = 4.87 MILES	
Contractor: Engineer:	CASWELL CONTRACTING, INC. DAX SAWYER	Adjusted: (\$ 3,520,551.18) (45)		
Contract Amount: Contract Time:	\$ 3,520,551.18 45 45			
Letting Date: Contract Date:	09 Jan 2025 07 Feb 2025	W/O Issued: 11 Feb 2025 W/O Eff.: 02 Jun 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)

38520(04) MC-4000(239)MD	Contract: 250002 I-40	Residency: 05100 CLINTON RESIDENCY	RESURFACE (ASPHALT) I-40: FROM 3.2 MILES WEST OF THE US- 283 INTERCHANGE, EXTEND EAST NEAR SAYRE. PROJECT LENGTH = 5.298 MILES	
Contractor: Engineer:	CASWELL CONTRACTING, INC. DAX SAWYER	Adjusted: (\$ 1,232,325.52) (20)		
Contract Amount: Contract Time:	\$ 1,232,325.52 20 20			
Letting Date: Contract Date:	09 Jan 2025 07 Feb 2025	W/O Issued: 11 Feb 2025 W/O Eff.: 02 Jun 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)

County: ATOKA**Commissioner District: 2**

24066(04) STP-103C(091)PM	Contract: 240155 SH-7	Residency: 02001 WSB (FORMERLY EST, INC.)	GRADE, DRAIN, SURFACE, AND BRIDGE SH-7: FROM 6.0 MILES EAST OF THE JOHNSTON COUNTY LINE, EXTEND EAST NEAR ATOKA. PROJECT LENGTH = 5.426 MILES	
Contractor: Engineer:	THE CUMMINS CONSTRUCTION CO., INC. FRANK, RICHARD BRENT	Adjusted: (\$ 11,989,054.48) (410)		
Contract Amount: Contract Time:	\$ 11,721,753.73 365 365			
Letting Date: Contract Date:	11 Jul 2024 07 Aug 2024	W/O Issued: 09 Aug 2024 W/O Eff.: 02 Dec 2024 Work Start:	Adjusted: Amount Paid: 22 % Time Passed: 47 %	(21 %) (41 %)

County: BRYAN**Commissioner District: 2**

30398(04)	Contract: 240242	SH-48	Residency: 02300	WIDEN, RESURFACE, AND BRIDGE SH-48: FROM 1.0 MILE NORTH OF THE SH-78 JUNCTION, EXTEND NORTH NEAR KENEFIC. PROJECT LENGTH = 6.207 MILES	
STP-207C(124)PM	THE CUMMINS CONSTRUCTION CO., INC.		MADILL RESIDENCY		
Contractor:	BRETT PRITCHETT		Adjusted:		
Contract Amount:	\$ 16,546,697.30		(\$ 16,546,697.30)		
Contract Time:	310		(310)		
Letting Date:	21 Nov 2024	W/O Issued:	19 Dec 2024	Adjusted:	
Contract Date:	11 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	2 % (2 %)
		Work Start:	07 Apr 2025	Time Passed:	12 % (12 %)

32889(04)	Contract: 250101	COUNTY ROAD	Residency: 02013	BRIDGE AND APPROACHES COUNTY ROAD (N 3710 RD/ HENDRIX RD): OVER WEBB CREEK, 3.81 MILES SOUTH OF SH-91 NEAR HENDRIX. PROJECT LENGTH = 0.208 MILES	
STP-207C(133)CI	K & R BUILDERS, INC.		CIRCUIT ENGINEERING DISTRICT #3		
Contractor:	JOHN WINTERS		Adjusted:		
Contract Amount:	\$ 1,023,211.54		(\$ 1,023,211.54)		
Contract Time:	180		(180)		
Letting Date:	10 Apr 2025	W/O Issued:	13 May 2025	Adjusted:	
Contract Date:	12 May 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

38678(04)	Contract: 250064	CITY STREET	Residency: 02300	BRIDGE REPAIR CITY STREET (RED BUD LN): OVER US-69/US-75, IN THE CITY OF DURANT. PROJECT LENGTH = 0.00 MILES	
SAP-207D(134)ES	B & B CONSTRUCTION SERVICE J.T., INC.		MADILL RESIDENCY		
Contractor:	BRETT PRITCHETT		Adjusted:		
Contract Amount:	\$ 82,020.00		(\$ 82,020.00)		
Contract Time:	20		(20)		
Letting Date:	13 Mar 2025	W/O Issued:	11 Apr 2025	Adjusted:	
Contract Date:	10 Apr 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

County: BECKHAM**Commissioner District: 5**

34258(04)	Contract: 240115	SH-6	Residency: 05023	GRADE, DRAIN, SURFACE, AND DOWNTOWN STREETSCAPE SH-6: FROM 1.2 MILES NORTH OF THE I-40 JUNCTION, EXTEND NORTH IN ELK CITY. PROJECT LENGTH = 0.403 MILES	
NHPP-205N(111)PM/TAP-205	BRIDGECO CONTRACTORS, INC.		FREESE & NICHOLS, INC.		
Contractor:	GREEN, PAUL D.		Adjusted:		
Contract Amount:	\$ 11,559,476.57		(\$ 11,686,070.30)		
Contract Time:	400		(439)		
Letting Date:	11 Apr 2024	W/O Issued:	28 May 2024	Adjusted:	
Contract Date:	13 May 2024	W/O Eff.:	09 Sep 2024	Amount Paid:	35 % (34 %)
		Work Start:	26 Aug 2024	Time Passed:	58 % (53 %)

County: BECKHAM**Commissioner District: 4**

31603(06) HSIPG-4000(177)IT	Contract: 220340 I-40	Residency: 04023 FREESE & NICHOLS, INC.	ITS (ROAD WEATHER INFORMATION SYSTEM) I-40: FROM THE TEXAS STATE LINE, EXTEND EAST TO THE ARKANSAS STATE LINE. PROJECT LENGTH = 0.000 MILE	
Contractor: Engineer:	MIDSTATE TRAFFIC CONTROL, INC. GREEN, PAUL D.	Adjusted: (\$ 1,253,311.22) (150)		
Contract Amount: Contract Time:	\$ 1,253,311.22 150 150			
Letting Date: Contract Date:	17 Nov 2022 08 Dec 2022	W/O Issued: 14 Dec 2022 W/O Eff.: 10 Jul 2023 Work Start: 10 Jul 2023	Adjusted: Amount Paid: 92 % Time Passed: 100 %	(92 %) (100 %)

35336(05) STP-299S(330)IT	Contract: 220270 I-40	Residency: 04021 OLSSON ASSOCIATES	ITS (DYNAMIC MESSAGE SIGN) I-40: FROM ELK CITY, EXTEND EAST TO WEBBERS FALLS. PROJECT LENGTH: 0.00 MILE	
Contractor: Engineer:	MIDSTATE TRAFFIC CONTROL, INC. BLOSS, KEVIN S	Adjusted: (\$ 3,022,232.84) (180)		
Contract Amount: Contract Time:	\$ 2,788,110.65 180 180			
Letting Date: Contract Date:	19 Jan 2023 07 Feb 2023	W/O Issued: 08 Feb 2023 W/O Eff.: 05 Jun 2023 Work Start: 05 Jun 2023	Adjusted: Amount Paid: 106 % Time Passed: 92 %	(98 %) (92 %)

County: CADDO**Commissioner District: 7**

34387(04) STP-208B(122)AD	Contract: 250025 SH-9	Residency: 07300 ANADARKO RESIDENCY	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) SH-9 (HAZLETT ST): FROM 1.37 MI. SOUTH OF THE SH-146 INTERSECTION, EXTEND NORTH IN FORT COBB. PROJECT LENGTH = 0.373 MILES	
Contractor: Engineer:	SAC SERVICES, INC. REESE KNIGHT	Adjusted: (\$ 423,810.25) (75)		
Contract Amount: Contract Time:	\$ 423,810.25 75 75			
Letting Date: Contract Date:	16 Jan 2025 13 Feb 2025	W/O Issued: 14 Feb 2025 W/O Eff.: 02 Jun 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)

County: CANADIAN**Commissioner District: 4**

04758(04) STP-209C(132)PM	Contract: 240183 SH-4	Residency: 04200 YUKON RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-4: FROM WILSHIRE BOULEVARD, EXTEND NORTH IN OKLAHOMA CITY. PROJECT LENGTH = 3.566 MILES	
Contractor: Engineer:	HASKELL LEMON GROUP, LLC MARCUS DIXSON	Adjusted: (\$ 19,497,615.00) (360)		
Contract Amount: Contract Time:	\$ 19,495,000.00 360 360			
Letting Date: Contract Date:	15 Aug 2024 11 Sep 2024	W/O Issued: 18 Sep 2024 W/O Eff.: 17 Mar 2025 Work Start: 02 Dec 2024	Adjusted: Amount Paid: 13 % Time Passed: 34 %	(13 %) (34 %)

County: CANADIAN		Commissioner District: 4			
37995(04) TAP-209D(130)TP	Contract: 250121 SH-4	Residency: 04600 OKLAHOMA CITY RESIDENCY	PEDESTRIAN AND BIKE IMPROVEMENTS SH-4 (PIEDMONT RD)/ CITY STREET (EDMOND ROAD (NW 178TH ST)/ WASHINGTON AVE (NW 164TH ST)/ NW 7TH ST/ STOUT DRIVE): AT MULTIPLE LOCATIONS IN THE CITY OF PIEDMONT. PROJECT LENGTH = 2.037 MILES		
Contractor: Engineer:	WYATT CONTRACTING, INC. JONATHAN BROOKS	Adjusted:			
Contract Amount:	\$ 1,999,999.99	(\$ 1,999,999.99)			
Contract Time:	360	(360)			
	360				
Letting Date:	17 Apr 2025	W/O Issued: 16 May 2025	Adjusted:		
Contract Date:	14 May 2025	W/O Eff.: 08 Sep 2025	Amount Paid:	0 %	(0 %)
		Work Start:	Time Passed:	0 %	(0 %)
38438(04) SSP-4000(238)PM	Contract: 250100 CITY STREET	Residency: 04200 YUKON RESIDENCY	GRADE, DRAIN, SURFACE, AND PEDESTRIAN IMPROVEMENTS CITY STREET (GARTH BROOKS BLVD): UNDER I-40, 1.5 MILES SOUTH OF SH-66 IN THE CITY OF YUKON. PROJECT LENGTH = 0.341 MILES		
Contractor: Engineer:	REDLANDS CONTRACTING, LLC MARCUS DIXSON	Adjusted:			
Contract Amount:	\$ 4,770,787.25	(\$ 4,770,787.25)			
Contract Time:	315	(315)			
	315				
Letting Date:	10 Apr 2025	W/O Issued: 13 May 2025	Adjusted:		
Contract Date:	12 May 2025	W/O Eff.: 16 Jun 2025	Amount Paid:	0 %	(0 %)
		Work Start:	Time Passed:	0 %	(0 %)
County: BRYAN		Commissioner District: 2			
24389(04) STP-107C(158)	Contract: 230122 SH-78	Residency: 02300 MADILL RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-78: FROM 2.1 MILES SOUTH OF THE US-70E JUNCTION, EXTEND NORTH IN DURANT. PROJECT LENGTH = 4.463 MILES		
Contractor: Engineer:	THE CUMMINS CONSTRUCTION CO., INC. PRITCHETT, BRETT	Adjusted:			
Contract Amount:	\$ 13,305,235.13	(\$ 13,310,616.99)			
Contract Time:	250	(250)			
	250				
Letting Date:	13 Apr 2023	W/O Issued: 08 May 2023	Adjusted:		
Contract Date:	04 May 2023	W/O Eff.: 25 Sep 2023	Amount Paid:	98 %	(98 %)
		Work Start: 25 Sep 2023	Time Passed:	135 %	(135 %)
29622(04) STP-207C(118)PM	Contract: 230219 SH-78	Residency: 02300 MADILL RESIDENCY	BRIDGE AND APPROACHES SH-78: OVER BROWN CREEK, 3.3 MILES NORTH OF THE TEXAS STATE LINE NEAR YUBA. PROJECT LENGTH = 0.198 MILES		
Contractor: Engineer:	HUB CONSTRUCTION, INC. PRITCHETT, BRETT	Adjusted:			
Contract Amount:	\$ 4,261,962.70	(\$ 4,261,962.70)			
Contract Time:	210	(210)			
	210				
Letting Date:	10 Aug 2023	W/O Issued: 15 Sep 2023	Adjusted:		
Contract Date:	15 Sep 2023	W/O Eff.: 08 Jan 2024	Amount Paid:	90 %	(90 %)
		Work Start: 07 Mar 2024	Time Passed:	139 %	(139 %)

County: BRYAN**Commissioner District: 2**

29954(04)	Contract:	240216	COUNTY ROAD	Residency:	02013	BRIDGE AND APPROACHES COUNTY ROAD (FOREST LANE); OVER LITTLE BLUE RIVER, 2.7 MILES WEST OF SH-78 NEAR COBB. PROJECT LENGTH = 0.293 MILES	
STP-207D(125)CI				CIRCUIT ENGINEERING DISTRICT #3			
Contractor:	HUB CONSTRUCTION, INC.			Adjusted:			
Engineer:	WINTERS, JOHN R.			(\$ 1,484,728.39)			
Contract Amount:	\$ 1,484,728.39			(120)			
Contract Time:	120						
	120						
Letting Date:	12 Sep 2024	W/O Issued:	28 Oct 2024	Adjusted:			
Contract Date:	24 Oct 2024	W/O Eff.:	01 Apr 2025	Amount Paid:	9 %	(9 %)	
		Work Start:	01 Apr 2025	Time Passed:	25 %	(25 %)	
32983(04)	Contract:	240070	DURANT RAIL TO TRAIL	Residency:	02003	PEDESTRIAN IMPROVEMENTS (TRAIL CONSTRUCTION) DURANT RAIL TO TRAIL: FROM 1ST AVENUE, EXTEND NORTH IN THE CITY OF DURANT. PROJECT LENGTH = 0.485 MILES	
TAP-207F(112)TP				CEC CORPORATION			
Contractor:	C3 CONSTRUCTION, INC.			Adjusted:			
Engineer:	KING, STEPHEN			(\$ 1,388,435.65)			
Contract Amount:	\$ 1,375,563.58			(270)			
Contract Time:	270						
	270						
Letting Date:	21 Mar 2024	W/O Issued:	16 Apr 2024	Adjusted:			
Contract Date:	15 Apr 2024	W/O Eff.:	19 Aug 2024	Amount Paid:	101 %	(100 %)	
		Work Start:	19 Aug 2024	Time Passed:	54 %	(54 %)	

County: CADDO**Commissioner District: 7**

29656(04) STP-208B(110)PM	Contract: 240024	US-281	Residency: 07300	PAVEMENT REHABILITATION (A.C. AND P.C.) US-281: FROM 0.3 MILES SOUTH OF THE SH-37 JUNCTION, EXTEND NORTH IN HINTON. PROJECT LENGTH = 0.638 MILES		
Contractor:	REDLANDS CONTRACTING, LLC					
Engineer:	KNIGHT, REESE		Adjusted:			
Contract Amount:	\$ 4,248,234.20		(\$ 4,404,234.20)			
Contract Time:	195		(196)			
	195					
Letting Date:	08 Feb 2024	W/O Issued:	18 Mar 2024	Adjusted:		
Contract Date:	12 Mar 2024	W/O Eff.:	01 Jul 2024	Amount Paid:	103 %	(99 %)
		Work Start:	08 Jul 2024	Time Passed:	102 %	(101 %)
33887(07) SSP-208B(120)PM	Contract: 240142	US-281	Residency: 07300	BRIDGE AND APPROACHES US-281: OVER CREEK, 0.6 MILES NORTHWEST OF I-40 IN HINTON. PROJECT LENGTH = 0.163 MILES		
Contractor:	BRIDGECO CONTRACTORS, INC.					
Engineer:	KNIGHT, REESE		Adjusted:			
Contract Amount:	\$ 3,375,750.28		(\$ 3,675,750.28)			
Contract Time:	210		(210)			
	210					
Letting Date:	20 Jun 2024	W/O Issued:	12 Jul 2024	Adjusted:		
Contract Date:	11 Jul 2024	W/O Eff.:	09 Sep 2024	Amount Paid:	109 %	(100 %)
		Work Start:	03 Sep 2024	Time Passed:	60 %	(60 %)

County: CADDO**Commissioner District: 7**

38465(04)	Contract: 240197	MULTIPLE LOCATIONS	Residency: 07300	JOINT SEAL/REPAIR US-281/SH-152: OVER SUGAR CREEK AND O'FLOW, HONEY CREEK, UNNAMED CREEK, AND COBB CREEK, AT MULTIPLE LOCATIONS IN DISTRICT VII. PROJECT LENGTH = 0.00 MILES	
STP-208F(121)3B			ANADARKO RESIDENCY		
Contractor:	PBX CORPORATION				
Engineer:	KNIGHT, REESE		Adjusted:		
Contract Amount:	\$ 704,204.42		(\$ 704,204.42)		
Contract Time:	120		(120)		
	120				
Letting Date:	12 Sep 2024	W/O Issued:	11 Oct 2024	Adjusted:	
Contract Date:	09 Oct 2024	W/O Eff.:	03 Feb 2025	Amount Paid:	45 % (45 %)
		Work Start:	25 Feb 2025	Time Passed:	84 % (84 %)

County: CADDO**Commissioner District: 5**

31816(04)	Contract: 230045	I-40	Residency: 05100	RESURFACE, BRIDGE REHABILITATION, AND CABLE BARRIER I-40: FROM 0.4 MILES EAST OF THE SH-58 JUNCTION, EXTEND EAST NEAR HYDRO. PROJECT LENGTH = 6.15 MILES	
NHPPI-4000-(144)PM			CLINTON RESIDENCY		
Contractor:	CORNELL CONSTRUCTION COMPANY, INC.				
Engineer:	SAWYER, DAX C.		Adjusted:		
Contract Amount:	\$ 14,698,467.04		(\$ 15,173,342.42)		
Contract Time:	210		(254)		
	210				
Letting Date:	09 Feb 2023	W/O Issued:	16 Mar 2023	Adjusted:	
Contract Date:	15 Mar 2023	W/O Eff.:	11 Sep 2023	Amount Paid:	82 % (79 %)
		Work Start:	11 Sep 2023	Time Passed:	102 % (84 %)

34331(04)	Contract: 240003	I-40	Residency: 05003	BRIDGE REHABILITATION I-40: OVER UNNAMED CREEK, 0.8 MILES WEST OF THE US-281 JUNCTION NEAR HINTON. PROJECT LENGTH = 0.064 MILES	
SBR-4000(162)SB			CEC CORPORATION		
Contractor:	WYATT CONTRACTING, INC.				
Engineer:	NEDBALEK, WILLIAM		Adjusted:		
Contract Amount:	\$ 1,958,387.51		(\$ 1,958,387.51)		
Contract Time:	200		(200)		
	200				
Letting Date:	11 Jan 2024	W/O Issued:	21 Feb 2024	Adjusted:	
Contract Date:	20 Feb 2024	W/O Eff.:	03 Jun 2024	Amount Paid:	65 % (65 %)
		Work Start:	03 Jun 2024	Time Passed:	123 % (123 %)

County: CHEROKEE**Commissioner District: 1**

34545(04)	Contract: 250066	COUNTY ROAD	Residency: 01017	BRIDGE AND APPROACHES COUNTY ROAD (EW-68/SH-82B): OVER FOURTEEN MILE CREEK, 1.98 MILES WEST OF SH-10 IN MOODYS. PROJECT LENGTH = 0.234 MILES	
STP-211D(101)CI			CIRCUIT ENGINEERING DISTRICT #2		
Contractor:	TREAS CONSTRUCTION INC				
Engineer:	DANIEL NEILL PULLIAM		Adjusted:		
Contract Amount:	\$ 1,145,520.39		(\$ 1,145,520.39)		
Contract Time:	130		(130)		
	130				
Letting Date:	17 Apr 2025	W/O Issued:	14 May 2025	Adjusted:	
Contract Date:	13 May 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

County: CHEROKEE**Commissioner District: 1**

38601(04) SSR-211B(104)SR	Contract: 250067 US-62	Residency: 01100 MUSKOGEE RESIDENCY	CONCRETE PAVEMENT JOINT SEAL US-62: FROM 10.8 MILES NORTHEAST OF THE SH-165 INTERSECTION, EXTEND NORTHEAST NEAR FORT GIBSON. PROJECT LENGTH = 3.85 MILES	
Contractor: Engineer:	DIAMOND SURFACE, INC. NICK CLARK	Adjusted: (\$ 376,312.30) (60)		
Contract Amount: Contract Time:	\$ 376,312.30 60 60			
Letting Date: Contract Date:	13 Mar 2025 18 Apr 2025	W/O Issued: 22 May 2025 W/O Eff.: 04 Aug 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)

County: CANADIAN**Commissioner District: 4**

04757(04) STP-009C(247)PM	Contract: 230002 SH-4 / CITY STREET	Residency: 04200 YUKON RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-4/CITY STREET (WAGNER ROAD): SH-4, FROM THE SH-66 JUNCTION EXTEND NORTH IN YUKON, WAGNER ROAD, FROM 0.1 MILES WEST OF THE SH-4 JUNCTION EXTEND EAST IN YUKON. PROJECT LENGTH = 1.944 MILES	
Contractor: Engineer:	SCHWARZ PAVING CO., INC. DIXSON, MARCUS	Adjusted: (\$ 13,211,171.54) (513)		
Contract Amount: Contract Time:	\$ 12,628,932.55 445 445			
Letting Date: Contract Date:	12 Jan 2023 14 Feb 2023	W/O Issued: 17 Feb 2023 W/O Eff.: 30 Sep 2023 Work Start: 25 Sep 2023	Adjusted: Amount Paid: 90 % Time Passed: 88 %	(86 %) (77 %)
27105(04) STP-209C(119)PM/STP-209C	Contract: 240156 US-270	Residency: 04027 HUDSON PRINCE ENG. & INSP. PLLC	BRIDGE AND APPROACHES US-270: OVER UNNAMED CREEKS, 6.1 MILES AND 10.3 MILES EAST OF THE BLAINE COUNTY LINE NEAR GEARY AND CALUMET. PROJECT LENGTH = 0.539 MILES	
Contractor: Engineer:	FRONTIER BRIDGE, INC. BEATS, AARON	Adjusted: (\$ 3,570,000.00) (200)		
Contract Amount: Contract Time:	\$ 3,570,000.00 200 200			
Letting Date: Contract Date:	11 Jul 2024 16 Aug 2024	W/O Issued: 26 Sep 2024 W/O Eff.: 06 Jan 2025 Work Start: 02 Dec 2024	Adjusted: Amount Paid: 33 % Time Passed: 65 %	(33 %) (65 %)
27901(04) STP-209C(095)PM/STP-209C	Contract: 230357 SH-152	Residency: 04200 YUKON RESIDENCY	GRADE, DRAIN, AND SURFACE SH-152: FROM THE US-81 JUNCTION, EXTEND EAST IN UNION CITY, OKLAHOMA CITY AND MUSTANG. PROJECT LENGTH = 9.880 MILES	
Contractor: Engineer:	T.J. CAMPBELL CONSTRUCTION COMPANY DIXSON, MARCUS	Adjusted: (\$ 39,793,767.07) (560)		
Contract Amount: Contract Time:	\$ 39,353,083.76 540 540			
Letting Date: Contract Date:	16 Nov 2023 11 Dec 2023	W/O Issued: 14 Dec 2023 W/O Eff.: 08 Apr 2024 Work Start: 08 Apr 2024	Adjusted: Amount Paid: 43 % Time Passed: 60 %	(42 %) (58 %)

County: CANADIAN**Commissioner District: 4**

31807(04) NHPP-209N(090)FP	Contract: 230243	US-81 / SH-66	Residency: 04200 YUKON RESIDENCY	INTERSECTION MODIFICATION US-81: AT THE INTERSECTION OF SH-66 IN EL RENO. PROJECT LENGTH = 0.666 MILES	
Contractor:	REDLANDS CONTRACTING, LLC		Adjusted:		
Engineer:	DIXSON, MARCUS		Adjusted:		
Contract Amount:	\$ 10,030,072.14		Adjusted:	(\$ 10,179,023.01)	
Contract Time:	480		Adjusted:	(480)	
Letting Date:	17 Aug 2023		W/O Issued:	19 Sep 2023	
Contract Date:	18 Sep 2023		W/O Eff.:	15 Feb 2024	
		Work Start:	15 Feb 2024	Adjusted:	
				Amount Paid:	87 % (86 %)
				Time Passed:	77 % (77 %)

35416(05) STP-299S(332)IT	Contract: 220271	MULTIPLE LOCATIONS	Residency: 04023 FREESE & NICHOLS, INC.	ITS (CCTV INSTALLATION) I-35/I-40/I- 240/US-62/US-66/SH-3/SH-9: AT MULTIPLE LOCATIONS IN DISTRICT III AND IV. PROJECT LENGTH = 0.00 MILE	
Contractor:	MIDSTATE TRAFFIC CONTROL, INC.		Adjusted:		
Engineer:	GREEN, PAUL D.		Adjusted:		
Contract Amount:	\$ 1,730,195.50		Adjusted:	(\$ 1,845,104.61)	
Contract Time:	180		Adjusted:	(180)	
Letting Date:	17 Nov 2022		W/O Issued:	12 Dec 2022	
Contract Date:	08 Dec 2022		W/O Eff.:	03 Apr 2023	
		Work Start:	18 Sep 2023	Adjusted:	
				Amount Paid:	105 % (98 %)
				Time Passed:	94 % (94 %)

36004(04) HSIPG-4000(167)TR	Contract: 220330	I-40	Residency: 04023 FREESE & NICHOLS, INC.	SAFETY IMPROVEMENTS (DELINEATION AND WRONG WAY MITIGATION) I-40: FROM THE TEXAS STATE LINE, EXTEND EAST. PROJECT LENGTH = 135.0 MILES	
Contractor:	ACTION SAFETY SUPPLY CO., LLC		Adjusted:		
Engineer:	GREEN, PAUL D.		Adjusted:		
Contract Amount:	\$ 4,182,837.95		Adjusted:	(\$ 4,182,837.95)	
Contract Time:	180		Adjusted:	(180)	
Letting Date:	20 Oct 2022		W/O Issued:	22 Nov 2022	
Contract Date:	14 Nov 2022		W/O Eff.:	06 Mar 2023	
		Work Start:	01 Apr 2023	Adjusted:	
				Amount Paid:	90 % (90 %)
				Time Passed:	119 % (119 %)

County: CHOCTAW**Commissioner District: 2**

23145(21) SSP-212F(070)PM	Contract: 250102	US-70/ SH-109	Residency: 02300 MADILL RESIDENCY	JOINT SEAL AND REPAIR US-70/ SH-109: OVER S. BROADWAY ST/ KIAMICHI RIVER/ GATES CREEK/ BRID CREEK/ ROCK CREEK/ HORSE CREEK/ MUDDY BOGGY CREEK/ BOKCHITO CREEK/ KIAMICHI RAILROAD, AT MULTIPLE LOCATIONS IN CHOCTAW COUNTY. PROJECT LENGTH = 0.00 MILES	
Contractor:	B & B CONSTRUCTION SERVICE J.T., INC.		Adjusted:		
Engineer:	BRETT PRITCHETT		Adjusted:		
Contract Amount:	\$ 851,539.68		Adjusted:	(\$ 851,539.68)	
Contract Time:	90		Adjusted:	(90)	
Letting Date:	10 Apr 2025		W/O Issued:	27 May 2025	
Contract Date:	06 May 2025		W/O Eff.:	08 Sep 2025	
		Work Start:		Adjusted:	
				Amount Paid:	0 % (0 %)
				Time Passed:	0 % (0 %)

County: CHOCTAW**Commissioner District: 2**

33745(04)	Contract: 250080	COUNTY ROAD	Residency: 02013	RESURFACE (ASPHALT) COUNTY ROAD (OLD PARIS HIGHWAY): FROM THE INTERSECTION OF US-271, EXTEND NORTH NEAR GRANT. PROJECT LENGTH = 3.102 MILES	
CIRB-212D(054)RB			CIRCUIT ENGINEERING DISTRICT #3		
Contractor:	OVERLAND CORPORATION		Adjusted:		
Engineer:	JOHN WINTERS		(\$ 1,391,964.42)		
Contract Amount:	\$ 1,391,964.42		(60)		
Contract Time:	60				
	60				
Letting Date:	20 Mar 2025	W/O Issued:	11 Apr 2025	Adjusted:	
Contract Date:	10 Apr 2025	W/O Eff.:	04 Aug 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

County: CARTER**Commissioner District: 7**

31037(04)	Contract: 230324	SH-53A	Residency: 07200	GRADE, DRAIN, AND SURFACE SH-53A: FROM THE SH-53 JUNCTION, EXTEND SOUTH IN GENE AUTRY. PROJECT LENGTH = 0.278 MILES	
STP-210C(102)PM			ARDMORE RESIDENCY		
Contractor:	SILVER STAR CONSTRUCTION COMPANY, INC.		Adjusted:		
Engineer:	OLGUIN, JOSUE		(\$ 2,178,900.00)		
Contract Amount:	\$ 1,978,900.00		(178)		
Contract Time:	150				
	150				
Letting Date:	14 Mar 2024	W/O Issued:	04 Jun 2024	Adjusted:	
Contract Date:	05 Apr 2024	W/O Eff.:	05 Aug 2024	Amount Paid:	93 % (85 %)
		Work Start:	05 Aug 2024	Time Passed:	115 % (97 %)
32707(04)	Contract: 240025	SH-199	Residency: 07200	BRIDGE AND APPROACHES SH-199: OVER UNNAMED CREEK, 0.4 MILES EAST OF THE US-177 JUNCTION IN DICKSON. PROJECT LENGTH = 0.283 MILES	
STP-210B(099)PM			ARDMORE RESIDENCY		
Contractor:	BRIDGECO CONTRACTORS, INC.		Adjusted:		
Engineer:	OLGUIN, JOSUE		(\$ 3,098,692.82)		
Contract Amount:	\$ 3,044,305.61		(180)		
Contract Time:	180				
	180				
Letting Date:	08 Feb 2024	W/O Issued:	12 Mar 2024	Adjusted:	
Contract Date:	07 Mar 2024	W/O Eff.:	09 Sep 2024	Amount Paid:	83 % (82 %)
		Work Start:	22 May 2024	Time Passed:	140 % (140 %)
33533(04)	Contract: 220119	COUNTY ROAD	Residency: 07100	BRIDGE AND APPROACHES COUNTY ROAD (MIDWAY ROAD): OVER HUG ME TIGHT BRANCH CREEK, 0.9 MILES SOUTH OF THE SH-53 JUNCTION NEAR GRAHAM. PROJECT LENGTH = 0.145 MILE	
STP-210C(088)CI			DUNCAN RESIDENCY		
Contractor:	WYATT CONTRACTING, INC.		Adjusted:		
Engineer:	LAWSON, BRYCE		(\$ 1,201,036.31)		
Contract Amount:	\$ 1,201,036.31		(120)		
Contract Time:	120				
	120				
Letting Date:	14 Apr 2022	W/O Issued:	17 May 2022	Adjusted:	
Contract Date:	09 May 2022	W/O Eff.:	06 Sep 2022	Amount Paid:	86 % (86 %)
		Work Start:	15 Aug 2022	Time Passed:	99 % (99 %)

County: CHEROKEE**Commissioner District: 1**

27101(04) STP-211C(085)PM/STP-211B	Contract: 230343 SH-82 / SH-51	Residency: 01100 MUSKOGEE RESIDENCY	GRADE, DRAIN, SURFACE, BRIDGE, WIDEN, AND RESURFACE SH-82/SH-51: SH-82, FROM 1.2 MILES NORTH OF THE US-62/SH-51 JUNCTION EXTEND NORTHWEST IN TAHLEQUAH. SH-51, FROM THE SH-51 SPUR EXTEND WEST NEAR TAHLEQUAH. PROJECT LENGTH = 12.097 MILES	
Contractor: Engineer:	ROBINSON CONSTRUCTION, LLC CLARK, NICK	Adjusted:		
Contract Amount: Contract Time:	\$ 49,399,456.70 540 540	(\$ 49,703,923.64) (604)		
Letting Date: Contract Date:	16 Nov 2023 11 Dec 2023	W/O Issued: 14 Dec 2023 W/O Eff.: 01 Apr 2024 Work Start: 19 Mar 2024	Adjusted: Amount Paid: Time Passed:	58 % (58 %) 57 % (51 %)
27111(04) STP-211B(039)PM	Contract: 220249 US-62	Residency: 01200 SALLISAW RESIDENCY	WIDEN, RESURFACE, AND BRIDGE US-62: FROM 1.5 MILES EAST OF THE SH-10 JUNCTION, EXTEND EAST NEAR BRIGGS. PROJECT LENGTH = 2.558 MILES	
Contractor: Engineer:	APAC-CENTRAL, INC. WOODY, DAVID W.	Adjusted:		
Contract Amount: Contract Time:	\$ 8,926,047.17 220 220	(\$ 9,668,393.09) (412)		
Letting Date: Contract Date:	18 Aug 2022 12 Sep 2022	W/O Issued: 20 Sep 2022 W/O Eff.: 09 Jan 2023 Work Start: 09 Jan 2023	Adjusted: Amount Paid: Time Passed:	100 % (93 %) 235 % (125 %)
28969(04) STP-211C(069)PM	Contract: 230123 SH-10	Residency: 01200 SALLISAW RESIDENCY	BANK PROTECTION SH-10: ALONG THE ILLINOIS RIVER, 12.4 MILES NORTHEAST OF THE SH-51 JUNCTION NEAR TAHLEQUAH. PROJECT LENGTH = 0.33 MILES	
Contractor: Engineer:	PARADIGM CONSTRUCTION & ENGINEERING, INC WOODY, DAVID W.	Adjusted:		
Contract Amount: Contract Time:	\$ 7,743,769.60 470 470	(\$ 13,528,544.21) (895)		
Letting Date: Contract Date:	14 Sep 2023 04 Oct 2023	W/O Issued: 05 Oct 2023 W/O Eff.: 05 Feb 2024 Work Start: 05 Feb 2024	Adjusted: Amount Paid: Time Passed:	79 % (45 %) 53 % (28 %)

County: CLEVELAND**Commissioner District: 3**

33025(04) STP-214B(138)PM	Contract: 230294 SH-37	Residency: 03002 TETRA TECH, INC.	GRADE, DRAIN, BRIDGE, AND SURFACE SH-37 (SE 4TH STREET): FROM 0.19 MILES EAST OF THE I-35/ SH-37 INTERCHANGE, EXTEND EAST IN MOORE. PROJECT LENGTH = 0.270 MILES	
Contractor: Engineer:	ALLEN CONTRACTING, INC./SHELL CONSTRUCTION CO., INC. (JV) MEHRDAD MATTHEW MOSHIRI	Adjusted:		
Contract Amount: Contract Time:	\$ 29,959,555.28 525 525	(\$ 29,959,555.28) (525)		
Letting Date: Contract Date:	10 Oct 2024 12 Nov 2024	W/O Issued: 19 Nov 2024 W/O Eff.: 03 Mar 2025 Work Start: 03 Mar 2025	Adjusted: Amount Paid: Time Passed:	14 % (14 %) 12 % (12 %)

County: CLEVELAND**Commissioner District: 3**

36148(04)	Contract: 240198	CITY STREET	Residency: 03200	GRADE, DRAIN, AND SURFACE CITY STREET (JENKINS AVENUE): FROM 0.1 MILES SOUTH OF IMHOFF ROAD, EXTEND NORTH IN NORMAN. PROJECT LENGTH = 1.650 MILES	
STP-214B(165)AG			PURCELL RESIDENCY		
Contractor:	SILVER STAR CONSTRUCTION COMPANY, INC.				
Engineer:	PRESTON HIEMSTRA		Adjusted:		
Contract Amount:	\$ 15,517,350.00		(\$ 15,580,872.96)		
Contract Time:	540		(540)		
	540				
Letting Date:	10 Oct 2024	W/O Issued:	13 Nov 2024	Adjusted:	
Contract Date:	12 Nov 2024	W/O Eff.:	03 Mar 2025	Amount Paid:	4 % (4 %)
		Work Start:	03 Mar 2025	Time Passed:	7 % (7 %)
36854(04)	Contract: 250026	CITY STREETS	Residency: 03200	ITS (CCTV INSTALLATION) CITY STREETS: AT MULTIPLE LOCATIONS IN THE CITY OF NORMAN. PROJECT LENGTH = 0.00 MILES	
STPG-214E(167)AG			PURCELL RESIDENCY		
Contractor:	MIDSTATE TRAFFIC CONTROL, INC.				
Engineer:	PRESTON HIEMSTRA		Adjusted:		
Contract Amount:	\$ 203,130.00		(\$ 203,130.00)		
Contract Time:	90		(90)		
	90				
Letting Date:	16 Jan 2025	W/O Issued:	19 Feb 2025	Adjusted:	
Contract Date:	18 Feb 2025	W/O Eff.:	02 Jun 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)
36855(04)	Contract: 250003	CITY STREETS	Residency: 03200	TRAFFIC SIGNALS (REFLECTORIZED BACKPLATE UPGRADE) CITY STREETS: AT MULTIPLE LOCATIONS IN THE CITY OF NORMAN. PROJECT LENGTH: 0.00 MILES	
STPG-214E(168)AG			PURCELL RESIDENCY		
Contractor:	TRAFFIC SIGNALS, INC.				
Engineer:	PRESTON HIEMSTRA		Adjusted:		
Contract Amount:	\$ 343,247.00		(\$ 343,247.00)		
Contract Time:	90		(90)		
	90				
Letting Date:	16 Jan 2025	W/O Issued:	07 Feb 2025	Adjusted:	
Contract Date:	05 Feb 2025	W/O Eff.:	02 Jun 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)
37939(04)	Contract: 240250	LINDSEY STREET	Residency: 03200	PEDESTRIAN AND BIKE IMPROVEMENTS LINDSEY STREET: FROM US-77, EXTEND EAST IN NORMAN. PROJECT LENGTH = 1.04 MILES	
TAP-214B(164)AG			PURCELL RESIDENCY		
Contractor:	REDLANDS CONTRACTING, LLC				
Engineer:	PRESTON HIEMSTRA		Adjusted:		
Contract Amount:	\$ 590,768.00		(\$ 590,768.00)		
Contract Time:	90		(90)		
	90				
Letting Date:	21 Nov 2024	W/O Issued:	10 Dec 2024	Adjusted:	
Contract Date:	09 Dec 2024	W/O Eff.:	31 Mar 2025	Amount Paid:	51 % (51 %)
		Work Start:	31 Mar 2025	Time Passed:	44 % (44 %)

County: CHOCTAW**Commissioner District: 2**

30394(04)	Contract: 220364	US-271	Residency: 02100	BRIDGE AND APPROACHES US-271: OVER KIAMICHI RAILROAD AND COUNTY ROAD, 2.4 MILES NORTH OF THE TEXAS STATE LINE. PROJECT LENGTH = 0.696 MILE	
NHPP-014N(128)PM			ANTLERS RESIDENCY		
Contractor:	L & N BRIDGE, LLC		Adjusted:		
Engineer:	NORED, JOHN P.		(\$ 19,852,571.12)		
Contract Amount:	\$ 19,692,085.90		(544)		
Contract Time:	425				
	425				
Letting Date:	22 Dec 2022	W/O Issued:	23 Jan 2023	Adjusted:	
Contract Date:	13 Jan 2023	W/O Eff.:	01 May 2023	Amount Paid:	97 % (96 %)
		Work Start:	27 Mar 2023	Time Passed:	128 % (100 %)

33007(04)	Contract: 240170	COUNTY ROAD	Residency: 02001	PEDESTRIAN IMPROVEMENTS (VISITOR CENTER ENHANCEMENTS) FORT TOWSON HISTORIC SITE: ALONG N4375 ROAD, 0.6 MILES NORTH OF US-70 IN FORT TOWSON. PROJECT LENGTH = 0.00 MILES	
TAP-212E(068)TP			WSB (FORMERLY EST, INC.)		
Contractor:	TREAS CONSTRUCTION INC		Adjusted:		
Engineer:	FRANK, RICHARD BRENT		(\$ 394,935.21)		
Contract Amount:	\$ 394,935.21		(120)		
Contract Time:	120				
	120				
Letting Date:	08 Aug 2024	W/O Issued:	16 Sep 2024	Adjusted:	
Contract Date:	13 Sep 2024	W/O Eff.:	06 Jan 2025	Amount Paid:	53 % (53 %)
		Work Start:	16 Feb 2025	Time Passed:	49 % (49 %)

34811(04)	Contract: 230222	US-271	Residency: 02100	PAVEMENT REHABILITATION (A.C. AND P.C.) US-271: FROM THE TEXAS STATE LINE, EXTEND NORTH NEAR HUGO. PROJECT LENGTH = 8.440 MILES	
NHPP-014N(120)FP/NHPP-014			ANTLERS RESIDENCY		
Contractor:	IOWA CIVIL CONTRACTING, INC.		Adjusted:		
Engineer:	NORED, JOHN P.		(\$ 18,854,949.86)		
Contract Amount:	\$ 18,777,949.86		(345)		
Contract Time:	345				
	345				
Letting Date:	18 Apr 2024	W/O Issued:	01 Jul 2024	Adjusted:	
Contract Date:	08 May 2024	W/O Eff.:	09 Sep 2024	Amount Paid:	67 % (66 %)
		Work Start:	09 Sep 2024	Time Passed:	53 % (53 %)

County: COAL**Commissioner District: 3**

31055(04)	Contract: 240251	SH-48	Residency: 03100	BRIDGE AND APPROACHES SH-48: OVER ELM CREEK, TELL CREEK, UNNAMED CREEK, AND BOGGY CREEK OVERFLOW AT MULTIPLE LOCATIONS NORTH AND SOUTH OF THE SH-31 JUNCTION NEAR CLARITA. PROJECT LENGTH = 3.074 MILES	
STP-215C(060)PM/STP-215C(059)P			ADA RESIDENCY		
Contractor:	TREAS CONSTRUCTION INC		Adjusted:		
Engineer:	JULIE RUSSELL		(\$ 6,037,391.04)		
Contract Amount:	\$ 6,037,391.04		(475)		
Contract Time:	475				
	475				
Letting Date:	21 Nov 2024	W/O Issued:	17 Dec 2024	Adjusted:	
Contract Date:	17 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	3 % (3 %)
		Work Start:	07 Apr 2025	Time Passed:	1 % (1 %)

County: CIMARRON**Commissioner District: 6**

13337(06) NHPP-017N(282)PM	Contract: 220285 US-287	Residency: 06200 GUYMON RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE US-287: FROM 11.5 MILES NORTH OF THE US-412 JUNCTION, EXTEND NORTH NEAR BOISE CITY. PROJECT LENGTH = 3.862 MILES	
Contractor: Engineer:	J & R SAND COMPANY, INC. FOLSOM, TONYA R.	Adjusted: (\$ 22,944,916.10)		
Contract Amount: Contract Time:	\$ 22,131,173.11 450 450	(543)		
Letting Date: Contract Date:	15 Sep 2022 05 Oct 2022	W/O Issued: 11 Oct 2022 W/O Eff.: 06 Feb 2023 Work Start: 06 Feb 2023	Adjusted: Amount Paid: 101 % Time Passed: 132 %	(98 %) (109 %)
31867(04) NHPP-023N(004)FP	Contract: 240116 US-56	Residency: 06200 GUYMON RESIDENCY	WIDEN, RESURFACE, AND BRIDGE US-56: FROM 4.7 MILES SOUTHWEST OF THE US-385 JUNCTION, EXTEND NORTHEAST IN BOISE CITY. PROJECT LENGTH = 7.979 MILES	
Contractor: Engineer:	J & R SAND COMPANY, INC. FOLSOM, TONYA R.	Adjusted: (\$ 20,876,881.47)		
Contract Amount: Contract Time:	\$ 20,876,881.47 300 300	(300)		
Letting Date: Contract Date:	09 May 2024 11 Jun 2024	W/O Issued: 19 Jun 2024 W/O Eff.: 07 Oct 2024 Work Start: 07 Oct 2024	Adjusted: Amount Paid: 22 % Time Passed: 57 %	(22 %) (57 %)
34241(04) SSR-213B(034)SR	Contract: 240013 US-56	Residency: 06200 GUYMON RESIDENCY	RESURFACE (ASPHALT) US-56: FROM 11.0 MILES NORTHEAST OF THE US-64E JUNCTION, EXTEND NORTHEAST NEAR BOISE CITY. PROJECT LENGTH = 11.37 MILES	
Contractor: Engineer:	J & R SAND COMPANY, INC. FOLSOM, TONYA R.	Adjusted: (\$ 3,300,115.25)		
Contract Amount: Contract Time:	\$ 3,300,115.25 255 255	(467)		
Letting Date: Contract Date: Fixed Completion Date:	18 Jan 2024 14 Feb 2024 31 May 2025	W/O Issued: 20 Feb 2024 W/O Eff.: 15 Oct 2024 Work Start: 07 Apr 2025	Adjusted: Amount Paid: 92 % Time Passed: N/A %	(92 %) N/A %
35153(04) STP-213C(038)3P	Contract: 240059 SH-325	Residency: 06200 GUYMON RESIDENCY	RESURFACE (ASPHALT) SH-325: FROM THE US-64/US-412 JUNCTION, EXTEND WEST IN BOISE CITY. PROJECT LENGTH = 9.61 MILES	
Contractor: Engineer:	J & R SAND COMPANY, INC. FOLSOM, TONYA R.	Adjusted: (\$ 2,859,805.00)		
Contract Amount: Contract Time:	\$ 2,859,805.00 210 210	(422)		
Letting Date: Contract Date: Fixed Completion Date:	21 Mar 2024 02 Apr 2024 31 May 2025	W/O Issued: 05 Apr 2024 W/O Eff.: 15 Oct 2024 Work Start: 17 Apr 2025	Adjusted: Amount Paid: 0 % Time Passed: N/A %	(0 %) N/A %

County: COMANCHE**Commissioner District: 7**

36571(11)	Contract: 240278	COUNTY ROADS	Residency: 07100	BRIDGE REPAIR COUNTY ROADS: AT MULTIPLE LOCATIONS IN DISTRICT VII PROJECT LENGTH = 0.00 MILES	
BRO-269F(110)CB	B & B CONSTRUCTION SERVICE J.T., INC.		DUNCAN RESIDENCY		
Contractor:	BRYCE LAWSON		Adjusted:		
Contract Amount:	\$ 188,970.00		(\$ 188,970.00)		
Contract Time:	85		(85)		
	85				
Letting Date:	21 Nov 2024	W/O Issued:	11 Dec 2024	Adjusted:	
Contract Date:	04 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	0 % (0 %)
		Work Start:	07 Apr 2025	Time Passed:	0 % (0 %)

County: CLEVELAND**Commissioner District: 3**

20997(10)	Contract: 220192	US-77	Residency: 03200	GRADE, DRAIN, SURFACE, AND BRIDGE US-77: FROM 6.4 MILES NORTH OF THE SH-39 JUNCTION, EXTEND NORTHWEST NEAR NOBLE. PROJECT LENGTH = 3.370 MILES	
STP-114C(207)SS	SILVER STAR CONSTRUCTION COMPANY, INC.		PURCELL RESIDENCY		
Contractor:	HIEMSTRA, PRESTON		Adjusted:		
Contract Amount:	\$ 22,992,675.00		(\$ 23,052,719.50)		
Contract Time:	450		(503)		
	450				
Letting Date:	20 Oct 2022	W/O Issued:	22 Nov 2022	Adjusted:	
Contract Date:	15 Nov 2022	W/O Eff.:	06 Mar 2023	Amount Paid:	92 % (92 %)
		Work Start:	06 Mar 2023	Time Passed:	123 % (110 %)
24112(07)	Contract: 220365	SH-39	Residency: 03200	WIDEN, RESURFACE, AND BRIDGE SH- 39: FROM 7.4 MILES EAST OF THE US-77 JUNCTION, EXTEND EAST NEAR LEXINGTON. PROJECT LENGTH = 3.580 MILES	
STP-214B(115)PM	HASKELL LEMON CONSTRUCTION CO.		PURCELL RESIDENCY		
Contractor:	HIEMSTRA, PRESTON		Adjusted:		
Contract Amount:	\$ 15,653,782.00		(\$ 15,716,621.24)		
Contract Time:	365		(365)		
	365				
Letting Date:	22 Dec 2022	W/O Issued:	20 Jan 2023	Adjusted:	
Contract Date:	17 Jan 2023	W/O Eff.:	05 Jun 2023	Amount Paid:	60 % (60 %)
		Work Start:	01 May 2023	Time Passed:	70 % (70 %)
29106(10)	Contract: 220008	I-35	Residency: 03200	RIGHT-OF-WAY CLEARANCE I-35/CITY STREET (INDIAN HILLS ROAD): I-35, FROM 0.4 MILES SOUTH OF INDIAN HILLS ROAD EXTEND NORTH. INDIAN HILLS ROAD, FROM 36TH AVENUE EXTEND EAST IN NORMAN. PROJECT LENGTH = 0.723 MILE	
SSP-3500(130)RW	ROBIN HAUSNER DEMOLITION, LLC		PURCELL RESIDENCY		
Contractor:	HIEMSTRA, PRESTON		Adjusted:		
Contract Amount:	\$ 187,000.00		(\$ 187,000.00)		
Contract Time:	180		(390)		
	180				
Letting Date:	20 Jan 2022	W/O Issued:	18 Feb 2022	Adjusted:	
Contract Date:	15 Feb 2022	W/O Eff.:	07 Mar 2022	Amount Paid:	90 % (90 %)
		Work Start:	22 Dec 2022	Time Passed:	196 % (90 %)

County: CLEVELAND**Commissioner District: 3**

33735(04) TAP-214E(153)AG	Contract: 240117	CITY STREET	Residency: 03200 PURCELL RESIDENCY	PEDESTRIAN IMPROVEMENTS (MULTIMODAL PATH) CITY STREET (FLOOD AVENUE): FROM WEST ROBINSON STREET, EXTEND NORTHWEST IN THE CITY OF NORMAN. PROJECT LENGTH = 2.449 MILES
Contractor: Engineer:	PARATHON CONSTRUCTION, LLC HIEMSTRA, PRESTON		Adjusted:	
Contract Amount:	\$ 1,732,263.05		(\$ 1,748,399.50)	
Contract Time:	180		(180)	
	180			
Letting Date:	09 May 2024	W/O Issued:	10 Jun 2024	Adjusted:
Contract Date:	06 Jun 2024	W/O Eff.:	07 Oct 2024	Amount Paid: 96 % (95 %)
		Work Start:	03 Sep 2024	Time Passed: 94 % (94 %)
33815(04) NHPP-214N(151)FP	Contract: 240137	SH-9	Residency: 03200 PURCELL RESIDENCY	BRIDGE AND APPROACHES SH-9: OVER BISHOP CREEK, 0.8 MILES WEST OF US- 77 IN NORMAN. PROJECT LENGTH = 0.386 MILES
Contractor: Engineer:	ALLEN CONTRACTING, INC./SHELL CONSTRUCTION CO., INC. (JV) HIEMSTRA, PRESTON		Adjusted:	
Contract Amount:	\$ 10,987,452.54		(\$ 10,987,452.54)	
Contract Time:	420		(420)	
	420			
Letting Date:	13 Jun 2024	W/O Issued:	12 Jul 2024	Adjusted:
Contract Date:	11 Jul 2024	W/O Eff.:	04 Nov 2024	Amount Paid: 43 % (43 %)
		Work Start:	09 Sep 2024	Time Passed: 53 % (53 %)
34437(04) STP-214D(148)CI/STP-214C	Contract: 230310	COUNTY ROAD	Residency: 03021 OLSSON ASSOCIATES	GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (LEWIS ROAD): AT THE INTERSECTION OF 192ND AVENUE AND 144TH AVENUE, 1.0 MILE AND 5.0 MILES WEST OF THE POTTAWATOMIE COUNTY LINE NEAR LEXINGTON. PROJECT LENGTH = 0.434 MILES
Contractor: Engineer:	WYATT CONTRACTING, INC. BLOSS, KEVIN S		Adjusted:	
Contract Amount:	\$ 3,178,997.69		(\$ 3,283,187.65)	
Contract Time:	360		(371)	
	360			
Letting Date:	19 Oct 2023	W/O Issued:	22 Nov 2023	Adjusted:
Contract Date:	21 Nov 2023	W/O Eff.:	04 Mar 2024	Amount Paid: 95 % (92 %)
		Work Start:	06 Feb 2024	Time Passed: 96 % (93 %)
35017(04) NHPPI-4400-(132)FP/NHPPI-	Contract: 240151	SH-37 / CITY STREET	Residency: 03200 PURCELL RESIDENCY	BRIDGE REHABILITATION SH-37/CITY STREET (SW 119TH STREET): SH-37, OVER I-44 5.7 MILES WEST OF I-35 IN OKLAHOMA CITY. SW 119TH STREET, OVER I-44 5.1 MILES WEST OF I-35 IN OKLAHOMA CITY. PROJECT LENGTH = 0.312 MILES
Contractor: Engineer:	C3 CONSTRUCTION, INC. HIEMSTRA, PRESTON		Adjusted:	
Contract Amount:	\$ 1,962,795.10		(\$ 2,027,672.60)	
Contract Time:	200		(250)	
	200			
Letting Date:	20 Jun 2024	W/O Issued:	09 Jul 2024	Adjusted:
Contract Date:	03 Jul 2024	W/O Eff.:	06 Jan 2025	Amount Paid: 66 % (64 %)
		Work Start:	06 Jan 2025	Time Passed: 57 % (46 %)

County: CLEVELAND**Commissioner District: 3**

35956(04) STP-214C(142)AG	Contract: 240058	CITY STREET	Residency: 03001 WSB (FORMERLY EST, INC.)	GRADE, DRAIN, AND SURFACE CITY STREET (GRAY STREET): FROM UNIVERSITY BOULEVARD, EXTEND NORTHEAST TO PORTER AVENUE IN THE CITY OF NORMAN. PROJECT LENGTH = 0.591 MILES
Contractor: Engineer:	ELLSWORTH CONSTRUCTION, LLC FRANK, RICHARD BRENT		Adjusted:	
Contract Amount:	\$ 6,213,557.43		(\$ 6,213,557.43)	
Contract Time:	360		(360)	
	360			
Letting Date:	21 Mar 2024	W/O Issued:	03 Jul 2024	Adjusted:
Contract Date:	09 Apr 2024	W/O Eff.:	05 Aug 2024	Amount Paid: 32 % (32 %)
		Work Start:	05 Aug 2024	Time Passed: 64 % (64 %)
37931(04) STP-214B(144)AG	Contract: 240162	CITY STREET	Residency: 03200 PURCELL RESIDENCY	TRAFFIC SIGNALS CITY STREET (27TH STREET): FROM SANTA FE AVENUE, EXTEND EAST TO EASTERN AVENUE IN THE CITY OF MOORE. PROJECT LENGTH = 0.00 MILES
Contractor: Engineer:	TLS GROUP, INC. HIEMSTRA, PRESTON		Adjusted:	
Contract Amount:	\$ 646,910.00		(\$ 716,385.30)	
Contract Time:	60		(60)	
	60			
Letting Date:	18 Jul 2024	W/O Issued:	13 Aug 2024	Adjusted:
Contract Date:	12 Aug 2024	W/O Eff.:	02 Dec 2024	Amount Paid: 88 % (80 %)
		Work Start:	02 Dec 2024	Time Passed: 98 % (98 %)
38473(04) STP-214F(161)3B	Contract: 240199	MULTIPLE LOCATIONS	Residency: 03021 OLSSON ASSOCIATES	JOINT SEAL/REPAIR I-35/I-44/SH-9A/SH-27/SH-84/SH-102/SH-270B/CITY STREET (SHIELDS AVENUE): AT MULTIPLE LOCATIONS IN DISTRICT III. PROJECT LENGTH = 0.00 MILES
Contractor: Engineer:	B & B CONSTRUCTION SERVICE J.T., INC. BLOSS, KEVIN S		Adjusted:	
Contract Amount:	\$ 392,188.96		(\$ 526,265.07)	
Contract Time:	80		(111)	
	80			
Letting Date:	12 Sep 2024	W/O Issued:	16 Oct 2024	Adjusted:
Contract Date:	14 Oct 2024	W/O Eff.:	03 Feb 2025	Amount Paid: 99 % (74 %)
		Work Start:	03 Feb 2025	Time Passed: 49 % (35 %)

County: COTTON**Commissioner District: 7**

36290(04) SBR-217C(056)SB	Contract: 250042	US-70	Residency: 07100 DUNCAN RESIDENCY	BRIDGE REHABILITATION US-70: OVER CACHE CREEK, 12.5 MILES EAST OF I-44 (H.E. BAILEY TURNPIKE) NEAR RANDLETT. PROJECT LENGTH = 0.00 MILES
Contractor: Engineer:	FRONTIER BRIDGE, INC. BRYCE LAWSON		Adjusted:	
Contract Amount:	\$ 3,254,181.42		(\$ 3,254,181.42)	
Contract Time:	270		(270)	
	270			
Letting Date:	13 Feb 2025	W/O Issued:	11 Mar 2025	Adjusted:
Contract Date:	10 Mar 2025	W/O Eff.:	08 Sep 2025	Amount Paid: 5 % (5 %)
		Work Start:		Time Passed: 0 % (0 %)

County: COAL**Commissioner District: 3**

34443(04)	Contract: 230311	COUNTY ROAD	Residency: 03024	GRADE, DRAIN, AND SURFACE COUNTY ROAD (ROUNDHILL ROAD (NS-384/EW-173)); NS-384, FROM THE SH-43 JUNCTION EXTEND SOUTH NEAR COALGATE. EW-173, FROM THE NS-384 JUNCTION EXTEND EAST NEAR COALGATE. PROJECT LENGTH = 3.051 MILES	
STP-215D(055)CI			CIRCUIT ENGINEERING DISTRICT #4		
Contractor:	SCHIRALLI CONSTRUCTION CORP.		Adjusted:		
Engineer:	HENDRICKS, DAVID R		(\$ 4,069,036.86)		
Contract Amount:	\$ 3,866,544.05		(249)		
Contract Time:	165				
	165				
Letting Date:	19 Oct 2023	W/O Issued:	15 Nov 2023	Adjusted:	
Contract Date:	14 Nov 2023	W/O Eff.:	04 Mar 2024	Amount Paid:	91 % (86 %)
		Work Start:	05 Feb 2024	Time Passed:	127 % (84 %)

County: CRAIG**Commissioner District: 8**

35130(04)	Contract: 250054	SH-2	Residency: 08300	RESURFACE (ASPHALT) SH-2: FROM THE JUNCTION OF SH-25, EXTEND NORTH NEAR WELCH. PROJECT LENGTH = 5.89 MILES	
SSR-218B(112)SR			CLAREMORE RESIDENCY		
Contractor:	BECCO CONTRACTORS, INC.		Adjusted:		
Engineer:	JOSH FISHER		(\$ 1,537,000.00)		
Contract Amount:	\$ 1,537,000.00		(60)		
Contract Time:	60				
	60				
Letting Date:	20 Feb 2025	W/O Issued:	11 Mar 2025	Adjusted:	
Contract Date:	07 Mar 2025	W/O Eff.:	07 Jul 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

County: COMANCHE**Commissioner District: 7**

19144(04)	Contract: 240026	CITY STREET	Residency: 07003	GRADE, DRAIN, AND SURFACE CITY STREET (WEST GORE BOULEVARD): FROM 82ND STREET, EXTEND EAST TO 67TH STREET IN THE CITY OF LAWTON. PROJECT LENGTH = 1.027 MILES	
STP-116B(059)MS			CEC CORPORATION		
Contractor:	DUIT CONSTRUCTION COMPANY, INC.		Adjusted:		
Engineer:	COVALT, GEOFFREY H		(\$ 13,766,200.81)		
Contract Amount:	\$ 13,654,934.34		(270)		
Contract Time:	270				
	270				
Letting Date:	08 Feb 2024	W/O Issued:	07 Mar 2024	Adjusted:	
Contract Date:	06 Mar 2024	W/O Eff.:	03 Jun 2024	Amount Paid:	98 % (98 %)
		Work Start:	06 May 2024	Time Passed:	98 % (98 %)
29438(09)	Contract: 240138	I-44	Residency: 07100	JOINT SEAL/REPAIR I-44: OVER US-281 BUSINESS, 3.3 MILES NORTH OF THE SH-36 JUNCTION NEAR LAWTON AND OVER MILITARY ROAD, 6.4 MILES EAST OF THE SH-7 JUNCTION NEAR FORT SILL. PROJECT LENGTH = 0.00 MILES	
STP-216F(119)PM			DUNCAN RESIDENCY		
Contractor:	PBX CORPORATION		Adjusted:		
Engineer:	LAWSON, BRYCE		(\$ 1,686,059.27)		
Contract Amount:	\$ 1,686,059.27		(150)		
Contract Time:	150				
	150				
Letting Date:	13 Jun 2024	W/O Issued:	08 Jul 2024	Adjusted:	
Contract Date:	05 Jul 2024	W/O Eff.:	04 Nov 2024	Amount Paid:	83 % (83 %)
		Work Start:	16 Sep 2024	Time Passed:	120 % (120 %)

County: COMANCHE**Commissioner District: 7**

30458(04)	Contract: 230148	COUNTY ROAD	Residency: 07100	GRADE, DRAIN, AND SURFACE COUNTY ROAD (TRAIL ROAD): FROM 0.7 MILES SOUTH OF SPENCER ROAD (EW-160), EXTEND NORTH NEAR ELGIN. PROJECT LENGTH = 1.833 MILES
CIRB-216C(096)RB	Contractor: WYATT CONTRACTING, INC.		DUNCAN RESIDENCY	
Engineer: LAWSON, BRYCE			Adjusted:	
Contract Amount: \$ 4,158,695.12			(\$ 4,158,695.12)	
Contract Time: 150			(150)	
Letting Date: 18 Apr 2024	W/O Issued: 20 May 2024	Adjusted:		
Contract Date: 10 May 2024	W/O Eff.: 05 Aug 2024	Amount Paid: 50 %	(50 %)	
	Work Start: 26 Aug 2024	Time Passed: 139 %	(139 %)	
31044(04)	Contract: 230069	SH-17	Residency: 07300	BRIDGE AND APPROACHES SH-17: OVER LITTLE BEAVER CREEK, 5.8 MILES EAST OF THE US-277 JUNCTION NEAR ELGIN. PROJECT LENGTH = 0.340 MILE
STP-216C(112)PM	Contractor: FRONTIER BRIDGE, INC.		ANADARKO RESIDENCY	
Engineer: KNIGHT, REESE			Adjusted:	
Contract Amount: \$ 4,057,266.49			(\$ 4,057,266.49)	
Contract Time: 180			(180)	
Letting Date: 16 Feb 2023	W/O Issued: 13 Mar 2023	Adjusted:		
Contract Date: 08 Mar 2023	W/O Eff.: 11 Sep 2023	Amount Paid: 100 %	(100 %)	
	Work Start: 11 Sep 2023	Time Passed: 120 %	(120 %)	
33758(04)	Contract: 240194	US-277	Residency: 07300	GRADE, DRAIN, AND SURFACE US-277: FROM 0.1 MILES EAST OF THE H.E. BAILEY TURNPIKE, EXTEND EAST IN ELGIN. PROJECT LENGTH = 0.456 MILES
STP-216C(117)PM	Contractor: RUDY CONSTRUCTION CO.		ANADARKO RESIDENCY	
Engineer: KNIGHT, REESE			Adjusted:	
Contract Amount: \$ 6,290,599.90			(\$ 6,290,599.90)	
Contract Time: 150			(150)	
Letting Date: 15 Aug 2024	W/O Issued: 16 Sep 2024	Adjusted:		
Contract Date: 11 Sep 2024	W/O Eff.: 17 Feb 2025	Amount Paid: 32 %	(32 %)	
	Work Start: 17 Feb 2025	Time Passed: 45 %	(45 %)	
34249(04)	Contract: 240027	US-62	Residency: 07100	SAFETY IMPROVEMENTS US-62: FROM NW 82ND STREET, EXTEND EAST IN THE CITY OF LAWTON. PROJECT LENGTH = 5.840 MILES
NHPP-020N(058)PM	Contractor: ACTION SAFETY SUPPLY CO., LLC		DUNCAN RESIDENCY	
Engineer: LAWSON, BRYCE			Adjusted:	
Contract Amount: \$ 3,512,116.90			(\$ 3,512,116.90)	
Contract Time: 150			(150)	
Letting Date: 08 Feb 2024	W/O Issued: 12 Mar 2024	Adjusted:		
Contract Date: 07 Mar 2024	W/O Eff.: 09 Sep 2024	Amount Paid: 74 %	(74 %)	
	Work Start: 31 Jul 2024	Time Passed: 125 %	(125 %)	

County: COMANCHE**Commissioner District: 7**

36289(04) SBR-4400(128)SB	Contract: 240037 I-44	Residency: 07100 DUNCAN RESIDENCY	BRIDGE REHABILITATION I-44: OVER UNNAMED CREEK, 0.2 MILES NORTH OF SH-49 NEAR ELGIN. PROJECT LENGTH = 0.000 MILES	
Contractor: Engineer:	K & R BUILDERS, INC. LAWSON, BRYCE	Adjusted: (\$ 599,743.50)		
Contract Amount:	\$ 599,743.50			
Contract Time:	90 90	(90)		
Letting Date:	15 Feb 2024	W/O Issued: 14 Mar 2024	Adjusted:	
Contract Date:	06 Mar 2024	W/O Eff.: 16 Sep 2024	Amount Paid:	91 % (91 %)
		Work Start: 16 Sep 2024	Time Passed:	97 % (97 %)

County: CREEK**Commissioner District: 8**

29328(04) STP-219B(073)IG	Contract: 250004 CITY STREET	Residency: 08400 SAND SPRINGS RESIDENCY	TRAFFIC SIGNAL CITY STREET (TAFT AVENUE): AT THE INTERSECTION OF HICKORY STREET IN THE CITY OF SAPULPA. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer:	MIDSTATE TRAFFIC CONTROL, INC. TIMOTHY MATHENA	Adjusted: (\$ 438,889.45)		
Contract Amount:	\$ 438,889.45			
Contract Time:	180 180	(180)		
Letting Date:	09 Jan 2025	W/O Issued: 18 Feb 2025	Adjusted:	
Contract Date:	18 Feb 2025	W/O Eff.: 02 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)
31554(04) STP-219B(093)IG	Contract: 250005 COUNTY ROAD	Residency: 08027 HUDSON PRINCE ENG. & INSP. PLLC	GRADE, DRAIN, BRIDGE, AND RESURFACE COUNTY ROAD (W 91ST ST S / CANYON RD): FROM THE INTERSECTION OF SH-66, EXTENDING EAST NEAR SAPULPA. PROJECT LENGTH = 0.700 MILES	
Contractor: Engineer:	C3 CONSTRUCTION, INC. AARON BEATS	Adjusted: (\$ 1,236,209.89)		
Contract Amount:	\$ 1,236,209.89			
Contract Time:	150 150	(150)		
Letting Date:	09 Jan 2025	W/O Issued: 14 Feb 2025	Adjusted:	
Contract Date:	13 Feb 2025	W/O Eff.: 02 Jun 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)
34291(04) SSR-219C(128)SR	Contract: 250008 SH-16	Residency: 08400 SAND SPRINGS RESIDENCY	RESURFACE (ASPHALT) SH-16: FROM 6.09 MILES EAST OF THE SH-48 JUNCTION, EXTEND SOUTHEAST NEAR BRISTOW. PROJECT LENGTH = 8.37 MILES	
Contractor: Engineer:	SHERWOOD CONSTRUCTION CO., INC. TIMOTHY MATHENA	Adjusted: (\$ 2,415,724.55)		
Contract Amount:	\$ 2,415,724.55			
Contract Time:	75 75	(75)		
Letting Date:	09 Jan 2025	W/O Issued: 19 Feb 2025	Adjusted:	
Contract Date:	14 Feb 2025	W/O Eff.: 02 Jun 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)

County: CREEK**Commissioner District: 8**

35136(04) SBR-219B(105)SB	Contract: 250009 SH-48	Residency: 08400 SAND SPRINGS RESIDENCY	BRIDGE REHABILITATION SH-48: OVER POLECAT CREEK, 2.8 MILES SOUTH OF THE INTERSECTION OF SH-33 NEAR BRISTOW. PROJECT LENGTH = 0.029 MILES	
Contractor: Engineer:	BRIDGECO CONTRACTORS, INC. TIMOTHY MATHENA	Adjusted: (\$ 1,249,272.67) (150)		
Contract Amount: Contract Time:	\$ 1,249,272.67 150 150			
Letting Date: Contract Date:	09 Jan 2025 05 Feb 2025	W/O Issued: 07 Feb 2025 W/O Eff.: 07 Jul 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)
36593(04) STP-219N(131)IG	Contract: 250039 CITY STREET	Residency: 08011 GARVER, LLC	SAFETY IMPROVEMENT (STREETSCAPE) CITY STREET (DEWEY AVENUE/SH-66): FROM MAIN STREET, EXTEND EAST IN THE CITY OF SAPULPA. PROJECT LENGTH = 0.3293 MILES	
Contractor: Engineer:	TIMBER WOLF EXCAVATING, LLC NICOLE SHIELDS	Adjusted: (\$ 4,855,926.50) (241)		
Contract Amount: Contract Time:	\$ 4,855,926.50 241 241			
Letting Date: Contract Date:	16 Jan 2025 18 Feb 2025	W/O Issued: 19 Feb 2025 W/O Eff.: 15 Oct 2025 Work Start: 04 Mar 2025	Adjusted: Amount Paid: 12 % Time Passed: 39 %	(12 %) (39 %)

County: CUSTER**Commissioner District: 5**

24134(16) STP-220F(106)PM	Contract: 250125 US-60/US-183/SH-6	Residency: 05100 CLINTON RESIDENCY	BRIDGE WATER PROOF SEAL US-60/US-183/SH-6/COUNTY ROAD (N 2430 RD/AIRPORT ROAD): OVER CAMP CREEK, DEEP CREEK, GYPSUM CREEK, AND I-40, AT MULTIPLE LOCATIONS IN DIVISION V. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer:	LOGOS CONSTRUCTION CO., LLC DAX SAWYER	Adjusted: (\$ 134,581.13) (20)		
Contract Amount: Contract Time:	\$ 134,581.13 20 20			
Letting Date: Contract Date:	17 Apr 2025 12 May 2025	W/O Issued: 13 May 2025 W/O Eff.: 08 Sep 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)
33898(04) STP-220D(093)CI	Contract: 240231 COUNTY ROAD EW 102	Residency: 05005 CIRCUIT ENGINEERING DISTRICT #7	BRIDGE AND APPROACHES COUNTY ROAD (EW 102): OVER BARNITZ CREEK, 2.4 MILES WEST OF US-183 NEAR CLINTON. PROJECT LENGTH = 0.189 MILES	
Contractor: Engineer:	SEWELL BROS., INC. JOHN NORTHUP	Adjusted: (\$ 1,401,349.68) (120)		
Contract Amount: Contract Time:	\$ 1,401,349.68 120 120			
Letting Date: Contract Date:	10 Oct 2024 12 Nov 2024	W/O Issued: 13 Nov 2024 W/O Eff.: 03 Mar 2025 Work Start: 30 Dec 2024	Adjusted: Amount Paid: 87 % Time Passed: 96 %	(87 %) (96 %)

County: CUSTER**Commissioner District: 5**

38466(04) STP-220F(098)3B	Contract: 240201 SH-34	Residency: 05100 CLINTON RESIDENCY	JOINT SEAL/REPAIR SH-34: OVER WASHITA RIVER AND O'FLOWS, AND QUARTER MASTER CREEK, AT MULTIPLE LOCATIONS IN DISTRICT V. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer:	PBX CORPORATION DAX SAWYER	Adjusted: (\$ 871,873.48) (150)		
Contract Amount: Contract Time:	\$ 871,873.48 150 150			
Letting Date: Contract Date:	21 Nov 2024 09 Dec 2024	W/O Issued: 10 Dec 2024 W/O Eff.: 07 Apr 2025 Work Start: 17 Mar 2025	Adjusted: Amount Paid: 32 % Time Passed: 31 %	(32 %) (31 %)

County: CRAIG**Commissioner District: 8**

29402(04) STP-218C(082)CI	Contract: 210048 COUNTY ROAD	Residency: 08002 TETRA TECH, INC.	BRIDGE AND APPROACHES COUNTY ROAD (NS-445): OVER LITTLE CABIN CREEK, 1.6 MILES NORTH OF THE SH-25 JUNCTION NEAR BLUE JACKET. PROJECT LENGTH = 0.415 MILES	
Contractor: Engineer:	CONCRETE SERVICES CORPORATION MOSHIRE, M. MATTHEW	Adjusted: (\$ 1,627,328.94) (180)		
Contract Amount: Contract Time:	\$ 1,627,328.94 180 180			
Letting Date: Contract Date:	18 Feb 2021 19 Mar 2021	W/O Issued: 24 Mar 2021 W/O Eff.: 07 Sep 2021 Work Start: 01 Jun 2021	Adjusted: Amount Paid: 75 % Time Passed: 388 %	(75 %) (388 %)
29681(04) NHPP-013N(230)PM/NHPP-0	Contract: 230263 US-69	Residency: 08300 CLAREMORE RESIDENCY	BRIDGE AND APPROACHES AND BRIDGE REHABILITATION US-69: OVER BILLINGSLEE CREEK AND OVER WHITE OAK CREEK, 1.1 AND 2.2 MILES NORTH OF WILL ROGERS TURNPIKE NEAR BIG CABIN. PROJECT LENGTH = 0.180 MILES	
Contractor: Engineer:	BECCO CONTRACTORS, INC. WILSON, MARK W.	Adjusted: (\$ 3,670,766.79) (304)		
Contract Amount: Contract Time:	\$ 3,647,000.00 300 300			
Letting Date: Contract Date:	12 Oct 2023 14 Nov 2023	W/O Issued: 15 Nov 2023 W/O Eff.: 08 Apr 2024 Work Start: 08 Apr 2024	Adjusted: Amount Paid: 101 % Time Passed: 103 %	(100 %) (102 %)
31116(04) STP-218D(114)CI	Contract: 240163 COUNTY ROAD	Residency: 08023 FREESE & NICHOLS, INC.	BRIDGE AND APPROACHES COUNTY ROAD (E 185 RD): OVER JONES CREEK, 2.4 MILES EAST OF SH-2 NEAR VINITA. PROJECT LENGTH = 0.114 MILES	
Contractor: Engineer:	B & B BRIDGE COMPANY, LLC GREEN, PAUL D.	Adjusted: (\$ 881,465.83) (120)		
Contract Amount: Contract Time:	\$ 881,465.83 120 120			
Letting Date: Contract Date:	18 Jul 2024 15 Aug 2024	W/O Issued: 03 Dec 2024 W/O Eff.: 02 Dec 2024 Work Start: 06 Jan 2025	Adjusted: Amount Paid: 74 % Time Passed: 73 %	(74 %) (73 %)

County: DELAWARE**Commissioner District: 8**

27917(04) STP-221C(072)PM	Contract: 240269 SH-125	Residency: 08011 GARVER, LLC	WIDEN AND RESURFACE SH-125: FROM 0.9 MILES SOUTH OF THE SH-85A JUNCTION, EXTEND NORTH NEAR BERNICE STATE PARK. PROJECT LENGTH = 0.700 MILES	
Contractor: Engineer:	BECCO CONTRACTORS, INC. NICOLE SHIELDS	Adjusted: (\$ 8,587,000.00) (465)		
Contract Amount: Contract Time:	\$ 8,587,000.00 465 465			
Letting Date: Contract Date:	21 Nov 2024 09 Dec 2024	W/O Issued: 09 Dec 2024 W/O Eff.: 04 Aug 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)
31088(04) STP-219B(116)PM/STP-219B	Contract: 230248 SH-48 / SH-33	Residency: 08400 SAND SPRINGS RESIDENCY	PAVEMENT REHABILITATION (ASPHALT) SH-48/SH-33: SH-48, FROM THE SH-66 EAST JUNCTION, EXTEND NORTH NEAR BRISTOW. SH-33, FROM 0.2 MILES WEST OF THE SH-48 JUNCTION EXTEND EAST NEAR BRISTOW. PROJECT LENGTH = 11.047 MILES	
Contractor: Engineer:	BECCO CONTRACTORS, INC. MORTON, ALEXANDER WAYNE	Adjusted: (\$ 9,731,620.00) (330)		
Contract Amount: Contract Time:	\$ 9,727,000.00 330 330			
Letting Date: Contract Date:	17 Aug 2023 25 Sep 2023	W/O Issued: 29 Sep 2023 W/O Eff.: 04 Mar 2024 Work Start: 04 Mar 2024	Adjusted: Amount Paid: 92 % Time Passed: 99 %	(92 %) (99 %)
35132(04) STP-219B(112)(123)3P	Contract: 240076 SH-33	Residency: 08400 SAND SPRINGS RESIDENCY	RESURFACE (ASPHALT) SH-33: FROM 10.4 MILES EAST OF THE PAYNE COUNTY LINE, EXTEND EAST. PROJECT LENGTH = 12.970 MILES	
Contractor: Engineer:	BECCO CONTRACTORS, INC. MORTON, ALEXANDER WAYNE	Adjusted: (\$ 4,178,000.00) (120)		
Contract Amount: Contract Time:	\$ 4,178,000.00 120 120			
Letting Date: Contract Date:	11 Apr 2024 08 May 2024	W/O Issued: 13 May 2024 W/O Eff.: 09 Sep 2024 Work Start: 09 Sep 2024	Adjusted: Amount Paid: 93 % Time Passed: 143 %	(93 %) (143 %)
35450(04) SSR-219N(103)SR	Contract: 230004 US-75A	Residency: 08400 SAND SPRINGS RESIDENCY	RESURFACE (ASPHALT) US-75A: FROM THE SH-117 JUNCTION, EXTEND NORTH IN SAPULPA. PROJECT LENGTH = 0.84 MILE	
Contractor: Engineer:	BECCO CONTRACTORS, INC. MORTON, ALEXANDER WAYNE	Adjusted: (\$ 662,620.59) (31)		
Contract Amount: Contract Time:	\$ 657,000.00 30 30			
Letting Date: Contract Date:	12 Jan 2023 14 Feb 2023	W/O Issued: 21 Feb 2023 W/O Eff.: 05 Jun 2023 Work Start: 05 Jun 2023	Adjusted: Amount Paid: 90 % Time Passed: 190 %	(89 %) (184 %)

County: CREEK**Commissioner District: 8**

27917(04) STP-221C(072)PM	Contract: 240269 SH-125	Residency: 08011 GARVER, LLC	WIDEN AND RESURFACE SH-125: FROM 0.9 MILES SOUTH OF THE SH-85A JUNCTION, EXTEND NORTH NEAR BERNICE STATE PARK. PROJECT LENGTH = 0.700 MILES	
Contractor: Engineer:	BECCO CONTRACTORS, INC. NICOLE SHIELDS	Adjusted:		
Contract Amount:	\$ 8,587,000.00	(\$ 8,587,000.00)		
Contract Time:	465 465	(465)		
Letting Date:	21 Nov 2024	W/O Issued: 09 Dec 2024	Adjusted:	
Contract Date:	09 Dec 2024	W/O Eff.: 04 Aug 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)
31088(04) STP-219B(116)PM/STP-219B	Contract: 230248 SH-48 / SH-33	Residency: 08400 SAND SPRINGS RESIDENCY	PAVEMENT REHABILITATION (ASPHALT) SH-48/SH-33: SH-48, FROM THE SH-66 EAST JUNCTION, EXTEND NORTH NEAR BRISTOW. SH-33, FROM 0.2 MILES WEST OF THE SH-48 JUNCTION EXTEND EAST NEAR BRISTOW. PROJECT LENGTH = 11.047 MILES	
Contractor: Engineer:	BECCO CONTRACTORS, INC. MORTON, ALEXANDER WAYNE	Adjusted:		
Contract Amount:	\$ 9,727,000.00	(\$ 9,731,620.00)		
Contract Time:	330 330	(330)		
Letting Date:	17 Aug 2023	W/O Issued: 29 Sep 2023	Adjusted:	
Contract Date:	25 Sep 2023	W/O Eff.: 04 Mar 2024	Amount Paid:	92 % (92 %)
		Work Start: 04 Mar 2024	Time Passed:	99 % (99 %)
35132(04) STP-219B(112)(123)3P	Contract: 240076 SH-33	Residency: 08400 SAND SPRINGS RESIDENCY	RESURFACE (ASPHALT) SH-33: FROM 10.4 MILES EAST OF THE PAYNE COUNTY LINE, EXTEND EAST. PROJECT LENGTH = 12.970 MILES	
Contractor: Engineer:	BECCO CONTRACTORS, INC. MORTON, ALEXANDER WAYNE	Adjusted:		
Contract Amount:	\$ 4,178,000.00	(\$ 4,178,000.00)		
Contract Time:	120 120	(120)		
Letting Date:	11 Apr 2024	W/O Issued: 13 May 2024	Adjusted:	
Contract Date:	08 May 2024	W/O Eff.: 09 Sep 2024	Amount Paid:	93 % (93 %)
		Work Start: 09 Sep 2024	Time Passed:	143 % (143 %)
35450(04) SSR-219N(103)SR	Contract: 230004 US-75A	Residency: 08400 SAND SPRINGS RESIDENCY	RESURFACE (ASPHALT) US-75A: FROM THE SH-117 JUNCTION, EXTEND NORTH IN SAPULPA. PROJECT LENGTH = 0.84 MILE	
Contractor: Engineer:	BECCO CONTRACTORS, INC. MORTON, ALEXANDER WAYNE	Adjusted:		
Contract Amount:	\$ 657,000.00	(\$ 662,620.59)		
Contract Time:	30 30	(31)		
Letting Date:	12 Jan 2023	W/O Issued: 21 Feb 2023	Adjusted:	
Contract Date:	14 Feb 2023	W/O Eff.: 05 Jun 2023	Amount Paid:	90 % (89 %)
		Work Start: 05 Jun 2023	Time Passed:	190 % (184 %)

County: CUSTER**Commissioner District: 5**

24145(04) STP-120C(127)PM	Contract: 220367 SH-54	Residency: 05100 CLINTON RESIDENCY	WIDEN, RESURFACE & BRIDGE SH-54: FROM 1.1 MILES NORTH OF THE I-40 BUSINESS LOOP, EXTEND NORTH NEAR WEATHERFORD. PROJECT LENGTH = 4.912 MILES	
Contractor: Engineer:	CORNELL CONSTRUCTION COMPANY, INC. SAWYER, DAX C.	Adjusted:		
Contract Amount:	\$ 15,064,222.83	(\$ 16,429,257.83)		
Contract Time:	330 330	(480)		
Letting Date:	22 Dec 2022	W/O Issued: 19 Jan 2023	Adjusted:	
Contract Date:	17 Jan 2023	W/O Eff.: 01 May 2023	Amount Paid:	108 % (99 %)
		Work Start: 15 May 2023	Time Passed:	142 % (98 %)
28708(04) CIRB-220B(084)RB	Contract: 220161 COUNTY ROAD	Residency: 05005 CIRCUIT ENGINEERING DISTRICT #7	GRADE, DRAIN, AND SURFACE COUNTY ROAD (LAWTER ROAD/E1010 ROAD): FROM SH-54 JUNCTION, EXTEND EAST NEAR WEATHERFORD. PROJECT LENGTH = 2.003 MILES	
Contractor: Engineer:	WYATT CONTRACTING, INC. NORTHUP, JOHN	Adjusted:		
Contract Amount:	\$ 7,597,950.13	(\$ 7,764,135.13)		
Contract Time:	270 270	(346)		
Letting Date:	09 Mar 2023	W/O Issued: 18 Apr 2023	Adjusted:	
Contract Date:	14 Apr 2023	W/O Eff.: 07 Aug 2023	Amount Paid:	98 % (96 %)
		Work Start: 18 Jan 2024	Time Passed:	121 % (94 %)
31060(04) NHPPI-4000-(152)PM	Contract: 220195 CITY STREET	Residency: 05003 CEC CORPORATION	BRIDGE AND APPROACHES CITY STREET (AIRPORT ROAD): OVER I-40, 5.0 MILES NORTH OF THE WASHITA COUNTY LINE IN WEATHERFORD. PROJECT LENGTH = 0.681 MILE	
Contractor: Engineer:	FRONTIER BRIDGE, INC. NEDBALEK, WILLIAM	Adjusted:		
Contract Amount:	\$ 18,968,669.71	(\$ 19,204,422.99)		
Contract Time:	360 360	(457)		
Letting Date:	18 Aug 2022	W/O Issued: 27 Sep 2022	Adjusted:	
Contract Date:	12 Sep 2022	W/O Eff.: 09 Jan 2023	Amount Paid:	99 % (98 %)
		Work Start: 09 Jan 2023	Time Passed:	173 % (137 %)
31696(04) NHPPI-4000-(184)PM	Contract: 230070 US-183	Residency: 05100 CLINTON RESIDENCY	BRIDGE AND APPROACHES US-183: OVER I-40, 1.0 MILE SOUTH OF THE I-40 BUSINESS JUNCTION IN CLINTON. PROJECT LENGTH = 0.547 MILE	
Contractor: Engineer:	FRONTIER BRIDGE, INC. SAWYER, DAX C.	Adjusted:		
Contract Amount:	\$ 9,318,538.57	(\$ 9,497,477.24)		
Contract Time:	320 320	(334)		
Letting Date:	16 Feb 2023	W/O Issued: 09 Mar 2023	Adjusted:	
Contract Date:	08 Mar 2023	W/O Eff.: 11 Sep 2023	Amount Paid:	99 % (97 %)
		Work Start: 21 Aug 2023	Time Passed:	125 % (120 %)

County: CUSTER**Commissioner District: 5**

35800(04) NHPP-009N(103)3P	Contract: 240060 US-183	Residency: 05100 CLINTON RESIDENCY	RESURFACE (ASPHALT) US-183: FROM THE WASHITA COUNTY LINE, EXTEND NORTH IN CLINTON. PROJECT LENGTH = 2.91 MILES	
Contractor:	CORNELL CONSTRUCTION COMPANY, INC.			
Engineer:	SAWYER, DAX C.		Adjusted:	
Contract Amount:	\$ 896,970.43	(\$ 896,970.43)		
Contract Time:	30	(30)		
	30			
Letting Date:	21 Mar 2024	W/O Issued: 04 Apr 2024	Adjusted:	
Contract Date:	04 Apr 2024	W/O Eff.: 05 Aug 2024	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)

County: DELAWARE**Commissioner District: 8**

24963(04) STP-121B(111)PM	Contract: 210347 US-59	Residency: 08002 TETRA TECH, INC.	BRIDGE AND APPROACHES US-59: OVER SPAVINAW CREEK, 4.3 MILES SOUTH OF THE SH-20 JUNCTION NEAR EUCHA STATE PARK. PROJECT LENGTH = 0.759 MILE	
Contractor:	C-GAWF CONSTRUCTION, INC.			
Engineer:	MOSHIRE, M. MATTHEW		Adjusted:	
Contract Amount:	\$ 16,485,777.02	(\$ 16,648,324.82)		
Contract Time:	370	(790)		
	370			
Letting Date:	18 Nov 2021	W/O Issued: 15 Dec 2021	Adjusted:	
Contract Date:	13 Dec 2021	W/O Eff.: 04 Apr 2022	Amount Paid:	94 % (93 %)
		Work Start: 24 Oct 2022	Time Passed:	234 % (110 %)
28856(04) SSP-221C(046)PM	Contract: 200148 SH-85A	Residency: 08300 CLAREMORE RESIDENCY	BRIDGE AND APPROACHES SH-85A: OVER HORSE CREEK, 2.1 MILES SOUTHWEST OF THE SH-125 JUNCTION IN BERNICE. PROJECT LENGTH = 0.562 MILE	
Contractor:	C-GAWF CONSTRUCTION, INC.			
Engineer:	WILSON, MARK W.		Adjusted:	
Contract Amount:	\$ 14,482,070.35	(\$ 14,482,070.35)		
Contract Time:	375	(375)		
	375			
Letting Date:	16 Apr 2020	W/O Issued: 04 Jun 2020	Adjusted:	
Contract Date:	27 May 2020	W/O Eff.: 08 Sep 2020	Amount Paid:	99 % (99 %)
		Work Start: 08 Sep 2020	Time Passed:	186 % (186 %)
34227(04) STP-221C(056)PM	Contract: 220196 US-412A	Residency: 08300 CLAREMORE RESIDENCY	INTERSECTION MODIFICATION US-412A: AT THE INTERSECTION OF US-59/SH-10, 0.5 MILES SOUTH OF THE CHEROKEE TURNPIKE NEAR TWIN OAKS. PROJECT LENGTH = 0.27 MILE	
Contractor:	H & G PAVING CONTRACTORS INC.			
Engineer:	WILSON, MARK W.		Adjusted:	
Contract Amount:	\$ 992,648.74	(\$ 1,061,132.98)		
Contract Time:	60	(308)		
	60			
Letting Date:	16 Jun 2022	W/O Issued: 01 Aug 2022	Adjusted:	
Contract Date:	19 Jul 2022	W/O Eff.: 07 Nov 2022	Amount Paid:	79 % (74 %)
		Work Start: 07 Nov 2022	Time Passed:	640 % (125 %)

County: GARFIELD**Commissioner District: 4**

31808(04)	Contract: 240232	COUNTY ROAD	Residency: 04300	BRIDGE AND APPROACHES COUNTY ROAD (EW-56/SUMMER ROAD): OVER BITTER CREEK, 8.75 MILES EAST OF US-81 NEAR DOUGLAS. PROJECT LENGTH = 0.227 MILES		
STP-224D(112)CI	Contractor: K & R BUILDERS, INC.		ENID RESIDENCY			
Engineer:	JACOB PEERY		Adjusted:			
Contract Amount:	\$ 897,801.63		(\$ 897,801.63)			
Contract Time:	150		(150)			
	150					
Letting Date:	10 Oct 2024	W/O Issued:	18 Nov 2024	Adjusted:		
Contract Date:	07 Nov 2024	W/O Eff.:	03 Mar 2025	Amount Paid:	76 %	(76 %)
		Work Start:	14 Jan 2025	Time Passed:	73 %	(73 %)

34850(04)	Contract: 240253	COUNTY ROAD	Residency: 04300	EMERGENCY RELIEF (ER) COUNTY ROAD (EW 48) (EAST LONGHORN TRAIL): OVER PANTHER CREEK, 2.5 MILES NORTH OF SH-164 NEAR COVINGTON. PROJECT LENGTH = 0.147 MILES		
ERSTP-224C(083)CI	Contractor: REDLANDS CONTRACTING, LLC		ENID RESIDENCY			
Engineer:	JACOB PEERY		Adjusted:			
Contract Amount:	\$ 457,069.85		(\$ 457,069.85)			
Contract Time:	90		(90)			
	90					
Letting Date:	21 Nov 2024	W/O Issued:	06 Dec 2024	Adjusted:		
Contract Date:	04 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	80 %	(80 %)
		Work Start:	10 Mar 2025	Time Passed:	52 %	(52 %)

36571(08)	Contract: 240272	COUNTY ROADS	Residency: 04300	BRIDGE REPAIR COUNTY ROADS: AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.00 MILES		
BRO-252F(120)CB	Contractor: HASKELL LEMON GROUP, LLC		ENID RESIDENCY			
Engineer:	JACOB PEERY		Adjusted:			
Contract Amount:	\$ 465,025.38		(\$ 465,025.38)			
Contract Time:	165		(165)			
	165					
Letting Date:	21 Nov 2024	W/O Issued:	10 Dec 2024	Adjusted:		
Contract Date:	09 Dec 2024	W/O Eff.:	02 Jun 2025	Amount Paid:	0 %	(0 %)
		Work Start:		Time Passed:	0 %	(0 %)

County: DEWEY**Commissioner District: 5**

17671(14)	Contract: 230327	US-270	Residency: 05100	GRADE, DRAIN, AND SURFACE US-270: FROM 8.4 MILES SOUTHEAST OF THE SH-51 JUNCTION, EXTEND SOUTHEAST NEAR OAKWOOD. PROJECT LENGTH = 7.982 MILES		
NHPP-017N(078)(301)FP	Contractor: HASKELL LEMON GROUP, LLC		CLINTON RESIDENCY			
Engineer:	SAWYER, DAX C.		Adjusted:			
Contract Amount:	\$ 43,670,338.88		(\$ 43,744,150.94)			
Contract Time:	600		(600)			
	600					
Letting Date:	15 Feb 2024	W/O Issued:	18 Mar 2024	Adjusted:		
Contract Date:	15 Mar 2024	W/O Eff.:	09 Sep 2024	Amount Paid:	55 %	(55 %)
		Work Start:	22 Apr 2024	Time Passed:	53 %	(53 %)

County: DEWEY**Commissioner District: 5**

32679(04) STP-222C(052)PM	Contract: 240148 US-60	Residency: 05100 CLINTON RESIDENCY	BRIDGE AND APPROACHES US-60: OVER COTTONWOOD AND KIZER CREEKS, LOCATED 5.7 AND 9.0 MILES EAST OF THE SH-34 NORTH JUNCTION NEAR VICI. PROJECT LENGTH = 0.604 MILES	
Contractor: Engineer:	C3 CONSTRUCTION, INC. SAWYER, DAX C.	Adjusted: (\$ 6,242,052.93) (200)		
Contract Amount: Contract Time:	\$ 6,242,052.93 200 200			
Letting Date: Contract Date:	13 Jun 2024 10 Jul 2024	W/O Issued: 11 Jul 2024 W/O Eff.: 04 Nov 2024 Work Start: 23 Sep 2024	Adjusted: Amount Paid: 71 % Time Passed: 104 %	(71 %) (104 %)

33371(04) STP-222C(047)PM	Contract: 230249 US-60	Residency: 05100 CLINTON RESIDENCY	BRIDGE AND APPROACHES US-60: OVER DEEP CREEK AND CAMP CREEK, 2.1 MILES AND 5.9 MILES WEST OF THE US-183 JUNCTION NEAR SEILING. PROJECT LENGTH = 0.714 MILES	
Contractor: Engineer:	BRIDGECO CONTRACTORS, INC. SAWYER, DAX C.	Adjusted: (\$ 10,041,342.65) (335)		
Contract Amount: Contract Time:	\$ 10,041,342.65 270 270			
Letting Date: Contract Date:	12 Oct 2023 16 Nov 2023	W/O Issued: 17 Nov 2023 W/O Eff.: 04 Mar 2024 Work Start: 27 Nov 2023	Adjusted: Amount Paid: 93 % Time Passed: 124 %	(93 %) (100 %)

County: GARVIN**Commissioner District: 3**

32382(04) STP-225C(126)CI	Contract: 240243 COUNTY ROAD	Residency: 03023 FREESE & NICHOLS, INC.	GRADE, DRAIN, SURFACE, BRIDGE AND APPROACHES COUNTY ROAD (CITY LAKE ROAD): FROM THE SH-19 JUNCTION, EXTEND NORTH NEAR PAULS VALLEY. PROJECT LENGTH = 2.566 MILES	
Contractor: Engineer:	WYATT CONTRACTING, INC. PAUL GREEN	Adjusted: (\$ 5,898,986.10) (360)		
Contract Amount: Contract Time:	\$ 5,898,986.10 360 360			
Letting Date: Contract Date:	17 Oct 2024 14 Nov 2024	W/O Issued: 18 Nov 2024 W/O Eff.: 03 Mar 2025 Work Start: 03 Mar 2025	Adjusted: Amount Paid: 14 % Time Passed: 17 %	(14 %) (17 %)

County: GRADY**Commissioner District: 7**

33536(04) STP-226C(127)CI	Contract: 240244 COUNTY ROAD	Residency: 07300 ANADARKO RESIDENCY	BRIDGE AND APPROACHES COUNTY ROAD (EW-142): OVER TRIBUTARY TO LITTLE WASHITA RIVER, 1.5 MILES WEST OF THE SH-19 JUNCTION NEAR EAST NINNEKAH. PROJECT LENGTH = 0.075 MILES	
Contractor: Engineer:	K & R BUILDERS, INC. REESE KNIGHT	Adjusted: (\$ 1,084,066.43) (90)		
Contract Amount: Contract Time:	\$ 1,084,066.43 90 90			
Letting Date: Contract Date:	17 Oct 2024 07 Nov 2024	W/O Issued: 09 Nov 2024 W/O Eff.: 17 Mar 2025 Work Start: 18 Mar 2025	Adjusted: Amount Paid: 49 % Time Passed: 36 %	(49 %) (36 %)

County: GARFIELD**Commissioner District: 4**

17020(08) STP-224C(069)UR	Contract: 240153	CITY STREET	Residency: 04026	GRADE, DRAIN, AND SURFACE CITY STREET (NORTH CLEVELAND STREET): FROM THE BNSF RAILROAD, EXTEND NORTH TO WILLOW ROAD IN ENID. PROJECT LENGTH = 0.514 MILES
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.			STANDARD TESTING
Engineer:	ROBERTS, COLTON			
Contract Amount:	\$ 6,857,326.30		Adjusted:	
Contract Time:	190		(\$ 6,857,326.30)	
	190		(190)	
Letting Date:	13 Jun 2024	W/O Issued:	13 Sep 2024	Adjusted:
Contract Date:	10 Jul 2024	W/O Eff.:	11 Nov 2024	Amount Paid: 30 % (30 %)
		Work Start:	11 Nov 2024	Time Passed: 74 % (74 %)

26374(04) STP-224B(056)PM	Contract: 190279	US-60 / US-81	Residency: 04300	PAVEMENT REHABILITATION (P.C. CONCRETE) US-60/US-81: FROM 1.09 MILES NORTH OF THE US-412 JUNCTION, EXTEND NORTH IN ENID. PROJECT LENGTH = 4.315 MILES
Contractor:	DUIIT CONSTRUCTION COMPANY, INC.			ENID RESIDENCY
Engineer:	PEERY, JACOB			
Contract Amount:	\$ 9,034,783.29		Adjusted:	
Contract Time:	240		(\$ 11,931,942.79)	
	240		(285)	
Letting Date:	08 Feb 2024	W/O Issued:	07 Mar 2024	Adjusted:
Contract Date:	06 Mar 2024	W/O Eff.:	01 Jul 2024	Amount Paid: 128 % (97 %)
		Work Start:	29 Apr 2024	Time Passed: 138 % (116 %)

County: GRANT**Commissioner District: 4**

35682(04) SSR-227B(080)SR	Contract: 250027	US-81	Residency: 04300	PAVEMENT REHABILITATION (ASPHALT) US-81: FROM 2.7 MILES NORTH OF THE INTERSECTION OF US-60, EXTEND NORTH IN JEFFERSON. PROJECT LENGTH = 4.870 MILES
Contractor:	DUSTROL, INC.			ENID RESIDENCY
Engineer:	JACOB PEERY			
Contract Amount:	\$ 660,363.82		Adjusted:	
Contract Time:	60		(\$ 660,363.82)	
	60		(60)	
Letting Date:	09 Jan 2025	W/O Issued:	04 Mar 2025	Adjusted:
Contract Date:	11 Feb 2025	W/O Eff.:	24 Mar 2025	Amount Paid: 0 % (0 %)
		Work Start:		Time Passed: 0 % (0 %)

County: GARVIN**Commissioner District: 3**

30390(04) NHPPI-3500-(134)PM	Contract: 220316	I-35	Residency: 03200	GRADE, DRAIN, AND SURFACE I-35: FROM THE SH-29 JUNCTION, EXTEND SOUTH NEAR WYNNEWOOD. PROJECT LENGTH = 5.658 MILES
Contractor:	DUIIT CONSTRUCTION COMPANY, INC.			PURCELL RESIDENCY
Engineer:	HIEMSTRA, PRESTON			
Contract Amount:	\$ 30,603,078.93		Adjusted:	
Contract Time:	300		(\$ 31,456,202.29)	
	300		(354)	
Letting Date:	20 Oct 2022	W/O Issued:	21 Nov 2022	Adjusted:
Contract Date:	14 Nov 2022	W/O Eff.:	20 Mar 2023	Amount Paid: 102 % (99 %)
		Work Start:	20 Mar 2023	Time Passed: 109 % (92 %)

County: GARVIN**Commissioner District: 3**

33846(04) STP-255C(120)PM	Contract: 230328 SH-145	Residency: 03200 PURCELL RESIDENCY	BRIDGE AND APPROACHES SH-145: OVER I-35, 2.8 MILES WEST OF THE US- 77 JUNCTION NEAR PAOLI. PROJECT LENGTH = 0.255 MILES	
Contractor: Engineer:	FRONTIER BRIDGE, INC. HIEMSTRA, PRESTON	Adjusted: (\$ 5,356,963.78)		
Contract Amount:	\$ 5,338,150.02	(200)		
Contract Time:	200			
Letting Date:	21 Mar 2024	W/O Issued: 04 Apr 2024	Adjusted:	
Contract Date:	04 Apr 2024	W/O Eff.: 09 Sep 2024	Amount Paid:	85 % (85 %)
		Work Start: 09 Sep 2024	Time Passed:	95 % (95 %)

County: GREER**Commissioner District: 5**

34482(04) STP-228C(035)CI	Contract: 250128 COUNTY ROAD	Residency: 05005 CIRCUIT ENGINEERING DISTRICT #7	BRIDGE AND APPROACHES COUNTY ROAD (EW 1440): OVER UNNAMED CREEK, 2.00 MILES SOUTH OF SH-9 NEAR GRANITE. PROJECT LENGTH = 0.132 MILES	
Contractor: Engineer:	WYATT CONTRACTING, INC. JOHN NORTHUP	Adjusted: (\$ 559,514.25)		
Contract Amount:	\$ 559,514.25	(90)		
Contract Time:	90			
Letting Date:	17 Apr 2025	W/O Issued: 16 May 2025	Adjusted:	
Contract Date:	14 May 2025	W/O Eff.: 08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)
36571(09) BRO-220F(103)CB	Contract: 240252 COUNTY ROADS	Residency: 05005 CIRCUIT ENGINEERING DISTRICT #7	BRIDGE REPAIR COUNTY ROADS (E 1550 RD, N 2380 RD, E 1700 RD): OVER UNNAMED CREEK, AT MULTIPLE LOCATIONS IN DISTRICT V. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer:	B & B CONSTRUCTION SERVICE J.T., INC. JOHN NORTHUP	Adjusted: (\$ 41,000.00)		
Contract Amount:	\$ 41,000.00	(25)		
Contract Time:	25			
Letting Date:	21 Nov 2024	W/O Issued: 06 Dec 2024	Adjusted:	
Contract Date:	03 Dec 2024	W/O Eff.: 07 Apr 2025	Amount Paid:	100 % (100 %)
		Work Start: 25 Mar 2025	Time Passed:	0 % (0 %)

County: GRADY**Commissioner District: 7**

20302(07) STP-226B(104)PM	Contract: 220163 SH-39	Residency: 07300 ANADARKO RESIDENCY	GRADE, DRAIN, AND SURFACE SH-39: FROM 2.9 MILES WEST OF THE SH-76 JUNCTION, EXTEND EAST NEAR DIBBLE. PROJECT LENGTH = 2.75 MILES	
Contractor: Engineer:	SILVER STAR CONSTRUCTION COMPANY, INC. KNIGHT, REESE	Adjusted:		
Contract Amount:	\$ 10,679,999.00	(\$ 11,016,724.56)		
Contract Time:	250	(264)		
	250			
Letting Date:	19 May 2022	W/O Issued: 21 Jun 2022	Adjusted:	
Contract Date:	16 Jun 2022	W/O Eff.: 03 Oct 2022	Amount Paid:	99 % (96 %)
		Work Start: 03 Oct 2022	Time Passed:	105 % (99 %)
30425(07) STP-226C(106)PM/STP-226C	Contract: 230216 SH-19	Residency: 07300 ANADARKO RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-19: FROM 4.9 MILES SOUTHEAST OF THE US-81 JUNCTION, EXTEND SOUTHEAST NEAR NINNEKAH. PROJECT LENGTH = 8.379 MILES	
Contractor: Engineer:	SILVER STAR CONSTRUCTION COMPANY, INC. KNIGHT, REESE	Adjusted:		
Contract Amount:	\$ 42,300,000.00	(\$ 42,312,136.14)		
Contract Time:	925	(925)		
	925			
Letting Date:	20 Jul 2023	W/O Issued: 16 Aug 2023	Adjusted:	
Contract Date:	15 Aug 2023	W/O Eff.: 12 Feb 2024	Amount Paid:	43 % (43 %)
		Work Start: 14 Feb 2024	Time Passed:	42 % (42 %)
30426(04) STP-226C(098)PM	Contract: 220122 SH-19	Residency: 07300 ANADARKO RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-19: FROM 12.9 MILES SOUTHEAST OF THE US-81 JUNCTION, EXTEND SOUTHEAST NEAR BRADLEY. PROJECT LENGTH = 4.058 MILES	
Contractor: Engineer:	THE CUMMINS CONSTRUCTION CO., INC. KNIGHT, REESE	Adjusted:		
Contract Amount:	\$ 16,288,479.80	(\$ 16,763,425.78)		
Contract Time:	230	(353)		
	230			
Letting Date:	14 Jul 2022	W/O Issued: 19 Aug 2022	Adjusted:	
Contract Date:	03 Aug 2022	W/O Eff.: 12 Feb 2023	Amount Paid:	92 % (90 %)
		Work Start: 21 Feb 2023	Time Passed:	153 % (100 %)
31803(04) STP-226D(119)CI	Contract: 240015 COUNTY ROAD	Residency: 07300 ANADARKO RESIDENCY	BRIDGE AND APPROACHES COUNTY ROAD (COTTONWOOD ROAD): OVER WASHITA RIVER, 4.5 MILES EAST OF THE US-81 JUNCTION NEAR CHICKASHA. PROJECT LENGTH = 0.321 MILES	
Contractor: Engineer:	FRONTIER BRIDGE, INC. KNIGHT, REESE	Adjusted:		
Contract Amount:	\$ 3,116,431.45	(\$ 3,116,431.45)		
Contract Time:	180	(180)		
	180			
Letting Date:	18 Jan 2024	W/O Issued: 20 Feb 2024	Adjusted:	
Contract Date:	14 Feb 2024	W/O Eff.: 06 May 2024	Amount Paid:	100 % (100 %)
		Work Start: 06 May 2024	Time Passed:	144 % (144 %)

County: GRADY**Commissioner District: 7**

33544(04)	Contract: 240217	COUNTY ROAD (NS-294)	Residency: 07300	BRIDGE AND APPROACHES COUNTY ROAD (NS-294): OVER WINTER CREEK, 3.2 MILES SOUTH OF THE SH-39 JUNCTION NEAR CHICKASHA. PROJECT LENGTH = 0.216 MILES
STP-226C(131)CI			ANADARKO RESIDENCY	
Contractor:	K & R BUILDERS, INC.		Adjusted:	
Engineer:	KNIGHT, REESE		(\$ 1,999,166.93)	
Contract Amount:	\$ 1,999,166.93		(150)	
Contract Time:	150			
	150			
Letting Date:	19 Sep 2024	W/O Issued:	17 Oct 2024	Adjusted:
Contract Date:	14 Oct 2024	W/O Eff.:	06 Jan 2025	Amount Paid: 71 % (71 %)
		Work Start:	06 Nov 2024	Time Passed: 112 % (112 %)
38230(04)	Contract: 240078	SH-19	Residency: 07300	SAFETY IMPROVEMENT (BARRIER WALL) SH-19: FROM 17.1 MILES SOUTHEAST OF THE US-81 JUNCTION, EXTEND SOUTHEAST NEAR BRADLEY. PROJECT LENGTH = 0.250 MILES
STP-226C(124)PM			ANADARKO RESIDENCY	
Contractor:	C3 CONSTRUCTION, INC.		Adjusted:	
Engineer:	KNIGHT, REESE		(\$ 318,525.85)	
Contract Amount:	\$ 297,412.93		(232)	
Contract Time:	180			
	180			
Letting Date:	11 Apr 2024	W/O Issued:	14 May 2024	Adjusted:
Contract Date:	08 May 2024	W/O Eff.:	17 Jun 2024	Amount Paid: 90 % (84 %)
		Work Start:	30 May 2024	Time Passed: 136 % (105 %)

County: GRANT**Commissioner District: 4**

34557(04)	Contract: 220046	COUNTY ROADS	Residency: 04300	BRIDGE AND APPROACHES COUNTY ROADS: OVER MULTIPLE CREEKS AT VARIOUS LOCATIONS IN GRANT COUNTY. PROJECT LENGTH = 3.318 MILES
STP-227D(030)CI			ENID RESIDENCY	
Contractor:	BRIDGECO CONTRACTORS, INC.		Adjusted:	
Engineer:	PEERY, JACOB		(\$ 11,704,854.29)	
Contract Amount:	\$ 11,704,854.29		(605)	
Contract Time:	605			
	605			
Letting Date:	20 Jan 2022	W/O Issued:	10 Feb 2022	Adjusted:
Contract Date:	08 Feb 2022	W/O Eff.:	06 Jun 2022	Amount Paid: 95 % (95 %)
		Work Start:	29 Mar 2022	Time Passed: 96 % (96 %)

County: HARPER**Commissioner District: 6**

31032(04)	Contract: 240233	US-183	Residency: 06100	WIDEN, RESURFACE AND BRIDGE US-183: FROM 4.2 MILES SOUTH OF THE US-64 JUNCTION, EXTEND NORTH NEAR BUFFALO. PROJECT LENGTH = 4.593 MILES
STP-230C(063)PM			BUFFALO RESIDENCY	
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.		Adjusted:	
Engineer:	JERRY EMBREE		(\$ 11,047,007.45)	
Contract Amount:	\$ 11,046,444.95		(300)	
Contract Time:	300			
	300			
Letting Date:	10 Oct 2024	W/O Issued:	06 Nov 2024	Adjusted:
Contract Date:	05 Nov 2024	W/O Eff.:	05 May 2025	Amount Paid: 5 % (5 %)
		Work Start:	12 May 2025	Time Passed: 8 % (8 %)

County: HARPER**Commissioner District: 6**

33583(04) STP-230C(050)CI	Contract: 250069 Contractor: J&R CONSTRUCTORS GROUP Engineer: COLE ROBERTS Contract Amount: \$ 5,441,081.13 Contract Time: 240 240	COUNTY ROADS	Residency: 06009 CIRCUIT ENGINEERING DISTRICT #8 Adjusted: (\$ 5,441,081.13) (240)	GRADE, DRAIN AND SURFACE COUNTY ROADS (EW-27/NS-201): FROM 5.19 MILES WEST OF SH-34, EXTEND EAST, THEN SOUTH NEAR FORT SUPPLY. PROJECT LENGTH = 3.870 MILES
Letting Date: 10 Apr 2025 Contract Date: 12 May 2025	W/O Issued: 13 May 2025 W/O Eff.: 08 Sep 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)	
35151(04) SSR-230B(069)SR	Contract: 250056 Contractor: THE CUMMINS CONSTRUCTION CO., INC. Engineer: JERRY EMBREE Contract Amount: \$ 2,824,760.50 Contract Time: 45 45	SH-34	Residency: 06100 BUFFALO RESIDENCY Adjusted: (\$ 2,824,760.50) (45)	RESURFACE (ASPHALT) SH-34: 11.2 MILES NORTH OF THE US-412 INTERSECTION, EXTEND NORTH NEAR WOODWARD. PROJECT LENGTH = 10.90 MILES
Letting Date: 13 Feb 2025 Contract Date: 07 Mar 2025	W/O Issued: 11 Mar 2025 W/O Eff.: 07 Jul 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)	
36571(10) BRO-230F(064)CB	Contract: 240270 Contractor: B & B CONSTRUCTION SERVICE J.T., INC. Engineer: JERRY EMBREE Contract Amount: \$ 97,450.00 Contract Time: 35 35	COUNTY ROADS	Residency: 06100 BUFFALO RESIDENCY Adjusted: (\$ 97,450.00) (35)	BRIDGE REPAIR COUNTY ROADS: AT MULTIPLE LOCATIONS IN DISTRICT VI. PROJECT LENGTH = 0.00 MILES
Letting Date: 21 Nov 2024 Contract Date: 04 Dec 2024	W/O Issued: 31 Mar 2025 W/O Eff.: 07 Apr 2025 Work Start: 31 Mar 2025	Adjusted: Amount Paid: 79 % Time Passed: 37 %	(79 %) (37 %)	
38599(04) SSR-230B(070)SR	Contract: 250104 Contractor: THE CUMMINS CONSTRUCTION CO., INC. Engineer: JERRY EMBREE Contract Amount: \$ 1,388,856.00 Contract Time:	US-283	Residency: 06100 BUFFALO RESIDENCY Adjusted: (\$ 1,388,856.00)	RESURFACE (ASPHALT) US-283: FROM THE INTERSECTION OF US-64, EXTEND NORTH NEAR ROSSTON. PROJECT LENGTH = 4.00 MILES
Letting Date: 20 Mar 2025 Contract Date: 08 Apr 2025	W/O Issued: 10 Apr 2025 W/O Eff.: 15 Oct 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)	

County: GREER**Commissioner District: 5**

33921(04)	Contract: 240171	COUNTY ROAD (NS200)	Residency: 05005	BRIDGE AND APPROACHES COUNTY ROAD (NS 200): OVER UNNAMED CREEK, 4.1 MILES SOUTH OF THE US-283 JUNCTION NEAR MANGUM. PROJECT LENGTH = 0.180 MILES	
STP-228C(030)CI			CIRCUIT ENGINEERING DISTRICT #7		
Contractor:	WYATT CONTRACTING, INC.		Adjusted:		
Engineer:	NORTHUP, JOHN		(\$ 599,128.65)		
Contract Amount:	\$ 599,128.65		(120)		
Contract Time:	120				
Letting Date:	08 Aug 2024	W/O Issued:	19 Sep 2024	Adjusted:	
Contract Date:	18 Sep 2024	W/O Eff.:	06 Jan 2025	Amount Paid:	87 % (87 %)
		Work Start:	06 Jan 2025	Time Passed:	65 % (65 %)

County: HARPER**Commissioner District: 6**

28664(04)	Contract: 230091	COUNTY ROAD	Residency: 06009	GRADE, DRAIN, AND SURFACE COUNTY ROAD (NS-199): FROM 16.8 MILES SOUTH OF THE US-64 JUNCTION, EXTEND NORTH NEAR SELMAN. PROJECT LENGTH = 3.170 MILES	
STP-230C(043)CI			CIRCUIT ENGINEERING DISTRICT #8		
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.		Adjusted:		
Engineer:	ROBERTS, COLE		(\$ 5,337,855.95)		
Contract Amount:	\$ 5,290,705.58		(180)		
Contract Time:	180				
Letting Date:	09 Mar 2023	W/O Issued:	11 Apr 2023	Adjusted:	
Contract Date:	06 Apr 2023	W/O Eff.:	07 Aug 2023	Amount Paid:	93 % (92 %)
		Work Start:	17 Jul 2023	Time Passed:	100 % (100 %)
30399(04)	Contract: 230266	US-183	Residency: 06100	WIDEN, RESURFACE, AND BRIDGE US-183: FROM 8.2 MILES SOUTH OF THE US-64 JUNCTION, EXTEND NORTH NEAR BUFFALO. PROJECT LENGTH = 4.147 MILES	
STP-230C(036)PM			BUFFALO RESIDENCY		
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.		Adjusted:		
Engineer:	EMBREE, JERRY		(\$ 12,241,765.41)		
Contract Amount:	\$ 12,171,830.95		(275)		
Contract Time:	270				
Letting Date:	14 Mar 2024	W/O Issued:	09 Apr 2024	Adjusted:	
Contract Date:	09 Apr 2024	W/O Eff.:	09 Sep 2024	Amount Paid:	95 % (94 %)
		Work Start:	25 Jun 2024	Time Passed:	106 % (104 %)

County: JACKSON**Commissioner District: 5**

38215(04) SSR-020N(070)SR	Contract: 250105 US-62	Residency: 05200 ALTUS RESIDENCY	RESURFACE (ASPHALT) US-62: FROM 10.35 MILES EAST OF THE US-283 INTERSECTION, EXTEND EAST NEAR SNYDER. PROJECT LENGTH = 7.89 MILES	
Contractor: Engineer:	CORNELL CONSTRUCTION COMPANY, INC. BROCK MASON		Adjusted:	
Contract Amount:	\$ 5,402,111.40	(\$ 5,402,111.40)		
Contract Time:	75	(75)		
Letting Date:	13 Mar 2025	W/O Issued: 18 Apr 2025	Adjusted:	
Contract Date:	18 Apr 2025	W/O Eff.: 06 Oct 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)

County: HASKELL**Commissioner District: 1**

35572(04) SBR-231C(057)SB	Contract: 240172 SH-31	Residency: 01200 SALLISAW RESIDENCY	BRIDGE REHABILITATION SH-31: OVER MOUNTAIN FORK CREEK, 0.3 MILES WEST OF THE SH-82 JUNCTION NEAR KINTA. PROJECT LENGTH = 0.114 MILES	
Contractor: Engineer:	BUILT RIGHT CONSTRUCTION, LLC WOODY, DAVID W.		Adjusted:	
Contract Amount:	\$ 2,132,986.60	(\$ 2,152,042.85)		
Contract Time:	120	(120)		
Letting Date:	08 Aug 2024	W/O Issued: 16 Sep 2024	Adjusted:	
Contract Date:	11 Sep 2024	W/O Eff.: 06 Jan 2025	Amount Paid:	96 % (95 %)
		Work Start: 06 Jan 2025	Time Passed:	68 % (68 %)

County: JEFFERSON**Commissioner District: 7**

30469(04) STP-234D(060)CI	Contract: 240038 COUNTY ROAD	Residency: 07100 DUNCAN RESIDENCY	BRIDGE AND APPROACHES COUNTY ROAD (NS-276 ROAD); OVER TRIBUTARY TO BEAVER CREEK, 1.1 MILES SOUTH OF THE SH-5 JUNCTION NEAR WAURIKA. PROJECT LENGTH = 0.312 MILES	
Contractor: Engineer:	TREAS CONSTRUCTION INC BRYCE LAWSON		Adjusted:	
Contract Amount:	\$ 1,075,683.55	(\$ 1,075,683.55)		
Contract Time:	120	(120)		
Letting Date:	21 Nov 2024	W/O Issued: 17 Dec 2024	Adjusted:	
Contract Date:	16 Dec 2024	W/O Eff.: 03 Mar 2025	Amount Paid:	43 % (43 %)
		Work Start: 07 Mar 2025	Time Passed:	43 % (43 %)

34260(04) SSP-234B(059)PM	Contract: 240271 US-70	Residency: 07100 DUNCAN RESIDENCY	BANK PROTECTION US-70: OVER BEAVER CREEK, 1.43 MILES WEST OF US-81 NEAR WAURIKA. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer:	K & R BUILDERS, INC. BRYCE LAWSON		Adjusted:	
Contract Amount:	\$ 1,222,027.90	(\$ 1,689,974.73)		
Contract Time:	120	(120)		
Letting Date:	14 Nov 2024	W/O Issued: 06 Dec 2024	Adjusted:	
Contract Date:	03 Dec 2024	W/O Eff.: 07 Apr 2025	Amount Paid:	92 % (67 %)
		Work Start: 16 Jan 2025	Time Passed:	58 % (58 %)

County: JOHNSTON**Commissioner District: 3**

36361(04) SBR-253C(095)SB	Contract: 250106 SH-1	Residency: 03100 ADA RESIDENCY	BRIDGE REHABILITATION SH-1: OVER WASHITA RIVER, 4.2 MILES NORTHEAST OF THE US-177 JUNCTION NEAR RAVIA. PROJECT LENGTH = 0.076 MILES	
Contractor: Engineer:	BUILT RIGHT CONSTRUCTION, LLC JULIE RUSSELL	Adjusted:		
Contract Amount:	\$ 211,598.50	(\$ 211,598.50)		
Contract Time:	75	(75)		
	75			
Letting Date:	13 Mar 2025	W/O Issued: 11 Apr 2025	Adjusted:	
Contract Date:	10 Apr 2025	W/O Eff.: 08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)

County: JACKSON**Commissioner District: 5**

24379(04) STP-133B(084)PM	Contract: 220317 US-283	Residency: 05200 ALTUS RESIDENCY	WIDEN, RESURFACE, AND BRIDGE US- 283: FROM 0.5 MILES NORTH OF THE TEXAS STATE LINE, EXTEND NORTH. PROJECT LENGTH = 4.175 MILES	
Contractor: Engineer:	CORNELL CONSTRUCTION COMPANY, INC. MASON, BROCK	Adjusted:		
Contract Amount:	\$ 10,159,766.18	(\$ 10,162,417.18)		
Contract Time:	300	(325)		
	300			
Letting Date:	20 Oct 2022	W/O Issued: 16 Nov 2022	Adjusted:	
Contract Date:	14 Nov 2022	W/O Eff.: 06 Mar 2023	Amount Paid:	93 % (93 %)
		Work Start: 06 Mar 2023	Time Passed:	140 % (129 %)
30997(04) STP-233C(058)PM	Contract: 240218 SH-19	Residency: 05200 ALTUS RESIDENCY	BRIDGE AND APPROACHES SH-19: OVER NORTH FORK OF THE RED RIVER, 9.7 MILES EAST OF THE US-283 JUNCTION NEAR BLAIR. PROJECT LENGTH = 1.003 MILES	
Contractor: Engineer:	FRONTIER BRIDGE, INC. MASON, BROCK	Adjusted:		
Contract Amount:	\$ 8,802,025.02	(\$ 8,802,025.02)		
Contract Time:	300	(300)		
	300			
Letting Date:	19 Sep 2024	W/O Issued: 28 Oct 2024	Adjusted:	
Contract Date:	24 Oct 2024	W/O Eff.: 03 Feb 2025	Amount Paid:	53 % (53 %)
		Work Start: 17 Dec 2024	Time Passed:	31 % (31 %)
33742(04) STP-233C(052)PM	Contract: 230280 SH-6	Residency: 05200 ALTUS RESIDENCY	BRIDGE AND APPROACHES SH-6: OVER GYPSUM CREEK, 1.2 MILES NORTHEAST OF THE SH-34 JUNCTION NEAR ELDORADO. PROJECT LENGTH = 0.506 MILES	
Contractor: Engineer:	SEWELL BROS., INC. MASON, BROCK	Adjusted:		
Contract Amount:	\$ 4,532,345.15	(\$ 4,682,858.34)		
Contract Time:	210	(212)		
	210			
Letting Date:	21 Sep 2023	W/O Issued: 13 Oct 2023	Adjusted:	
Contract Date:	09 Oct 2023	W/O Eff.: 05 Feb 2024	Amount Paid:	102 % (99 %)
		Work Start: 08 Jan 2024	Time Passed:	76 % (75 %)

County: JACKSON**Commissioner District: 5**

34906(04)	Contract: 240079	ALTUS DETENTION POND	Residency: 05005	DETENTION POND ALTUS DETENTION POND: ON MARKET ROAD, 0.5 MILES NORTH OF THE US-62 JUNCTION IN ALTUS. PROJECT LENGTH = 0.00 MILES
CIRB-233B(050)RB			CIRCUIT ENGINEERING DISTRICT #7	
Contractor:	WYATT CONTRACTING, INC.		Adjusted:	
Engineer:	NORTHUP, JOHN		(\$ 409,232.22)	
Contract Amount:	\$ 408,286.66		(90)	
Contract Time:	90			
	90			
Letting Date:	12 Sep 2024	W/O Issued:	17 Oct 2024	Adjusted:
Contract Date:	17 Oct 2024	W/O Eff.:	18 Nov 2024	Amount Paid: 94 % (94 %)
		Work Start:	18 Nov 2024	Time Passed: 89 % (89 %)
35177(04)	Contract: 240047	SH-6	Residency: 05200	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) SH-6: FROM 8.0 MILES EAST OF THE SH-34 JUNCTION, EXTEND EAST IN OLUSTEE. PROJECT LENGTH = 0.546 MILES
STP-233C(056)AD			ALTUS RESIDENCY	
Contractor:	RUDY CONSTRUCTION CO.		Adjusted:	
Engineer:	MASON, BROCK		(\$ 724,142.64)	
Contract Amount:	\$ 635,498.00		(108)	
Contract Time:	90			
	90			
Letting Date:	14 Mar 2024	W/O Issued:	04 Apr 2024	Adjusted:
Contract Date:	04 Apr 2024	W/O Eff.:	05 Aug 2024	Amount Paid: 106 % (93 %)
		Work Start:	17 May 2024	Time Passed: 107 % (89 %)

County: KAY**Commissioner District: 4**

25085(08)	Contract: 250129	COUNTY ROAD	Residency: 04009	GRADE, DRAIN, BRIDGE AND SURFACE COUNTY ROAD (EW-9/PECKHAM ROAD): FROM 1.3 MILES EAST OF US-177, EXTEND EAST NEAR BLACKWELL. PROJECT LENGTH = 2.424 MILES
STP-236C(110)CI			CIRCUIT ENGINEERING DISTRICT #8	
Contractor:	EVANS & ASSOCIATES CONSTRUCTION CO., INC.		Adjusted:	
Engineer:	COLE ROBERTS		(\$ 5,709,684.08)	
Contract Amount:	\$ 5,709,684.08		(180)	
Contract Time:	180			
	180			
Letting Date:	17 Apr 2025	W/O Issued:	16 May 2025	Adjusted:
Contract Date:	15 May 2025	W/O Eff.:	08 Sep 2025	Amount Paid: 0 % (0 %)
		Work Start:		Time Passed: 0 % (0 %)
33957(04)	Contract: 240245	US-77	Residency: 04100	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) US-77: FROM PLUM AVENUE EXTEND EAST ON SOUTH STREET, THEN NORTH ON MAIN STREET IN THE CITY OF NEWKIRK. PROJECT LENGTH = 1.244 MILES
STP-236B(129)AD			PERRY RESIDENCY	
Contractor:	C3 CONSTRUCTION, INC.		Adjusted:	
Engineer:	GARRETT MASSEY		(\$ 1,962,800.41)	
Contract Amount:	\$ 1,962,800.41		(120)	
Contract Time:	120			
	120			
Letting Date:	17 Oct 2024	W/O Issued:	09 Nov 2024	Adjusted:
Contract Date:	07 Nov 2024	W/O Eff.:	19 May 2025	Amount Paid: 0 % (0 %)
		Work Start:	19 May 2025	Time Passed: 0 % (0 %)

County: KAY**Commissioner District: 4**

34535(04)	Contract: 240234	COUNTY ROAD	Residency: 04100	BRIDGE AND APPROACHES COUNTY ROAD (EW18/HUBBARD ROAD): OVER CHIKASKIA RIVER, 2.8 MILES EAST OF THE US-177 JUNCTION NEAR BLACKWELL. PROJECT LENGTH = 1.306 MILES	
ERSTP-236C(083)CI	Contractor: FRONTIER BRIDGE, INC.		PERRY RESIDENCY		
Engineer: GARRETT MASSEY			Adjusted:		
Contract Amount: \$ 10,601,828.12			(\$ 10,637,105.59)		
Contract Time: 360			(360)		
Letting Date: 10 Oct 2024		W/O Issued: 18 Nov 2024	Adjusted:		
Contract Date: 14 Nov 2024		W/O Eff.: 01 Jun 2025	Amount Paid: 24 %	(24 %)	
		Work Start: 05 May 2025	Time Passed: 4 %	(4 %)	

County: JEFFERSON**Commissioner District: 7**

33545(04)	Contract: 240080	COUNTY ROAD	Residency: 07100	BRIDGE AND APPROACHES COUNTY ROAD (NS-275): OVER TRIBUTARY TO RED RIVER, 1.7 MILES SOUTH OF SH-79 NEAR WAURIKA. PROJECT LENGTH = 0.194 MILES	
STP-249D(084)CI			DUNCAN RESIDENCY		
Contractor:	HUB CONSTRUCTION, INC.				
Engineer:	LAWSON, BRYCE		Adjusted:		
Contract Amount:	\$ 958,973.31		(\$ 1,001,062.71)		
Contract Time:	120		(120)		
Letting Date:	11 Apr 2024	W/O Issued:	14 May 2024	Adjusted:	
Contract Date:	13 May 2024	W/O Eff.:	16 Oct 2024	Amount Paid:	72 % (69 %)
		Work Start:	16 Oct 2024	Time Passed:	92 % (92 %)

33553(04)	Contract: 230127	COUNTY ROAD	Residency: 07100	GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (NS-301 ROAD): FROM 2.9 MILES NORTH OF THE SH-32 JUNCTION, EXTEND NORTH NEAR GRADY. PROJECT LENGTH = 0.558 MILES	
STP-234C(065)CI			DUNCAN RESIDENCY		
Contractor:	HUB CONSTRUCTION, INC.				
Engineer:	LAWSON, BRYCE		Adjusted:		
Contract Amount:	\$ 3,661,242.65		(\$ 3,661,242.65)		
Contract Time:	375		(375)		
Letting Date:	13 Apr 2023	W/O Issued:	15 May 2023	Adjusted:	
Contract Date:	04 May 2023	W/O Eff.:	11 Sep 2023	Amount Paid:	95 % (95 %)
		Work Start:	17 Jul 2023	Time Passed:	74 % (74 %)

County: KINGFISHER**Commissioner District: 4**

34160(04)	Contract: 250010	COUNTY ROAD	Residency: 04009	EMERGENCY RELIEF COUNTY ROAD (EW 70): OVER UNNAMED CREEK, 2.5 MILES EAST OF US-81 NEAR DOVER. PROJECT LENGTH = 0.189 MILES	
ERSTP-237C(076)CI			CIRCUIT ENGINEERING DISTRICT #8		
Contractor:	K & R BUILDERS, INC.		Adjusted:		
Engineer:	COLE ROBERTS		(\$ 599,240.82)		
Contract Amount:	\$ 599,240.82		(90)		
Contract Time:	90				
	90				
Letting Date:	09 Jan 2025	W/O Issued:	07 Feb 2025	Adjusted:	
Contract Date:	05 Feb 2025	W/O Eff.:	02 Jun 2025	Amount Paid:	7 % (7 %)
		Work Start:	27 May 2025	Time Passed:	4 % (4 %)
34638(04)	Contract: 250011	COUNTY ROAD (EW 73)	Residency: 04009	EMERGENCY RELIEF (ER) COUNTY ROAD (EW 73): OVER UNNAMED CREEK, 3.0 MILES EAST OF US-81 NEAR DOVER. PROJECT LENGTH = 0.170 MILES	
ERSTP-237C(071)CI			CIRCUIT ENGINEERING DISTRICT #8		
Contractor:	WYATT CONTRACTING, INC.		Adjusted:		
Engineer:	COLE ROBERTS		(\$ 713,385.80)		
Contract Amount:	\$ 713,385.80		(90)		
Contract Time:	90				
	90				
Letting Date:	09 Jan 2025	W/O Issued:	11 Feb 2025	Adjusted:	
Contract Date:	07 Feb 2025	W/O Eff.:	02 Jun 2025	Amount Paid:	25 % (25 %)
		Work Start:	14 May 2025	Time Passed:	13 % (13 %)
34896(04)	Contract: 240280	COUNTY ROAD	Residency: 04009	EMERGENCY RELIEF (ER) COUNTY ROAD (NS 297): OVER UNNAMED CREEK, 7.1 MILES WEST OF SH-74 NEAR CRESCENT. PROJECT LENGTH = 0.227 MILES	
ERSTP-237C(079)CI			CIRCUIT ENGINEERING DISTRICT #8		
Contractor:	WYATT CONTRACTING, INC.		Adjusted:		
Engineer:	COLE ROBERTS		(\$ 562,871.28)		
Contract Amount:	\$ 562,871.28		(90)		
Contract Time:	90				
	90				
Letting Date:	21 Nov 2024	W/O Issued:	06 Dec 2024	Adjusted:	
Contract Date:	04 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	51 % (51 %)
		Work Start:	07 Apr 2025	Time Passed:	29 % (29 %)

County: JOHNSTON**Commissioner District: 3**

30017(04) STP-235C(069)CI	Contract: 220319 Contractor: L & N BRIDGE, LLC Engineer: HENDRICKS, DAVID R Contract Amount: \$ 933,599.77 Contract Time: 120 120	COUNTY ROAD	Residency: 03024 CIRCUIT ENGINEERING DISTRICT #4	BRIDGE AND APPROACHES COUNTY ROAD (BLUE RIVER ROAD): OVER BUZZARD CREEK, 1.1 MILES EAST OF THE US-377/SH-99 JUNCTION NEAR TISHOMINGO. PROJECT LENGTH = 0.165 MILE
Letting Date: 20 Oct 2022 Contract Date: 14 Nov 2022	W/O Issued: 17 Nov 2022 W/O Eff.: 06 Mar 2023 Work Start: 16 Jan 2023	Adjusted: (\$ 1,023,623.43) (120)	Adjusted: Amount Paid: 109 % Time Passed: 96 %	(99 %) (96 %)
31053(04) STP-235C(067)PM	Contract: 210315 Contractor: TREAS CONSTRUCTION INC Engineer: RUSSELL, JULIE ANNE Contract Amount: \$ 4,753,639.24 Contract Time: 210 210	SH-48	Residency: 03100 ADA RESIDENCY	BRIDGE AND APPROACHES SH-48: OVER DELAWARE CREEK AND WALNUT CREEK, 2.2 MILES AND 2.8 MILES NORTH OF THE SH-7 JUNCTION NEAR WAPANUCKA. PROJECT LENGTH = 0.757 MILE
Letting Date: 14 Mar 2024 Contract Date: 04 Apr 2024	W/O Issued: 05 Apr 2024 W/O Eff.: 09 Sep 2024 Work Start: 11 Jul 2024	Adjusted: (\$ 4,823,690.71) (210)	Adjusted: Amount Paid: 89 % Time Passed: 96 %	(87 %) (96 %)
31841(04) STP-235C(038)PM	Contract: 200045 Contractor: C3 CONSTRUCTION, INC. Engineer: RUSSELL, JULIE ANNE Contract Amount: \$ 6,766,067.29 Contract Time: 250 250	SH-22 / SH-99	Residency: 03100 ADA RESIDENCY	GRADE, DRAIN, AND SURFACE SH-22/SH-99: SH-22, FROM 0.4 MILES NW OF SH-9 EXTEND SE. SH-99, FROM THE SH-22 JUNCTION, EXTEND NE IN TISHOMINGO. PROJECT LENGTH = 1.842 MILES
Letting Date: 16 Jan 2020 Contract Date: 21 Feb 2020	W/O Issued: 26 Feb 2020 W/O Eff.: 01 Jun 2020 Work Start: 01 Jun 2020	Adjusted: (\$ 8,509,561.70) (306)	Adjusted: Amount Paid: 125 % Time Passed: 154 %	(99 %) (126 %)
33897(04) SBR-235C(049)SB	Contract: 200197 Contractor: C3 CONSTRUCTION, INC. Engineer: RUSSELL, JULIE ANNE Contract Amount: \$ 1,939,864.68 Contract Time: 180 180	SH-1	Residency: 03100 ADA RESIDENCY	BRIDGE REHABILITATION SH-1 : OVER WASHITA OVERFLOW, 2.8 MILES WEST OF SH-22 JUNCTION NEAR TISHOMINGO. PROJECT LENGTH = 0.243 MILE
Letting Date: 14 May 2020 Contract Date: 24 Jun 2020	W/O Issued: 01 Jul 2020 W/O Eff.: 05 Oct 2020 Work Start: 05 Oct 2020	Adjusted: (\$ 2,011,811.22) (180)	Adjusted: Amount Paid: 104 % Time Passed: 121 %	(100 %) (121 %)

County: JOHNSTON**Commissioner District: 3**

34974(04)	Contract: 230251	COUNTY ROAD	Residency: 03024	BRIDGE AND APPROACHES COUNTY ROAD (EW-177/E HARRIS RANCH ROAD); OVER DELAWARE CREEK, 4.5 MILES EAST OF THE US-377 JUNCTION NEAR CONNERVILLE. PROJECT LENGTH = 0.256 MILES	
STP-235D(072)CI			CIRCUIT ENGINEERING DISTRICT #4		
Contractor:	L & N BRIDGE, LLC		Adjusted:		
Engineer:	HENDRICKS, DAVID R		(\$ 1,334,837.25)		
Contract Amount:	\$ 1,326,437.25		(150)		
Contract Time:	150				
	150				
Letting Date:	17 Aug 2023	W/O Issued:	16 Sep 2023	Adjusted:	
Contract Date:	14 Sep 2023	W/O Eff.:	08 Jan 2024	Amount Paid:	88 % (87 %)
		Work Start:	26 Feb 2024	Time Passed:	73 % (73 %)

County: KIOWA**Commissioner District: 5**

29518(04)	Contract: 230281	SH-115/SH-49	Residency: 05200	BRIDGE AND APPROACHES, GRADE, DRAIN, AND SURFACE SH-115/SH-49: SH-115, OVER SADDLE MOUNTAIN CREEK AND TRIBUTARIES 1.7 MILES, 1.9 MILES, AND 2.2 MILES SOUTH OF THE SH-19 JUNCTION NEAR COOPERTON. SH-49, FROM 1.1 MILES EAST OF THE SH-54 JUNCTION EXTEND EAST NEAR COOPERTON. PROJECT LENGTH = 0.842 MILES	
STP-238C(087)PM/STP-238C(085)P			ALTUS RESIDENCY		
Contractor:	WYATT CONTRACTING, INC.		Adjusted:		
Engineer:	BROCK MASON		(\$ 4,301,335.80)		
Contract Amount:	\$ 4,301,335.80		(290)		
Contract Time:	290				
	290				
Letting Date:	21 Nov 2024	W/O Issued:	09 Dec 2024	Adjusted:	
Contract Date:	04 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	11 % (11 %)
		Work Start:		Time Passed:	9 % (9 %)

County: KAY**Commissioner District: 4**

28822(04)	Contract: 220360	PARK ACCESS ROAD	Residency: 04100	ENHANCEMENTS (STANDING BEAR TRAILS) WELCOME CENTER BEAUTIFICATION AT STANDING BEAR TRAILS IN THE CITY OF PONCA CITY. PROJECT LENGTH = 0.00 MILE	
STP-136E(219)EH			PERRY RESIDENCY		
Contractor:	RUDY CONSTRUCTION CO.		Adjusted:		
Engineer:	MASSEY, GARRETT W.		(\$ 815,839.13)		
Contract Amount:	\$ 790,029.48		(90)		
Contract Time:	90				
	90				
Letting Date:	17 Nov 2022	W/O Issued:	14 Dec 2022	Adjusted:	
Contract Date:	13 Dec 2022	W/O Eff.:	03 Apr 2023	Amount Paid:	100 % (97 %)
		Work Start:	08 May 2023	Time Passed:	100 % (100 %)

County: KINGFISHER**Commissioner District: 4**

31857(04)	Contract: 240031	COUNTY ROAD	Residency: 04009	BRIDGE AND APPROACHES COUNTY ROAD (EW-79.5); OVER UNCLE JOHN CREEK, 0.7 MILES EAST OF THE US-81 JUNCTION IN KINGFISHER. PROJECT LENGTH = 0.273 MILES	
STP-237D(095)CI			CIRCUIT ENGINEERING DISTRICT #8		
Contractor:	SEWELL BROS., INC.		Adjusted:		
Engineer:	ROBERTS, COLE		(\$ 1,963,292.24)		
Contract Amount:	\$ 1,960,292.24		(166)		
Contract Time:	150				
	150				
Letting Date:	15 Feb 2024	W/O Issued:	11 Mar 2024	Adjusted:	
Contract Date:	06 Mar 2024	W/O Eff.:	03 Sep 2024	Amount Paid:	94 % (93 %)
		Work Start:	03 Sep 2024	Time Passed:	108 % (98 %)
32851(04)	Contract: 240097	COUNTY ROAD	Residency: 04009	GRADE, DRAIN, SURFACE, BRIDGE AND APPROACH COUNTY ROAD (EW-73): FROM 3.4 MILES EAST OF THE US-81 JUNCTION, EXTEND EAST NEAR DOVER. PROJECT LENGTH = 3.026 MILES	
STP-237C(100)CI/ERSTP-237			CIRCUIT ENGINEERING DISTRICT #8		
Contractor:	SILVER STAR CONSTRUCTION COMPANY, INC.		Adjusted:		
Engineer:	ROBERTS, COLE		(\$ 7,815,155.65)		
Contract Amount:	\$ 7,797,400.00		(273)		
Contract Time:	270				
	270				
Letting Date:	18 Apr 2024	W/O Issued:	13 May 2024	Adjusted:	
Contract Date:	08 May 2024	W/O Eff.:	09 Sep 2024	Amount Paid:	54 % (54 %)
		Work Start:	09 Sep 2024	Time Passed:	62 % (62 %)
34618(04)	Contract: 240098	COUNTY ROAD	Residency: 04009	BRIDGE AND APPROACHES COUNTY ROAD (EW-76): OVER KINGFISHER CREEK, 3.0 MILES EAST OF THE US-81 JUNCTION NEAR KINGFISHER. PROJECT LENGTH = 0.539 MILES	
ERSTP-237C(069)CI			CIRCUIT ENGINEERING DISTRICT #8		
Contractor:	SEWELL BROS., INC.		Adjusted:		
Engineer:	ROBERTS, COLE		(\$ 2,862,946.40)		
Contract Amount:	\$ 2,862,946.40		(210)		
Contract Time:	210				
	210				
Letting Date:	18 Apr 2024	W/O Issued:	13 May 2024	Adjusted:	
Contract Date:	09 May 2024	W/O Eff.:	09 Sep 2024	Amount Paid:	96 % (96 %)
		Work Start:	08 Jul 2024	Time Passed:	96 % (96 %)

County: LEFLORE**Commissioner District: 2**

29974(04)	Contract: 250083	COUNTY ROAD	Residency: 02013	BRIDGE AND APPROACHES COUNTY ROAD (NS-466): OVER CACHE CREEK AND COAL CREEK, 3.3 MILES NORTH OF US-59, NEAR COWLINGTON. PROJECT LENGTH = 0.421 MILES	
STP-240D(128)CI			CIRCUIT ENGINEERING DISTRICT #3		
Contractor:	K & R BUILDERS, INC.		Adjusted:		
Engineer:	JOHN WINTERS		(\$ 2,095,056.46)		
Contract Amount:	\$ 2,095,056.46		(210)		
Contract Time:	210				
	210				
Letting Date:	10 Apr 2025	W/O Issued:	13 May 2025	Adjusted:	
Contract Date:	12 May 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)
31331(04)	Contract: 250058	US-59	Residency: 02200	RESURFACE (ASPHALT) US-59: FROM 0.9 MILES NORTH OF THE US-270 INTERSECTION, EXTEND NORTH IN HEAVENER. PROJECT LENGTH = 9.195 MILES	
SSR-240N(115)SR			HEAVENER RESIDENCY		
Contractor:	ROBINSON CONSTRUCTION, LLC		Adjusted:		
Engineer:	TIMOTHY DAVIS		(\$ 2,122,363.25)		
Contract Amount:	\$ 2,122,363.25		(60)		
Contract Time:	60				
	60				
Letting Date:	13 Feb 2025	W/O Issued:	11 Mar 2025	Adjusted:	
Contract Date:	07 Mar 2025	W/O Eff.:	02 Jun 2025	Amount Paid:	0 % (0 %)
		Work Start:	02 Jun 2025	Time Passed:	0 % (0 %)

County: KIOWA**Commissioner District: 5**

28712(04)	Contract: 240099	COUNTY ROAD	Residency: 05005	GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (IRIS STREET): FROM THE SH-44 JUNCTION, EXTEND EAST NEAR HOBART. PROJECT LENGTH = 3.932 MILES	
CIRB-238C(095)RB			CIRCUIT ENGINEERING DISTRICT #7		
Contractor:	SEWELL BROS., INC.		Adjusted:		
Engineer:	NORTHUP, JOHN		(\$ 7,967,800.75)		
Contract Amount:	\$ 7,967,800.75		(360)		
Contract Time:	360				
	360				
Letting Date:	20 Jun 2024	W/O Issued:	11 Jul 2024	Adjusted:	
Contract Date:	10 Jul 2024	W/O Eff.:	04 Nov 2024	Amount Paid:	21 % (21 %)
		Work Start:	04 Nov 2024	Time Passed:	36 % (36 %)

County: LATIMER**Commissioner District: 2**

32350(04)	Contract: 230297	COUNTY ROAD	Residency: 02013	GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (CUPCO LOOP): FROM 1.5 MILES SOUTH OF THE SH-1 JUNCTION, EXTEND NORTH NEAR YANUSH. PROJECT LENGTH = 0.984 MILES	
STP-239C(052)CI			CIRCUIT ENGINEERING DISTRICT #3		
Contractor:	BRIDGECO CONTRACTORS, INC.		Adjusted:		
Engineer:	WINTERS, JOHN R.		(\$ 5,389,176.92)		
Contract Amount:	\$ 4,925,090.52		(365)		
Contract Time:	240				
	240				
Letting Date:	12 Oct 2023	W/O Issued:	17 Nov 2023	Adjusted:	
Contract Date:	16 Nov 2023	W/O Eff.:	04 Mar 2024	Amount Paid:	96 % (87 %)
		Work Start:	23 Oct 2023	Time Passed:	133 % (87 %)

County: LOGAN**Commissioner District: 4**

29367(04)	Contract: 240235	LUTHER ROAD (NS 326)	Residency: 04500	GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (LUTHER ROAD/NS 326): FROM 4.0 MILES NORTH OF US-66, EXTEND NORTH TO EAST CHARTER OAK ROAD (EW 87) NEAR LUTHER. PROJECT LENGTH = 2.201 MILES	
CIRB-242C(113)RB			STILLWATER RESIDENCY		
Contractor:	TREAS CONSTRUCTION INC		Adjusted:		
Engineer:	LOGAN ANDERSON		(\$ 4,529,209.40)		
Contract Amount:	\$ 4,499,023.40		(270)		
Contract Time:	270				
	270				
Letting Date:	10 Oct 2024	W/O Issued:	13 Nov 2024	Adjusted:	
Contract Date:	12 Nov 2024	W/O Eff.:	03 Mar 2025	Amount Paid:	22 % (22 %)
		Work Start:		Time Passed:	30 % (30 %)
29841(04)	Contract: 250084	SH-33	Residency: 04500	BRIDGE AND APPROACHES SH-33: OVER GAR CREEK, 2.8 MILES EAST OF SH-74 NEAR GUTHRIE. PROJECT LENGTH = 0.197 MILES	
STP-242B(115)PM			STILLWATER RESIDENCY		
Contractor:	SEWELL BROS., INC.		Adjusted:		
Engineer:	LOGAN ANDERSON		(\$ 4,051,042.19)		
Contract Amount:	\$ 4,051,042.19		(205)		
Contract Time:	205				
	205				
Letting Date:	10 Apr 2025	W/O Issued:	12 May 2025	Adjusted:	
Contract Date:	12 May 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)
30447(07)	Contract: 230059	SH-74E	Residency: 04300	WIDEN, RESURFACE, AND BRIDGE SH-51: FROM 5.1 MILES WEST OF THE SH-74 JUNCTION, EXTEND EAST NEAR MARSHALL. PROJECT LENGTH = 5.352 MILES	
STP-242C(103)PM			ENID RESIDENCY		
Contractor:	HASKELL LEMON GROUP, LLC		Adjusted:		
Engineer:	JACOB PEERY		(\$ 18,249,670.00)		
Contract Amount:	\$ 18,249,670.00		(310)		
Contract Time:	310				
	310				
Letting Date:	10 Oct 2024	W/O Issued:	13 Nov 2024	Adjusted:	
Contract Date:	12 Nov 2024	W/O Eff.:	03 Mar 2025	Amount Paid:	6 % (6 %)
		Work Start:	27 Feb 2025	Time Passed:	2 % (2 %)

County: LOGAN**Commissioner District: 4**

35633(04)	Contract: 250107	COUNTY ROAD	Residency: 04500	BRIDGE REHABILITATION COUNTY ROAD (E 750 RD); OVER I-35, 3.5 MILES NORTH OF THE INTERSECTION OF I-35 AND SH-33 NEAR GUTHRIE. PROJECT LENGTH = 0.032 MILES	
SBR-3500(187)SB	B & B CONSTRUCTION SERVICE J.T., INC.		STILLWATER RESIDENCY		
Contractor:	LOGAN ANDERSON		Adjusted:		
Engineer:					
Contract Amount:	\$ 409,135.06		(\$ 409,135.06)		
Contract Time:	90		(90)		
	90				
Letting Date:	20 Mar 2025	W/O Issued:	14 Apr 2025	Adjusted:	
Contract Date:	11 Apr 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

County: LEFLORE**Commissioner District: 2**

17127(04) NHPP-240N(104)FP	Contract: 230191	US-59	Residency: 02200 HEAVENER RESIDENCY	GRADE, DRAIN, AND BRIDGE US-59: FROM THE SH-9 JUNCTION, EXTEND SOUTHEAST NEAR SPIRO. PROJECT LENGTH = 5.160 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	ROBINSON CONSTRUCTION, LLC DAVIS, TIMOTHY D. \$ 20,874,362.26 405 405		Adjusted: (\$ 21,989,248.45) (425)		
Letting Date: Contract Date:	08 Jun 2023 18 Jul 2023	W/O Issued: W/O Eff.: Work Start:	24 Jul 2023 02 Jan 2024 05 Sep 2023	Adjusted: Amount Paid: Time Passed:	 93 % 87 % (88 %) (83 %)
31062(04) SSP-240C(125)PM	Contract: 240173	US-271	Residency: 02200 HEAVENER RESIDENCY	BRIDGE AND APPROACHES US-271: OVER ABANDONED RAILROAD, 1.9 MILES SOUTHWEST OF THE US-270 JUNCTION NEAR FANSHAWE. PROJECT LENGTH = 0.261 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	ROBINSON CONSTRUCTION, LLC DAVIS, TIMOTHY D. \$ 3,281,299.45 150 150		Adjusted: (\$ 3,510,725.27) (172)		
Letting Date: Contract Date:	08 Aug 2024 12 Sep 2024	W/O Issued: W/O Eff.: Work Start:	16 Sep 2024 06 Jan 2025 06 Jan 2025	Adjusted: Amount Paid: Time Passed:	 90 % 67 % (84 %) (58 %)
33847(04) SBR-240C(121)SB	Contract: 240174	SH-31	Residency: 02200 HEAVENER RESIDENCY	BRIDGE REHABILITATION SH-31: OVER WOLF CREEK, 4.0 MILES EAST OF THE HASKELL COUNTY LINE NEAR BOKOSHE. PROJECT LENGTH = 0.156 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	ROBINSON CONSTRUCTION, LLC DAVIS, TIMOTHY D. \$ 1,873,769.82 200 200		Adjusted: (\$ 1,873,769.82) (200)		
Letting Date: Contract Date:	08 Aug 2024 12 Sep 2024	W/O Issued: W/O Eff.: Work Start:	16 Sep 2024 06 Jan 2025 03 Dec 2024	Adjusted: Amount Paid: Time Passed:	 73 % 52 % (73 %) (52 %)

County: LOVE**Commissioner District: 7**

28814(04) **Contract: 240143** SH-32 **Residency: 07200** GRADE, DRAIN, SURFACE, AND BRIDGE
 STP-243C(049)PM ARDMORE RESIDENCY SH-32: FROM 1.5 MILES EAST OF THE
Contractor: SILVER STAR CONSTRUCTION COMPANY, INC. US-77 JUNCTION.
Engineer: JOSUE ALBERTO OLGUIN RESENDIZ **Adjusted:** EXTEND EAST NEAR MARIETTA.
Contract Amount: \$ 27,528,000.00 (\$ 27,528,000.00) PROJECT LENGTH = 6.988 MILES
Contract Time: 435 (435)

Letting Date: 20 Jun 2024 **W/O Issued:** 08 Jul 2024 **Adjusted:**
Contract Date: 03 Jul 2024 **W/O Eff.:** 04 Nov 2024 **Amount Paid:** 25 % (25 %)
Work Start: 04 Nov 2024 **Time Passed:** 35 % (35 %)

31892(04) **Contract: 240127** SH-153 **Residency: 07200** INTERCHANGE, GRADE, DRAIN,
 NHPPI-3500-(174)(175)FP ARDMORE RESIDENCY SURFACE, AND BRIDGE
Contractor: DUIT CONSTRUCTION COMPANY, INC. I-35/SH-153:
Engineer: JOSUE ALBERTO OLGUIN RESENDIZ **Adjusted:** I-35, FROM 3.2 MILES NORTH OF THE
 TEXAS STATE LINE, EXTEND NORTH.
Contract Amount: \$ 38,921,898.01 (\$ 38,923,561.21) SH-153: AT I-35, 5.3 MILES NORTH OF
 THE TEXAS STATE LINE.
Contract Time: 360 (360) PROJECT LENGTH = 3.654 MILES

Letting Date: 16 May 2024 **W/O Issued:** 10 Jun 2024 **Adjusted:**
Contract Date: 05 Jun 2024 **W/O Eff.:** 07 Oct 2024 **Amount Paid:** 45 % (45 %)
Work Start: 23 Sep 2024 **Time Passed:** 53 % (53 %)

33546(04) **Contract: 250072** COUNTY ROAD **Residency: 07200** GRADE, DRAIN AND SURFACE
 STP-243D(052)CI ARDMORE RESIDENCY COUNTY ROAD (TURKEY HATCHERY
Contractor: SCHIRALLI CONSTRUCTION CORP. RD/EW-2125):
Engineer: JOSUE ALBERTO OLGUIN RESENDIZ **Adjusted:** FROM 1.22 MILES EAST OF US-77,
Contract Amount: \$ 1,455,425.09 (\$ 1,455,425.09) EXTEND EAST IN MARIETTA.
Contract Time: 120 (120) PROJECT LENGTH = 1.292 MILES

Letting Date: 13 Mar 2025 **W/O Issued:** 11 Apr 2025 **Adjusted:**
Contract Date: 11 Apr 2025 **W/O Eff.:** 04 Aug 2025 **Amount Paid:** 0 % (0 %)
Work Start: **Time Passed:** 0 % (0 %)

County: LINCOLN**Commissioner District: 3**

30393(04) **Contract: 230298** SH-99 **Residency: 03300** BRIDGE AND APPROACHES SH-99:
 STP-241B(093)PM WEWOKA RESIDENCY OVER SAND CREEK AND UNNAMED
Contractor: BRIDGECO CONTRACTORS, INC. CREEK, 11.5 MILES AND 12.4 MILES
Engineer: ROSS, WENDY NORTH OF TURNER TURNPIKE (I-44)
Contract Amount: \$ 4,368,078.05 (\$ 4,563,527.33) NEAR STROUD. PROJECT LENGTH =
Contract Time: 210 (280) 0.151 MILES

Letting Date: 12 Oct 2023 **W/O Issued:** 17 Nov 2023 **Adjusted:**
Contract Date: 16 Nov 2023 **W/O Eff.:** 04 Mar 2024 **Amount Paid:** 84 % (80 %)
Work Start: 11 Jan 2024 **Time Passed:** 130 % (98 %)

County: LINCOLN**Commissioner District: 3**

35001(04) STP-241C(105)CI	Contract: 240100 COUNTY ROAD	Residency: 03024 CIRCUIT ENGINEERING DISTRICT #4	BRIDGE AND APPROACHES COUNTY ROAD (KENDRICK ROAD/EW85): OVER SALT CREEK, 0.9 MILES WEST OF THE SH-99 JUNCTION NEAR STROUD. PROJECT LENGTH = 0.227 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	K & R BUILDERS, INC. HENDRICKS, DAVID R \$ 1,132,372.53 90 90	Adjusted: (\$ 1,229,045.68) (113)		
Letting Date: Contract Date:	20 Jun 2024 03 Jul 2024	W/O Issued: 08 Jul 2024 W/O Eff.: 04 Nov 2024 Work Start: 17 Sep 2024	Adjusted: Amount Paid: Time Passed:	109 % (100 %) 134 % (107 %)

County: LINCOLN**Commissioner District: 4**

35328(05) SSP-299S(328)IT	Contract: 230015 TNPK	Residency: 04023 FREESE & NICHOLS, INC.	ITS (DYNAMIC MESSAGE SIGNS INSTALLATION) TURNER TURNPIKE: AT THE KICKAPOO SPUR, CHANDLER, AND STROUD. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	TLS GROUP, INC. GREEN, PAUL D. \$ 945,040.45 180 180	Adjusted: (\$ 977,407.91) (180)		
Letting Date: Contract Date:	08 Jun 2023 13 Jul 2023	W/O Issued: 24 Jul 2023 W/O Eff.: 06 Nov 2023 Work Start: 10 Jun 2024	Adjusted: Amount Paid: Time Passed:	83 % (80 %) 34 % (34 %)

County: MCCLAIN**Commissioner District: 3**

29671(04) STP-244C(079)PM	Contract: 240203 SH-76	Residency: 03004 JACOBS ENGINEERING GROUP, INC.	GRADE, DRAIN, AND SURFACE SH-76: FROM 0.35 MILES SOUTH OF I-44, EXTEND NORTH NEAR NEWCASTLE. PROJECT LENGTH = 3.126 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	HASKELL LEMON GROUP, LLC TIMOTHY BRAY \$ 21,900,899.99 450 450	Adjusted: (\$ 21,900,899.99) (450)		
Letting Date: Contract Date:	17 Oct 2024 07 Nov 2024	W/O Issued: 09 Nov 2024 W/O Eff.: 10 Mar 2025 Work Start: 10 Mar 2025	Adjusted: Amount Paid: Time Passed:	5 % (5 %) 9 % (9 %)
35098(04) SSP-244C(114)PM	Contract: 250028 SH-59	Residency: 03100 ADA RESIDENCY	RESURFACE (ASPHALT) SH-59: FROM 5.8 MILES NORTHWEST OF THE SH-133 JUNCTION, EXTEND SOUTH THEN EAST NEAR BYARS. PROJECT LENGTH = 14.25 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	DUSTROL, INC. JULIE RUSSELL \$ 2,682,329.73 60 60	Adjusted: (\$ 2,682,329.73) (60)		
Letting Date: Contract Date:	09 Jan 2025 11 Feb 2025	W/O Issued: 12 Feb 2025 W/O Eff.: 02 Jun 2025 Work Start:	Adjusted: Amount Paid: Time Passed:	0 % (0 %) 0 % (0 %)

County: MCCLAIN**Commissioner District: 3**

35865(04) SSR-244B(121)SR	Contract: 250059 SH-39	Residency: 03200 PURCELL RESIDENCY	RESURFACE (ASPHALT) SH-39: FROM 0.009 MILES WEST OF THE SH-76 INTERSECTION, EXTEND EAST NEAR BLANCHARD. PROJECT LENGTH = 5.37 MILES	
Contractor: Engineer:	SILVER STAR CONSTRUCTION COMPANY, INC. PRESTON HIEMSTRA	Adjusted:		
Contract Amount:	\$ 1,746,222.75	(\$ 1,746,222.75)		
Contract Time:	30	(30)		
	30			
Letting Date:	13 Feb 2025	W/O Issued: 11 Mar 2025	Adjusted:	
Contract Date:	10 Mar 2025	W/O Eff.: 07 Jul 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)
36360(04) SBR-244C(112)SB	Contract: 240256 SH-24	Residency: 03200 PURCELL RESIDENCY	BRIDGE REHABILITATION SH-24: OVER FINN CREEK, 1.0 MILE WEST OF THE SH-74 JUNCTION NEAR MAYSVILLE. PROJECT LENGTH = 0.178 MILES	
Contractor: Engineer:	K & R BUILDERS, INC. PRESTON HIEMSTRA	Adjusted:		
Contract Amount:	\$ 1,171,577.17	(\$ 1,171,577.17)		
Contract Time:	120	(120)		
	120			
Letting Date:	14 Nov 2024	W/O Issued: 10 Dec 2024	Adjusted:	
Contract Date:	09 Dec 2024	W/O Eff.: 07 Apr 2025	Amount Paid:	92 % (92 %)
		Work Start: 03 Mar 2025	Time Passed:	43 % (43 %)

County: LOGAN**Commissioner District: 4**

27976(04) STP-242C(079)PM	Contract: 210112 US-77 / SH-51	Residency: 04500 STILLWATER RESIDENCY	BRIDGE AND APPROACHES US-77/SH-51: US-77 OVER E BEAVER CREEK 0.2 MILES NORTH OF THE SH-51 JCT. SH-51 OVER E BEAVER CREEK 0.2 MILES W OF THE US-77 JCT OVER BNSF RAILROAD 0.1 MILES E OF THE US-77 JCT AND OVER E BEAVER CREEK TRIBUTARY 0.6 MILES E OF THE US-77 JCT NEAR ORLANDO. PROJECT LENGTH = 2.554 MILES	
Contractor: Engineer:	SHERWOOD CONSTRUCTION CO., INC. ANDERSON, LOGAN	Adjusted:		
Contract Amount:	\$ 24,373,334.51	(\$ 24,419,197.71)		
Contract Time:	500	(500)		
	500			
Letting Date:	18 Aug 2022	W/O Issued: 20 Sep 2022	Adjusted:	
Contract Date:	08 Sep 2022	W/O Eff.: 09 Jan 2023	Amount Paid:	96 % (96 %)
		Work Start: 09 Jan 2023	Time Passed:	91 % (91 %)

County: MCCURTAIN**Commissioner District: 2**

34333(08) **Contract:** **240287** US-259
NHPP-245N(087)PM

Residency: 02018
BENCHMARK CONSTRUCTION
SERVICES, LLC

GRADE, DRAIN, AND RESURFACE
US-259: FROM 0.2 MILES SOUTH OF THE
SH-259A SOUTH JUNCTION,
EXTEND NORTH NEAR HOCHATOWN.
PROJECT LENGTH = 2.400 MILES

Contractor: C-GAWF CONSTRUCTION, INC.
Engineer: CHARLES HINKLE
Contract Amount: \$ 29,706,371.89
Contract Time: 640
 640

Adjusted:
(\$ 29,829,257.90)
(640)

Letting Date: 14 Nov 2024
Contract Date: 16 Dec 2024

W/O Issued: 17 Dec 2024
W/O Eff.: 01 Apr 2025
Work Start: 30 Dec 2024

Adjusted:
Amount Paid: 17 % (16 %)
Time Passed: 25 % (25 %)

County: LOVE**Commissioner District: 7**

28803(04) **Contract:** **220252** US-77
STP-243C(042)PM

Residency: 07200
ARDMORE RESIDENCY

GRADE, DRAIN, SURFACE, AND BRIDGE
US-77: FROM 1.1 MILES NORTH OF THE
SH-153 JUNCTION, EXTEND NORTH
NEAR THACKERVILLE. PROJECT
LENGTH = 1.843 MILES

Contractor: OVERLAND CORPORATION
Engineer: OLGUIN, JOSUE
Contract Amount: \$ 15,773,915.12
Contract Time: 230
 230

Adjusted:
(\$ 16,092,541.10)
(296)

Letting Date: 18 Aug 2022
Contract Date: 13 Sep 2022

W/O Issued: 10 Nov 2022
W/O Eff.: 09 Jan 2023
Work Start: 21 Feb 2023

Adjusted:
Amount Paid: 100 % (98 %)
Time Passed: 145 % (113 %)

County: MCCLAIN**Commissioner District: 3**

19314(04) **Contract:** **230205** I-35
NHPPI-3500-(154)FP/NHPPI

Residency: 03200
PURCELL RESIDENCY

INTERCHANGE, GRADE, DRAIN,
SURFACE, AND BRIDGE I-35: AT THE
SH-9W INTERCHANGE AND FROM 0.1
MILES SOUTH OF THE CLEVELAND
COUNTY LINE, EXTEND SOUTH NEAR
GOLDSBY. PROJECT LENGTH = 3.558
MILES

Contractor: SHERWOOD CONSTRUCTION CO., INC.
Engineer: HIEMSTRA, PRESTON
Contract Amount: \$ 82,096,219.29
Contract Time: 815
 815

Adjusted:
(\$ 83,030,707.51)
(815)

Letting Date: 13 Jul 2023
Contract Date: 17 Aug 2023

W/O Issued: 18 Aug 2023
W/O Eff.: 04 Dec 2023
Work Start: 22 Jan 2024

Adjusted:
Amount Paid: 73 % (72 %)
Time Passed: 50 % (50 %)

County: MAJOR**Commissioner District: 6**

29790(04)	Contract: 240254	COUNTY ROAD (EW-43)	Residency: 06009	BRIDGE AND APPROACHES COUNTY ROAD (EW-43): OVER UNNAMED CREEK, 0.91 MILES WEST OF US-281 NEAR CHESTER. PROJECT LENGTH = 0.071 MILES
CIRB-247D(043)RB			CIRCUIT ENGINEERING DISTRICT #8	
Contractor:	WYATT CONTRACTING, INC.		Adjusted:	
Engineer:	COLE ROBERTS		(\$ 398,888.88)	
Contract Amount:	\$ 398,888.88		(120)	
Contract Time:	120			
	120			
Letting Date:	14 Nov 2024	W/O Issued:	16 Dec 2024	Adjusted:
Contract Date:	13 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid: 71 % (71 %)
		Work Start:	31 Mar 2025	Time Passed: 27 % (27 %)
31059(04)	Contract: 240255	US-60/US-412	Residency: 06100	WIDEN, RESURFACE, AND BRIDGE US-60/US-412: FROM 1.7 MILES EAST OF THE SH-58 JUNCTION, EXTEND EAST NEAR RINGWOOD. PROJECT LENGTH = 6.908 MILES
NHPP-019N(161)FP			BUFFALO RESIDENCY	
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.		Adjusted:	
Engineer:	JERRY EMBREE		(\$ 22,906,825.90)	
Contract Amount:	\$ 22,906,825.90		(500)	
Contract Time:	500			
	500			
Letting Date:	21 Nov 2024	W/O Issued:	13 Dec 2024	Adjusted:
Contract Date:	11 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid: 16 % (16 %)
		Work Start:	14 Apr 2025	Time Passed: 8 % (8 %)
31158(04)	Contract: 250073	EW-58	Residency: 06009	PAVEMENT REHABILITATION (ASPHALT) COUNTY ROAD (EW-58): FROM 7.96 MILES EAST OF US-281, EXTEND EAST NEAR SEILING. PROJECT LENGTH = 2.534 MILES
CIRB-247C(054)RB			CIRCUIT ENGINEERING DISTRICT #8	
Contractor:	J&R CONSTRUCTORS GROUP		Adjusted:	
Engineer:	COLE ROBERTS		(\$ 2,536,925.64)	
Contract Amount:	\$ 2,536,925.64		(120)	
Contract Time:	120			
	120			
Letting Date:	13 Mar 2025	W/O Issued:	23 Apr 2025	Adjusted:
Contract Date:	18 Apr 2025	W/O Eff.:	04 Aug 2025	Amount Paid: 0 % (0 %)
		Work Start:		Time Passed: 0 % (0 %)

County: MCCURTAIN**Commissioner District: 2**

18859(04)	Contract: 210142	US-70	Residency: 02100	GRADE, DRAIN, SURFACE, AND BRIDGE US-70: FROM 0.3 MILES WEST OF THE SH-98 JUNCTION, EXTEND WEST NEAR VALIANT. PROJECT LENGTH = 4.548 MILES
NHPP-022N(102)SS/NHPP-0			ANTLERS RESIDENCY	
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.		Adjusted:	
Engineer:	NORED, JOHN P.		(\$ 26,517,380.52)	
Contract Amount:	\$ 23,248,537.02		(632)	
Contract Time:	480			
	480			
Letting Date:	20 May 2021	W/O Issued:	26 Jul 2021	Adjusted:
Contract Date:	22 Jun 2021	W/O Eff.:	04 Oct 2021	Amount Paid: 105 % (92 %)
		Work Start:	04 Oct 2021	Time Passed: 147 % (112 %)

County: MCCURTAIN**Commissioner District: 2**

24219(04) NHPP-245N(005)PM	Contract: 230256 SH-3	Residency: 02100 ANTLERS RESIDENCY	WIDEN AND RESURFACE SH-3: FROM THE US-259 JUNCTION, EXTEND NORTHWEST IN BROKEN BOW. PROJECT LENGTH = 5.160 MILES	
Contractor: Engineer:	THE CUMMINS CONSTRUCTION CO., INC. NORED, JOHN P.		Adjusted:	
Contract Amount:	\$ 17,583,766.94	(\$ 17,705,616.04)		
Contract Time:	310 310	(373)		
Letting Date:	16 Nov 2023	W/O Issued: 16 Jan 2024	Adjusted:	
Contract Date:	02 Jan 2024	W/O Eff.: 15 Apr 2024	Amount Paid:	45 % (45 %)
		Work Start: 15 Apr 2024	Time Passed:	73 % (60 %)
24404(04) NHPP-016N(003)PM	Contract: 220220 US-259	Residency: 02100 ANTLERS RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE US-259: FROM 2.0 MILES NORTH OF THE TEXAS STATE LINE, EXTEND NORTH. PROJECT LENGTH = 6.160 MILES	
Contractor: Engineer:	THE CUMMINS CONSTRUCTION CO., INC. NORED, JOHN P.		Adjusted:	
Contract Amount:	\$ 22,372,458.25	(\$ 22,638,440.46)		
Contract Time:	360 360	(388)		
Letting Date:	14 Jul 2022	W/O Issued: 17 Aug 2022	Adjusted:	
Contract Date:	04 Aug 2022	W/O Eff.: 05 Dec 2022	Amount Paid:	76 % (75 %)
		Work Start: 05 Dec 2022	Time Passed:	96 % (89 %)
24409(04) NHPP-245N(006)PM	Contract: 220254 SH-3	Residency: 02100 ANTLERS RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-3: FROM 0.2 MILES NORTHWEST OF THE SH-98 JUNCTION, EXTEND SOUTHEAST NEAR BROKEN BOW. PROJECT LENGTH = 1.877 MILES	
Contractor: Engineer:	BRIDGECO CONTRACTORS, INC. NORED, JOHN P.		Adjusted:	
Contract Amount:	\$ 19,357,492.62	(\$ 20,208,712.44)		
Contract Time:	465 465	(536)		
Letting Date:	18 Aug 2022	W/O Issued: 22 Sep 2022	Adjusted:	
Contract Date:	16 Sep 2022	W/O Eff.: 09 Jan 2023	Amount Paid:	98 % (94 %)
		Work Start: 29 Nov 2022	Time Passed:	114 % (99 %)
26343(04) NHPP-016N(018)FP	Contract: 240132 US-259	Residency: 02100 ANTLERS RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE US-259: FROM 6.5 MILES NORTHWEST OF THE SH-87 JUNCTION, EXTEND NORTHWEST NEAR IDABEL. PROJECT LENGTH = 7.350 MILES	
Contractor: Engineer:	THE CUMMINS CONSTRUCTION CO., INC. NORED, JOHN P.		Adjusted:	
Contract Amount:	\$ 28,596,130.90	(\$ 28,596,130.90)		
Contract Time:	350 350	(350)		
Letting Date:	11 Apr 2024	W/O Issued: 13 May 2024	Adjusted:	
Contract Date:	08 May 2024	W/O Eff.: 25 Oct 2024	Amount Paid:	6 % (6 %)
		Work Start: 21 Oct 2024	Time Passed:	14 % (14 %)

County: MAJOR**Commissioner District: 6**

31863(04)	Contract: 240158	US-281	Residency: 06100	WIDEN AND RESURFACE US-281: FROM THE US-412 JUNCTION, EXTEND NORTH NEAR CHESTER. PROJECT LENGTH = 6.305 MILES	
STP-247B(051)PM			BUFFALO RESIDENCY		
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.				
Engineer:	EMBREE, JERRY			Adjusted:	
Contract Amount:	\$ 16,256,958.35			(\$ 16,276,685.84)	
Contract Time:	240			(250)	
	240				
Letting Date:	11 Jul 2024	W/O Issued:	09 Aug 2024	Adjusted:	
Contract Date:	07 Aug 2024	W/O Eff.:	17 Feb 2025	Amount Paid:	12 % (12 %)
		Work Start:	17 Feb 2025	Time Passed:	27 % (26 %)

County: MURRAY**Commissioner District: 7**

33538(04)	Contract: 240257	COUNTY ROAD (EW-166)	Residency: 07200	BRIDGE AND APPROACHES COUNTY ROAD (EW-166) (SCRUGGS): OVER WEST SANDY CREEK, 1.85 MILES WEST OF US-77 NEAR WYNNEWOOD. PROJECT LENGTH = 0.298 MILES	
CIRB-250D(048)RB			ARDMORE RESIDENCY		
Contractor:	SEWELL BROS., INC.				
Engineer:	JOSUE ALBERTO OLGUIN RESENDIZ			Adjusted:	
Contract Amount:	\$ 693,149.39			(\$ 693,149.39)	
Contract Time:	180			(180)	
	180				
Letting Date:	14 Nov 2024	W/O Issued:	06 Dec 2024	Adjusted:	
Contract Date:	03 Dec 2024	W/O Eff.:	17 Mar 2025	Amount Paid:	50 % (50 %)
		Work Start:	17 Mar 2025	Time Passed:	29 % (29 %)
33744(05)	Contract: 250013	I-35	Residency: 07200	RESURFACE (ASPHALT) I-35: FROM 1.23 MILES NORTH OF US-77, EXTEND NORTHWEST NEAR DAVIS. PROJECT LENGTH = 7.481 MILES	
NHPPI-3500-(192)PM			ARDMORE RESIDENCY		
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.				
Engineer:	JOSUE ALBERTO OLGUIN RESENDIZ			Adjusted:	
Contract Amount:	\$ 16,774,963.72			(\$ 16,774,963.72)	
Contract Time:	120			(120)	
	120				
Letting Date:	16 Jan 2025	W/O Issued:	11 Feb 2025	Adjusted:	
Contract Date:	10 Feb 2025	W/O Eff.:	02 Jun 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)
35615(04)	Contract: 250014	SH-7	Residency: 07200	RESURFACE (ASPHALT) SH-7: FROM THE I-35 JUNCTION, EXTEND EAST NEAR DAVIS. PROJECT LENGTH = 2.90 MILES	
SSR-021N(065)SR			ARDMORE RESIDENCY		
Contractor:	SILVER STAR CONSTRUCTION COMPANY, INC.				
Engineer:	JOSUE ALBERTO OLGUIN RESENDIZ			Adjusted:	
Contract Amount:	\$ 1,768,445.40			(\$ 1,768,445.40)	
Contract Time:					
Letting Date:	09 Jan 2025	W/O Issued:	11 Feb 2025	Adjusted:	
Contract Date:	07 Feb 2025	W/O Eff.:	15 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

County: MARSHALL**Commissioner District: 2**

28828(04)	Contract: 180203	US-377 / SH-99	Residency: 02300	BRIDGE AND APPROACHES US-377/SH-99: OVER LAKE TEXOMA (WILLIS BRIDGE), ON THE TEXAS STATE LINE NEAR WILLIS. PROJECT LENGTH = 1.669 MILES
STP-248C(036)PM			MADILL RESIDENCY	
Contractor:	JENSEN CONSTRUCTION COMPANY			
Engineer:	PRITCHETT, BRETT		Adjusted:	
Contract Amount:	\$ 43,256,556.24		(\$ 44,056,656.01)	
Contract Time:	780		(963)	
	780			
Letting Date:	18 Oct 2018	W/O Issued: 29 Nov 2018	Adjusted:	
Contract Date:	20 Nov 2018	W/O Eff.: 06 May 2019	Amount Paid: 102 %	(100 %)
		Work Start: 06 May 2019	Time Passed: 165 %	(133 %)

County: NOBLE**Commissioner District: 4**

35683(04)	Contract: 250030	US-77	Residency: 04100	RESURFACE (ASPHALT) US-77: FROM 3.6 MILES SOUTH OF US-412, EXTEND NORTH NEAR PERRY. PROJECT LENGTH = 8.000 MILES
SSR-252C(122)SR			PERRY RESIDENCY	
Contractor:	EVANS & ASSOCIATES CONSTRUCTION CO., INC.			
Engineer:	GARRETT MASSEY		Adjusted:	
Contract Amount:	\$ 2,587,033.00		(\$ 2,587,033.00)	
Contract Time:	120		(120)	
	120			
Letting Date:	09 Jan 2025	W/O Issued: 14 Feb 2025	Adjusted:	
Contract Date:	13 Feb 2025	W/O Eff.: 02 Jun 2025	Amount Paid: 0 %	(0 %)
		Work Start:	Time Passed: 0 %	(0 %)

35793(04)	Contract: 250031	MULTIPLE LOCATIONS	Residency: 04500	PAVEMENT MARKING US-77/SH-51/SH-33/I-35/SH-66/LINCOLN BLVD: AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.00 MILES
STP-252F(108)PM			STILLWATER RESIDENCY	
Contractor:	ACTION SAFETY SUPPLY CO., LLC			
Engineer:	LOGAN ANDERSON		Adjusted:	
Contract Amount:	\$ 1,205,914.00		(\$ 1,205,914.00)	
Contract Time:	180		(180)	
	180			
Letting Date:	16 Jan 2025	W/O Issued: 14 Feb 2025	Adjusted:	
Contract Date:	13 Feb 2025	W/O Eff.: 02 Jun 2025	Amount Paid: 79 %	(79 %)
		Work Start: 22 Apr 2025	Time Passed: 16 %	(16 %)

County: MURRAY**Commissioner District: 7**

27855(04)	Contract: 210143	COUNTY ROAD	Residency: 07200	GRADE, DRAIN, SURFACE, AND BRIDGE COUNTY ROAD (EW-168/BUEL GREEN ROAD): FROM THE US-177 JUNCTION, EXTEND WEST NEAR SULPHUR. PROJECT LENGTH = 5.982 MILES
CIRB-250D(032)RB			ARDMORE RESIDENCY	
Contractor:	OVERLAND CORPORATION			
Engineer:	OLGUIN, JOSUE		Adjusted:	
Contract Amount:	\$ 8,137,662.15		(\$ 8,461,854.75)	
Contract Time:	360		(360)	
	360			
Letting Date:	20 May 2021	W/O Issued: 26 Jun 2021	Adjusted:	
Contract Date:	22 Jun 2021	W/O Eff.: 04 Oct 2021	Amount Paid: 100 %	(97 %)
		Work Start: 04 Oct 2021	Time Passed: 126 %	(126 %)

County: MURRAY**Commissioner District: 7****County: NOWATA****Commissioner District: 8**

35137(04) SBR-253C(069)SB	Contract: 250033 SH-28	Residency: 08300 CLAREMORE RESIDENCY	BRIDGE REHABILITATION SH-28: OVER PANTHER CREEK, 5.6 MILES SOUTH OF THE INTERSECTION OF US-60 NEAR NEW ALLUWE. PROJECT LENGTH = 0.126 MILES	
Contractor: Engineer:	BRIDGECO CONTRACTORS, INC. JOSH FISHER	Adjusted: (\$ 1,065,408.15) (120)		
Contract Amount: Contract Time:	\$ 1,036,686.84 120 120			
Letting Date: Contract Date:	09 Jan 2025 05 Feb 2025	W/O Issued: 07 Feb 2025 W/O Eff.: 02 Jun 2025 Work Start: 03 Mar 2025	Adjusted: Amount Paid: 44 % Time Passed: 55 %	(43 %) (55 %)

County: MUSKOGEE**Commissioner District: 1**

29763(04) STP-251B(124)PM	Contract: 220258 SH-2	Residency: 01100 MUSKOGEE RESIDENCY	BRIDGE AND APPROACHES SH-2: OVER UNNAMED CREEK, 1.3 MILES NORTH OF THE HASKELL COUNTY LINE NEAR BRIARTOWN. PROJECT LENGTH = 0.075 MILE	
Contractor: Engineer:	BRIDGECO CONTRACTORS, INC. CLARK, NICK	Adjusted: (\$ 1,966,602.61) (210)		
Contract Amount: Contract Time:	\$ 1,966,602.61 210 210			
Letting Date: Contract Date:	18 Aug 2022 19 Sep 2022	W/O Issued: 22 Sep 2022 W/O Eff.: 09 Jan 2023 Work Start: 04 Oct 2022	Adjusted: Amount Paid: 93 % Time Passed: 102 %	(93 %) (102 %)

30416(04) NHPP-251N(117)PM/SBR-251	Contract: 220075 US-62	Residency: 01100 MUSKOGEE RESIDENCY	BRIDGE AND APPROACHES AND BRIDGE REHABILITATION US-62: OVER ARKANSAS RIVER, OG&E RAILROAD AND CITY STREET (55TH STREET): 0.5 MILES AND 1.3 MILES EAST OF THE SH- 165 INTERCHANGE IN MUSKOGEE AND FORT GIBSON. PROJECT LENGTH = 1.516 MILES	
Contractor: Engineer:	MANHATTAN ROAD & BRIDGE COMPANY, LLC CLARK, NICK	Adjusted: (\$ 75,396,986.48) (955)		
Contract Amount: Contract Time:	\$ 74,738,814.36 870 870			
Letting Date: Contract Date:	17 Mar 2022 14 Apr 2022	W/O Issued: 18 Apr 2022 W/O Eff.: 06 Sep 2022 Work Start: 06 Sep 2022	Adjusted: Amount Paid: 85 % Time Passed: 86 %	(84 %) (79 %)

County: OKFUSKEE**Commissioner District: 3**

31946(04)	Contract: 240273	I-40	Residency: 03300	BRIDGE REHABILITATION I-40: OVER NORTH CANADIAN RIVER, 1.4 MILES WEST OF THE I-40 AND SH-48 INTERSECTION NEAR OKEMAH. PROJECT LENGTH = 0.390 MILES	
NHPPI-4000-(231)PM			WEWOKA RESIDENCY		
Contractor:	PBX CORPORATION				
Engineer:	WENDY ROSS		Adjusted:		
Contract Amount:	\$ 3,557,625.33		(\$ 3,557,625.33)		
Contract Time:	180		(180)		
	180				
Letting Date:	21 Nov 2024	W/O Issued:	09 Dec 2024	Adjusted:	
Contract Date:	04 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	20 % (20 %)
		Work Start:	31 Mar 2025	Time Passed:	15 % (15 %)

34486(04)	Contract: 250087	COUNTY ROAD	Residency: 03024	BRIDGE AND APPROACHES COUNTY ROAD (NS-371): OVER UNNAMED TRIBUTARY TO THE NORTH CANADIAN RIVER, 1.05 MILES NORTH OF SH-56 NEAR OKEMAH. PROJECT LENGTH = 0.090 MILES	
STP-254D(073)CI			CIRCUIT ENGINEERING DISTRICT #4		
Contractor:	K & R BUILDERS, INC.				
Engineer:	DAVID HENDRICKS		Adjusted:		
Contract Amount:	\$ 757,581.65		(\$ 757,581.65)		
Contract Time:	120		(120)		
	120				
Letting Date:	20 Mar 2025	W/O Issued:	11 Apr 2025	Adjusted:	
Contract Date:	11 Apr 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	6 % (6 %)
		Work Start:	19 May 2025	Time Passed:	3 % (3 %)

36124(04)	Contract: 250135	COUNTY ROAD	Residency: 03024	BRIDGE AND APPROACHES COUNTY ROAD (NS 3630): OVER LITTLE HILLIBY CREEK, 5.59 MILES NORTH OF US-62 NEAR PADEN. PROJECT LENGTH = 0.182 MILES	
STP-254D(078)CI			CIRCUIT ENGINEERING DISTRICT #4		
Contractor:	K & R BUILDERS, INC.				
Engineer:	DAVID HENDRICKS		Adjusted:		
Contract Amount:	\$ 741,081.65		(\$ 741,081.65)		
Contract Time:	120		(120)		
	120				
Letting Date:	17 Apr 2025	W/O Issued:	16 May 2025	Adjusted:	
Contract Date:	12 May 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

County: OKLAHOMA**Commissioner District: 4**

32882(08)	Contract: 240246	SH-152	Residency: 04600	GRADE, DRAIN, BRIDGE, AND SURFACE SH-152: FROM 0.42 MILES EAST OF MERIDIAN AVE, EXTEND EAST AND SOUTH IN OKLAHOMA CITY. PROJECT LENGTH = 2.896 MILES	
NHPP-255N(534)PM			OKLAHOMA CITY RESIDENCY		
Contractor:	ALLEN CONTRACTING, INC./SHELL CONSTRUCTION CO., INC. (JV)				
Engineer:	JONATHAN BROOKS		Adjusted:		
Contract Amount:	\$ 18,387,397.74		(\$ 18,387,397.74)		
Contract Time:	425		(425)		
	425				
Letting Date:	21 Nov 2024	W/O Issued:	10 Dec 2024	Adjusted:	
Contract Date:	09 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	29 % (29 %)
		Work Start:		Time Passed:	14 % (14 %)

County: OKLAHOMA**Commissioner District: 4**

33860(05) STP-252F(109)PM	Contract: 240236 I-35	Residency: 04003 CEC CORPORATION	TRAFFIC SIGNING I-35: FROM THE I-44 INTERCHANGE, EXTEND NORTH IN OKLAHOMA CITY. PROJECT LENGTH = 4.785 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	ACTION SAFETY SUPPLY CO., LLC WILLIAM NEDBALEK \$ 878,017.00 300 300	Adjusted: (\$ 878,017.00) (300)		
Letting Date: Contract Date:	16 Jan 2025 07 Feb 2025	W/O Issued: W/O Eff.: Work Start:	11 Feb 2025 02 Jun 2025 15 Apr 2025	Adjusted: Amount Paid: Time Passed:
				5 % (5 %) 2 % (2 %)
34914(04) STP-255D(627)AG/STP-255N(Contract: 230350 CITY STREET	Residency: 04018 BENCHMARK CONSTRUCTION SERVICES, LLC	GRADE, DRAIN, AND SURFACE CITY STREETS (SW 54TH STREET/SW 59TH STREET): SW 54TH STREET, FROM SOUTH PORTLAND AVENUE EXTEND EAST. SW 59TH STREET, FROM MAY AVENUE EXTEND EAST IN OKLAHOMA CITY. PROJECT LENGTH = 5.200 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	SILVER STAR CONSTRUCTION COMPANY, INC. BRAD MIRTH \$ 10,342,000.00 600 600	Adjusted: (\$ 10,342,000.00) (600)		
Letting Date: Contract Date:	09 May 2024 05 Jun 2024	W/O Issued: W/O Eff.: Work Start:	10 Jun 2024 28 Oct 2024 28 Oct 2024	Adjusted: Amount Paid: Time Passed:
				21 % (21 %) 29 % (29 %)
35155(06) STP-255F(646)PM	Contract: 240220 MULTIPLE LOCATIONS	Residency: 04026 STANDARD TESTING	BRIDGE WATER PROOF SEAL I-35/ I-40/ I-44/ I-235/ I-240/ US-62/ SH-66: AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	LOGOS CONSTRUCTION CO., LLC COLTON ROBERTS \$ 1,973,457.59 230 230	Adjusted: (\$ 1,973,457.59) (230)		
Letting Date: Contract Date:	21 Nov 2024 12 Dec 2024	W/O Issued: W/O Eff.: Work Start:	13 Dec 2024 07 Apr 2025 07 Apr 2025	Adjusted: Amount Paid: Time Passed:
				28 % (28 %) 10 % (10 %)
36971(04) SAP-255C(690)ES	Contract: 250075 CITY STREET	Residency: 04600 OKLAHOMA CITY RESIDENCY	BRIDGE REPAIR CITY STREET (N SOONER ROAD): OVER I-35/I-44 RAMPS, 4.42 MILES EAST OF THE I-344 (JOHN KILPATRICK TURNPIKE) AND US-77 INTERSECTION, IN THE CITY OF OKLAHOMA CITY. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	LOGOS CONSTRUCTION CO., LLC JONATHAN BROOKS \$ 137,223.04 5 5	Adjusted: (\$ 137,223.04) (5)		
Letting Date: Contract Date:	13 Mar 2025 21 Apr 2025	W/O Issued: W/O Eff.: Work Start:	21 Apr 2025 08 Sep 2025	Adjusted: Amount Paid: Time Passed:
				0 % (0 %) 0 % (0 %)

County: OKLAHOMA**Commissioner District: 4**

38088(04) STP-255F(675)AG	Contract: 240247	CITY STREET	Residency: 04023 FREESE & NICHOLS, INC.	ITS CORRIDOR CITY STREETS (BOULEVARD STREET/33RD STREET/BRYANT AVENUE): AT MULTIPLE LOCATIONS IN THE CITY OF EDMOND. PROJECT LENGTH = 12.8 MILES
Contractor: Engineer:	TLS GROUP, INC. PAUL GREEN		Adjusted:	
Contract Amount:	\$ 12,573,670.80		(\$ 12,573,670.80)	
Contract Time:	450		(450)	
	450			
Letting Date:	17 Oct 2024	W/O Issued:	06 Nov 2024	Adjusted:
Contract Date:	05 Nov 2024	W/O Eff.:	03 Mar 2025	Amount Paid: 21 % (21 %)
		Work Start:	03 Mar 2025	Time Passed: 9 % (9 %)

County: OKFUSKEE**Commissioner District: 3**

12972(08) STP-254B(055)PM	Contract: 210299	US-75	Residency: 03300 WEWOKA RESIDENCY	WIDEN, RESURFACE, AND BRIDGE US- 75: FROM I-40, EXTEND SOUTH NEAR CLEARVIEW. PROJECT LENGTH = 2.9526 MILES
Contractor: Engineer:	WYATT CONTRACTING, INC./CENTRAL ROSS, WENDY		Adjusted:	
Contract Amount:	\$ 11,195,865.45		(\$ 11,739,223.17)	
Contract Time:	300		(305)	
	300			
Letting Date:	15 Sep 2022	W/O Issued:	24 Oct 2022	Adjusted:
Contract Date:	17 Oct 2022	W/O Eff.:	06 Feb 2023	Amount Paid: 89 % (85 %)
		Work Start:	12 Dec 2022	Time Passed: 116 % (114 %)
35861(04) STP-254B(070)AD	Contract: 240165	US-75/MAIN STREET	Residency: 03027 HUDSON PRINCE ENG. & INSP. PLLC	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) US-75/MAIN STREET: FROM 0.1 MILES WEST OF THE SHAWNEE AVENUE JUNCTION, EXTEND EAST IN WELEETKA. PROJECT LENGTH = 0.5019 MILES
Contractor: Engineer:	C3 CONSTRUCTION, INC. BEATS, AARON		Adjusted:	
Contract Amount:	\$ 1,058,738.60		(\$ 1,058,738.60)	
Contract Time:	150		(150)	
	150			
Letting Date:	18 Jul 2024	W/O Issued:	12 Aug 2024	Adjusted:
Contract Date:	08 Aug 2024	W/O Eff.:	02 Dec 2024	Amount Paid: 93 % (93 %)
		Work Start:	24 Oct 2024	Time Passed: 108 % (108 %)

County: OKLAHOMA**Commissioner District: 4**

09032(05) NHPPI-0035-3(125)121	Contract: 210236	I-35	Residency: 04600 OKLAHOMA CITY RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE I-35: AT THE I-240 INTERCHANGE IN OKLAHOMA CITY. PROJECT LENGTH = 4.469 MILES
Contractor: Engineer:	ALLEN CONTRACTING, INC./SHELL BROOKS, JONATHAN		Adjusted:	
Contract Amount:	\$ 72,271,433.00		(\$ 74,504,833.38)	
Contract Time:	795		(795)	
	795			
Letting Date:	22 Dec 2022	W/O Issued:	23 Jan 2023	Adjusted:
Contract Date:	17 Jan 2023	W/O Eff.:	05 Jun 2023	Amount Paid: 74 % (72 %)
		Work Start:	05 Jun 2023	Time Passed: 75 % (75 %)

County: OKLAHOMA**Commissioner District: 4**

09033(28)	Contract: 230040	I-44	Residency: 04003	GRADE, DRAIN, SURFACE, AND BRIDGE I-44: WESTBOUND TO NORTHBOUND RAMP AT THE I-235/US-77 INTERCHANGE IN OKLAHOMA CITY. PROJECT LENGTH = 1.851 MILES
NHPPI-4400-(108)PM			CEC CORPORATION	
Contractor:	SHERWOOD CONSTRUCTION CO., INC.			
Engineer:	NEDBALEK, WILLIAM		Adjusted:	
Contract Amount:	\$ 21,789,235.34		(\$ 22,218,099.78)	
Contract Time:	360		(439)	
	360			
Letting Date:	19 Jan 2023	W/O Issued:	13 Feb 2023	Adjusted:
Contract Date:	09 Feb 2023	W/O Eff.:	05 Jun 2023	Amount Paid: 99 % (97 %)
		Work Start:	24 Apr 2023	Time Passed: 122 % (100 %)
24238(15)	Contract: 240140	MULTIPLE LOCATIONS	Residency: 04026	BRIDGE WATER PROOF SEAL I-35/US-81/SH-3/SH-51/CITY STREET (ROCKWELL AVENUE): AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.00 MILES
STP-255F(640)PM			STANDARD TESTING	
Contractor:	LOGOS CONSTRUCTION CO., LLC			
Engineer:	ROBERTS, COLTON		Adjusted:	
Contract Amount:	\$ 752,308.57		(\$ 779,174.57)	
Contract Time:	200		(200)	
	200			
Letting Date:	13 Jun 2024	W/O Issued:	08 Jul 2024	Adjusted:
Contract Date:	05 Jul 2024	W/O Eff.:	04 Nov 2024	Amount Paid: 75 % (72 %)
		Work Start:	12 Nov 2024	Time Passed: 48 % (48 %)
24356(04)	Contract: 220373	SH-66	Residency: 04400	WIDEN, RESURFACE, BRIDGE, GRADE, DRAIN, AND SURFACE SH-66: FROM 4.0 MILES EAST OF I-35, EXTEND NORTHEAST IN EDMOND AND ARCADIA. PROJECT LENGTH = 8.054 MILES
STP-155C(712)PM/STP-155C			EDMOND RESIDENCY	
Contractor:	T.J. CAMPBELL CONSTRUCTION COMPANY			
Engineer:	HUBBARD, TOM		Adjusted:	
Contract Amount:	\$ 30,961,330.13		(\$ 31,137,340.99)	
Contract Time:	600		(746)	
	600			
Letting Date:	17 Nov 2022	W/O Issued:	12 Dec 2022	Adjusted:
Contract Date:	08 Dec 2022	W/O Eff.:	03 Apr 2023	Amount Paid: 99 % (98 %)
		Work Start:	13 Feb 2023	Time Passed: 106 % (86 %)
28816(04)	Contract: 220227	CITY STREETS	Residency: 04400	CONNECTIVITY IMPROVEMENTS CITY STREETS (DOWNTOWN): AT MULTIPLE LOCATIONS IN OKLAHOMA CITY. PROJECT LENGTH = 1.620 MILES
STP-155E(918)EH			EDMOND RESIDENCY	
Contractor:	ELLSWORTH CONSTRUCTION, LLC			
Engineer:	HUBBARD, TOM		Adjusted:	
Contract Amount:	\$ 925,148.93		(\$ 925,148.93)	
Contract Time:	150		(513)	
	150			
Letting Date:	17 Aug 2023	W/O Issued:	29 Sep 2023	Adjusted:
Contract Date:	19 Sep 2023	W/O Eff.:	08 Jan 2024	Amount Paid: 31 % (31 %)
		Work Start:	08 Jan 2024	Time Passed: 300 % (88 %)

County: OKLAHOMA**Commissioner District: 4**

28951(04) NHPPI-4000-(203)FP	Contract: 240205 I-40	Residency: 04200 YUKON RESIDENCY	BRIDGE REHABILITATION I-40: AT THE I-44 INTERCHANGE IN OKLAHOMA CITY. PROJECT LENGTH = 4.357 MILES	
Contractor: Engineer:	BUILT RIGHT CONSTRUCTION, LLC DIXSON, MARCUS	Adjusted:		
Contract Amount:	\$ 12,184,217.40	(\$ 13,174,456.50)		
Contract Time:	180 180	(216)		
Letting Date:	12 Sep 2024	W/O Issued: 18 Oct 2024	Adjusted:	
Contract Date:	09 Oct 2024	W/O Eff.: 03 Feb 2025	Amount Paid:	38 % (35 %)
		Work Start: 01 Feb 2025	Time Passed:	49 % (41 %)
28992(04) NHPPI-4000-(126)PM/NHPPI-	Contract: 220297 I-40	Residency: 04600 OKLAHOMA CITY RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE I-40: FROM THE DOUGLAS BOULEVARD INTERCHANGE, EXTEND SOUTHEAST IN MIDWEST CITY AND OKLAHOMA CITY. PROJECT LENGTH = 5.969 MILES	
Contractor: Engineer:	ALLEN CONTRACTING, INC./SHELL CONSTRUCTION CO., INC. (JV) BROOKS, JONATHAN	Adjusted:		
Contract Amount:	\$ 157,997,876.90	(\$ 165,356,523.07)		
Contract Time:	790 790	(885)		
Letting Date:	15 Sep 2022	W/O Issued: 19 Oct 2022	Adjusted:	
Contract Date:	10 Oct 2022	W/O Eff.: 10 Apr 2023	Amount Paid:	76 % (73 %)
		Work Start: 10 Apr 2023	Time Passed:	93 % (83 %)
29844(04) NHPPI-3500-(132)FP	Contract: 220228 I-35	Residency: 04400 EDMOND RESIDENCY	BRIDGE AND APPROACHES I-35: OVER 63RD STREET, AT THE I-44 INTERCHANGE IN THE CITY OF OKLAHOMA CITY. PROJECT LENGTH = 1.872 MILES	
Contractor: Engineer:	MANHATTAN ROAD & BRIDGE COMPANY, LLC HUBBARD, TOM	Adjusted:		
Contract Amount:	\$ 60,356,411.00	(\$ 66,048,826.03)		
Contract Time:	745 745	(1141)		
Letting Date:	14 Jul 2022	W/O Issued: 29 Aug 2022	Adjusted:	
Contract Date:	05 Aug 2022	W/O Eff.: 05 Dec 2022	Amount Paid:	102 % (93 %)
		Work Start: 23 Jan 2023	Time Passed:	108 % (71 %)
30193(04) STP-255E(475)AG	Contract: 180292 CITY STREET	Residency: 04023 FREESE & NICHOLS, INC.	SAFETY IMPROVEMENT (ITS CORRIDOR) CITY STREETS (BROADWAY AVE/DANFORTH RD/SANTA FE AVE): AT MULTIPLE LOCATIONS IN THE CITY OF EDMOND. PROJECT LENGTH = 11.157 MILES	
Contractor: Engineer:	TRAFFIC SIGNALS, INC. GREEN, PAUL D.	Adjusted:		
Contract Amount:	\$ 6,200,000.00	(\$ 6,377,540.00)		
Contract Time:	375 375	(502)		
Letting Date:	20 Sep 2018	W/O Issued: 11 Mar 2019	Adjusted:	
Contract Date:	11 Oct 2018	W/O Eff.: 04 Feb 2019	Amount Paid:	103 % (100 %)
		Work Start: 04 Feb 2019	Time Passed:	129 % (96 %)

County: OKLAHOMA**Commissioner District: 4**

32425(05)	Contract: 240177	I-35	Residency: 04003	GRADE, DRAIN, SURFACE, AND BRIDGE I-35: FROM EAST MEMORIAL ROAD, EXTEND NORTH IN EDMOND. PROJECT LENGTH = 3.538 MILES	
NHPPI-3500-(170)FP	MANHATTAN ROAD & BRIDGE COMPANY, LLC		CEC CORPORATION		
Contractor:	NEDBALEK, WILLIAM		Adjusted:		
Contract Amount:	\$ 18,315,000.00		(\$ 18,315,000.00)		
Contract Time:	280		(280)		
	280				
Letting Date:	08 Aug 2024		W/O Issued:	13 Sep 2024	Adjusted:
Contract Date:	11 Sep 2024		W/O Eff.:	06 Jan 2025	Amount Paid: 68 % (68 %)
			Work Start:	27 Sep 2024	Time Passed: 75 % (75 %)
33267(04)	Contract: 230332	CREEK BEND TRAIL	Residency: 04400	PEDESTRIAN AND BIKE IMPROVEMENTS CREEK BEND TRAIL (PHASE 1 EAST/WEST): PHASE 1 EAST, FROM I-35 EXTEND WEST IN EDMOND. PHASE 1 WEST, FROM COLTRANE ROAD EXTEND EAST IN EDMOND. PROJECT LENGTH = 0.672 MILES	
TAP-255D(629)AG	ELLSWORTH CONSTRUCTION, LLC		EDMOND RESIDENCY		
Contractor:	HUBBARD, TOM		Adjusted:		
Contract Amount:	\$ 1,079,373.22		(\$ 1,193,726.27)		
Contract Time:	120		(180)		
	120				
Letting Date:	16 Nov 2023		W/O Issued:	20 Dec 2023	Adjusted:
Contract Date:	18 Dec 2023		W/O Eff.:	08 Apr 2024	Amount Paid: 100 % (90 %)
			Work Start:	05 Feb 2024	Time Passed: 213 % (142 %)
33272(04)	Contract: 230302	EAGLE LAKE TRAIL	Residency: 04020	PEDESTRIAN AND BIKE IMPROVEMENTS EAGLE LAKE TRAIL (EASTERN AVENUE BRIDGE TRAIL CONNECTOR) AND SE 8TH TRAIL (SE 8TH TRAIL CONNECTOR): EASTERN AVENUE FROM I-40 EXTEND SOUTH IN OKLAHOMA CITY. SE 8TH STREET FROM EASTERN AVENUE EXTEND EAST IN OKLAHOMA CITY. PROJECT LENGTH = 1.111 MILES	
TAP-255E(608)AG/TAP-255D	SAC SERVICES, INC.		POE AND ASSOCIATES, INC.		
Contractor:	TIFFANY, DOUGLAS LEE		Adjusted:		
Contract Amount:	\$ 2,313,361.57		(\$ 2,329,879.81)		
Contract Time:	160		(167)		
	160				
Letting Date:	12 Oct 2023		W/O Issued:	15 Nov 2023	Adjusted:
Contract Date:	14 Nov 2023		W/O Eff.:	18 Mar 2024	Amount Paid: 90 % (90 %)
			Work Start:	18 Mar 2024	Time Passed: 170 % (163 %)
33280(04)	Contract: 230349	CITY STREET	Residency: 04600	INTERSECTION MODIFICATIONS AND ADA IMPROVEMENTS CITY STREETS (SW GRAND BOULEVARD): AT THE INTERSECTION OF SOUTH MAY AVENUE, SOUTH PENNSYLVANIA AVENUE, AND SOUTH WESTERN AVENUE IN OKLAHOMA CITY. PROJECT LENGTH = 0.26 MILES	
TAP-255D(630)AG	RUDY CONSTRUCTION CO.		OKLAHOMA CITY RESIDENCY		
Contractor:	BROOKS, JONATHAN		Adjusted:		
Contract Amount:	\$ 1,106,369.55		(\$ 1,106,369.55)		
Contract Time:	60		(60)		
	60				
Letting Date:	16 Nov 2023		W/O Issued:	13 Dec 2023	Adjusted:
Contract Date:	06 Dec 2023		W/O Eff.:	05 Aug 2024	Amount Paid: 93 % (93 %)
			Work Start:	05 Aug 2024	Time Passed: 95 % (95 %)

County: OKLAHOMA**Commissioner District: 4**

33345(04) STP-255B(575)AG	Contract: 230315	CITY STREET	Residency: 04600 OKLAHOMA CITY RESIDENCY	RESURFACE (A.C. AND P.C.) CITY STREET (MIDWEST BOULEVARD): FROM SE 29TH STREET, EXTEND NORTH TO NE 10TH STREET IN MIDWEST CITY. PROJECT LENGTH = 2.994 MILES
Contractor:	SILVER STAR CONSTRUCTION COMPANY, INC.			
Engineer:	BROOKS, JONATHAN			
Contract Amount:	\$ 5,574,000.00		Adjusted: (\$ 5,614,704.01)	
Contract Time:	255		(255)	
	255			
Letting Date:	19 Oct 2023	W/O Issued:	22 Nov 2023	Adjusted:
Contract Date:	21 Nov 2023	W/O Eff.:	04 Mar 2024	Amount Paid: 96 % (95 %)
		Work Start:	04 Mar 2024	Time Passed: 100 % (100 %)
34161(04) STP-255C(583)(584)(585)AG	Contract: 220323	CITY STREETS	Residency: 04018 BENCHMARK CONSTRUCTION SERVICES, LLC	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) CITY STREETS (S WALKER AVE/SW 44TH ST/ROBINSON AVE/ N PORTLAND AVE/NW 50TH ST/PENNSYLVANIA AVE/ S BLACKWELDER AVE/S WESTERN AVE/CLASSEN BLVD): AT MULTIPLE LOCATIONS IN OKLAHOMA CITY. PROJECT LENGTH = 13.642 MILES
Contractor:	WYATT CONTRACTING, INC.			
Engineer:	BOND, RICHARD N. JR.			
Contract Amount:	\$ 8,591,711.31		Adjusted: (\$ 10,292,255.96)	
Contract Time:	595		(655)	
	595			
Letting Date:	20 Oct 2022	W/O Issued:	22 Nov 2022	Adjusted:
Contract Date:	17 Nov 2022	W/O Eff.:	03 Apr 2023	Amount Paid: 120 % (100 %)
		Work Start:	03 Apr 2023	Time Passed: 113 % (103 %)
34580(04) STP-255C(655)CI	Contract: 240178	COUNTY ROAD	Residency: 04400 EDMOND RESIDENCY	BRIDGE AND APPROACHES COUNTY ROAD (EW0910/NORTH 220TH STREET): OVER DEER CREEK, 0.3 MILES EAST OF THE SH-74 (PORTLAND AVENUE) JUNCTION NEAR EDMOND. PROJECT LENGTH = 0.244 MILES
Contractor:	K & R BUILDERS, INC.			
Engineer:	HUBBARD, TOM			
Contract Amount:	\$ 1,279,752.13		Adjusted: (\$ 1,279,752.13)	
Contract Time:	120		(120)	
	120			
Letting Date:	08 Aug 2024	W/O Issued:	16 Sep 2024	Adjusted:
Contract Date:	11 Sep 2024	W/O Eff.:	06 Jan 2025	Amount Paid: 94 % (94 %)
		Work Start:	28 Oct 2024	Time Passed: 116 % (116 %)
35386(04) SSP-255F(549)IT	Contract: 210282	TURNPIKE	Residency: 04003 CEC CORPORATION	ITS INFRASTRUCTURE (CAMERA INSTALLATION) KILPATRICK AND CREEK TURNPIKES: KILPATRICK TURNPIKE, AT I-35, I-40, AND SH-152 IN OKLAHOMA AND CANADIAN COUNTY. CREEK TURNPIKE, AT MUSKOGEE TURNPIKE, I-44, US-75, US-169, AND MEMORIAL IN CREEK, TULSA AND WAGONER COUNTY. PROJECT LENGTH = 0.00 MILE
Contractor:	MIDSTATE TRAFFIC CONTROL, INC.			
Engineer:	NEDBALEK, WILLIAM			
		Adjusted:		
Contract Amount:	\$ 1,433,814.60		(\$ 1,557,406.94)	
Contract Time:	180		(216)	
	180			
Letting Date:	14 Oct 2021	W/O Issued:	09 Nov 2021	Adjusted:
Contract Date:	08 Nov 2021	W/O Eff.:	07 Mar 2022	Amount Paid: 107 % (99 %)
		Work Start:	07 Mar 2022	Time Passed: 120 % (100 %)

County: OKLAHOMA**Commissioner District: 4**

35386(06)	Contract: 230202	TNPK. - MULT. LOCS.	Residency: 04023	ITS (CCTV INSTALLATION) KILPATRICK TURNPIKE, TURNER TURNPIKE, AND CREEK TURNPIKE: AT MULTIPLE LOCATIONS IN OKLAHOMA CITY, SAPULPA, AND JENKS. PROJECT LENGTH = 0.00 MILES	
SSP-255F(580)IT	MIDSTATE TRAFFIC CONTROL, INC.		FREESE & NICHOLS, INC.		
Contractor:	GREEN, PAUL D.		Adjusted:		
Contract Amount:	\$ 1,111,126.51		(\$ 1,122,728.47)		
Contract Time:	180		(180)		
	180				
Letting Date:	08 Jun 2023	W/O Issued:	24 Jul 2023	Adjusted:	
Contract Date:	19 Jul 2023	W/O Eff.:	06 Nov 2023	Amount Paid:	88 % (87 %)
		Work Start:	17 Jun 2024	Time Passed:	84 % (84 %)
35416(06)	Contract: 230351	MULTIPLE LOCATIONS	Residency: 04001	ITS (CCTV INSTALLATION) I-35/I-40/US- 75/US-412/SH-51/SH-152: AT MULTIPLE LOCATIONS IN OKLAHOMA CITY AND TULSA. PROJECT LENGTH = 0.000 MILES	
STP-299S(333)IT	TLS GROUP, INC.		WSB (FORMERLY EST, INC.)		
Contractor:	FRANK, RICHARD BRENT		Adjusted:		
Contract Amount:	\$ 1,713,710.68		(\$ 1,737,036.84)		
Contract Time:	180		(180)		
	180				
Letting Date:	15 Feb 2024	W/O Issued:	08 Mar 2024	Adjusted:	
Contract Date:	04 Mar 2024	W/O Eff.:	01 Aug 2024	Amount Paid:	101 % (100 %)
		Work Start:	01 Aug 2024	Time Passed:	86 % (86 %)
35922(04)	Contract: 230096	CITY STREET	Residency: 04600	TRAFFIC SIGNALS CITY STREETS (SE 29TH STREET/N MIDWEST BOULEVARD): SE 29TH STREET, FROM SOONER ROAD EXTEND EAST IN MIDWEST CITY. N MIDWEST BOULEVARD, FROM NE 10TH STREET EXTEND SOUTH IN MIDWEST CITY. PROJECT LENGTH = 0.00 MILE	
STPG-255F(563)AG	TRAFFIC SIGNALS, INC.		OKLAHOMA CITY RESIDENCY		
Contractor:	BROOKS, JONATHAN		Adjusted:		
Contract Amount:	\$ 650,000.00		(\$ 650,000.00)		
Contract Time:	90		(90)		
	90				
Letting Date:	13 Apr 2023	W/O Issued:	08 May 2023	Adjusted:	
Contract Date:	04 May 2023	W/O Eff.:	11 Sep 2023	Amount Paid:	97 % (97 %)
		Work Start:	05 Sep 2023	Time Passed:	104 % (104 %)
36376(04)	Contract: 240188	CITY STREET	Residency: 04600	BRIDGE AND APPROACHES CITY STREET (SE 29TH STREET): OVER KUHLMAN CREEK AND CRUTCHO CREEK, 0.2 MILES AND 0.4 MILES WEST OF I-40 IN MIDWEST CITY. PROJECT LENGTH = 0.719 MILES	
STP-255N(644)AG	HASKELL LEMON GROUP, LLC		OKLAHOMA CITY RESIDENCY		
Contractor:	BROOKS, JONATHAN		Adjusted:		
Contract Amount:	\$ 3,117,350.00		(\$ 3,117,350.00)		
Contract Time:	240		(240)		
	240				
Letting Date:	15 Aug 2024	W/O Issued:	16 Sep 2024	Adjusted:	
Contract Date:	11 Sep 2024	W/O Eff.:	06 Jan 2025	Amount Paid:	60 % (60 %)
		Work Start:	11 Nov 2024	Time Passed:	66 % (66 %)

County: OKLAHOMA**Commissioner District: 4**

36608(04)	Contract: 240221	MULTIPLE LOCATIONS	Residency: 04023	DELINEATION AND WRONG WAY COUNTER MEASURES I-35/I-40/I-44/I-235/I-240: AT MULTIPLE LOCATIONS IN OKLAHOMA COUNTY. PROJECT LENGTH = 0.00 MILES
HSIPG-255F(633)TR	Contractor: ACTION SAFETY SUPPLY CO., LLC		Adjusted:	
Engineer: GREEN, PAUL D.			(\$ 2,889,129.90)	
Contract Amount: \$ 2,889,129.90			(240)	
Contract Time: 240				
	240			
Letting Date: 19 Sep 2024	W/O Issued: 17 Oct 2024	Adjusted:		
Contract Date: 14 Oct 2024	W/O Eff.: 03 Feb 2025	Amount Paid: 62 %	(62 %)	
	Work Start: 10 Nov 2024	Time Passed: 50 %	(50 %)	

County: OTTAWA**Commissioner District: 8**

33565(04)	Contract: 250034	COUNTY ROAD	Residency: 08018	WIDEN AND RESURFACE COUNTY ROAD (E140): FROM 0.85 MILES EAST OF THE INTERSECTION
STP-258D(112)CI	Contractor: ROBINSON CONSTRUCTION, LLC		Adjusted:	OF US-59, EXTEND NORTH AND EAST NEAR MIAMI. PROJECT LENGTH = 2.604 MILES
Engineer: BRAD MIRTH			(\$ 4,875,813.33)	
Contract Amount: \$ 4,875,813.33			(300)	
Contract Time: 300				
	300			
Letting Date: 16 Jan 2025	W/O Issued: 18 Feb 2025	Adjusted:		
Contract Date: 11 Feb 2025	W/O Eff.: 02 Jun 2025	Amount Paid: 0 %	(0 %)	
	Work Start:	Time Passed: 0 %	(0 %)	
35476(04)	Contract: 250045	SH-125	Residency: 08300	RESURFACE (ASPHALT) SH-125: FROM 0.45 MILES EAST OF I-44, EXTEND WEST AND NORTH NEAR MIAMI. PROJECT LENGTH = 3.09 MILES
SSR-258B(113)SR	Contractor: EMERY SAPP & SONS, INC.		Adjusted:	
Engineer: JOSH FISHER			(\$ 992,281.99)	
Contract Amount: \$ 992,281.99			(60)	
Contract Time: 60				
	60			
Letting Date: 13 Feb 2025	W/O Issued: 18 Mar 2025	Adjusted:		
Contract Date: 14 Mar 2025	W/O Eff.: 07 Jul 2025	Amount Paid: 18 %	(18 %)	
	Work Start: 14 May 2025	Time Passed: 3 %	(3 %)	

County: OSAGE**Commissioner District: 8**

24233(04)	Contract: 210283	US-60	Residency: 08400	GRADE, DRAIN, AND SURFACE US-60: FROM THE SH-35 JUNCTION, EXTEND EAST NEAR OSAGE HILLS STATE PARK. PROJECT LENGTH = 4.838 MILES
NHPP-257N(085)PM	Contractor: SHERWOOD CONSTRUCTION CO., INC.		Adjusted:	
Engineer: MORTON, ALEXANDER WAYNE			(\$ 30,732,910.76)	
Contract Amount: \$ 29,932,220.16			(740)	
Contract Time: 730				
	730			
Letting Date: 14 Oct 2021	W/O Issued: 04 Nov 2021	Adjusted:		
Contract Date: 04 Nov 2021	W/O Eff.: 07 Mar 2022	Amount Paid: 100 %	(97 %)	
	Work Start: 07 Mar 2022	Time Passed: 101 %	(99 %)	

County: OSAGE**Commissioner District: 8**

24267(04) STP-257C(093)PM	Contract: 230285 SH-20	Residency: 08400 SAND SPRINGS RESIDENCY	WIDEN, RESURFACE, AND BRIDGE SH-20: FROM 4.0 MILES WEST OF THE TULSA COUNTY LINE, EXTEND EAST NEAR SKIATOOK. PROJECT LENGTH = 1.707 MILES	
Contractor: Engineer:	BECCO CONTRACTORS, INC. MORTON, ALEXANDER WAYNE	Adjusted: (\$ 9,087,000.00) (270)		
Contract Amount: Contract Time:	\$ 9,087,000.00 270 270			
Letting Date: Contract Date:	19 Oct 2023 14 Nov 2023	W/O Issued: 17 Nov 2023 W/O Eff.: 04 Mar 2024 Work Start: 04 Mar 2024	Adjusted: Amount Paid: 87 % Time Passed: 134 %	(87 %) (134 %)
24268(04) STP-157C(122)PM	Contract: 220324 SH-20	Residency: 08400 SAND SPRINGS RESIDENCY	WIDEN AND RESURFACE SH-20: FROM THE SH-99 JUNCTION, EXTEND SOUTHEAST IN HOMINY. PROJECT LENGTH = 4.988 MILES	
Contractor: Engineer:	APAC-CENTRAL, INC. MORTON, ALEXANDER WAYNE	Adjusted: (\$ 17,200,500.74) (700)		
Contract Amount: Contract Time:	\$ 16,900,000.00 360 360			
Letting Date: Contract Date:	20 Oct 2022 14 Nov 2022	W/O Issued: 15 Nov 2022 W/O Eff.: 06 Mar 2023 Work Start: 06 Mar 2023	Adjusted: Amount Paid: 79 % Time Passed: 169 %	(78 %) (87 %)
28262(05) STP-257B(081)PM	Contract: 230229 SH-11	Residency: 08023 FREESE & NICHOLS, INC.	BRIDGE REHABILITATION SH-11: OVER RED EAGLE BRANCH CREEK, 7.8 MILES EAST OF THE SH-99 JUNCTION NEAR BARNSDALL. PROJECT LENGTH = 0.057 MILES	
Contractor: Engineer:	WYATT CONTRACTING, INC. GREEN, PAUL D.	Adjusted: (\$ 907,351.40) (90)		
Contract Amount: Contract Time:	\$ 907,351.40 90 90			
Letting Date: Contract Date:	10 Aug 2023 19 Sep 2023	W/O Issued: 21 Sep 2023 W/O Eff.: 08 Jan 2024 Work Start: 27 Nov 2023	Adjusted: Amount Paid: 96 % Time Passed: 93 %	(96 %) (93 %)
30546(04) STP-257C(100)CI	Contract: 240179 COUNTY ROAD	Residency: 08020 POE AND ASSOCIATES, INC.	BRIDGE AND APPROACHES COUNTY ROAD (EW-217): OVER SALT CREEK, 0.7 MILES NORTH OF US-60 NEAR BURBANK. PROJECT LENGTH = 0.143 MILES	
Contractor: Engineer:	BRIDGECO CONTRACTORS, INC. TIFFANY, DOUGLAS LEE	Adjusted: (\$ 1,575,078.01) (150)		
Contract Amount: Contract Time:	\$ 1,522,378.38 150 150			
Letting Date: Contract Date:	08 Aug 2024 12 Sep 2024	W/O Issued: 16 Sep 2024 W/O Eff.: 06 Jan 2025 Work Start: 06 Jan 2025	Adjusted: Amount Paid: 84 % Time Passed: 79 %	(81 %) (79 %)

County: PAYNE**Commissioner District: 4**

20331(14) STP-260B(061)PM	Contract: 250017 SH-33	Residency: 04500 STILLWATER RESIDENCY	GRADE, DRAIN, AND SURFACE SH-33: FROM 2.62 MILES WEST OF THE PAYNE COUNTY LINE, EXTEND NORTHEAST NEAR COYLE. PROJECT LENGTH = 9.605 MILES	
Contractor: Engineer:	DUIT CONST. CO. / T.J. CAMPBELL CONST. CO. JV LOGAN ANDERSON	Adjusted:		
Contract Amount:	\$ 35,944,203.69	(\$ 35,944,203.69)		
Contract Time:	540 540	(540)		
Letting Date:	16 Jan 2025	W/O Issued: 12 Feb 2025	Adjusted:	
Contract Date:	10 Feb 2025	W/O Eff.: 02 Jun 2025	Amount Paid:	5 % (5 %)
		Work Start: 17 Mar 2025	Time Passed:	6 % (6 %)
31023(06) STP-252F(105)PM	Contract: 240274 SH-74	Residency: 04500 STILLWATER RESIDENCY	BRIDGE REHABILITATION SH-74/SH-18/ US-177: OVER DEER CREEK, SALT CREEK, AND DUGOUT CREEK, AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer:	HASKELL LEMON GROUP, LLC LOGAN ANDERSON	Adjusted:		
Contract Amount:	\$ 610,275.00	(\$ 610,275.00)		
Contract Time:	90 90	(90)		
Letting Date:	21 Nov 2024	W/O Issued: 19 Dec 2024	Adjusted:	
Contract Date:	10 Dec 2024	W/O Eff.: 07 Apr 2025	Amount Paid:	100 % (100 %)
		Work Start: 13 Mar 2025	Time Passed:	42 % (42 %)
35641(04) SBR-3500(188)SB	Contract: 250113 I-35	Residency: 04500 STILLWATER RESIDENCY	BRIDGE REHABILITATION I-35: OVER COUNTY ROAD (E 0650 RD), 2.98 MILES SOUTH OF SH-51 NEAR GUTHRIE. PROJECT LENGTH = 0.019 MILES	
Contractor: Engineer:	C3 CONSTRUCTION, INC. LOGAN ANDERSON	Adjusted:		
Contract Amount:	\$ 866,657.74	(\$ 866,657.74)		
Contract Time:	180 180	(180)		
Letting Date:	20 Mar 2025	W/O Issued: 14 Apr 2025	Adjusted:	
Contract Date:	11 Apr 2025	W/O Eff.: 08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)
36305(04) SSR-260B(104)SR	Contract: 250018 US-177	Residency: 04500 STILLWATER RESIDENCY	RESURFACE (ASPHALT) US-177: FROM AIRPORT ROAD, EXTEND NORTH TO BURRIS ROAD IN STILLWATER. PROJECT LENGTH = 4.00 MILES	
Contractor: Engineer:	EVANS & ASSOCIATES CONSTRUCTION CO., INC. LOGAN ANDERSON	Adjusted:		
Contract Amount:	\$ 2,015,791.00	(\$ 2,015,791.00)		
Contract Time:	150 150	(150)		
Letting Date:	09 Jan 2025	W/O Issued: 14 Feb 2025	Adjusted:	
Contract Date:	13 Feb 2025	W/O Eff.: 02 Jun 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)

County: PAYNE**Commissioner District: 4**

38463(04)	Contract: 250089	COUNTY ROAD	Residency: 04500	RESURFACE (ASPHALT) COUNTY ROAD (N EUCHEE VALLEY ROAD): FROM THE INTERSECTION OF SH-33, EXTEND NORTH AND WEST NEAR CUSHING. PROJECT LENGTH = 3.981 MILES
STP-260C(098)CI	Contractor: BECCO CONTRACTORS, INC.		STILLWATER RESIDENCY	
Engineer: LOGAN ANDERSON			Adjusted:	
Contract Amount: \$ 2,137,000.00			(\$ 2,137,000.00)	
Contract Time: 75			(75)	
Letting Date: 20 Mar 2025		W/O Issued: 11 Apr 2025	Adjusted:	
Contract Date: 11 Apr 2025		W/O Eff.: 04 Aug 2025	Amount Paid: 0 %	(0 %)
		Work Start:	Time Passed: 0 %	(0 %)

County: PAWNEE**Commissioner District: 8**

27983(04)	Contract: 200324	SH-99	Residency: 08400	BRIDGE AND APPROACHES SH-99: OVER ARKANSAS RIVER, 2.0 MILES NORTHEAST OF THE US-64 JUNCTION IN CLEVELAND. PROJECT LENGTH = 1.335 MILES
SSP-259B(056)SS	Contractor: BECCO CONTRACTORS, INC.		SAND SPRINGS RESIDENCY	
Engineer: MORTON, ALEXANDER WAYNE			Adjusted:	
Contract Amount: \$ 15,857,000.00			(\$ 16,320,574.89)	
Contract Time: 500			(605)	
Letting Date: 16 Sep 2021		W/O Issued: 08 Oct 2021	Adjusted:	
Contract Date: 07 Oct 2021		W/O Eff.: 07 Mar 2022	Amount Paid: 94 %	(92 %)
		Work Start: 07 Mar 2022	Time Passed: 163 %	(134 %)

County: PONTOTOC**Commissioner District: 3**

34490(04)	Contract: 240275	COUNTY ROAD	Residency: 03100	RESURFACE (ASPHALT) COUNTY ROAD (FRANCIS RD/ 1475): FROM MEADORS AVENUE, EXTEND EAST TO EW-149.5 IN THE TOWN OF FRANCIS. PROJECT LENGTH = 4.02 MILES
STP-262C(095)CI	Contractor: THE CUMMINS CONSTRUCTION CO., INC.		ADA RESIDENCY	
Engineer: JULIE RUSSELL			Adjusted:	
Contract Amount: \$ 1,868,331.90			(\$ 1,868,331.90)	
Contract Time: 60			(60)	
Letting Date: 21 Nov 2024		W/O Issued: 13 Dec 2024	Adjusted:	
Contract Date: 12 Dec 2024		W/O Eff.: 12 May 2025	Amount Paid: 0 %	(0 %)
		Work Start:	Time Passed: 0 %	(0 %)
36571(07)	Contract: 240276	COUNTY ROADS	Residency: 03100	BRIDGE REPAIR COUNTY ROADS: AT MULTIPLE LOCATIONS IN DISTRICT III. PROJECT LENGTH = 0.00 MILES
BRO-262F(096)CB	Contractor: B & B CONSTRUCTION SERVICE J.T., INC.		ADA RESIDENCY	
Engineer: JULIE RUSSELL			Adjusted:	
Contract Amount: \$ 141,570.00			(\$ 141,570.00)	
Contract Time: 50			(50)	
Letting Date: 21 Nov 2024		W/O Issued: 06 Dec 2024	Adjusted:	
Contract Date: 04 Dec 2024		W/O Eff.: 07 Apr 2025	Amount Paid: 27 %	(27 %)
		Work Start: 07 Apr 2025	Time Passed: 22 %	(22 %)

County: PONTOTOC**Commissioner District: 3****County: PAYNE****Commissioner District: 4**

25445(04)	Contract: 220350	COUNTY ROAD	Residency: 04023	GRADE, DRAIN, BRIDGE, AND SURFACE COUNTY ROAD (NORFOLK ROAD/NS-353): FROM THE SH-33 JUNCTION, EXTEND NORTH NEAR CUSHING. PROJECT LENGTH = 3.006 MILES	
CIRB-160C(184)RB			FREESE & NICHOLS, INC.		
Contractor:	C3 CONSTRUCTION, INC.				
Engineer:	GREEN, PAUL D.		Adjusted:		
Contract Amount:	\$ 4,654,186.08		(\$ 4,992,769.54)		
Contract Time:	300		(300)		
	300				
Letting Date:	17 Nov 2022	W/O Issued:	14 Dec 2022	Adjusted:	
Contract Date:	13 Dec 2022	W/O Eff.:	10 May 2023	Amount Paid:	107 % (99 %)
		Work Start:	11 Mar 2023	Time Passed:	76 % (76 %)
28968(04)	Contract: 230174	SH-18	Residency: 04500	WIDEN AND RESURFACE SH-18: FROM 2.0 MILES NORTH OF THE SH-33 JUNCTION, EXTEND NORTH NEAR CUSHING. PROJECT LENGTH = 6.212 MILES	
STP-260C(086)PM			STILLWATER RESIDENCY		
Contractor:	DUIT CONSTRUCTION COMPANY, INC.				
Engineer:	ANDERSON, LOGAN		Adjusted:		
Contract Amount:	\$ 18,491,898.84		(\$ 18,928,339.98)		
Contract Time:	330		(517)		
	330				
Letting Date:	11 May 2023	W/O Issued:	13 Jun 2023	Adjusted:	
Contract Date:	08 Jun 2023	W/O Eff.:	11 Sep 2023	Amount Paid:	100 % (97 %)
		Work Start:	11 Sep 2023	Time Passed:	138 % (88 %)
28983(04)	Contract: 210149	SH-33	Residency: 04500	GRADE, DRAIN, SURFACE, AND INTERSECTION MODIFICATION SH-33: FROM THE SH-18 (LITTLE AVENUE) INTERSECTION, EXTEND EAST IN CUSHING. PROJECT LENGTH = 2.135 MILES	
NHPP-260N(054)(055)PM			STILLWATER RESIDENCY		
Contractor:	ALLEN CONTRACTING, INC./SHELL CONSTRUCTION CO., INC. (JV)				
Engineer:	ANDERSON, LOGAN		Adjusted:		
Contract Amount:	\$ 18,970,931.64		(\$ 22,467,039.75)		
Contract Time:	480		(852)		
	480				
Letting Date:	19 Aug 2021	W/O Issued:	22 Sep 2021	Adjusted:	
Contract Date:	21 Sep 2021	W/O Eff.:	03 Jan 2022	Amount Paid:	115 % (97 %)
		Work Start:	03 Jan 2022	Time Passed:	171 % (97 %)
29837(04)	Contract: 230016	SH-18	Residency: 04500	WIDEN AND RESURFACE SH-18: FROM 0.2 MILES NORTH OF THE SH-51 JUNCTION, EXTEND NORTH NEAR CUSHING. PROJECT LENGTH = 2.898 MILES	
STP-260B(075)PM			STILLWATER RESIDENCY		
Contractor:	HASKELL LEMON CONSTRUCTION CO.				
Engineer:	ANDERSON, LOGAN		Adjusted:		
Contract Amount:	\$ 9,642,525.00		(\$ 9,642,525.00)		
Contract Time:	200		(200)		
	200				
Letting Date:	12 Jan 2023	W/O Issued:	21 Feb 2023	Adjusted:	
Contract Date:	16 Feb 2023	W/O Eff.:	19 Jul 2023	Amount Paid:	100 % (100 %)
		Work Start:	19 Jun 2023	Time Passed:	115 % (115 %)

County: PAYNE**Commissioner District: 4**

31815(04)	Contract: 230170	SH-33	Residency: 04500	GRADE, DRAIN, BRIDGE AND APPROACHES SH-33: FROM 10 MILES EAST OF I-35, EXTEND NORTHEAST NEAR LANGSTON. PROJECT LENGTH = 9.396 MILES	
STP-260B(057)PM/STP-260B	OBC, INC.		STILLWATER RESIDENCY		
Contractor:	ANDERSON, LOGAN		Adjusted:		
Engineer:			(\$ 25,073,796.29)		
Contract Amount:	\$ 24,182,264.18		(760)		
Contract Time:	760				
	760				
Letting Date:	13 Apr 2023	W/O Issued:	15 May 2023	Adjusted:	
Contract Date:	08 May 2023	W/O Eff.:	11 Sep 2023	Amount Paid:	96 % (93 %)
		Work Start:	10 Jul 2023	Time Passed:	74 % (74 %)

38471(04)	Contract: 240222	MULTIPLE LOCATIONS	Residency: 04026	JOINT SEAL/REPAIR I-35/I-44/US-81/SH-51: AT MULTIPLE LOCATIONS IN DISTRICT IV. PROJECT LENGTH = 0.00 MILES	
STP-260F(101)3B	B & B CONSTRUCTION SERVICE J.T., INC.		STANDARD TESTING		
Contractor:	ROBERTS, COLTON		Adjusted:		
Engineer:			(\$ 948,911.55)		
Contract Amount:	\$ 885,787.90		(230)		
Contract Time:	230				
	230				
Letting Date:	19 Sep 2024	W/O Issued:	16 Oct 2024	Adjusted:	
Contract Date:	14 Oct 2024	W/O Eff.:	03 Feb 2025	Amount Paid:	99 % (92 %)
		Work Start:	23 Jan 2025	Time Passed:	49 % (49 %)

County: POTTAWATOMIE**Commissioner District: 3**

31872(04)	Contract: 240237	US-270	Residency: 03300	GRADE, DRAIN AND SURFACE US-270: FROM 1.8 MILES SOUTH OF I-40, EXTEND SOUTHEAST IN SHAWNEE. PROJECT LENGTH = 2.108 MILES	
NHPP-263N(107)FP	DUIT CONSTRUCTION COMPANY, INC.		WEWOKA RESIDENCY		
Contractor:	WENDY ROSS		Adjusted:		
Engineer:			(\$ 26,611,136.01)		
Contract Amount:	\$ 26,522,316.21		(390)		
Contract Time:	390				
	390				
Letting Date:	10 Oct 2024	W/O Issued:	06 Nov 2024	Adjusted:	
Contract Date:	05 Nov 2024	W/O Eff.:	03 Mar 2025	Amount Paid:	11 % (11 %)
		Work Start:	03 Mar 2025	Time Passed:	12 % (12 %)

35592(04)	Contract: 250035	I-40	Residency: 03026	BRIDGE REHABILITATION I-40: AT THE US-177 INTERCHANGE IN SHAWNEE. PROJECT LENGTH = 0.211 MILES	
SBR-4000(195)SB	BRIDGECO CONTRACTORS, INC.		STANDARD TESTING		
Contractor:	COLTON ROBERTS		Adjusted:		
Engineer:			(\$ 4,443,579.29)		
Contract Amount:	\$ 4,443,579.29		(335)		
Contract Time:	335				
	335				
Letting Date:	09 Jan 2025	W/O Issued:	07 Feb 2025	Adjusted:	
Contract Date:	05 Feb 2025	W/O Eff.:	17 Mar 2025	Amount Paid:	38 % (38 %)
		Work Start:	17 Mar 2025	Time Passed:	15 % (15 %)

County: POTTAWATOMIE**Commissioner District: 3**

35623(04)	Contract: 240277 I-40	Residency: 03300	BRIDGE REHABILITATION I-40: OVER BNSF RAILROAD, 0.2 MILES WEST OF SH-18 IN SHAWNEE. PROJECT LENGTH = 0.11 MILES	
NHPPI-4000-(232)PM		WEWOKA RESIDENCY		
Contractor:	PBX CORPORATION	Adjusted:		
Engineer:	WENDY ROSS	(\$ 1,205,780.74)		
Contract Amount:	\$ 1,205,780.74	(90)		
Contract Time:	90			
	90			
Letting Date:	21 Nov 2024	W/O Issued: 10 Dec 2024	Adjusted:	
Contract Date:	04 Dec 2024	W/O Eff.: 07 Apr 2025	Amount Paid:	0 % (0 %)
		Work Start: 07 Apr 2025	Time Passed:	0 % (0 %)

County: PITTSBURG**Commissioner District: 2**

29740(04)	Contract: 230175 SH-63	Residency: 02400	GRADE, DRAIN, SURFACE, AND BRIDGE SH-63: FROM 3.6 MILES EAST OF THE US-69 JUNCTION, EXTEND NORTHEAST NEAR PITTSBURG. PROJECT LENGTH = 0.662 MILES	
STP-261C(120)PM		MCALESTER RESIDENCY		
Contractor:	TREAS CONSTRUCTION INC	Adjusted:		
Engineer:	GREER, RANDALL DONALL	(\$ 3,433,404.60)		
Contract Amount:	\$ 3,188,722.08	(171)		
Contract Time:	150			
	150			
Letting Date:	11 May 2023	W/O Issued: 13 Jun 2023	Adjusted:	
Contract Date:	08 Jun 2023	W/O Eff.: 02 Oct 2023	Amount Paid:	104 % (96 %)
		Work Start: 23 Oct 2023	Time Passed:	125 % (110 %)

32989(04)	Contract: 230335 WATERWAY TRAIL	Residency: 02400	PEDESTRIAN IMPROVEMENTS (WATERWAY TRAIL) MCALESTER WATERWAY TRAIL: FROM ELECTRIC AVENUE, EXTEND SOUTH IN THE CITY OF MCALESTER. PROJECT LENGTH = 0.904 MILES	
TAP-261E(093)TP		MCALESTER RESIDENCY		
Contractor:	RUDY CONSTRUCTION CO.	Adjusted:		
Engineer:	GREER, RANDALL DONALL	(\$ 1,191,529.23)		
Contract Amount:	\$ 1,039,530.18	(147)		
Contract Time:	120			
	120			
Letting Date:	11 Jan 2024	W/O Issued: 14 Feb 2024	Adjusted:	
Contract Date:	09 Feb 2024	W/O Eff.: 26 Sep 2024	Amount Paid:	94 % (82 %)
		Work Start: 16 Sep 2024	Time Passed:	109 % (89 %)

County: PUSHMATAHA**Commissioner District: 2**

23144(20)	Contract: 250114 US-271/SH- 3/SH-32/SH	Residency: 02400	BRIDGE WATER PROOF SEAL US-271/SH-3/SH-32/SH-109: OVER KIAMICHI R.R., GLOVER RIVER, HAUANI CREEK, HANUBBY CREEK, AND KIAMICHI RIVER AT MULTIPLE LOCATIONS IN DIVISION II. PROJECT LENGTH = 0.00 MILES	
SSP-264F(114)PM		MCALESTER RESIDENCY		
Contractor:	GARY A. CRAIN, INC.	Adjusted:		
Engineer:	RICHARD GREER	(\$ 141,240.90)		
Contract Amount:	\$ 141,240.90	(35)		
Contract Time:	35			
	35			
Letting Date:	10 Apr 2025	W/O Issued: 09 May 2025	Adjusted:	
Contract Date:	06 May 2025	W/O Eff.: 08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)

County: PUSHMATAHA**Commissioner District: 2**

36571(06)	Contract: 240259	MULTIPLE LOCATIONS	Residency: 02013	BRIDGE REPAIR COUNTY ROADS: AT MULTIPLE LOCATIONS IN DISTRICT II. PROJECT LENGTH = 0.00 MILES	
BRO-264F(108)CB			CIRCUIT ENGINEERING DISTRICT #3		
Contractor:	B & B CONSTRUCTION SERVICE J.T., INC.		Adjusted:		
Engineer:	JOHN WINTERS		(\$ 246,765.00)		
Contract Amount:	\$ 246,765.00		(65)		
Contract Time:	65				
	65				
Letting Date:	21 Nov 2024	W/O Issued:	06 Dec 2024	Adjusted:	
Contract Date:	03 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	0 % (0 %)
		Work Start:	07 Apr 2025	Time Passed:	0 % (0 %)

County: PONTOTOC**Commissioner District: 3**

21841(04)	Contract: 220288	SH-19	Residency: 03100	WIDEN, RESURFACE, AND BRIDGE SH-19: FROM 1.0 MILE EAST OF THE US-177 JUNCTION, EXTEND EAST NEAR STRATFORD. PROJECT LENGTH = 4.661 MILE	
STP-125B(115)PM			ADA RESIDENCY		
Contractor:	WYATT CONTRACTING, INC./CENTRAL BRIDGE COMPANY JV		Adjusted:		
Engineer:	RUSSELL, JULIE ANNE		(\$ 18,010,844.97)		
Contract Amount:	\$ 17,761,240.14		(659)		
Contract Time:	450				
	450				
Letting Date:	15 Sep 2022	W/O Issued:	27 Oct 2022	Adjusted:	
Contract Date:	17 Oct 2022	W/O Eff.:	20 Mar 2023	Amount Paid:	78 % (77 %)
		Work Start:	06 Feb 2023	Time Passed:	136 % (93 %)
23286(04)	Contract: 230042	SH-99	Residency: 03100	WIDEN, RESURFACE, AND BRIDGE SH-99: FROM 0.6 MILES NORTH OF THE SH-99A JUNCTION, EXTEND NORTH NEAR FITTSTOWN. PROJECT LENGTH = 2.932 MILES	
STP-162B(150)PM			ADA RESIDENCY		
Contractor:	OVERLAND CORPORATION		Adjusted:		
Engineer:	RUSSELL, JULIE ANNE		(\$ 13,672,479.46)		
Contract Amount:	\$ 12,464,192.54		(250)		
Contract Time:	250				
	250				
Letting Date:	19 Jan 2023	W/O Issued:	27 Feb 2023	Adjusted:	
Contract Date:	14 Feb 2023	W/O Eff.:	14 Aug 2023	Amount Paid:	82 % (75 %)
		Work Start:	14 Aug 2023	Time Passed:	186 % (186 %)
23286(10)	Contract: 190132	SH-99	Residency: 03100	WIDEN AND RESURFACE (ASPHALT) SH-99: FROM 2.6 MILES SOUTH OF THE SH-3 JUNCTION, EXTEND NORTH NEAR ADA. PROJECT LENGTH = 2.452 MILES	
STP-162B(207)SS			ADA RESIDENCY		
Contractor:	OVERLAND CORPORATION		Adjusted:		
Engineer:	RUSSELL, JULIE ANNE		(\$ 6,181,350.75)		
Contract Amount:	\$ 6,126,960.99		(438)		
Contract Time:	300				
	300				
Letting Date:	16 May 2019	W/O Issued:	17 Jun 2019	Adjusted:	
Contract Date:	12 Jun 2019	W/O Eff.:	07 Oct 2019	Amount Paid:	89 % (89 %)
		Work Start:	06 Apr 2020	Time Passed:	262 % (179 %)

County: PONTOTOC**Commissioner District: 3**

35102(04)	Contract: 240087	SH-3	Residency: 03100	RESURFACE (ASPHALT) SH-3: FROM CRADDOCK ROAD, EXTEND SOUTHEAST NEAR ADA. PROJECT LENGTH = 11.62 MILES	
NHPP-017N(302)3P/NHPP-01	THE CUMMINS CONSTRUCTION CO., INC.		ADA RESIDENCY		
Contractor:	RUSSELL, JULIE ANNE		Adjusted:		
Engineer:			(\$ 3,399,811.08)		
Contract Amount:	\$ 3,308,675.40		(80)		
Contract Time:	80				
	80				
Letting Date:	11 Apr 2024	W/O Issued:	13 May 2024	Adjusted:	
Contract Date:	08 May 2024	W/O Eff.:	03 Mar 2025	Amount Paid:	61 % (59 %)
		Work Start:	03 Mar 2025	Time Passed:	46 % (46 %)

County: POTTAWATOMIE**Commissioner District: 3**

35002(04)	Contract: 230272	COUNTY ROAD	Residency: 03024	BRIDGE AND APPROACHES COUNTY ROAD (AVOCA ROAD): OVER WOLF CREEK, 0.5 MILES WEST OF THE SH-102 JUNCTION NEAR TROUSDALE. PROJECT LENGTH = 0.143 MILE	
STP-263D(106)CI			CIRCUIT ENGINEERING DISTRICT #4		
Contractor:	K & R BUILDERS, INC.		Adjusted:		
Engineer:	HENDRICKS, DAVID R		(\$ 730,171.14)		
Contract Amount:	\$ 724,721.14		(90)		
Contract Time:	90				
	90				
Letting Date:	14 Sep 2023	W/O Issued:	19 Oct 2023	Adjusted:	
Contract Date:	09 Oct 2023	W/O Eff.:	05 Feb 2024	Amount Paid:	96 % (95 %)
		Work Start:	05 Feb 2024	Time Passed:	100 % (100 %)

County: ROGERS**Commissioner District: 8**

20899(09)	Contract: 240159	SH-66	Residency: 08300	BRIDGE AND APPROACHES SH-66: OVER BIRD CREEK, 3.7 MILES NORTH OF I-44 NEAR CATOOSA. PROJECT LENGTH = 0.270 MILES	
STP-266C(116)FP			CLAREMORE RESIDENCY		
Contractor:	OBC, INC.		Adjusted:		
Engineer:	JOSH FISHER		(\$ 7,266,146.16)		
Contract Amount:	\$ 7,265,641.39		(280)		
Contract Time:	280				
	280				
Letting Date:	21 Nov 2024	W/O Issued:	10 Dec 2024	Adjusted:	
Contract Date:	09 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	12 % (12 %)
		Work Start:	07 Apr 2025	Time Passed:	14 % (14 %)
29324(04)	Contract: 250036	CITY STREET	Residency: 08020	WIDEN AND RESURFACE CITY STREET (N 161ST E AVENUE): FROM THE INTERSECTION OF I-44, EXTEND NORTH IN CATOOSA. PROJECT LENGTH = 0.937 MILES	
STP-266C(090)IG			POE AND ASSOCIATES, INC.		
Contractor:	BECCO CONTRACTORS, INC.		Adjusted:		
Engineer:	DOUGLAS TIFFANY		(\$ 2,573,000.00)		
Contract Amount:	\$ 2,573,000.00		(200)		
Contract Time:	200				
	200				
Letting Date:	16 Jan 2025	W/O Issued:	12 Mar 2025	Adjusted:	
Contract Date:	07 Mar 2025	W/O Eff.:	07 Jul 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

County: ROGERS**Commissioner District: 8**

30323(04) STP-266C(096)PM	Contract: 250134 SH-266	Residency: 08010 ATKINS	GRADE, DRAIN, AND BRIDGE SH-266 (E 46TH ST N): FROM 3.0 MILES EAST OF US-169, EXTEND EAST NEAR TULSA PORT OF CATOOSA. PROJECT LENGTH = 2.204 MILES		
Contractor: Engineer:	SHERWOOD CONSTRUCTION CO., INC. MARK MAJORS	Adjusted:			
Contract Amount:	\$ 2,492,676.92	(\$ 2,492,676.92)			
Contract Time:	180	(180)			
	180				
Letting Date:	17 Apr 2025	W/O Issued: 14 May 2025	Adjusted:		
Contract Date:	13 May 2025	W/O Eff.: 08 Sep 2025	Amount Paid:	0 %	(0 %)
		Work Start:	Time Passed:	0 %	(0 %)

35493(04) NHPPI-4400-(125)FP	Contract: 240166 I-44	Residency: 08300 CLAREMORE RESIDENCY	INTERCHANGE I-44: AT THE US-412/SH-66 INTERCHANGE IN CATOOSA. PROJECT LENGTH = 0.803 MILES		
Contractor: Engineer:	SHERWOOD CONSTRUCTION CO., INC. JOSHUA FISHER	Adjusted:			
Contract Amount:	\$ 42,286,538.73	(\$ 44,338,904.80)			
Contract Time:	600	(750)			
	600				
Letting Date:	18 Jul 2024	W/O Issued: 13 Aug 2024	Adjusted:		
Contract Date:	12 Aug 2024	W/O Eff.: 02 Dec 2024	Amount Paid:	29 %	(28 %)
		Work Start: 02 Dec 2024	Time Passed:	24 %	(19 %)

County: PUSHMATAHA**Commissioner District: 2**

28007(07) NHPP-264N(090)PM	Contract: 230201 SH-3	Residency: 02100 ANTLERS RESIDENCY	BRIDGE AND APPROACHES SH-3: OVER KIAMICHI RIVER, 7.5 MILES SOUTHEAST OF THE US-271 JUNCTION NEAR ANTLERS. PROJECT LENGTH = 0.630 MILE		
Contractor: Engineer:	L & N BRIDGE, LLC NORED, JOHN P.	Adjusted:			
Contract Amount:	\$ 11,389,168.38	(\$ 11,452,513.73)			
Contract Time:	550	(550)			
	550				
Letting Date:	18 May 2023	W/O Issued: 13 Jun 2023	Adjusted:		
Contract Date:	08 Jun 2023	W/O Eff.: 02 Oct 2023	Amount Paid:	70 %	(70 %)
		Work Start: 02 Oct 2023	Time Passed:	50 %	(50 %)

31213(04) STP-264D(104)CI	Contract: 240180 COUNTY ROAD	Residency: 02021 OLSSON ASSOCIATES	BRIDGE AND APPROACHES COUNTY ROAD (EW-1860/MILLER MOYER ROAD): OVER TRIBUTARY OF HAMPTON CREEK, 1.2 MILES WEST OF THE INDIAN NATION TURNPIKE NEAR MOYERS. PROJECT LENGTH = 0.142 MILES		
Contractor: Engineer:	L & N BRIDGE, LLC BLOSS, KEVIN S	Adjusted:			
Contract Amount:	\$ 752,597.30	(\$ 765,975.90)			
Contract Time:	90	(90)			
	90				
Letting Date:	08 Aug 2024	W/O Issued: 17 Sep 2024	Adjusted:		
Contract Date:	16 Sep 2024	W/O Eff.: 06 Jan 2025	Amount Paid:	72 %	(70 %)
		Work Start: 30 Dec 2024	Time Passed:	121 %	(121 %)

County: PUSHMATAHA**Commissioner District: 2**

33949(04)	Contract: 240189	COUNTY ROAD	Residency: 02021	BRIDGE AND APPROACHES COUNTY ROAD (NS-409 ROAD/EW-182): OVER UNNAMED CREEK, 0.9 MILES WEST OF THE INDIAN NATION TURNPIKE NEAR ANTLERS. PROJECT LENGTH = 0.203 MILES	
STP-264C(084)CI	Contractor: L & N BRIDGE, LLC		OLSSON ASSOCIATES		
Engineer:	BLOSS, KEVIN S		Adjusted:		
Contract Amount:	\$ 1,960,970.68		(\$ 1,960,970.68)		
Contract Time:	120		(120)		
	120				
Letting Date:	15 Aug 2024	W/O Issued:	17 Sep 2024	Adjusted:	
Contract Date:	16 Sep 2024	W/O Eff.:	06 Jan 2025	Amount Paid:	4 % (4 %)
		Work Start:	06 Jan 2025	Time Passed:	0 % (0 %)

County: SEMINOLE**Commissioner District: 3**

35100(04)	Contract: 250115	SH-3E	Residency: 03300	RESURFACE (ASPHALT) SH-3E: FROM 1.9 MILES EAST OF THE SH-9A INTERSECTION, EXTEND SOUTHEAST NEAR SEMINOLE. PROJECT LENGTH = 6.940 MILES	
SSR-267C(120)SR	Contractor: THE CUMMINS CONSTRUCTION CO., INC.		WEWOKA RESIDENCY		
Engineer:	WENDY ROSS		Adjusted:		
Contract Amount:	\$ 2,195,068.84		(\$ 2,195,068.84)		
Contract Time:	50		(50)		
	50				
Letting Date:	20 Mar 2025	W/O Issued:	10 Apr 2025	Adjusted:	
Contract Date:	08 Apr 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)
35653(04)	Contract: 250116	SH-99	Residency: 03300	RESURFACE (ASPHALT) SH-99: FROM 2.04 MILES NORTH OF US-270 (SH-9), EXTEND NORTH NEAR SEMINOLE. PROJECT LENGTH = 8.52 MILES	
SSR-012N(118)SR	Contractor: SILVER STAR CONSTRUCTION COMPANY, INC.		WEWOKA RESIDENCY		
Engineer:	WENDY ROSS		Adjusted:		
Contract Amount:	\$ 3,148,062.22		(\$ 3,148,062.22)		
Contract Time:	105		(105)		
	105				
Letting Date:	13 Mar 2025	W/O Issued:	10 Apr 2025	Adjusted:	
Contract Date:	08 Apr 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)
38398(04)	Contract: 250020	SH-56	Residency: 03300	RESURFACE (ASPHALT) SH-56: FROM THE INTERSECTION OF US -270, EXTEND NORTH IN WEWOKA. PROJECT LENGTH = 2.00 MILES	
SSR-267C(115)SR	Contractor: OVERLAND CORPORATION		WEWOKA RESIDENCY		
Engineer:	WENDY ROSS		Adjusted:		
Contract Amount:	\$ 643,674.98		(\$ 643,674.98)		
Contract Time:	30		(30)		
	30				
Letting Date:	09 Jan 2025	W/O Issued:	19 Feb 2025	Adjusted:	
Contract Date:	18 Feb 2025	W/O Eff.:	02 Jun 2025	Amount Paid:	100 % (100 %)
		Work Start:	27 Mar 2025	Time Passed:	50 % (50 %)

County: ROGER MILLS**Commissioner District: 5**

10094(04) STP-065B(157)PM	Contract: 230275 US-283	Residency: 05100 CLINTON RESIDENCY	WIDEN, RESURFACE, AND BRIDGE US-283: FROM THE SH-47 JUNCTION, EXTEND SOUTH IN CHEYENNE. PROJECT LENGTH = 5.245 MILES	
Contractor:	CASWELL CONTRACTING, INC.	Adjusted:		
Engineer:	SAWYER, DAX C.	(\$ 13,744,604.30)		
Contract Amount:	\$ 13,718,416.50	(300)		
Contract Time:	300			
	300			
Letting Date:	14 Sep 2023	W/O Issued: 13 Oct 2023	Adjusted:	
Contract Date:	09 Oct 2023	W/O Eff.: 05 Feb 2024	Amount Paid:	69 % (68 %)
		Work Start: 13 Feb 2024	Time Passed:	131 % (131 %)

29530(04) STP-265C(023)PM	Contract: 230177 SH-152	Residency: 05100 CLINTON RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE SH-152: FROM THE TEXAS STATE LINE, EXTEND EAST NEAR SWEETWATER. PROJECT LENGTH = 5.103 MILES	
Contractor:	CASWELL CONTRACTING, INC.	Adjusted:		
Engineer:	SAWYER, DAX C.	(\$ 12,191,415.35)		
Contract Amount:	\$ 12,124,833.35	(225)		
Contract Time:	225			
	225			
Letting Date:	11 May 2023	W/O Issued: 13 Jun 2023	Adjusted:	
Contract Date:	08 Jun 2023	W/O Eff.: 02 Oct 2023	Amount Paid:	98 % (97 %)
		Work Start: 02 Oct 2023	Time Passed:	192 % (192 %)

County: SEQUOYAH**Commissioner District: 1**

23107(07) NHPP-168N(179)FP	Contract: 240260 US-59	Residency: 01200 SALLISAW RESIDENCY	GRADE, DRAIN, BRIDGE, AND SURFACE US-59: OVER HOG CREEK, FROM THE INTERSECTION OF US-64, EXTEND NORTH IN SALLISAW. PROJECT LENGTH = 3.399 MILES	
Contractor:	APAC-CENTRAL, INC.	Adjusted:		
Engineer:	DAVID WOODY	(\$ 16,194,999.00)		
Contract Amount:	\$ 16,194,999.00	(365)		
Contract Time:	365			
	365			
Letting Date:	17 Apr 2025	W/O Issued: 21 May 2025	Adjusted:	
Contract Date:	21 May 2025	W/O Eff.: 08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)

30562(09) SSP-268C(108)PM	Contract: 240285 SH-10A	Residency: 01200 SALLISAW RESIDENCY	FENCING SH-10A: FROM THE SH-100 JUNCTION, EXTEND WEST NEAR TENKILLER LAKE. PROJECT LENGTH = 4.463 MILES	
Contractor:	ROBINSON CONSTRUCTION, LLC	Adjusted:		
Engineer:	DAVID WOODY	(\$ 946,455.50)		
Contract Amount:	\$ 946,455.50	(150)		
Contract Time:	150			
	150			
Letting Date:	17 Oct 2024	W/O Issued: 14 Nov 2024	Adjusted:	
Contract Date:	13 Nov 2024	W/O Eff.: 02 Dec 2024	Amount Paid:	69 % (69 %)
		Work Start: 02 Dec 2024	Time Passed:	81 % (81 %)

County: SEQUOYAH**Commissioner District: 1**

30574(04)	Contract: 240147	SH-82	Residency: 01200	GRADE, DRAIN, WIDEN, SURFACE, AND BRIDGE SH-82: FROM THE SH-100 JUNCTION, EXTEND EAST THEN NORTH NEAR TENKILLER STATE PARK AND FROM 4.0 MILES SOUTH OF THE SH-100 JUNCTION, EXTEND NORTH NEAR COOKSON. PROJECT LENGTH = 6.700 MILES		
STP-268C(107)(106)PM/STP-	APAC-CENTRAL, INC.		SALLISAW RESIDENCY			
Contractor:	DAVID WOODY		Adjusted:			
Engineer:						
Contract Amount:	\$ 30,655,398.65		(\$ 30,802,890.65)			
Contract Time:	500		(500)			
	500					
Letting Date:	13 Jun 2024	W/O Issued:	08 Jul 2024	Adjusted:		
Contract Date:	08 Jul 2024	W/O Eff.:	15 Nov 2024	Amount Paid:	27 %	(27 %)
		Work Start:	28 Oct 2024	Time Passed:	29 %	(29 %)

35080(04)	Contract: 250021	SH-64B	Residency: 01200	RESURFACE (ASPHALT) SH-64B: FROM 5.39 MILES NORTH OF THE I-40 JUNCTION, EXTEND NORTH NEAR MULBROW. PROJECT LENGTH = 5.87 MILES		
SSR-268C(101)SR	MCKENZIE ASPHALT, LLC		SALLISAW RESIDENCY			
Contractor:	DAVID WOODY		Adjusted:			
Engineer:						
Contract Amount:	\$ 1,100,699.59		(\$ 1,100,699.59)			
Contract Time:	30		(30)			
	30					
Letting Date:	09 Jan 2025	W/O Issued:	20 Feb 2025	Adjusted:		
Contract Date:	18 Feb 2025	W/O Eff.:	02 Jun 2025	Amount Paid:	89 %	(89 %)
		Work Start:		Time Passed:	67 %	(67 %)

County: ROGERS**Commissioner District: 8**

26242(04)	Contract: 220107	TNPK / SH-20 / CO RD	Residency: 08300	GRADE DRAIN SURFACE AND BRIDGE WILL ROGERS TURNPIKE/SH- 20/COUNTY ROAD (FLINT ROAD): WILL ROGERS TURNPIKE AT THE FLINT ROAD INTERCHANGE NEAR CLAREMORE. SH-20 FROM 0.5 MILES EAST OF SH-66 EXTEND NORTHWEST. FLINT ROAD FROM 0.1 MILES EAST OF THE WILL ROGERS TURNPIKE EXTEND EAST. PROJECT LENGTH = 7.038 MILES		
NHPP-166N(232)PM/NHPP-2	SHERWOOD CONSTRUCTION CO., INC.		CLAREMORE RESIDENCY			
Contractor:	WILSON, MARK W.		Adjusted:			
Engineer:						
Contract Amount:	\$ 64,197,060.52		(\$ 65,157,445.31)			
Contract Time:	730		(730)			
	730					
Letting Date:	20 Oct 2022	W/O Issued:	19 Jan 2023	Adjusted:		
Contract Date:	14 Nov 2022	W/O Eff.:	06 Mar 2023	Amount Paid:	101 %	(99 %)
		Work Start:	06 Mar 2023	Time Passed:	92 %	(92 %)

31092(04)	Contract: 230286	SH-66	Residency: 08300	WIDEN AND RESURFACE SH-66: FROM 5.2 MILES SOUTHWEST OF THE CRAIG COUNTY LINE, EXTEND NORTHEAST NEAR CHELSEA. PROJECT LENGTH = 4.848 MILES		
STP-266C(125)PM	BECCO CONTRACTORS, INC.		CLAREMORE RESIDENCY			
Contractor:	WILSON, MARK W.		Adjusted:			
Engineer:						
Contract Amount:	\$ 13,857,000.00		(\$ 15,512,695.13)			
Contract Time:	180		(510)			
	180					
Letting Date:	19 Oct 2023	W/O Issued:	21 Nov 2023	Adjusted:		
Contract Date:	14 Nov 2023	W/O Eff.:	04 Mar 2024	Amount Paid:	71 %	(64 %)
		Work Start:	04 Mar 2024	Time Passed:	205 %	(72 %)

County: ROGERS**Commissioner District: 8**

33602(06)	Contract: 230119	COUNTY ROAD	Residency: 08010	PAVEMENT AND CAUSEWAY REPAIR COUNTY ROAD (MC# 6604C/EW 300 ROAD): FROM 0.1 MILES EAST OF THE US-169 JUNCTION, EXTEND EAST NEAR TALALA. PROJECT LENGTH = 4.609 MILES	
ERSTP-266C(112)CI	Contractor: BECCO CONTRACTORS, INC.		ATKINS		
Engineer: MAJORS, MARK E.			Adjusted:		
Contract Amount: \$ 22,275,000.00			(\$ 23,222,852.48)		
Contract Time: 480			(505)		
	480				
Letting Date: 16 Mar 2023		W/O Issued: 19 Apr 2023	Adjusted:		
Contract Date: 06 Apr 2023		W/O Eff.: 04 Dec 2023	Amount Paid: 82 %	(79 %)	
		Work Start: 04 Dec 2023	Time Passed: 83 %	(79 %)	

County: STEPHENS**Commissioner District: 7**

30078(09)	Contract: 250117	MULTIPLE ROADS	Residency: 07200	BRIDGE WATER PROOF SEAL I-35/I-44/SH-17/SH-32/SH-37/SH-53: OVER I-35, US-281B, SH-77, SHETTLERS CREEK, BEAVER CREEK, BUGGY CREEK, HICKORY CREEK, BEAR CREEK, CADDO CREEK AND O'FLOW AT MULTIPLE LOCATIONS IN DIVISION VII. PROJECT LENGTH = 0.000 MILES	
SSP-269F(114)PM	Contractor: LOGOS CONSTRUCTION CO., LLC		ARDMORE RESIDENCY		
Engineer: JOSUE ALBERTO OLGUIN RESENDIZ			Adjusted:		
Contract Amount: \$ 257,159.11			(\$ 257,159.11)		
Contract Time: 45			(45)		
	45				
Letting Date: 10 Apr 2025		W/O Issued: 13 May 2025	Adjusted:		
Contract Date: 12 May 2025		W/O Eff.: 08 Sep 2025	Amount Paid: 0 %	(0 %)	
		Work Start:	Time Passed: 0 %	(0 %)	
31895(04)	Contract: 240261	SH-53	Residency: 07100	BRIDGE AND APPROACHES SH-53: OVER WALKER CREEK, 7.1 MILES WEST OF THE SH-53/ US-81 INTERSECTION NEAR CORUM. PROJECT LENGTH = 0.407 MILES	
STP-269B(090)PM	Contractor: TREAS CONSTRUCTION INC		DUNCAN RESIDENCY		
Engineer: BRYCE LAWSON			Adjusted:		
Contract Amount: \$ 3,672,080.32			(\$ 3,672,080.32)		
Contract Time: 180			(180)		
	180				
Letting Date: 21 Nov 2024		W/O Issued: 17 Dec 2024	Adjusted:		
Contract Date: 16 Dec 2024		W/O Eff.: 07 Apr 2025	Amount Paid: 16 %	(16 %)	
		Work Start:	Time Passed: 10 %	(10 %)	
34250(04)	Contract: 250047	SH-7	Residency: 07100	INTERCHANGE SH-7 (DUNCAN BYPASS): FROM W. BEECH AVE, EXTEND NORTH IN DUNCAN. PROJECT LENGTH = 1.419 MILES	
NHPP-269N(096)PM	Contractor: OVERLAND CORPORATION		DUNCAN RESIDENCY		
Engineer: BRYCE LAWSON			Adjusted:		
Contract Amount: \$ 19,855,910.12			(\$ 19,855,910.12)		
Contract Time: 300			(300)		
	300				
Letting Date: 10 Apr 2025		W/O Issued: 14 May 2025	Adjusted:		
Contract Date: 13 May 2025		W/O Eff.: 08 Sep 2025	Amount Paid: 0 %	(0 %)	
		Work Start:	Time Passed: 0 %	(0 %)	

County: STEPHENS**Commissioner District: 7**

35609(04) SSR-021N(066)SR	Contract: 250022 US-81	Residency: 07100 DUNCAN RESIDENCY	RESURFACE (ASPHALT) US-81: FROM 0.17 MILES NORTH CR 1650. EXTEND NORTH IN MARLOW. PROJECT LENGTH = 4.08 MILES	
Contractor: Engineer:	OVERLAND CORPORATION BRYCE LAWSON	Adjusted: (\$ 2,271,068.60)		
Contract Amount:	\$ 2,271,068.60			
Contract Time:	60 60	(60)		
Letting Date:	09 Jan 2025	W/O Issued: 19 Feb 2025	Adjusted:	
Contract Date:	18 Feb 2025	W/O Eff.: 02 Jun 2025	Amount Paid:	0 % (0 %)
		Work Start:	Time Passed:	0 % (0 %)

County: SEMINOLE**Commissioner District: 3**

21006(11) STP-267B(093)PM/STP-167B	Contract: 220268 US-270	Residency: 03300 WEWOKA RESIDENCY	GRADE, DRAIN, SURFACE, AND BRIDGE US-270: FROM 0.1 MILES WEST OF THE SH-270A JUNCTION, EXTEND SOUTHEAST NEAR SEMINOLE. PROJECT LENGTH = 7.628 MILES	
Contractor: Engineer:	OVERLAND CORPORATION ROSS, WENDY	Adjusted: (\$ 57,256,843.38)		
Contract Amount:	\$ 56,954,721.91			
Contract Time:	610 610	(610)		
Letting Date:	18 Aug 2022	W/O Issued: 27 Sep 2022	Adjusted:	
Contract Date:	08 Sep 2022	W/O Eff.: 09 Jan 2023	Amount Paid:	48 % (48 %)
		Work Start: 09 Jan 2023	Time Passed:	70 % (70 %)
31870(04) STP-267B(103)PM	Contract: 230213 US-270	Residency: 03300 WEWOKA RESIDENCY	BRIDGE AND APPROACHES US-270: OVER SH-59, 1.6 MILES SOUTHEAST OF THE US-270B JUNCTION NEAR WEWOKA. PROJECT LENGTH = 0.302 MILES	
Contractor: Engineer:	FRONTIER BRIDGE, INC. ROSS, WENDY	Adjusted: (\$ 4,972,663.19)		
Contract Amount:	\$ 4,595,487.71			
Contract Time:	300 300	(306)		
Letting Date:	20 Jul 2023	W/O Issued: 16 Aug 2023	Adjusted:	
Contract Date:	15 Aug 2023	W/O Eff.: 04 Dec 2023	Amount Paid:	107 % (99 %)
		Work Start: 04 Dec 2023	Time Passed:	92 % (91 %)
35656(04) NHPP-012N(115)PM	Contract: 240121 SH-99	Residency: 03300 WEWOKA RESIDENCY	PAVEMENT REHABILITATION (P.C. CONCRETE) SH-99: FROM 1.0 MILE SOUTH OF THE SH-9 INTERSECTION, EXTEND NORTH IN SEMINOLE. PROJECT LENGTH = 3.06 MILES	
Contractor: Engineer:	HASKELL LEMON GROUP, LLC ROSS, WENDY	Adjusted: (\$ 1,336,583.73)		
Contract Amount:	\$ 1,309,435.73			
Contract Time:	85 85	(130)		
Letting Date:	09 May 2024	W/O Issued: 10 Jun 2024	Adjusted:	
Contract Date:	06 Jun 2024	W/O Eff.: 07 Oct 2024	Amount Paid:	102 % (100 %)
		Work Start: 07 Oct 2024	Time Passed:	180 % (118 %)

County: TEXAS**Commissioner District: 6**

35843(04) NHPP-017N(309)AD	Contract: 250037 US-64	Residency: 06200 GUYMON RESIDENCY	PEDESTRIAN IMPROVEMENTS (SIDEWALKS) US-64: FROM THE TIGER BOULEVARD INTERSECTION, EXTEND NORTH IN THE CITY OF GUYMON. PROJECT LENGTH = 0.914 MILES	
Contractor: Engineer:	J LEE ENTERPRISES TONYA FOLSOM	Adjusted:		
Contract Amount:	\$ 561,023.30	(\$ 561,023.30)		
Contract Time:	90	(90)		
	90			
Letting Date:	16 Jan 2025	W/O Issued: 19 Feb 2025	Adjusted:	
Contract Date:	18 Feb 2025	W/O Eff.: 02 Jun 2025	Amount Paid:	0 % (0 %)
		Work Start: 09 Jun 2025	Time Passed:	0 % (0 %)

County: SEQUOYAH**Commissioner District: 1**

29780(04) STP-268C(084)PM	Contract: 220301 SH-101	Residency: 01200 SALLISAW RESIDENCY	BRIDGE AND APPROACHES SH-101: OVER BIG SKIN BAYOU, 7.6 MILES EAST OF THE US-59 JUNCTION NEAR SALLISAW. PROJECT LENGTH = 0.527 MILE	
Contractor: Engineer:	TREAS CONSTRUCTION INC WOODY, DAVID W.	Adjusted:		
Contract Amount:	\$ 3,927,507.94	(\$ 3,936,964.19)		
Contract Time:	150	(205)		
	150			
Letting Date:	15 Sep 2022	W/O Issued: 19 Oct 2022	Adjusted:	
Contract Date:	10 Oct 2022	W/O Eff.: 06 Feb 2023	Amount Paid:	99 % (99 %)
		Work Start: 05 Dec 2022	Time Passed:	151 % (111 %)
29781(04) STP-268C(088)PM	Contract: 230138 SH-101	Residency: 01003 CEC CORPORATION	BRIDGE AND APPROACHES SH-101: OVER POLECAT CREEK, 3.2 MILES NORTH OF THE SH-64B JUNCTION NEAR NICUT. PROJECT LENGTH = 0.349 MILES	
Contractor: Engineer:	TREAS CONSTRUCTION INC SWAYZE, TERRY D.	Adjusted:		
Contract Amount:	\$ 3,594,826.10	(\$ 3,989,416.72)		
Contract Time:	180	(217)		
	180			
Letting Date:	10 Aug 2023	W/O Issued: 02 Oct 2023	Adjusted:	
Contract Date:	25 Sep 2023	W/O Eff.: 16 Feb 2024	Amount Paid:	102 % (92 %)
		Work Start: 19 Feb 2024	Time Passed:	137 % (113 %)
31200(04) CIRB-268D(110)RB	Contract: 240108 COUNTY ROAD	Residency: 01017 CIRCUIT ENGINEERING DISTRICT #2	BRIDGE AND APPROACHES COUNTY ROAD (SALLISAW VIEW ROAD / N464.5): OVER UNNAMED CREEK, 0.9 MILES SOUTH OF US-64 NEAR SALLISAW. PROJECT LENGTH = 0.1136 MILES	
Contractor: Engineer:	TREAS CONSTRUCTION INC PULLIAM, D. NEIL JR.	Adjusted:		
Contract Amount:	\$ 917,227.18	(\$ 917,227.18)		
Contract Time:	220	(220)		
	220			
Letting Date:	18 Apr 2024	W/O Issued: 13 May 2024	Adjusted:	
Contract Date:	08 May 2024	W/O Eff.: 09 Sep 2024	Amount Paid:	72 % (72 %)
		Work Start: 18 Nov 2024	Time Passed:	65 % (65 %)

County: SEQUOYAH**Commissioner District: 1**

33964(04)	Contract: 240207	COUNTY ROAD	Residency: 01017	BRIDGE AND APPROACHES COUNTY ROAD (EW1115 ROAD (OLD US-64/SEQUOYAH STREET)); OVER LITTLE SKIN BAYOU, 1.2 MILES WEST OF THE SH-64B JUNCTION NEAR MULDRAW. PROJECT LENGTH = 0.303 MILES	
STP-268D(113)CI			CIRCUIT ENGINEERING DISTRICT #2		
Contractor:	K & R BUILDERS, INC.		Adjusted:		
Engineer:	PULLIAM, D. NEIL JR.		(\$ 1,442,480.92)		
Contract Amount:	\$ 1,442,480.92		(120)		
Contract Time:	120				
	120				
Letting Date:	12 Sep 2024	W/O Issued:	17 Oct 2024	Adjusted:	
Contract Date:	14 Oct 2024	W/O Eff.:	03 Feb 2025	Amount Paid:	67 % (67 %)
		Work Start:	02 Dec 2024	Time Passed:	78 % (78 %)

35379(04)	Contract: 240089	US-64B / MAIN STREET	Residency: 01200	PEDESTRIAN IMPROVEMENTS AND SIDEWALK US-64B/MAIN STREET: FROM THE US-64 INTERSECTION, EXTEND NORTH IN THE TOWN OF MULDRAW. PROJECT LENGTH = 0.4735 MILES	
STP-268C(105)AD			SALLISAW RESIDENCY		
Contractor:	TREAS CONSTRUCTION INC		Adjusted:		
Engineer:	WOODY, DAVID W.		(\$ 770,488.76)		
Contract Amount:	\$ 736,096.18		(160)		
Contract Time:	150				
	150				
Letting Date:	11 Apr 2024	W/O Issued:	13 May 2024	Adjusted:	
Contract Date:	08 May 2024	W/O Eff.:	09 Sep 2024	Amount Paid:	94 % (90 %)
		Work Start:	09 Sep 2024	Time Passed:	104 % (98 %)

County: TILLMAN**Commissioner District: 5**

33924(04)	Contract: 240238	COUNTY ROAD	Residency: 05005	BRIDGE AND APPROACHES COUNTY ROAD (NS 227): OVER LITTLE DEEP RED CREEK, 1.2 MILES SOUTH OF OK-5, NEAR FREDRICK. PROJECT LENGTH = 0.170 MILES	
STP-271D(083)CI			CIRCUIT ENGINEERING DISTRICT #7		
Contractor:	SEWELL BROS., INC.		Adjusted:		
Engineer:	JOHN NORTHUP		(\$ 698,792.60)		
Contract Amount:	\$ 698,792.60		(120)		
Contract Time:	120				
	120				
Letting Date:	10 Oct 2024	W/O Issued:	14 Nov 2024	Adjusted:	
Contract Date:	12 Nov 2024	W/O Eff.:	03 Mar 2025	Amount Paid:	84 % (84 %)
		Work Start:	03 Feb 2025	Time Passed:	72 % (72 %)

38519(04)	Contract: 250038	US-183	Residency: 05200	RESURFACE (ASPHALT) SH-5: FROM 6.3 MILES WEST OF THE INTERSECTION OF US-183, EXTEND EAST NEAR FREDRICK. PROJECT LENGTH = 6.906 MILES	
SSR-271F(086)SR			ALTUS RESIDENCY		
Contractor:	CORNELL CONSTRUCTION COMPANY, INC.		Adjusted:		
Engineer:	BROCK MASON		(\$ 2,673,503.42)		
Contract Amount:	\$ 2,673,503.42		(45)		
Contract Time:	45				
	45				
Letting Date:	09 Jan 2025	W/O Issued:	13 May 2025	Adjusted:	
Contract Date:	07 Feb 2025	W/O Eff.:	02 Jun 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

County: STEPHENS**Commissioner District: 7**

33554(04)	Contract: 240208	COUNTY ROAD	Residency: 07100	BRIDGE AND APPROACHES COUNTY ROAD (EW-179): OVER EAST COW CREEK, 2.1 MILES EAST OF US-81 NEAR COMANCHE. PROJECT LENGTH = 0.208 MILES	
STP-269D(107)CI	Contractor: SEWELL BROS., INC.		DUNCAN RESIDENCY		
Engineer:	LAWSON, BRYCE		Adjusted:		
Contract Amount:	\$ 1,073,994.15		(\$ 1,073,994.15)		
Contract Time:	120		(120)		
	120				
Letting Date:	12 Sep 2024	W/O Issued:	17 Oct 2024	Adjusted:	
Contract Date:	14 Oct 2024	W/O Eff.:	06 Jan 2025	Amount Paid:	85 % (85 %)
		Work Start:	02 Dec 2024	Time Passed:	94 % (94 %)
33761(04)	Contract: 240223	US-81	Residency: 07100	INTERSECTION MODIFICATION US-81: AT THE SH-7 INTERSECTION IN THE CITY OF DUNCAN. PROJECT LENGTH = 0.929 MILES	
NHPP-011N(117)FP	Contractor: ELLSWORTH CONSTRUCTION, LLC		DUNCAN RESIDENCY		
Engineer:	LAWSON, BRYCE		Adjusted:		
Contract Amount:	\$ 2,848,345.76		(\$ 2,848,345.76)		
Contract Time:	90		(90)		
	90				
Letting Date:	19 Sep 2024	W/O Issued:	17 Oct 2024	Adjusted:	
Contract Date:	14 Oct 2024	W/O Eff.:	03 Feb 2025	Amount Paid:	91 % (91 %)
		Work Start:	03 Feb 2025	Time Passed:	88 % (88 %)

33945(04)	Contract: 240110	COUNTY ROAD	Residency: 07100	BRIDGE AND APPROACHES COUNTY ROAD (NS-2802): OVER STAGE STAND CREEK, 3.8 MILES SOUTH OF SH-7 NEAR DUNCAN. PROJECT LENGTH = 0.217 MILES	
STP-269D(106)CI	Contractor: SEWELL BROS., INC.		DUNCAN RESIDENCY		
Engineer:	LAWSON, BRYCE		Adjusted:		
Contract Amount:	\$ 1,395,235.99		(\$ 1,395,235.99)		
Contract Time:	180		(180)		
	180				
Letting Date:	18 Apr 2024	W/O Issued:	13 May 2024	Adjusted:	
Contract Date:	09 May 2024	W/O Eff.:	05 Aug 2024	Amount Paid:	95 % (95 %)
		Work Start:	10 Jun 2024	Time Passed:	99 % (99 %)

County: TULSA**Commissioner District: 8**

33788(09)	Contract: 240225	US-75	Residency: 08100	INTERCHANGE US-75: AT THE I-44 INTERCHANGE IN THE CITY OF TULSA. PROJECT LENGTH = 5.872 MILES	
NHPPI-4400-(117)PM	Contractor: MANHATTAN ROAD & BRIDGE COMPANY, LLC		TULSA RESIDENCY		
Engineer:	J. BRUCE ARNOLD		Adjusted:		
Contract Amount:	\$ 252,612,811.77		(\$ 252,612,811.77)		
Contract Time:	1165		(1165)		
	1165				
Letting Date:	12 Sep 2024	W/O Issued:	17 Jan 2025	Adjusted:	
Contract Date:	09 Oct 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	10 % (10 %)
		Work Start:	07 Apr 2025	Time Passed:	3 % (3 %)

County: TULSA**Commissioner District: 8**

36452(04) STP-272B(431)IG	Contract: 250048	CITY STREET	Residency: 08002	BRIDGE REHABILITATION CITY STREET (E 96TH ST): OVER THE ARKANSAS RIVER IN JENKS. PROJECT LENGTH = 0.367 MILES	
Contractor:	LOGOS CONSTRUCTION CO., LLC		TETRA TECH, INC.		
Engineer:	MEHRDAD MATTHEW MOSHIRI		Adjusted:		
Contract Amount:	\$ 341,693.32		(\$ 341,693.32)		
Contract Time:	180		(180)		
	180				
Letting Date:	10 Apr 2025	W/O Issued:	13 May 2025	Adjusted:	
Contract Date:	12 May 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

36571(12) BRO-272F(411)CB	Contract: 240279	COUNTY ROAD	Residency: 08400	BRIDGE REPAIR COUNTY ROADS: AT MULTIPLE LOCATIONS IN DISTRICT VIII. PROJECT LENGTH = 0.035 MILES	
Contractor:	PBX CORPORATION		SAND SPRINGS RESIDENCY		
Engineer:	TIMOTHY MATHENA		Adjusted:		
Contract Amount:	\$ 99,657.00		(\$ 123,507.00)		
Contract Time:	50		(50)		
	50				
Letting Date:	21 Nov 2024	W/O Issued:	06 Dec 2024	Adjusted:	
Contract Date:	04 Dec 2024	W/O Eff.:	07 Apr 2025	Amount Paid:	124 % (100 %)
		Work Start:	12 Mar 2025	Time Passed:	44 % (44 %)

38693(04) SAP-014N(156)ES	Contract: 250118	CITY STREET	Residency: 08400	BRIDGE REPAIR CITY STREET (W 91ST ST S): OVER US-75 (OKMULGEE EXPY), 1.53 MILES NORTH OF SH-364 (CREEK TURNPIKE) IN TULSA. PROJECT LENGTH = 0.00 MILES	
Contractor:	IMPACT CONTRACTORS, LLC		SAND SPRINGS RESIDENCY		
Engineer:	ALEXANDER MORTON		Adjusted:		
Contract Amount:	\$ 51,749.00		(\$ 51,749.00)		
Contract Time:	30		(30)		
	30				
Letting Date:	10 Apr 2025	W/O Issued:	15 May 2025	Adjusted:	
Contract Date:	14 May 2025	W/O Eff.:	08 Sep 2025	Amount Paid:	0 % (0 %)
		Work Start:		Time Passed:	0 % (0 %)

County: TEXAS**Commissioner District: 6**

24413(04) STP-270C(043)PM	Contract: 230193	MULTIPLE LOCATIONS	Residency: 06200	GRADE DRAIN AND SURFACE SH- 136/US-412/CITY ST (EAST ST): SH-136 FROM 2.3 MILES SOUTH OF THE US-412 JUNCTION EXTEND NORTH NEAR GUYMON. US-412 FROM 0.4 MILES SOUTHEAST OF THE US-54 JUNCTION EXTEND EAST IN GUYMON. EAST STREET FROM THE US-412 JUNCTION EXTEND SOUTH IN GUYMON. PROJECT LENGTH = 2.425 MILES	
Contractor:	J & R SAND COMPANY, INC.		GUYMON RESIDENCY		
Engineer:	FOLSOM, TONYA R.		Adjusted:		
Contract Amount:	\$ 12,106,180.58		(\$ 12,106,180.58)		
Contract Time:	360		(360)		
	360				
Letting Date:	08 Jun 2023	W/O Issued:	25 Jul 2023	Adjusted:	
Contract Date:	20 Jul 2023	W/O Eff.:	06 Nov 2023	Amount Paid:	97 % (97 %)
		Work Start:	06 Nov 2023	Time Passed:	100 % (100 %)

County: TEXAS**Commissioner District: 6**

30402(04) NHPP-008N(109)PM	Contract: 230186 US-54	Residency: 06200 GUYMON RESIDENCY	GRADE, DRAIN, SURFACE, AND EROSION US-54: FROM SOUTH 5TH STREET, EXTEND NORTHEAST IN GUYMON. PROJECT LENGTH = 2.449 MILES	
Contractor: Engineer:	DUIT CONSTRUCTION COMPANY, INC. FOLSOM, TONYA R.	Adjusted:		
Contract Amount:	\$ 32,934,969.69	(\$ 33,328,453.90)		
Contract Time:	400 400	(413)		
Letting Date:	18 May 2023	W/O Issued: 06 Jul 2023	Adjusted:	
Contract Date:	12 Jun 2023	W/O Eff.: 02 Oct 2023	Amount Paid:	98 % (97 %)
		Work Start: 18 Sep 2023	Time Passed:	117 % (113 %)
33323(04) STP-270C(049)PM	Contract: 240064 SH-94	Residency: 06200 GUYMON RESIDENCY	BRIDGE AND APPROACHES SH-94: OVER BEAVER RIVER, 3.1 MILES NORTH OF THE SH-3 JUNCTION NEAR HARDESTY. PROJECT LENGTH = 0.801 MILES	
Contractor: Engineer:	OBC, INC. FOLSOM, TONYA R.	Adjusted:		
Contract Amount:	\$ 7,911,865.11	(\$ 7,919,485.95)		
Contract Time:	240 240	(240)		
Letting Date:	21 Mar 2024	W/O Issued: 05 Apr 2024	Adjusted:	
Contract Date:	05 Apr 2024	W/O Eff.: 09 Sep 2024	Amount Paid:	76 % (76 %)
		Work Start: 08 Jul 2024	Time Passed:	113 % (113 %)
38467(04) STP-270F(054)3B	Contract: 240209 MULTIPLE LOCATIONS	Residency: 06200 GUYMON RESIDENCY	JOINT SEAL/REPAIR US-54 EB/US-287/SH-3: OVER PONY CREEK, BEAVER RIVER, AND COLDWATER CREEK, AT MULTIPLE LOCATIONS IN DISTRICT VI. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer:	B & B CONSTRUCTION SERVICE J.T., INC. FOLSOM, TONYA R.	Adjusted:		
Contract Amount:	\$ 426,837.97	(\$ 426,837.97)		
Contract Time:	65 65	(65)		
Letting Date:	12 Sep 2024	W/O Issued: 22 Oct 2024	Adjusted:	
Contract Date:	21 Oct 2024	W/O Eff.: 21 Apr 2025	Amount Paid:	62 % (62 %)
		Work Start: 21 Apr 2025	Time Passed:	60 % (60 %)

County: WAGONER**Commissioner District: 1**

32821(04) NHPP-013N(242)PM	Contract: 240283 US-69	Residency: 01003 CEC CORPORATION	BRIDGE AND PAVEMENT REHABILITATION AND RESURFACE (ASPHALT) US-69: FROM 0.15 MILES NORTH OF THE INTERSECTION OF SH-51B, EXTEND NORTH NEAR WAGONER. PROJECT LENGTH = 5.607 MILES	
Contractor: Engineer:	ROBINSON CONSTRUCTION, LLC STEPHEN KING	Adjusted:		
Contract Amount:	\$ 29,438,601.93	(\$ 29,438,601.93)		
Contract Time:	360 360	(360)		
Letting Date:	16 Jan 2025	W/O Issued: 15 Feb 2025	Adjusted:	
Contract Date:	11 Feb 2025	W/O Eff.: 02 Jun 2025	Amount Paid:	12 % (12 %)
		Work Start: 10 Mar 2025	Time Passed:	12 % (12 %)

County: WAGONER**Commissioner District: 1**

35446(04) TAP-273D(099)IG	Contract: 240160 CITY STREET	Residency: 01100 MUSKOGEE RESIDENCY	PEDESTRIAN IMPROVEMENTS (SIDEWALK) CITY STREET (E. PECAN STREET): FROM SH-72, EXTEND EAST IN COWETA. PROJECT LENGTH = 0.830 MILES	
Contractor: Engineer:	R & L CONSTRUCTION, LLC NICK CLARK	Adjusted: (\$ 517,137.75) (150)		
Contract Amount: Contract Time:	\$ 517,137.75 150 150			
Letting Date: Contract Date:	16 Jan 2025 18 Feb 2025	W/O Issued: 19 May 2025 W/O Eff.: 02 Jun 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)

38707(04) MC-273N(112)MD	Contract: 250137 SH-51	Residency: 01100 MUSKOGEE RESIDENCY	RESURFACE (ASPHALT) SH-51: FROM 1.58 MILES EAST OF THE US-69 INTERSECTION, EXTEND SOUTH IN WAGONER. PROJECT LENGTH = 0.850 MILES	
Contractor: Engineer:	ROBINSON CONSTRUCTION, LLC NICK CLARK	Adjusted: (\$ 489,613.90) (30)		
Contract Amount: Contract Time:	\$ 489,613.90 30 30			
Letting Date: Contract Date:	10 Apr 2025 12 May 2025	W/O Issued: 13 May 2025 W/O Eff.: 04 Aug 2025 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)

County: TILLMAN**Commissioner District: 5**

38284(04) STP-271C(082)3P	Contract: 240111 SH-5	Residency: 05200 ALTUS RESIDENCY	RESURFACE (ASPHALT) SH-5/SH-5C: SH-5, FROM THE SH-5C JUNCTION, EXTEND SOUTH IN TIPTON. SH-5C, FROM THE SH-5 JUNCTION EXTEND EAST IN TIPTON. PROJECT LENGTH = 8.00 MILES	
Contractor: Engineer:	CORNELL CONSTRUCTION COMPANY, INC. MASON, BROCK	Adjusted: (\$ 3,064,556.10) (45)		
Contract Amount: Contract Time:	\$ 3,064,556.10 45 45			
Letting Date: Contract Date:	18 Apr 2024 08 May 2024	W/O Issued: 01 Aug 2024 W/O Eff.: 09 Sep 2024 Work Start:	Adjusted: Amount Paid: 0 % Time Passed: 0 %	(0 %) (0 %)

County: TULSA**Commissioner District: 8**

26301(05) NHPPI-2440(049)(034)FP/NH	Contract: 230232 I-244	Residency: 08100 TULSA RESIDENCY	PAVEMENT AND BRIDGE REHAB, RETAINING, VISUAL AND SOUND WALL I-244: FROM THE I-44 INTERCHANGE, EXTEND NORTHEAST IN TULSA. PROJECT LENGTH = 5.021 MILES	
Contractor: Engineer:	SHERWOOD CONSTRUCTION CO., INC. ARNOLD, J. BRUCE	Adjusted: (\$ 54,062,172.71) (571)		
Contract Amount: Contract Time:	\$ 52,696,755.69 480 480			
Letting Date: Contract Date:	21 Sep 2023 11 Oct 2023	W/O Issued: 16 Oct 2023 W/O Eff.: 05 Feb 2024 Work Start:	Adjusted: Amount Paid: 98 % Time Passed: 85 %	(96 %) (72 %)

County: TULSA**Commissioner District: 8**

26308(04) STP-172N(455)IG	Contract: 220207	CITY STREET	Residency: 08018 BENCHMARK CONSTRUCTION SERVICES, LLC	GRADE, DRAIN, SURFACE, AND BRIDGE CITY STREET (23RD STREET): FROM HOUSTON STREET, EXTEND NORTH IN THE CITY OF BROKEN ARROW. PROJECT LENGTH = 1.064 MILES
Contractor: Engineer: Contract Amount: Contract Time:	SHERWOOD CONSTRUCTION CO., INC. WILLIAMS, BOBBY RAY \$ 14,375,310.67 330 330		Adjusted: (\$ 15,939,640.78) (412)	
Letting Date: Contract Date:	19 Jan 2023 09 Feb 2023	W/O Issued: W/O Eff.: Work Start:	13 Feb 2023 05 Jun 2023 17 Apr 2023	Adjusted: Amount Paid: 110 % Time Passed: 132 % (99 %) (105 %)
26505(04) STP-172B(461)PM	Contract: 230141	SH-97	Residency: 08400 SAND SPRINGS RESIDENCY	GRADE, DRAIN, AND SURFACE SH-97: FROM 0.17 MILES SOUTH OF MORROW ROAD, EXTEND NORTH IN SAND SPRINGS. PROJECT LENGTH = 0.52 MILE
Contractor: Engineer: Contract Amount: Contract Time:	SHERWOOD CONSTRUCTION CO., INC. MORTON, ALEXANDER WAYNE \$ 26,592,017.22 540 540		Adjusted: (\$ 28,460,888.09) (640)	
Letting Date: Contract Date:	13 Apr 2023 04 May 2023	W/O Issued: W/O Eff.: Work Start:	30 Jul 2023 11 Sep 2023 11 Sep 2023	Adjusted: Amount Paid: 88 % Time Passed: 101 % (82 %) (85 %)
31943(11) SSP-272F(403)PM	Contract: 240224	MULTIPLE LOCATIONS	Residency: 08100 TULSA RESIDENCY	BRIDGE WATER PROOF SEAL US-75/US- 412/SH-20/3RD STREET/UNION AVENUE: AT MULTIPLE LOCATIONS IN DISTRICT VIII. PROJECT LENGTH = 0.00 MILES
Contractor: Engineer: Contract Amount: Contract Time:	LOGOS CONSTRUCTION CO., LLC ARNOLD, J. BRUCE \$ 236,740.48 110 110		Adjusted: (\$ 333,448.08) (110)	
Letting Date: Contract Date:	19 Sep 2024 14 Oct 2024	W/O Issued: W/O Eff.: Work Start:	17 Oct 2024 03 Feb 2025 03 Feb 2025	Adjusted: Amount Paid: 100 % Time Passed: 27 % (71 %) (27 %)
32706(04) NHPPI-2440-(052)PM	Contract: 230318	I-244	Residency: 08100 TULSA RESIDENCY	BRIDGE REHABILITATION I-244 RAMP W-N: OVER I-244 WB, 5.5 MILES EAST OF THE I-444 INTERCHANGE IN TULSA. PROJECT LENGTH = 0.289 MILES
Contractor: Engineer: Contract Amount: Contract Time:	BECCO CONTRACTORS, INC. ARNOLD, J. BRUCE \$ 5,437,000.00 300 300		Adjusted: (\$ 6,001,432.14) (300)	
Letting Date: Contract Date:	19 Oct 2023 14 Nov 2023	W/O Issued: W/O Eff.: Work Start:	17 Nov 2023 04 Mar 2024 04 Mar 2024	Adjusted: Amount Paid: 107 % Time Passed: 69 % (97 %) (69 %)

County: TULSA**Commissioner District: 8**

34303(04) SBR-019N(165)(166)SB Contractor: OBC, INC. Engineer: MORTON, ALEXANDER WAYNE Contract Amount: \$ 3,160,513.95 Contract Time: 310 310	Contract: 240012 US-64 Residency: 08400 SAND SPRINGS RESIDENCY Adjusted: (\$ 4,401,658.31) (378)	BRIDGE REHABILITATION US-64: OVER 81ST WEST AVENUE, 1.8 MILES EAST OF THE SH-51 JUNCTION IN SAND SPRINGS. PROJECT LENGTH = 0.371 MILES
Letting Date: 11 Jan 2024 Contract Date: 21 Feb 2024	W/O Issued: 21 Feb 2024 W/O Eff.: 03 Jun 2024 Work Start: 01 Apr 2024	Adjusted: Amount Paid: 132 % (95 %) Time Passed: 95 % (78 %)
35120(08) NHPP-014N(131)PM Contractor: SHERWOOD CONSTRUCTION CO., INC. Engineer: ARNOLD, J. BRUCE Contract Amount: \$ 31,488,431.69 Contract Time: 315 315	Contract: 230305 US-75 Residency: 08100 TULSA RESIDENCY Adjusted: (\$ 32,029,053.75) (452)	GRADE, DRAIN, SURFACE, AND BRIDGE US-75: FROM 0.5 MILES NORTH OF THE SH-67 JUNCTION, EXTEND NORTH IN GLENPOOL. PROJECT LENGTH = 0.947 MILES
Letting Date: 14 Mar 2024 Contract Date: 04 Apr 2024	W/O Issued: 09 Apr 2024 W/O Eff.: 16 Sep 2024 Work Start: 19 Aug 2024	Adjusted: Amount Paid: 69 % (68 %) Time Passed: 73 % (51 %)
35135(04) SSP-2440(050)FP Contractor: BECCO CONTRACTORS, INC. Engineer: KING, STEPHEN Contract Amount: \$ 5,478,000.00 Contract Time: 240 240	Contract: 230289 I-244 / I-444 RAMP Residency: 08003 CEC CORPORATION Adjusted: (\$ 5,613,304.00) (255)	BRIDGE REHABILITATION I-244/I-444 RAMP: I-244, OVER BNSF AND SK&O RAILROADS, I-444, AND ARCHER STREET AT MULTIPLE LOCATIONS IN TULSA. I-444 RAMP, OVER I-444 AND 8TH STREET 0.5 MILES NORTH OF THE US-64/SH-51 INTERCHANGE IN TULSA. PROJECT LENGTH = 0.00 MILES
Letting Date: 19 Oct 2023 Contract Date: 16 Nov 2023	W/O Issued: 21 Nov 2023 W/O Eff.: 08 Apr 2024 Work Start: 08 Apr 2024	Adjusted: Amount Paid: 88 % (86 %) Time Passed: 150 % (141 %)
35336(06) STP-299S(331)IT Contractor: MIDSTATE TRAFFIC CONTROL, INC. Engineer: MCGARRAH, SHANNON Contract Amount: \$ 1,582,249.05 Contract Time: 180 180	Contract: 230333 MULTIPLE LOCATIONS Residency: 08011 GARVER, LLC Adjusted: (\$ 1,582,249.05) (180)	ITS (DYNAMIC MESSAGE SIGNS) I-244/SH-51/BA EXPRESSWAY/MUSKOGEE TURNPIKE: AT MULTIPLE LOCATIONS IN TULSA AND BROKEN ARROW. PROJECT LENGTH = 0.00 MILES
Letting Date: 11 Jul 2024 Contract Date: 13 Aug 2024	W/O Issued: 15 Aug 2024 W/O Eff.: 06 Jan 2025 Work Start: 06 Jan 2025	Adjusted: Amount Paid: 41 % (41 %) Time Passed: 36 % (36 %)

County: TULSA**Commissioner District: 8**

35723(04) STP-272C(395)IG	Contract: 230337	CITY STREET	Residency: 08010	RESURFACE (A.C. AND P.C.) CITY STREET (NORTH MAIN STREET): FROM BROADWAY STREET, EXTEND NORTH IN THE CITY OF OWASSO. PROJECT LENGTH = 0.824 MILES	
Contractor:	PARAGON CONTRACTORS, LLC		Adjusted:		
Engineer:	MAJORS, MARK E.		Adjusted:		
Contract Amount:	\$ 2,932,224.67		Adjusted:	(\$ 2,950,450.76)	
Contract Time:	210		Adjusted:	(210)	
Letting Date:	16 Nov 2023		W/O Issued:	15 Dec 2023	
Contract Date:	14 Dec 2023		W/O Eff.:	03 Jun 2024	
		Work Start:	03 Jun 2024	Adjusted:	
				Amount Paid:	95 % (95 %)
				Time Passed:	115 % (115 %)

36610(04) HSIPG-272F(397)TR	Contract: 240213	SH-51	Residency: 08004	SAFETY IMPROVEMENT (LIGHTING) SH-51: FROM THE I-44 INTERCHANGE, EXTEND SOUTHEAST IN TULSA. PROJECT LENGTH = 1.875 MILES	
Contractor:	CROSSLAND HEAVY CONTRACTORS INC.		Adjusted:		
Engineer:	BRAY, TIMOTHY P.		Adjusted:		
Contract Amount:	\$ 2,222,000.00		Adjusted:	(\$ 2,222,000.00)	
Contract Time:	120		Adjusted:	(120)	
Letting Date:	12 Sep 2024		W/O Issued:	23 Oct 2024	
Contract Date:	22 Oct 2024		W/O Eff.:	02 Jun 2025	
		Work Start:	02 Jun 2025	Adjusted:	
				Amount Paid:	5 % (5 %)
				Time Passed:	0 % (0 %)

County: WASHITA**Commissioner District: 5**

33925(04) STP-275D(080)CI	Contract: 250095	COUNTY ROAD (EW-112)	Residency: 05005	BRIDGE AND APPROACHES COUNTY ROAD (EW-112): OVER COFFEE CREEK, 1.0 MILES NORTH OF SH-54A NEAR CORN. PROJECT LENGTH = 0.161 MILES	
Contractor:	SEWELL BROS., INC.		Adjusted:		
Engineer:	JOHN NORTHUP		Adjusted:		
Contract Amount:	\$ 777,115.80		Adjusted:	(\$ 777,115.80)	
Contract Time:	120		Adjusted:	(120)	
Letting Date:	20 Mar 2025		W/O Issued:	11 Apr 2025	
Contract Date:	11 Apr 2025		W/O Eff.:	04 Aug 2025	
		Work Start:	02 Jun 2025	Adjusted:	
				Amount Paid:	11 % (11 %)
				Time Passed:	0 % (0 %)

County: WAGONER**Commissioner District: 1**

29395(08) **Contract: 230200** COUNTY ROAD **Residency: 01011** GRADE, DRAIN, AND SURFACE COUNTY ROAD (E 101ST STREET SOUTH/NEW ORLEANS STREET): FROM 0.4 MILES EAST OF THE CREEK TURNPIKE, EXTEND EAST NEAR BROKEN ARROW. PROJECT LENGTH = 1.635 MILES

STP-273C(096)IG **Contractor:** TRI STAR ARK, LLC / TRI STAR CONSTR, LLC JV **Garver, LLC**

Engineer: SHIELDS, NICOLE **Adjusted:**

Contract Amount: \$ 7,150,000.00 (\$ 7,706,859.88)

Contract Time: 220 (300)

Letting Date: 13 Jul 2023 **W/O Issued:** 14 Aug 2023 **Adjusted:**

Contract Date: 11 Aug 2023 **W/O Eff.:** 04 Dec 2023 **Amount Paid:** 107 % (99 %)

Work Start: 28 Nov 2023 **Time Passed:** 160 % (118 %)

31209(04) **Contract: 230236** US-69 **Residency: 01100** BRIDGE AND APPROACHES AND BRIDGE REHABILITATION US-69: OVER UNION PACIFIC RAILROAD, 0.7 MILES AND 1.6 MILES NORTH OF THE SH-51 JUNCTION IN WAGONER. PROJECT LENGTH = 1.473 MILES

NHPP-013N(204)PM/SBR-013 **Contractor:** FRONTIER BRIDGE, INC. **Muskogee Residency**

Engineer: CLARK, NICK **Adjusted:**

Contract Amount: \$ 11,790,918.43 (\$ 16,441,146.99)

Contract Time: 490 (621)

Letting Date: 10 Aug 2023 **W/O Issued:** 01 Nov 2023 **Adjusted:**

Contract Date: 19 Sep 2023 **W/O Eff.:** 08 Jan 2024 **Amount Paid:** 65 % (47 %)

Work Start: 04 Jun 2024 **Time Passed:** 63 % (49 %)

County: WOODS**Commissioner District: 6**

32807(04) **Contract: 240193** US-281 **Residency: 06100** GRADE, DRAIN, AND SURFACE US-281: FROM THE US-64 JUNCTION, EXTEND SOUTH IN ALVA. PROJECT LENGTH = 1.442 MILES

NHPP-276N(074)PM **Contractor:** C3 CONSTRUCTION, INC. **Buffalo Residency**

Engineer: JERRY EMBREE **Adjusted:**

Contract Amount: \$ 9,413,051.38 (\$ 9,413,051.38)

Contract Time: 370 (370)

Letting Date: 17 Apr 2025 **W/O Issued:** 14 May 2025 **Adjusted:**

Contract Date: 14 May 2025 **W/O Eff.:** 08 Sep 2025 **Amount Paid:** 0 % (0 %)

Work Start: **Time Passed:** 0 % (0 %)

34561(04) **Contract: 250043** COUNTY ROADS **Residency: 06009** BRIDGE AND APPROACHES COUNTY RDS (NS-249/EW-49/EW-47/EW-52/NS-274/EW-45/NS-301): OVER SALT FORK ARKANSAS RIVER, TURKEY CREEK, SPRING CREEK, CHEYENNE CREEK, PORCUPINE CREEK AND UNNAMED CREEKS, IN DIVISIONS IV AND VI. PROJECT LENGTH = 1.688 MILES

STP-224F(111)PART1CI **Contractor:** BRIDGECO CONTRACTORS, INC. **Circuit Engineering District #8**

Engineer: COLE ROBERTS **Adjusted:**

Contract Amount: \$ 10,965,350.72 (\$ 10,965,350.72)

Contract Time: 900 (900)

Letting Date: 17 Apr 2025 **W/O Issued:** 13 May 2025 **Adjusted:**

Contract Date: 12 May 2025 **W/O Eff.:** 08 Sep 2025 **Amount Paid:** 0 % (0 %)

Work Start: **Time Passed:** 0 % (0 %)

County: WASHINGTON**Commissioner District: 8**

36835(04) STP-272F(042)3B	Contract: 240226 US-75	Residency: 08027 HUDSON PRINCE ENG. & INSP. PLLC	JOINT SEAL/REPAIR US-75/COUNTY ROAD (OCHELATA ROAD): AT MULTIPLE LOCATIONS IN DISTRICT VIII. PROJECT LENGTH = 0.00 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	PBX CORPORATION BEATS, AARON \$ 628,988.76 160 160	Adjusted: (\$ 628,988.76) (160)		
Letting Date: Contract Date:	19 Sep 2024 09 Oct 2024	W/O Issued: 11 Oct 2024 W/O Eff.: 03 Feb 2025 Work Start: 19 Dec 2024	Adjusted: Amount Paid: Time Passed:	78 % (78 %) 51 % (51 %)

County: WASHITA**Commissioner District: 5**

17669(04) NHPP-009N(061)PM	Contract: 220074 US-183	Residency: 05100 CLINTON RESIDENCY	GRADE, DRAIN, SURFACE, AND EROSION US-183: FROM THE SH-55 JUNCTION, EXTEND NORTH NEAR ROCKY. PROJECT LENGTH = 7.724 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	CASWELL CONTRACTING, INC. SAWYER, DAX C. \$ 22,127,352.53 320 320	Adjusted: (\$ 25,985,290.88) (552)		
Letting Date: Contract Date:	17 Feb 2022 09 Mar 2022	W/O Issued: 14 Mar 2022 W/O Eff.: 05 Jul 2022 Work Start: 05 Jul 2022	Adjusted: Amount Paid: Time Passed:	110 % (93 %) 171 % (99 %)
27914(07) STP-275C(083)PM	Contract: 240149 SH-152	Residency: 05100 CLINTON RESIDENCY	WIDEN AND RESURFACE SH-152: FROM 0.15 MILES EAST OF THE SH-44 INTERSECTION, EXTEND EAST NEAR DILL CITY. PROJECT LENGTH = 4.03 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	CASWELL CONTRACTING, INC. SAWYER, DAX C. \$ 10,417,230.30 300 300	Adjusted: (\$ 10,417,230.30) (300)		
Letting Date: Contract Date:	08 Aug 2024 13 Sep 2024	W/O Issued: 16 Sep 2024 W/O Eff.: 14 Apr 2025 Work Start: 14 Apr 2025	Adjusted: Amount Paid: Time Passed:	3 % (3 %) 11 % (11 %)

County: WOODS**Commissioner District: 6**

30492(08) CIRB-276C(063)RB	Contract: 240114 COUNTY ROAD	Residency: 06009 CIRCUIT ENGINEERING DISTRICT #8	GRADE, DRAIN, AND SURFACE COUNTY ROAD (NS-237): FROM 4.0 MILES NORTH OF THE US-64 JUNCTION, EXTEND NORTH NEAR ALVA. PROJECT LENGTH = 1.820 MILES	
Contractor: Engineer: Contract Amount: Contract Time:	THE CUMMINS CONSTRUCTION CO., INC. ROBERTS, COLE \$ 4,855,032.63 150 150	Adjusted: (\$ 4,863,102.43) (150)		
Letting Date: Contract Date:	18 Apr 2024 08 May 2024	W/O Issued: 13 May 2024 W/O Eff.: 09 Sep 2024 Work Start: 23 Sep 2024	Adjusted: Amount Paid: Time Passed:	90 % (89 %) 93 % (93 %)

County: WOODS**Commissioner District: 6****County: WOODWARD****Commissioner District: 6**

28460(04)	Contract: 230321	COUNTY ROAD	Residency: 06009	GRADE, DRAIN, AND SURFACE COUNTY ROAD (EW-51): FROM THE SH-34 JUNCTION, EXTEND WEST NEAR SHARON. PROJECT LENGTH = 5.033 MILES
CIRB-277C(053)RB			CIRCUIT ENGINEERING DISTRICT #8	
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.			
Engineer:	ROBERTS, COLE		Adjusted:	
Contract Amount:	\$ 7,292,948.58		(\$ 7,360,436.83)	
Contract Time:	180		(183)	
	180			
Letting Date:	18 Jan 2024	W/O Issued:	14 Feb 2024	Adjusted:
Contract Date:	14 Feb 2024	W/O Eff.:	03 Jun 2024	Amount Paid: 83 % (82 %)
		Work Start:	03 Jun 2024	Time Passed: 112 % (110 %)

County: ALFALFA**Commissioner District: 6**

35426(04)	Contract: 250051	COUNTY ROAD	Residency: 06009	BRIDGE AND APPROACHES COUNTY ROAD (N2550): OVER UNNAMED CREEK, 1.55 MILES SOUTH OF SH-45 NEAR CARMEN. PROJECT LENGTH = 0.303 MILES
ERSTP-202C(068)CI			CIRCUIT ENGINEERING DISTRICT #8	
Contractor:	K & R BUILDERS, INC.			
Engineer:	COLE ROBERTS		Adjusted:	
Contract Amount:	\$ 673,667.69		(\$ 673,667.69)	
Contract Time:	120		(120)	
	120			
Letting Date:	13 Feb 2025	W/O Issued:	11 Mar 2025	Adjusted:
Contract Date:	07 Mar 2025	W/O Eff.:	08 Sep 2025	Amount Paid: 48 % (48 %)
		Work Start:	06 May 2025	Time Passed: 13 % (13 %)

County: ATOKA**Commissioner District: 2**

34833(04)	Contract: 240215	US-69	Residency: 02400	TRAFFIC SIGNALS US-69: AT THE INTERSECTION OF REDBUD LANE, 13TH STREET (SH-7), AND COURT STREET (SH-3) IN THE CITY OF ATOKA. PROJECT LENGTH = 0.0 MILES
HSIPG-013N(184)TR			MCALESTER RESIDENCY	
Contractor:	MIDSTATE TRAFFIC CONTROL, INC.			
Engineer:	RICHARD GREER		Adjusted:	
Contract Amount:	\$ 1,381,681.70		(\$ 1,381,681.70)	
Contract Time:	120		(120)	
	120			
Letting Date:	10 Oct 2024	W/O Issued:	18 Nov 2024	Adjusted:
Contract Date:	14 Nov 2024	W/O Eff.:	01 Jun 2025	Amount Paid: 0 % (0 %)
		Work Start:		Time Passed: 0 % (0 %)

County: BECKHAM**Commissioner District: 5**

36201(04) STP-205F(132)AD	Contract: 250062 SH-34/SH-55			PEDESTRIAN IMPROVEMENTS (SIDEWALKS) SH-34/SH-55: ON SH-34, FROM 0.09 MILES SOUTH THE SH-55 INTERSECTION EXTEND NORTH. ON SH- 55, FROM THE SH-34 INTERSECTION, EXTEND EAST IN CARTER. PROJECT LENGTH = 0.469 MILES
Contractor:	FRONTIER BRIDGE, INC.	Residency:	05200	
Contract Amount:	\$ 401,667.97			
Letting Date:	15 May 2025	ALTUS RESIDENCY		
38357(04) SAP-205D(138)ES	Contract: 250138 I-40			BRIDGE REPAIR I-40: OVER TIMBER CREEK, 2.9 MILES NORTHEAST OF THE I-40B INTERCHANGE NEAR SAYER. PROJECT LENGTH = 0.00 MILES
Contractor:	B & B CONSTRUCTION SERVICE J.T., INC.	Residency:	05100	
Contract Amount:	\$ 127,878.76	CLINTON RESIDENCY		
Letting Date:	08 May 2025			

County: BRYAN**Commissioner District: 2**

33938(04) NHPP-022N(257)3P	Contract: 250119 US-70			RESURFACE (ASPHALT) US-70: FROM 0.3 MILES EAST OF THE US-75 INTERCHANGE, EXTEND EAST IN DURANT. PROJECT LENGTH = 6.53 MILES
Contractor:	OVERLAND CORPORATION	Residency:	02300	
Contract Amount:	\$ 1,829,515.76	MADILL RESIDENCY		
Letting Date:	15 May 2025			
35662(04) STP-207C(130)AD	Contract: 250063 SH-22			PEDESTRIAN IMPROVEMENTS (SIDEWALK) SH-22: FROM 0.1 MI EAST OF THE US-69 INTERSECTION, EXTEND EAST IN CADDO. PROJECT LENGTH = 1.048 MILES
Contractor:	HUB CONSTRUCTION, INC.	Residency:	02300	
Contract Amount:	\$ 667,634.96	MADILL RESIDENCY		
Letting Date:	15 May 2025			
38802(04) E-SAP-022N(270)ES	Contract: 250220 US-70			EMERGENCY BRIDGE REPAIR (CAUSEWAY) US-70 (ROOSEVELT MEMORIAL BRIDGE): EMERGENCY CAUSEWAY REPAIR OVER LAKE TEXOMA, 6.25 MILES EAST OF THE SH-32 INTERSECTION NEAR KINGSTON. PROJECT LENGTH = 0.000 MILES
Contractor:	BRIDGECO CONTRACTORS, INC.	Residency:	02300	
Contract Amount:	\$ 5,469,872.40	MADILL RESIDENCY		
Letting Date:	30 May 2025			

County: CADDO**Commissioner District: 7**

29580(07) SSP-208B(135)PM	Contract: 250052 US-62			RESURFACE (ASPHALT) US-62: FROM 0.58 MILES EAST OF THE SH-85 INTERSECTION, EXTEND EAST IN ANADARKO. PROJECT LENGTH = 7.440 MILES
Contractor:	T & G CONSTRUCTION, INC.	Residency:	07300	
Contract Amount:	\$ 2,777,282.60	ANADARKO RESIDENCY		
Letting Date:	08 May 2025			

County: CHOCTAW**Commissioner District: 2**

36383(04) NHPP-022N(262)3P	Contract: 250123 US-70			RESURFACE (ASPHALT) US-70: FROM THE JUNCTION OF SH-93, EXTEND EAST NEAR SAWYER. PROJECT LENGTH = 4.92 MILES
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.	Residency:	02100	
Contract Amount:	\$ 1,926,127.25	ANTLERS RESIDENCY		
Letting Date:	08 May 2025			

County: CLEVELAND**Commissioner District: 3**

36366(04) NHPP-214N(163)3P	Contract: 250068 US-77		RESURFACE (ASPHALT) US-77: FROM 0.9 MILES NORTH OF THE SH-9 INTERSECTION, EXTEND NORTH AND WEST IN NORMAN. PROJECT LENGTH = 6.63 MILES
Contractor:	T.J. CAMPBELL CONSTRUCTION COMPANY	Residency:	03200
Contract Amount:	\$ 2,970,004.84	PURCELL RESIDENCY	
Letting Date:	15 May 2025		

36724(04) STP-214D(175)AG	Contract: 250140 SH-77 / CITY STREET		PEDESTRIAN AND BIKE IMPROVEMENTS (TRAIL AND SIDEWALKS) SH-77 (12TH AVE NE) / CITY STREET (W BROOKS ST): SH-77, FROM THE INTERSECTION OF ROBINSON STREET, EXTEND NORTH. CITY STREET (W BROOKS ST), FROM WYLIE RD, EXTEND EAST. PROJECT LENGTH = 1.965 MILES.
Contractor:	PARATHON CONSTRUCTION, LLC	Residency:	03027
Contract Amount:	\$ 1,012,693.50	HUDSON PRINCE ENG. & INSP. PLLC	
Letting Date:	08 May 2025		

County: COAL**Commissioner District: 3**

38533(04) STP-215B(063)PM	Contract: 250141 US-75		RESURFACE (ASPHALT) US-75: FROM 6.4 MILES NORTH OF SH-3, EXTEND NORTH NEAR COALGATE. PROJECT LENGTH = 7.040 MILES
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.	Residency:	03100
Contract Amount:	\$ 1,641,400.05	ADA RESIDENCY	
Letting Date:	08 May 2025		

County: COMANCHE**Commissioner District: 7**

28813(04) STP-216C(124)PM	Contract: 250053 US-277		WIDEN AND RESURFACE US-277: FROM 0.51 MILES EAST OF I-44, EXTEND NORTH AND WEST NEAR GERONIMO. PROJECT LENGTH = 3.963 MILES
Contractor:	OVERLAND CORPORATION	Residency:	07100
Contract Amount:	\$ 13,507,852.05	DUNCAN RESIDENCY	
Letting Date:	15 May 2025		

County: GARFIELD**Commissioner District: 4**

37999(04) TAP-224E(108)TP	Contract: 250149 CITY STREET		PEDESTRIAN IMPROVEMENTS CITY STREET (W. WILLOW RD): FROM THE INTERSECTION OF N OAKWOOD RD, EXTEND WEST IN THE CITY OF ENID. PROJECT LENGTH = 0.518 MILES
Contractor:	WYATT CONTRACTING, INC.	Residency:	04300
Contract Amount:	\$ 1,063,601.36	ENID RESIDENCY	
Letting Date:	08 May 2025		

County: GRADY**Commissioner District: 7**

38280(04) STP-226C(132)3P	Contract: 250127 SH-37		RESURFACE (ASPHALT) SH-37: FROM 3.0 MILES WEST OF THE INTERSECTION OF SH-4, EXTEND EAST NEAR TUTTLE. PROJECT LENGTH = 6.00 MILES
Contractor:	SILVER STAR CONSTRUCTION COMPANY, INC.	Residency:	07300
Contract Amount:	\$ 1,499,346.00	ANADARKO RESIDENCY	
Letting Date:	08 May 2025		

County: JACKSON**Commissioner District: 5****33951(04)** **Contract: 250057** US-283

STP-233B(055)3P

Contractor: CORNELL CONSTRUCTION COMPANY, INC.**Contract Amount:** \$ 3,573,318.44**Letting Date:** 15 May 2025**Residency:** 05200
ALTUS RESIDENCYRESURFACE (ASPHALT)
US-283: FROM 0.72 MILES NORTH OF
THE US-62
INTERSECTION, EXTEND NORTH IN
ALTUS.
PROJECT LENGTH = 5.035 MILES**County: LEFLORE****Commissioner District: 2****29697(04)** **Contract: 250071** SH-112

STP-240C(127)PM

Contractor: L & N BRIDGE, LLC**Contract Amount:** \$ 17,746,168.83**Letting Date:** 08 May 2025**Residency:** 02200
HEAVENER RESIDENCYBRIDGE AND APPROACHES
SH-112: OVER POTEAU RIVER, 1.70
MILES NORTHEAST
OF THE US-59 INTERSECTION NEAR
POTEAU.
PROJECT LENGTH = 1.571 MILES**County: MCCLAIN****Commissioner District: 3****35651(04)** **Contract: 250130** US-62

STP-244B(116)3P

Contractor: ELLSWORTH CONSTRUCTION, LLC**Contract Amount:** \$ 2,245,376.28**Letting Date:** 08 May 2025**Residency:** 03200
PURCELL RESIDENCYRESURFACE (ASPHALT)
US-62: FROM 0.3 MILES EAST OF THE
INTERSECTION OF SH-76/MAIN STREET,
EXTEND NORTHEAST NEAR
BLANCHARD.
PROJECT LENGTH = 4.22 MILES**County: MUSKOGEE****Commissioner District: 1****35657(04)** **Contract: 250109** US-62

STP-251B(179)3P

Contractor: APAC-CENTRAL, INC.**Contract Amount:** \$ 1,785,928.83**Letting Date:** 08 May 2025**Residency:** 01100
MUSKOGEE RESIDENCYRESURFACE (ASPHALT)
US-62 (SH-16) : FROM 0.378 MILES EAST
OF THE US-64
(SH-72) INTERSECTION, EXTEND EAST
NEAR MUSKOGEE.
PROJECT LENGTH = 4.52 MILES**County: OKMULGEE****Commissioner District: 1****35688(04)** **Contract: 250076** SH-56

STP-256B(091)AD

Contractor: R & L CONSTRUCTION, LLC**Contract Amount:** \$ 509,901.00**Letting Date:** 15 May 2025**Residency:** 01100
MUSKOGEE RESIDENCYPEDESTRIAN IMPROVEMENTS
(SIDEWALK)
SH-56 (W. 6TH STREET): FROM 1.35
MILES WEST OF US-75,
EXTEND EAST IN OKMULGEE.
PROJECT LENGTH = 0.478 MILES**County: OSAGE****Commissioner District: 8****34299(04)** **Contract: 250133** SH-20

STP-257C(104)3P

Contractor: DUSTROL, INC.**Contract Amount:** \$ 5,391,601.81**Letting Date:** 08 May 2025**Residency:** 08400
SAND SPRINGS RESIDENCYRESURFACE (ASPHALT)
SH-20: FROM 5.0 MILES SOUTHEAST OF
THE JUNCTION OF SH-99,
EXTEND EAST NEAR HOMINY.
PROJECT LENGTH = 14.45 MILES

County: PONTOTOC**Commissioner District: 3**

22973(23) SSP-262F(100)PM	Contract: 250142	MULTIPLE LOCATIONS	BRIDGE WATERPROOF SEAL SH-1/ SH-3/ SH-48/ SH-59: AT MULTIPLE LOCATIONS IN DIVISION III. PROJECT LENGTH = 0.00 MILES
Contractor:	GARY A. CRAIN, INC.		
Contract Amount:	\$ 121,290.16	Residency: 03027	
Letting Date:	08 May 2025	HUDSON PRINCE ENG. & INSP. PLLC	
23284(09) SSP-NBIP(547)PM	Contract: 250146	US-270	BRIDGE PAINTING US-270/ COUNTY ROAD (NS 3700 RD): OVER I-40 AND ABANDONED RAILROAD, AT MULTIPLE LOCATIONS IN DIVISION III. PROJECT LENGTH = 0.00 MILES
Contractor:	SOUTHERN COATINGS OF TARPON SPRINGS, LLC		
Contract Amount:	\$ 346,996.20	Residency: 03001	
Letting Date:	15 May 2025	WSB (FORMERLY EST, INC.)	
23285(16) SSP-262F(099)PM	Contract: 250147	MULTIPLE LOCATIONS	JOINT SEAL AND REPAIR I-35/ US-270/ SH-9: OVER WASHITA RIVER, OLD SH-18, US-77, AND BNSF RR, AT MULTIPLE LOCATIONS IN DIVISION III. PROJECT LENGTH = 0.00 MILES
Contractor:	B & B CONSTRUCTION SERVICE J.T., INC.		
Contract Amount:	\$ 537,175.71	Residency: 03018	
Letting Date:	15 May 2025	BENCHMARK CONSTRUCTION SERVICES, LLC	

County: POTTAWATOMIE**Commissioner District: 3**

35649(04) STP-263C(118)PM	Contract: 250090	SH-3E	RESURFACE (ASPHALT) SH-3E (E HIGHLAND STREET): FROM 46 FEET EAST OF THE SH-18 (N HARRISON AVE) INTERSECTION, EXTEND EAST NEAR SHAWNEE. PROJECT LENGTH = 7.10 MILES
Contractor:	THE CUMMINS CONSTRUCTION CO., INC.		
Contract Amount:	\$ 3,036,760.92	Residency: 03300	
Letting Date:	15 May 2025	WEWOKA RESIDENCY	

County: ROGERS**Commissioner District: 8**

38587(04) NHPP-266N(142)PM	Contract: 250091	SH-88	RESURFACE (ASPHALT) SH-66/SH-20/SH-88: SH-66, FROM 2.7 MILES SOUTHWEST OF THE SH-88 INTERSECTION EXTEND NORTHEAST IN CLAREMORE. SH-20/SH-88, FROM SH-66 EXTEND NORTHWEST IN CLAREMORE. PROJECT LENGTH = 5.56 MILES
Contractor:	BECCO CONTRACTORS, INC.		
Contract Amount:	\$ 5,137,000.00	Residency: 08001	
Letting Date:	15 May 2025	WSB (FORMERLY EST, INC.)	

County: TULSA**Commissioner District: 8**

31084(04) NHPP-014N(134)PM	Contract: 250143	US-75	BRIDGE REHABILITATION US-75: OVER BIRD CREEK OVERFLOW, 3.4 MILES NORTH OF THE SH-11 INTERSECTION NEAR TULSA. PROJECT LENGTH = 0.328 MILES
Contractor:	BECCO CONTRACTORS, INC.		
Contract Amount:	\$ 4,197,000.00	Residency: 08001	
Letting Date:	08 May 2025	WSB (FORMERLY EST, INC.)	

County: TULSA**Commissioner District: 8**

34436(04) NHPP-030N(085)FP	Contract: 250078 US-169	GRADE, DRAIN, AND SURFACE US-169: FROM 2.0 MILES NORTH OF THE INTERSECTION OF SH-266, EXTEND NORTH IN OWASSO. PROJECT LENGTH = 1.282 MILES
Contractor:	SHERWOOD CONSTRUCTION CO., INC.	
Contract Amount:	\$ 10,372,445.19	Residency: 08100
Letting Date:	15 May 2025	TULSA RESIDENCY

38188(04) SAP-272N(433)ES	Contract: 250148 I-44	BRIDGE REPAIR I-44: OVER MINGO CREEK, 1.92 MILES NORTHEAST OF THE US-64 INTERCHANGE IN THE CITY OF TULSA. PROJECT LENGTH = 0.00 MILES
Contractor:	B & B CONSTRUCTION SERVICE J.T., INC.	
Contract Amount:	\$ 245,693.56	Residency: 08100
Letting Date:	15 May 2025	TULSA RESIDENCY

County: WASHITA**Commissioner District: 5**

36164(04) NHPP-009N(104)3P	Contract: 250049 US-183	RESURFACE (ASPHALT) US-183: FROM 0.012 MILES NORTH OF THE SH-152 INTERSECTION, EXTEND NORTH NEAR NEW CORDELL. PROJECT LENGTH = 5.387 MILES
Contractor:	OVERLAND CORPORATION	
Contract Amount:	\$ 1,993,766.05	Residency: 05100
Letting Date:	08 May 2025	CLINTON RESIDENCY

County: DELAWARE**Commissioner District: 8****34107(04) Contract: 250099 US-59**

TAP-221D(076)TP

Contractor: BUILT RIGHT CONSTRUCTION, LLC**Contract Amount:** \$ 1,463,048.35**Letting Date:** 17 April 2025**Residency:** 08027**HUDSON PRINCE ENG. & INSP.
PLLC**SIDEWALK AND PEDESTRIAN
IMPROVEMENT
US-59 (SH-10 / S MAIN ST) / CITY STREET
(MONROE STREET):
AT MULTIPLE LOCATIONS IN THE CITY
OF JAY.
PROJECT LENGTH = 1.211 MILES

ODOT RESIDENCY

Residency:	03100 - Ada Residency	ADA	74820	P.O. BOX 157 ADA, OK 74820
Engineer:	Julie Russell			
Phone:	(580)332-2094	Fax:		
Residency:	05200 - Altus Residency	ALTUS	73521	P.O. BOX 540 ALTUS, OK 73521
Engineer:	Brock Mason			
Phone:	(580)482-3191	Fax:		
Residency:	07300 - Anadarko Residency	ANADARKO	73005	P.O. BOX 220 ANADARKO, OK 73005
Engineer:	Reese Knight			
Phone:	(405)247-2462	Fax:		
Residency:	02100 - Antlers Residency	ANTLERS	74523	P. O. BOX DRAWER 628 ANTLERS, OK 74523
Engineer:	John Nored			
Phone:	(580)298-3081	Fax:		
Residency:	07200 - Ardmore Residency	ARDMORE	73402	P. O. BOX 1826 ARDMORE, OK 73402
Engineer:	Josue Alberto Olguin Resendiz			
Phone:	(580)223-1351	Fax:		
Residency:	06100 - Buffalo Residency	BUFFALO	73834	P. O. BOX 190 BUFFALO, OK 73834
Engineer:	Jerry Embree			
Phone:	(580)735-2537	Fax:		
Residency:	08300 - Claremore Residency	CLAREMORE	74019	25825 S. HWY 66 SUITE B CLAREMORE, OK 74019
Engineer:	Joshua Fisher			
Phone:	(918)266-1160	Fax:		
Residency:	05100 - Clinton Residency	CLINTON	73601	P.O. BOX 818 CLINTON, OK 73601
Engineer:	Dax Sawyer			
Phone:	(580)323-0702	Fax:		
Residency:	07100 - Duncan Residency	DUNCAN	73534	P.O. BOX 1107 DUNCAN, OK 73534
Engineer:	Bryce Lawson			
Phone:	(580)255-7609	Fax:	(580)252-6178	
Residency:	04400 - Edmond Residency	EDMOND	73034	5201 NE 122ND, #4007 EDMOND, OK 73034
Engineer:	Tom Hubbard			
Phone:	(405)475-2860	Fax:	(405)478-1126	
Residency:	04300 - Enid Residency	ENID	73701	410 KREMLIN ENID, OK 73701
Engineer:	Jacob Peery			
Phone:	(580)234-3223	Fax:	(580)237-3328	
Residency:	06200 - Guymon Residency	GUYMON	73942	P.O. BOX 348 GUYMON, OK 73942
Engineer:	Tonya Folsom			
Phone:	(580)338-3545	Fax:	(580)338-5685	
Residency:	02200 - Heavener Residency	HEAVENER	74937	P.O. BOX 835 HEAVENER, OK 74937
Engineer:	Timothy Davis			
Phone:	(918)653-7896	Fax:	(918)653-4532	
Residency:	02300 - Madill Residency	MADILL	73446	P. O. BOX 297 MADILL, OK 73446
Engineer:	Brett Pritchett			
Phone:	(580)795-3675	Fax:	(580)795-7461	

ODOT RESIDENCY

Residency:	02400 - McAlester Residency	MCALESTER	74502	7101 HIGHWAY US-69 BUSINESS MCALESTER, OK 74502
Engineer:	Richard Greer			
Phone:	(918)423-5443	Fax:	(918)429-0807	
Residency:	01100 - Muskogee Residency	MUSKOGEE	74402	P.O. BOX DRAWER 1453 MUSKOGEE, OK 74402
Engineer:	Nick Clark			
Phone:	(918)682-9471	Fax:	(918)682-2597	
Residency:	04600 - Oklahoma City Residency	OKLAHOMA CITY	73129	701 S.E. 82ND OKLAHOMA CITY, OK 73129
Engineer:	Jonathan Brooks			
Phone:	(405)522-5575	Fax:		
Residency:	04100 - Perry Residency	PERRY	73077	P.O. BOX 548 PERRY, OK 73077
Engineer:	Garrett Massey			
Phone:	(580)336-7374	Fax:	(580)336-7373	
Residency:	03200 - Purcell Residency	PURCELL	73080	P.O. BOX 468 PURCELL, OK 73080
Engineer:	Preston Hiemstra			
Phone:	(405)527-5569	Fax:	(405)527-6576	
Residency:	01200 - Sallisaw Residency	SALLISAW	74955	P.O. BOX 449 SALLISAW, OK 74955
Engineer:	David Woody			
Phone:	(918)775-2751	Fax:	(918)776-0285	
Residency:	08400 - Sand Springs Residency	SAND SPRINGS	74063	P.O. BOX 926 SAND SPRINGS, OK 74063
Engineer:	Timothy Mathena			
Phone:	(918)245-9531	Fax:	(918)245-0953	
Residency:	04500 - Stillwater Residency	STILLWATER	74075	3613 N. HUSBAND STILLWATER, OK 74075
Engineer:	Logan Anderson			
Phone:	(405)372-5644	Fax:	(405)377-8321	
Residency:	08100 - Tulsa Residency	TULSA	74101	P.O. BOX 1256 TULSA, OK 74101
Engineer:	J. Bruce Arnold			
Phone:	(918)836-7116	Fax:	(918)832-0383	
Residency:	03300 - Wewoka Residency	WEWOKA	74884	P.O. BOX 918 WEWOKA, OK 74884
Engineer:	Wendy Ross			
Phone:	(405)257-3325	Fax:	(405)257-5003	
Residency:	04200 - Yukon Residency	YUKON	73099	15100 NW 36TH ST. YUKON, OK 73099
Engineer:	Marcus Dixon			
Phone:	(405)350-2331	Fax:	(405)350-2199	

CONSULTANT RESIDENCY

Residency:	00010 - Atkins	NORMAN	73072	350 DAVID L. BOREN BOULEVARD, SUITE 1510 NORMAN, OK 73072
Engineer:	Lucas Reed			
Phone:	(405)321-2480	Fax:		
List of Engineers:	Majors, Mark E.; Reed, Lucas Cole			
Residency:	00018 - Benchmark Construction Services, LLC	NORMAN	73069	3430 MACDONNELL DRIVE NORMAN, OK 73069
Engineer:	Richard Jr. Bond			
Phone:	(580)665-5178	Fax:		
List of Engineers:	Bond, Richard N. Jr.; Williams, Bobby Ray			

CONSULTANT RESIDENCY

Residency:	00003 - CEC Corporation	OKLAHOMA CITY	73142	4555 WEST MEMORIAL ROAD OKLAHOMA CITY, OK 73142
Engineer:	Joshua Black			
Phone:	(405)753-4200	Fax:	(405)384-4589	
List of Engineers:	Covalt, Geoffrey H; King, Stephen; Nedbalek, William; Swayze, Terry D.			
Residency:	00023 - Freese & Nichols, Inc.	OKLAHOMA CITY	73112	6303 N PORTLAND AVE SUITE 100 OKLAHOMA CITY, OK 73112
Engineer:	Paul Green			
Phone:	(405)607-7060	Fax:		
List of Engineers:	Green, Paul D.			
Residency:	00011 - Garver, LLC	TULSA	74146	6450 SOUTH LEWIS TULSA, OK 74146
Engineer:	Shannon Mcgarrah			
Phone:	(918)250-5922	Fax:		
List of Engineers:	McGarrah, Shannon; Shields, Nicole			
Residency:	00027 - Hudson Prince Eng. & Insp. PLLC	OWASSO	74055	7221 200 E. AVE OWASSO, OK 74055
Engineer:	Aaron Beats			
Phone:		Fax:		
List of Engineers:				
Residency:	00004 - Jacobs Engineering Group, Inc.	OKLAHOMA CITY	73114	10001 N. BROADWAY EXTENSION OKLAHOMA CITY, OK 73114
Engineer:	Timothy Bray			
Phone:	(405)810-8254	Fax:	(405)810-2980	
List of Engineers:	Bray, Timothy P.			
Residency:	00025 - KTA-Tator, Inc.	HUME	64752	12255 SW HUME ST HUME, MO 64752
Engineer:	Vacant			
Phone:	(405)364-0281	Fax:		
List of Engineers:	McCann, Stacy; Richards, Gregory Ray			
Residency:	00021 - Olsson Associates	OKLAHOMA CITY	73116	NORMAN, OK 73069 OKLAHOMA CITY, OK 73116
Engineer:	Kevin Bloss			
Phone:	(405)242-6600	Fax:		
List of Engineers:	Bloss, Kevin S			
Residency:	00020 - Poe and Associates, Inc.	TULSA	74146	4606 S GARNETT RD, STE TULSA, OK 74146
Engineer:	Douglas Tiffany			
Phone:	(918)665-8800	Fax:		
List of Engineers:	Tiffany, Douglas Lee			
Residency:	00022 - Smith Roberts Baldischwiler, LLC (SRB)	OKLAHOMA CITY	73104	100 NE 5TH ST OKLAHOMA CITY, OK 73104
Engineer:	George Raymond			
Phone:	(405)840-7094	Fax:		
List of Engineers:	Raymond, George T.			
Residency:	00026 - Standard Testing	OKLAHOMA CITY	73105	3400 N. LINCOLN BLVD. OKLAHOMA CITY, 73105
Engineer:	Colton Roberts			
Phone:	(405)528-0541	Fax:		
List of Engineers:	Roberts, Colton			
Residency:	00002 - Tetra Tech, Inc.	OKLAHOMA CITY	73105	525 CENTRAL PARK DRIVE, SUITE 403 OKLAHOMA CITY, OK 73105
Engineer:	Mehrdad Matthew Moshiri			
Phone:	(405)606-8600	Fax:	(405)608-8601	
List of Engineers:	Moshiri, M. Matthew			
Residency:	00001 - WSB (Formerly EST, Inc.)	OKLAHOMA CITY	73102	615 NORTH HUDSON, SUITE 300 OKLAHOMA CITY, OK 73102
Engineer:	Gary Evans			
Phone:	(405)307-8378	Fax:	(405)329-1914	
List of Engineers:	Frank, Richard Brent; Vahabzadegan, Michael			

CED RESIDENCY

Residency:	00017 - Circuit Engineering District #2	MUSKOGEE	74402	PO BOX 2366 MUSKOGEE, OK 74402
Engineer:	Gilbert Dale Kester			
Phone:	(918)682-2125	Fax:		
List of Engineers:	Pulliam, D. Neil Jr.			

CED RESIDENCY


Residency:	00013 - Circuit Engineering District #3	HUGO	74743	203 PEPSI COLA AVE HUGO, OK 74743
Engineer:	John Winters			
Phone:	(580)326-9191	Fax:	(405)384-4589	
List of Engineers:	Winters, John R.			
Residency:	00024 - Circuit Engineering District #4	SHAWNEE	74801	40002 BENSON PARK ROAD SHAWNEE, OK 74801
Engineer:	David Hendricks			
Phone:	(405)214-0058	Fax:		
List of Engineers:	Hendricks, David R			
Residency:	00005 - Circuit Engineering District #7	CLINTON	73601	PO BOX 337 1779 MARSHALL RD. CLINTON, OK 73601
Engineer:	Rodney Cabaniss			
Phone:	(580)323-8685	Fax:		
List of Engineers:	Northup, John			
Residency:	00009 - Circuit Engineering District #8	ALVA	73713	904 WESTLAKES DRIVE ALVA, OK 73713
Engineer:	Cole Roberts			
Phone:	(580)327-2278	Fax:		
List of Engineers:	Roberts, Cole			


DISTRICT

Residency:	01000 - District 1	MUSKOGEE	74401	OKLAHOMA DEPT. OF TRANSPORTATION 2800 S. 32ND STREET MUSKOGEE, OK 74401
Engineer:	Christopher Wallace			
Phone:	(918)687-5407	Fax:	(918)687-9955	
Residency:	02000 - District 2	ANTLERS	74523	OKLAHOMA DEPT. OF TRANSPORTATION P.O. DRAWER 628 ANTLERS, OK 74523
Engineer:	Anthony Echelle			
Phone:	(580)298-3371	Fax:	(580)298-6152	
Residency:	03000 - District 3	ADA	74820	P.O. BOX 549 ADA, OK 74820
Engineer:	Ronald Brown			
Phone:	(580)332-1526	Fax:	(580)332-0261	
Residency:	04000 - District 4	PERRY	73077	P.O. BOX 471 PERRY, OK 73077
Engineer:	Matthew Mitchell			
Phone:	(580)336-7340	Fax:	(580)336-7350	
Residency:	05000 - District 5	CLINTON	73601	P.O. BOX 1449 CLINTON, OK 73601
Engineer:	Brent Almquist			
Phone:	(580)323-1431	Fax:	(580)323-1430	
Residency:	06000 - District 6	BUFFALO	73834-0190	P.O. BOX 190 BUFFALO, OK 73834-0190
Engineer:	Jon Logan			
Phone:	(580)735-2561	Fax:	(580)735-2248	
Residency:	07000 - District 7	DUNCAN	73534	P.O. BOX 460 DUNCAN, OK 73534
Engineer:	Jay Wyatt Earp			
Phone:	(580)255-7586	Fax:	(580)255-5064	
Residency:	08000 - District 8	TULSA	74116	4002 N. MINGO VALLEY EXPRESSWAY TULSA, OK 74116
Engineer:	Trapper Parks			
Phone:	(918)838-9933	Fax:	(918)832-9074	


COUNTY CHART

Page 1 of 1





Districts	Number of Contracts
District 01	57
District 02	59
District 03	87
District 04	113
District 05	51
District 06	38
District 07	64
District 08	107



STATUS	Contract Amount	Amount Earned	Amount Paid
LETTING	\$ 92,135,300.48	\$.00	\$.00
AWARD	\$ 88,726,544.11	\$.00	\$.00
NTP ISSUED	\$ 92,293,497.58	\$.00	\$.00
COMPLETED	\$ 173,785,884.84	\$ 183,480,612.06	\$ 183,480,612.06
FINALLED	\$ 105,180,714.21	\$ 107,322,702.74	\$ 107,322,702.74