

Oklahoma Department of Transportation

ARRA Project Information
Time run: 5/5/2010 1:58:15 PM

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlayed	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
1	S1	2024911	09032401	Y	090226	04/13/2009	GRADE, DRAIN & SURFACE	SH-3: FROM 0.33 MI WEST OF THE PUSHMATAHA C/L EAST 1.82 MI	THE CUMMINS CONSTRUCTION CO., INC.	\$4,242,665.84	C24	\$3,818,000.00	\$2,394,811.63	03/2009	04/27/2009	63		
2	S1	2634404	09031901	Y	090309	04/02/2009	PAVEMENT REHABILITATION	US-69 BEG APPROX 1.44 MILE NORTH OF SH-75W & EXT NORTH APPROX 3.8 MILE.WITH 412 FOOT EXCEPTION FOR NORTH BOGGY RIVER BRIDGE, NORTHBOUND ONLY	DUIT CONSTRUCTION COMPANY, INC./TTK CONSTRUCTION CO., INC JV	\$5,343,785.64	C24	\$640,070.00	\$640,070.00	03/2009	04/21/2009	100	YES	10/21/2009
3	S1	2437205	09032401	Y	090002	04/13/2009	PAVEMENT REHABILITATION	I-40: RESURFACE FROM MILEPOST 25 TO 33	THE CUMMINS CONSTRUCTION CO., INC.	\$14,083,370.86	C24	\$13,379,000.00	\$13,379,000.00	03/2009	05/01/2009	100		
4	S1	2629504	09031901	Y	090149	04/14/2009	PAVEMENT REHABILITATION	US-69 BEG APPROX 0.21 MI NORTH OF TEXAS S/L, EXTEND NORTH APPROX 5.26 MILE(NORTH & SOUTHBOUND LANES)	R. K. HALL CONSTRUCTION, LTD.	\$4,202,747.19	C24	\$3,992,600.00	\$3,805,611.51	03/2009	07/22/2009	95		
5	S1	2442406	09031901	N	090321	04/03/2009	PAVEMENT REHABILITATION	I-40: FROM FROM MILE MARKER 132 TO MILE MARKER 136(PAVE & BR REHAB)	DUIT CONSTRUCTION COMPANY, INC./TTK CONSTRUCTION CO., INC JV	\$59,384,562.21	C24	\$30,000,000.00	\$16,187,411.89	03/2009	06/01/2009	54		
6	S1	2634104	09031901	N	090310	04/06/2009	RESURFACE	I-40 BEG @ MILE MARKER 115 & EXTEND EAST APPROX 4.2 MILE(EAST & WESTBOUND LANES)	HASKELL LEMON CONSTRUCTION CO.	\$2,777,848.00	C24	\$922,650.00	\$922,650.00	03/2009	07/06/2009	100	YES	10/15/2009
7	S1	2635404	09031901	N	090310	04/06/2009	RESURFACE	I-40 BEG @ MILE MARKER 108 & EXTEND EAST TO MILE MARKER 115.	HASKELL LEMON CONSTRUCTION CO.	\$2,777,848.00	C24	\$1,716,300.00	\$1,716,300.00	03/2009	07/06/2009	100	YES	10/15/2009
8	S1	0924714	09031901	Y	090279	04/15/2009	BRIDGE & APPROACHES	US-70: OVER RED OAK CR. APPROX. 1.8 MI. E. OF THE JEFFERSON C/L.(RDY=09247(15)	SILVER STAR CONSTRUCTION COMPANY, INC.	\$7,352,000.00	C24	\$1,272,000.00	\$1,117,466.94	03/2009	04/27/2009	88		
9	S1	0924715	09031901	Y	090279	04/15/2009	GRADE, DRAIN & SURFACE	US-70 BEG @ JEFFERSON C/L & EXTENDING EAST 3.08 MILEBR=09247(14)	SILVER STAR CONSTRUCTION COMPANY, INC.	\$7,352,000.00	C24	\$5,344,000.00	\$4,702,673.41	03/2009	04/27/2009	88		
10	S1	1043907	09031901	N	090311	04/08/2009	BRIDGE & APPROACHES	SH-7: OVER BEAVER CR, 2.4 MI WEST OF THE COMANCHE/STEPHENS C/L(1.6 MI EAST OF SH 65)	PLAINS BRIDGE CONTRACTING OF OK.,LLC & TREAS CONST. INC.(JV)	\$2,359,697.73	C24	\$2,241,000.00	\$2,225,182.61	03/2009	05/06/2009	99	YES	
11	S1	2094307	09031901	Y	090312	04/09/2009	BRIDGE & APPROACHES	US-283: OVER TWENTYFIVE MILE CREEK, 0.5 MILES NORTH OF JCT SH-15	PLAINS BRIDGE CONTRACTING OF OK.,LLC & TREAS CONST. INC.(JV)	\$3,655,118.69	C24	\$3,472,000.00	\$3,310,182.26	03/2009	04/27/2009	95	YES	
12	S1	2097006	09032401	Y	090326	04/03/2009	PAVEMENT REHABILITATION	I-35: FROM SH-29, NORTH 6.57 MI TO SH-19(MP 66.19 TO MP 72.76)	DUIT CONSTRUCTION COMPANY, INC./TTK CONSTRUCTION CO., INC JV	\$27,596,883.86	C24	\$24,830,000.00	\$13,245,423.70	03/2009	04/27/2009	53		
13	S1	2629404	09031901	Y	090118	04/13/2009	RESURFACE	SH-76 BEG @ THE CARTER C/L & EXT NORTH APPROX 8.0 MILE TO SH-29.	THE CUMMINS CONSTRUCTION CO., INC.	\$1,188,273.45	C24	\$1,128,800.00	\$1,128,800.00	03/2009	05/29/2009	100	YES	07/10/2009
14	S1	2635204	09031901	Y	090210	04/09/2009	PAVEMENT REHABILITATION	SH-9 BEG APPROX 11.3 MILE EAST OF SH-2 & EXTEND EAST APPROX 1.1 MILE.	CHESTER BROSS CONSTRUCTION COMPANY/C.B. EQUIPMENT, INC.	\$3,878,232.20	C24	\$242,250.00	\$242,250.00	03/2009	05/04/2009	100	YES	04/05/2010
15	S1	2492804	09031901	Y	090119	04/07/2009	PAVEMENT REHABILITATION	US-270B BEG AT SH-48 & EXT EAST 1.96 MILE TO US-270.	GLOVER & ASSOCIATES, INC.	\$407,454.00	C24	\$387,000.00	\$387,000.00	03/2009	06/16/2009	100	YES	09/02/2009
16	S1	2636704	09031901	Y	090313	04/13/2009	RESURFACE	US-62: BEGIN 2.37 MILES EAST OF THE US-283 JCT AND EXTEND EAST 7.7 MILES.(WEST BOUND LANES ONLY)	DOBSON BROTHERS CONSTRUCTION CO.	\$3,428,015.85	C24	\$997,900.00	\$997,900.00	03/2009	06/01/2009	100	YES	09/30/2009
17	S1	2443207	09031901	Y	090314	04/08/2009	RECONSTRUCT-NO ADDED LANES	I-35 BEGINNING AT MILEPOST 224.43 & EXTENDING NORTH TO MILEPOST 229.33	KOSS CONSTRUCTION COMPANY & SUBSIDIARY	\$23,984,922.13	C20	\$4,000,000.00	\$4,000,000.00	03/2009	06/01/2009	100		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlaid	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
											C24	\$17,586,000.00	\$6,803,028.45	03/2009	06/01/2009	39		
18	S1	2492904	09032401	Y	090120	04/08/2009	RESURFACE	SH-18 BEG @ SH-105 & EXT NORTH APPROX 5.0 MILE TO PAYNE C/L	THE QUAPAW COMPANY	\$512,720.00	C24	\$487,000.00	\$487,000.00	03/2009	07/13/2009	100	YES	09/22/2009
19	S1	2629304	09032401	Y	090121	04/08/2009	RESURFACE	SH-105 BEG @ US-177 & EXT EAST APPROX 8.0 MILE TO SH-18.	THE QUAPAW COMPANY	\$1,037,314.52	C24	\$985,000.00	\$985,000.00	03/2009	07/02/2009	100	YES	09/22/2009
20	S1	2628304	09031901	Y	090152	04/10/2009	RESURFACE	US-69 BEG APPROX 4.5 MILE SOUTH OF THE CRAIG C/L & EXT NORTH TO COUNTY LINE	PENHALL COMPANY	\$1,969,809.50	C24	\$1,871,300.00	\$1,871,300.00	03/2009	07/28/2009	100	YES	12/04/2009
21	S1	2195005	09032401	N	090003	04/06/2009	RECONSTRUCT-NO ADDED LANES	I-44: FROM US-62 (END OF HE BAILEY TP), NORTH 7.5 MI(MP 106.92 TO MP 114.42)	HASKELL LEMON CONSTRUCTION CO.	\$7,400,051.28	C24	\$6,760,000.00	\$6,760,000.00	03/2009	04/27/2009	100	YES	08/31/2009
22	S1	2640204	09032401	Y	090225	04/15/2009	RESURFACE	I-35: BEGINNING AT THE CARTER C/L EXTEND N. 6.56 MILES	SILVER STAR CONSTRUCTION COMPANY, INC.	\$5,186,400.00	C24	\$4,927,000.00	\$4,927,000.00	03/2009	05/26/2009	100	YES	
23	S1	2090005	09031901	Y	090323	04/03/2009	GRADE,DRAINING,BRIDGE & SURFACE	I-40: FR MILE POST 281.67 TO 288.22	DUIT CONSTRUCTION COMPANY, INC./TTK CONSTRUCTION CO., INC JV	\$33,928,747.73	C24	\$26,884,000.00	\$8,707,787.13	03/2009	06/01/2009	32		
24	S1	2635104	09031901	Y	090210	04/09/2009	PAVEMENT REHABILITATION	SH-2 BEG APPROX 14.3 MILE NORTH OF HASKELL C/L & EXT NORTH APPROX 1.75 MILE	CHESTER BROSS CONSTRUCTION COMPANY/C.B. EQUIPMENT, INC.	\$3,878,232.20	C24	\$473,800.00	\$473,800.00	03/2009	05/04/2009	100	YES	04/05/2010
25	S1	2628004	09031901	Y	090124	04/15/2009	RESURFACE	I-35 BEG APPROX 1.2 MILE NORTH OF PAYNE C/L & EXT NORTH APPROX 6.0 MILE(NORTH & SOUTH BOUND LANES)	EVANS & ASSOCIATES CONSTRUCTION CO., INC.	\$1,321,073.25	C24	\$1,255,000.00	\$1,255,000.00	03/2009	07/17/2009	100	YES	09/03/2009
26	S1	2440705	09031901	Y	090281	04/13/2009	PAVEMENT REHABILITATION	US-169 BEGIN APPROX 6.0 MILE SOUTH OF THE KANSAS S/L & EXT NORTH 6.0 MILE TO THE KANSAS S/L.	APAC-OKLAHOMA, INC.	\$3,721,169.56	C24	\$3,535,000.00	\$3,535,000.00	03/2009	07/23/2009	100	YES	11/10/2009
27	S1	2628104	09032401	Y	090125	04/10/2009	PAVEMENT REHABILITATION	I-235 BEG @ NORTH END OF OKLA RIVER BR & EXT NORTH APPROX 3.5 MILE TO NEWCONCRETE @ 36TH ST. (NORTH & SOUTH BOUND LANES)	PENHALL COMPANY	\$2,665,320.00	C24	\$2,532,000.00	\$2,532,000.00	03/2009	05/18/2009	100	YES	08/31/2009
28	S1	2635004	09031901	Y	090210	04/09/2009	PAVEMENT REHABILITATION	US-75 BEG @ I-40 & EXTEND NORTH APPROX 2.44 MILES	CHESTER BROSS CONSTRUCTION COMPANY/C.B. EQUIPMENT, INC.	\$3,878,232.20	C24	\$857,500.00	\$857,500.00	03/2009	05/04/2009	100	YES	04/05/2010
29	S1	2629604	09031901	Y	090309	04/02/2009	PAVEMENT REHABILITATION	US-69 BEG @ ATOKA C/L & EXT NORTH APPROX 3.0 MILE. NORTH BOUND	DUIT CONSTRUCTION COMPANY, INC./TTK CONSTRUCTION CO., INC JV	\$5,343,785.64	C24	\$1,571,640.00	\$1,571,640.00	03/2009	04/21/2009	100	YES	10/21/2009
30	S1	2629605	09031901	Y	090309	04/02/2009	PAVEMENT REHABILITATION	US-69 BEG APPROX 0.3 MI N OF ATOKA C/L & EXT N APPROX 4.65 MI(SOUTHBOUND LNS)US-69 BEG APPROX 3.08 MI N OF ATOKA C/L, EXT N APPROX 1.05 MI(NORTHBND LNS)	DUIT CONSTRUCTION COMPANY, INC./TTK CONSTRUCTION CO., INC JV	\$5,343,785.64	C24	\$2,121,700.00	\$2,121,700.00	03/2009	04/21/2009	100	YES	10/21/2009
31	S1	2638404	09031901	Y	090198	04/06/2009	RESURFACE	I-40: FROM SH-18 EXTEND EAST 7.72 MI. TO SEMINOLE C/L	HASKELL LEMON CONSTRUCTION CO.	\$2,508,426.75	C24	\$1,296,700.00	\$1,296,700.00	03/2009	05/18/2009	100	YES	08/06/2009
32	S1	2628404	09032401	Y	090328	04/14/2009	RESURFACE	SH-266 BEG @ SH-167 & EXT EAST APPROX 6.0 MILE.	APAC-OKLAHOMA, INC.	\$2,512,744.85	C24	\$1,008,200.00	\$1,008,200.00	03/2009	07/30/2009	100	YES	11/30/2009
33	S1	2637004	09032401	Y	090328	04/14/2009	RESURFACE	US-412 BEGIN MCCLELAN KERR NAVIGATION CHANNEL, EXTEND EAST APPROX. 5 MILE TO THE END OF ASHALT PAVING	APAC-OKLAHOMA, INC.	\$2,512,744.85	C24	\$1,378,900.00	\$1,378,900.00	03/2009	07/30/2009	100	YES	11/30/2009
34	S1	2493104	09031901	Y	090128	04/13/2009	RESURFACE	SH-56 BEG APPROX. 5.1 MILE EAST OF SH-99 & EXTEND EAST APPROX 4.8 MILE	THE CUMMINS CONSTRUCTION CO., INC.	\$984,291.70	C24	\$935,000.00	\$935,000.00	03/2009	06/30/2009	100	YES	02/19/2010
35	S1	2638504	09031901	Y	090198	04/06/2009	RESURFACE	I-40: FROM POTTAWATOMIE C/L EXTEND EAST 6.46 MI.	HASKELL LEMON CONSTRUCTION CO.	\$2,508,426.75	C24	\$1,086,200.00	\$1,086,200.00	03/2009	05/18/2009	100	YES	08/06/2009
36	S1	2031618	09031901	N	090317	04/02/2009	INTERCHANGE	US-81: INTERCHANGE @ BOIS D'ARC AVE.	OBC, INC.	\$5,504,958.27	C24	\$4,954,000.00	\$4,954,000.00	03/2009	06/01/2009	100		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlaid	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
37	S1	2624006	09031901	Y	090319	04/08/2009	RESURFACE	US-412: FROM 0.12 MI EAST OF US-54, EAST 7.3 MI	DOBSON BROTHERS CONSTRUCTION CO.	\$6,628,424.90	C24	\$6,297,000.00	\$5,664,237.42	03/2009	04/27/2009	90		
38	S1	2636107	09031901	N	090290	04/08/2009	PAVEMENT REHABILITATION	US 64: FROM THE TX CO LN, EXTEND EAST 4.5 MILES	J & R SAND COMPANY, INC.	\$3,755,686.36	C24	\$3,567,000.00	\$3,567,000.00	03/2009	04/27/2009	100	YES	
39	S1	2636404	09031901	N	090201	04/10/2009	RESURFACE	US-54: BEGIN APPROX 9.8 MILES NE OF THE TX ST LN, EXTEND NE 1.6 MILES (GOODWELL CITY LIMITS)	APAC-KANSAS, INC.	\$2,349,977.82	C24	\$807,900.00	\$804,022.41	03/2009	07/06/2009	100	YES	
40	S1	2636405	09031901	N	090201	04/10/2009	RESURFACE	US-54: BEGIN APPROX 11.4 MILES NE OF THE TX ST LN, EXTEND NE 7.0 MILES (SOUTHBOUND LANES ONLY)	APAC-KANSAS, INC.	\$2,349,977.82	C24	\$1,424,500.00	\$1,417,033.98	03/2009	07/06/2009	99	YES	
41	S1	2604005	09032401	Y	090129	04/13/2009	RESURFACE	US-183/US-70 BEG APPROX 8.0 MILE NORTH OF TEXAS S/L & EXT NORTH APPROX 4.0 MILE TO SOUTH EDGE OF FREDERICK.	T & G CONSTRUCTION, INC.	\$751,562.70	C24	\$713,900.00	\$713,900.00	03/2009	07/09/2009	100	YES	08/28/2009
42	S1	2638204	09031901	Y	090313	04/13/2009	RESURFACE	US-62: BEGIN AT THE TILLMAN/JACKSON COUNTY LINE AND EXTEND EAST 3.92 MILES.(WEST BOUND LANES ONLY)	DOBSON BROTHERS CONSTRUCTION CO.	\$3,428,015.85	C24	\$795,600.00	\$795,600.00	03/2009	06/01/2009	100	YES	09/30/2009
43	S1	2638205	09031901	Y	090313	04/13/2009	RESURFACE	US-62: BEGIN 3.92 MILES EAST OF THE TILLMAN/JACKSON COUNTY LINE AND EXTENDEAST. (WEST BOUND LANES ONLY)	DOBSON BROTHERS CONSTRUCTION CO.	\$3,428,015.85	C24	\$1,463,000.00	\$1,463,000.00	03/2009	06/01/2009	100	YES	09/30/2009
44	S1	2316607	09031901	Y	090322	04/13/2009	BRIDGE & APPROACHES	SH-151 OVER SH-51 & OVER SL&SF RR APPROX 1.5 MI EAST OF THE CREEK C/L	MANHATTAN ROAD & BRIDGE CO.	\$7,128,472.08	C24	\$6,059,000.00	\$6,059,000.00	03/2009	05/27/2009	100	YES	
45	S1	2434905	09042301	Y	090329	05/13/2009	RECONSTRUCT-NO ADDED LANES	I-244 FROM US-64 INTERCHANGE EAST TO THE US-75 INTERCHANGE IN TULSA(E.B. LANES OF NORTH LEG OF IDL)(DEL FR 03-09, ADD TO 04-09; AS PER O.E.)	MANHATTAN ROAD & BRIDGE CO. & SHERWOOD CONSTRUCTION CO, INC.	\$67,659,720.06	C24	\$15,100,000.00	\$8,596,078.53	04/2009	06/08/2009	57		
46	S1	2434906	09042301	Y	090329	05/13/2009	RECONSTRUCT-NO ADDED LANES	I-244 FROM US-64 INTERCHANGE EAST TO THE US-75 INTERCHANGE IN TULSA(W.B. LANES OF NORTH LEG OF IDL)(DEL FR 03-09, ADD TO 04-09; AS PER O.E.)	MANHATTAN ROAD & BRIDGE CO. & SHERWOOD CONSTRUCTION CO, INC.	\$67,659,720.06	C24	\$18,100,000.00	\$10,293,158.42	04/2009	06/08/2009	57		
47	S1	2636204	09042301	Y	090329	05/13/2009	RECONSTRUCT-NO ADDED LANES	I-244 FROM US-75 INTERCHANGE NORTH TO THE US-64 INTERCHANGE IN TULSA(N.B. LANES OF WEST LEG OF IDL)(DEL FR 03-09, ADD TO 04-09; AS PER O.E.)	MANHATTAN ROAD & BRIDGE CO. & SHERWOOD CONSTRUCTION CO, INC.	\$67,659,720.06	C20	\$11,850,000.00	\$6,751,426.49	04/2009	06/08/2009	57		
48	S1	2636205	09042301	Y	090329	05/13/2009	RECONSTRUCT-NO ADDED LANES	I-244 FROM US-75 INTERCHANGE NORTH TO THE US-64 INTERCHANGE IN TULSA(S.B. LANES OF WEST LEG OF IDL)(DEL FR 03-09, ADD TO 04-09; AS PER O.E.)	MANHATTAN ROAD & BRIDGE CO. & SHERWOOD CONSTRUCTION CO, INC.	\$67,659,720.06	C24	\$19,716,000.00	\$11,252,377.49	04/2009	06/08/2009	57		
49	S1	2634904	09031901	Y	090210	04/09/2009	PAVEMENT REHABILITATION	US-69 BEG 0.5 MI NORTH OF SH-51 & EXT NORTH 7.84 MILE TO THE MAYES C/L	CHESTER BROSS CONSTRUCTION COMPANY/C.B. EQUIPMENT, INC.	\$3,878,232.20	C24	\$1,716,800.00	\$1,716,800.00	03/2009	05/04/2009	100	YES	04/05/2010
50	S1	2634905	09031901	Y	090210	04/09/2009	PAVEMENT REHABILITATION	US-69 BEG 0.25 MI SOUTH OF SH-51 & EXT NORTH 0.75 MILES	CHESTER BROSS CONSTRUCTION COMPANY/C.B. EQUIPMENT, INC.	\$3,878,232.20	C24	\$393,800.00	\$393,800.00	03/2009	05/04/2009	100	YES	04/05/2010
51	S1	2636304	09032401	Y	090205	04/13/2009	RESURFACE	US-281: BEGIN 4.5 MILES NORTH OF THE WOODS/MAJOR COUTY LINE AND EXTENDSOUTH 3.7 MILES.	THE CUMMINS CONSTRUCTION CO., INC.	\$1,374,358.02	C24	\$706,900.00	\$706,900.00	03/2009	04/29/2009	100	YES	12/04/2009
52	S1	2636504	09032401	Y	090205	04/13/2009	RESURFACE	SH-45: BEGIN 4.6 MILES EAST OF THE US-281 JCT., EXTEND EAST 3.5 MILES	THE CUMMINS CONSTRUCTION CO., INC.	\$1,374,358.02	C24	\$598,700.00	\$598,700.00	03/2009	04/29/2009	100	YES	12/04/2009
53	S2	1712705	09042302	Y	090406	05/13/2009	GRADE,DRAINING,BRIDGE & SURFACE	US 59 FROM SH 9 EXTEND NORTH 5 MILES	KOSS CONSTRUCTION COMPANY & SUBSIDIARY	\$20,696,687.21	C20	\$12,000,000.00	\$3,631,833.58	04/2009	07/06/2009	30		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlayed	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
54	S2	2028404	09042301	Y	090301	05/11/2009	RESURFACE	I-35: FROM MILE MARKER 198 TO 203(RESURFACE) **AUTH**	DUIT CONSTRUCTION COMPANY, INC./TTK CONSTRUCTION CO., INC JV	\$13,141,561.15	C20	\$8,474,000.00	\$8,474,000.00	04/2009	08/10/2009	100		
55	S2	1712604	09042301	Y	090110	05/13/2009	GRADE,DRAINING,BRIDGE & SURFACE	US183: FROM APPROX 2.8 MI SOUTHWEST OF SH-152, NORTHEAST APPROX 2.5 MI(RECON TO 4-LN UNDIVIDED)(DEL FR 03-09, ADD TO 04-09; AS PER O.E)	VENTURE CORPORATION DBA V. C. O. PAVING	\$5,316,736.48	C20	\$3,781,000.00	\$3,781,000.00	04/2009	08/03/2009	100		
56	L1	1958004	09042301	Y	090354	05/05/2009	BRIDGE & APPROACHES	CO RD(PEAVINE ROAD) 4 MILE NORTH & 0.2 MILE EAST OF NORTH JUNCTION US-59/SH-51(REPL. LOW WATER XING)	PLAINS BRIDGE CONTRACTING OF OK.,LLC & TREAS CONST. INC.(JV)	\$674,195.33	C25	\$584,000.00	\$446,617.06	04/2009	09/08/2009	76		
57	L1	1894904	09042302	Y	090353	05/13/2009	RESURFACE	CO RD: ON NS-271, FROM SH-45, 1.0 MILE WEST OF GOLTRY, NORTH	THE CUMMINS CONSTRUCTION CO., INC.	\$815,939.30	C20	\$468,364.00	\$468,364.00	04/2009	07/06/2009	100	YES	09/11/2009
58	L1	2204104	09051401	Y	090355	06/03/2009	BRIDGE & APPROACHES	CO BR: (NS-146) OVER COON CR, APPROX. 7.0 MI EAST & 3.5 MI SOUTH OF ELMWOOD	BEHNE CONSTRUCTION CO., INC.	\$945,088.30	C20	\$496,040.00	\$487,487.87	05/2009	07/28/2009	98		
59	L1	2366304	09051401	Y	090355	06/03/2009	BRIDGE & APPROACHES	CO. BR. OVER BULL CR., 3.0 MI WEST & 3.4 MI NORTH OF THE SH-3/US-83JCT AT BRYAN'S CORNER (NS-119)	BEHNE CONSTRUCTION CO., INC.	\$945,088.30	C20	\$439,600.00	\$432,300.59	05/2009	07/28/2009	98		
60	L1	2306004	09051401	Y	090356	05/29/2009	BRIDGE & APPROACHES	CO. BR. OVER BUFFALO CREEK LOCATED 7.5 MILES NORTH OF ERICK ON EW-117	K & R BUILDERS, INC.	\$714,339.01	C20	\$707,000.00	\$707,000.00	05/2009	08/03/2009	100	YES	03/22/2010
61	L1	1967304	09051401	Y	090357	06/01/2009	BRIDGE & APPROACHES	CO BR: OVER ISLAND BAYOU & TRIBUTARY, APPROX 2.6 MILES NORTH OF SH-78 ON NS 380	HUB CONSTRUCTION, INC.	\$988,890.50	C25	\$558,000.00	\$487,354.25	05/2009	08/17/2009	87		
62	L1	2165504	09051401	Y	090357	06/01/2009	BRIDGE & APPROACHES	CO BR OVER RED BRANCH CR APPROX.1.0 MI NORTH & 1.5 MI EAST OF SMITH-LEE	HUB CONSTRUCTION, INC.	\$988,890.50	C25	\$381,000.00	\$333,107.46	05/2009	08/17/2009	87		
63	L1	2156304	09042302	N	090359	05/12/2009	BRIDGE & APPROACHES	CO BR: OVER AN UNNAMED CREEK, 1.0 MI SOUTH & 3.9 MI WEST OF PIEDMONT	SEWELL BROS., INC.	\$721,420.28	C20	\$462,972.00	\$462,972.00	04/2009	06/12/2009	100	YES	12/31/2009
64	L1	2156704	09042302	N	090359	05/12/2009	BRIDGE & APPROACHES	CO BR: OVER A TRIB OF THE N. CANADIAN RIVER, 2.0 MI NORTH & 3.6 MI EAST OF GEARY	SEWELL BROS., INC.	\$721,420.28	C20	\$166,877.00	\$166,877.00	04/2009	06/12/2009	100	YES	12/31/2009
65	L1	2343104	09051401	Y	090362	06/05/2009	BRIDGE & APPROACHES	CO. BR. OVER TELAMAY HOLLOW CREEK, 3.2 MI EAST & 0.5 MI NORTH OF MOODY	DTEC SERVICES, LLC	\$316,552.00	C25	\$288,000.00	\$288,000.00	05/2009	07/27/2009	100	YES	04/12/2010
66	L1	2343904	09051401	Y	090363	06/03/2009	BRIDGE REHABILITATION	CO. BR. OVER THE BEAVER RIVER, 1.2 MI NORTH OF FELT, ON NS-13	LOGOS CONSTRUCTION CO.	\$270,073.50	C20	\$267,370.00	\$267,370.00	05/2009	08/03/2009	100	YES	09/04/2009
67	L1	2300204	09042301	Y	090296	05/05/2009	BRIDGE & APPROACHES	CO. BR.: OVER COAL CR. 2.5 MI. EAST & 2.2 MI. SOUTH OF LEHIGH, ON NS-384	PLAINS BRIDGE CONTRACTING OF OK.,LLC & TREAS CONST. INC.(JV)	\$698,786.69	C25	\$295,400.00	\$295,400.00	04/2009	08/03/2009	100		
68	L1	2357604	09042301	Y	090296	05/05/2009	BRIDGE & APPROACHES	CO BR: OVER TRIB. TO KEEL CREEK, 7.8 MI NORTH & 7.2 MI EAST OF COALGATE	PLAINS BRIDGE CONTRACTING OF OK.,LLC & TREAS CONST. INC.(JV)	\$698,786.69	C25	\$162,000.00	\$162,000.00	04/2009	08/03/2009	100		
69	L1	2219504	09042301	Y	090256	05/08/2009	BRIDGE & APPROACHES	CO. BR.: ON (EW-185) OVER A TRIB. TO EASR CACHE CR., 2.0 MI SOUTH & 1.0 MI EAST OF SH-53/SH-5 JCT., IN WALTERS	K & R BUILDERS, INC.	\$377,214.60	C20	\$239,425.00	\$239,425.00	04/2009	07/20/2009	100		
70	L1	2235904	09051401	Y	090365	06/03/2009	BRIDGE & APPROACHES	CO. BR.: OVER BARNITZ CR., 4.0 MI WEST & 3.5 MI NORTH OF CLINTON	SEWELL BROS., INC.	\$470,544.17	C20	\$465,500.00	\$441,903.03	05/2009	08/03/2009	95	YES	
71	L1	2134304	09042302	Y	090366	05/08/2009	BRIDGE & APPROACHES	CO BR: OVER THE SOUTH CANADIAN RIVER, 1.7 MILES NORTH AND 6.8 MILES WEST OF OAKWOOD	K & R BUILDERS, INC.	\$1,744,012.18	C20	\$1,726,572.00	\$1,713,014.32	04/2009	09/16/2009	99	YES	
72	L1	2254504	09042301	N	090367	05/12/2009	BRIDGE & APPROACHES	CO. BR.: OVER SKELETON CR., 0.6 MI NORTH & 6.6 MI EAST OF WAWKOMIS (CN #188)	SEWELL BROS., INC.	\$545,324.10	C20	\$539,870.00	\$539,870.00	04/2009	07/06/2009	100		
73	L1	2261404	09042302	Y	090389	05/07/2009	BRIDGE & APPROACHES	CO. BR. OVER UNNAMED CREEK, 3.5 MILES NORTH OF SH-7.	D. M. DOZERS, INC.	\$587,439.36	C20	\$544,000.00	\$544,000.00	04/2009	07/01/2009	100	YES	12/17/2009
74	L1	2265704	09042301	N	090368	05/12/2009	BRIDGE & APPROACHES	CO. BR. OVER SAND CREEK, 1 MILE NORTH AND 1.5 MILES EAST OF THESH-11/SH-132 JCT	BEACHNER CONSTRUCTION CO., INC.	\$521,593.75	C20	\$516,378.00	\$479,004.90	04/2009	09/01/2009	93		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlaid	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
75	L1	2555304	09042302	N	090369	05/13/2009	RESURFACE	CO. RD. BEGIN 5.3 MI. S. OF POND CREEK @ GARFIELD C/L, EXTEND N. 5.3 MI.	EVANS & ASSOCIATES CONSTRUCTION CO., INC.	\$894,576.50	C20	\$50,000.00	\$50,000.00	04/2009	08/06/2009	100	YES	09/29/2009
76	L1	2306404	09042301	Y	090334	05/08/2009	BRIDGE & APPROACHES	CO. BR. OVER UNNAMED CR, 5.5 MI WEST & 3.0 MI SOUTH OF WILLOWON NS-189	K & R BUILDERS, INC.	\$363,750.26	C20	\$360,000.00	\$348,518.43	04/2009	08/12/2009	97	YES	02/04/2010
77	L1	2255404	09061801	Y	090390	07/07/2009	BRIDGE & APPROACHES	CO. BR.: OVER BIG CR., 0.3 MI NORTH & 3.6 MI EAST OF ALLEN(LOCAL #38A) (DEL FR 04-09, ADD TO 06-09; PAY ITEM PROBLEMS) **AUTH**	CIMARRON CONSTRUCTION COMPANY	\$658,809.11	C25	\$429,292.00	\$429,292.00	06/2009	08/17/2009	100		
78	L1	2265804	09042301	Y	090299	05/07/2009	BRIDGE & APPROACHES	CO. BR. OVER MUD CREEK, 7.8 MILES WEST SH-89 ON EW-193	D. M. DOZERS, INC.	\$626,895.60	C20	\$477,024.00	\$477,024.00	04/2009	05/29/2009	100	YES	
79	L1	2141504	09042302	N	090370	06/30/2009	BRIDGE & APPROACHES	CO BR: OVER A TRIBUTARY OF CAMPBELL CREEK, 4.5 MILES WEST OF SH-74F INCASHION	SEWELL BROS., INC.	\$577,319.00	C20	\$571,545.00	\$560,384.36	06/2009	09/08/2009	98		
80	L1	2347404	09051401	Y	090304	05/29/2009	BRIDGE & APPROACHES	CO. BR. OVER PEACHLAND CR, APPROX. 0.7 MI NORTH 2.0 MI WEST OFBENGAL	HUB CONSTRUCTION, INC.	\$562,911.66	C25	\$535,000.00	\$535,000.00	05/2009	08/14/2009	100	YES	03/10/2010
81	L1	2034804	09042301	Y	090371	05/11/2009	BRIDGE & APPROACHES	CO BR: OVER FOURCHE MALINE CREEK, 1.5 MI NORTH & 2.3 MIEAST OF LEFLORE	HUB CONSTRUCTION, INC.	\$1,111,918.40	C25	\$1,000,000.00	\$1,000,000.00	04/2009	06/10/2009	100	YES	
82	L1	2202704	09042302	Y	090372	05/13/2009	BRIDGE & APPROACHES	CO BR: OVER SPRING CREEK, 1.0 MI WEST & 0.7 MI SOUTH OFUS-177/SH-66 JCT.	BRIDGECO CONTRACTORS, INC.	\$354,876.13	C25	\$259,200.00	\$259,200.00	04/2009	08/03/2009	100	YES	03/01/2010
83	L1	2289104	09042301	N	090373	05/05/2009	BRIDGE & APPROACHES	CO. BR.: ON EW-81, OVER BLUE CR., 4.2 MI WEST OF MERIDIAN	K & R BUILDERS, INC.	\$443,845.61	C20	\$400,000.00	\$400,000.00	04/2009	07/01/2009	100	YES	01/21/2010
84	L1	2392304	09042301	Y	090259	05/08/2009	BRIDGE & APPROACHES	CO. BR. OVER SIMON CR. 5.3 MI NORTH & 3.0 MI EAST OF SH-76/SH-32 JCT.(REPLACE LOW WATER CROSSING)	K & R BUILDERS, INC.	\$714,577.29	C20	\$519,881.00	\$519,881.00	04/2009	08/11/2009	100		
85	L1	2164404	09042302	Y	090374	05/05/2009	BRIDGE & APPROACHES	CO BR: OVER CHOUTEAU CR, APPROX 0.3 MI SOUTH & 2.3 MI EAST OF CHOUTEAU	PLAINS BRIDGE CONTRACTING OF OK.,LLC & TREAS CONST. INC.(JV)	\$992,147.23	C25	\$980,000.00	\$912,708.67	04/2009	09/29/2009	93	YES	
86	L1	2275404	09061801	Y	090375	07/02/2009	BRIDGE & APPROACHES	CO BR.: OVER BRUSHY CR. APPROX 2.2 MI S & 2.5 MI WEST OF THE US-412/US-69 JCT	BEACHNER CONSTRUCTION CO., INC.	\$616,116.35	C25	\$290,000.00	\$238,886.08	06/2009	10/05/2009	82		
87	L1	2222404	09042301	Y	090391	05/05/2009	BRIDGE & APPROACHES	CO.BR. OVER FLAT ROCK CREEK, 0.1 MILE NORTH OF RAIFORD	PLAINS BRIDGE CONTRACTING OF OK.,LLC & TREAS CONST. INC.(JV)	\$395,653.61	C25	\$335,000.00	\$335,000.00	04/2009	08/10/2009	100		
88	L1	2266804	09042302	Y	090376	05/07/2009	BRIDGE & APPROACHES	CO. BR. OVER GUY SANDY CREEK, 7.6 MILES NORTH AND .7 MILE WEST OFSULPHUR IN MURRAY COUNTY	D. M. DOZERS, INC.	\$668,021.36	C20	\$600,000.00	\$600,000.00	04/2009	10/05/2009	100		
89	L1	1844904	09091701	Y	090392	10/14/2009	BRIDGE & APPROACHES	CO. BR. OVER CLOUD CR., 1.3 MI NORTH & 1.6 MI EAST OF BOYTON(DEL FR 07-09, ADD TO 09-09; HISTORIC BR ISSUES) **AUTH**	MUNOZ CONSTRUCTION CO., INC.	\$518,117.44	C25	\$438,449.00	\$134,045.96	10/2009	11/30/2009	31		
90	L1	2142404	09042301	Y	090377	05/08/2009	BRIDGE & APPROACHES	CO. BR: OVER RED ROCK CREEK, 0.7 MI WEST OF THE US-77/SH-15 JCTSWHOF CERES	K & R BUILDERS, INC.	\$773,420.91	C20	\$765,687.00	\$763,190.18	04/2009	07/09/2009	100		
91	L1	2164304	09042302	Y	090393	05/05/2009	BRIDGE & APPROACHES	CO BR: OVER HARRICAN CREEK, 0.4 MILES WEST AND 3.0 MILESSOUTH OF MICAWBER	K & R BUILDERS, INC.	\$505,429.70	C25	\$401,400.00	\$401,400.00	04/2009	06/05/2009	100	YES	11/23/2009
92	L1	2218004	09042302	Y	090378	05/12/2009	BRIDGE & APPROACHES	CO. BR.: OVER UNNAMED CR., 4.2 MI EAST & 2.0 MI NORTH OFUS-75/SH-16 JCT.	BELK BRIDGE, INC.	\$356,713.30	C25	\$320,000.00	\$320,000.00	04/2009	07/13/2009	100	YES	
93	L1	2217004	09042302	Y	090379	05/08/2009	BRIDGE & APPROACHES	CO BR.: OVER CLEAR CR, 1.9 MI EAST & 7.0 MI SOUTH OF THE I-35/SH-51 JCT.	K & R BUILDERS, INC.	\$439,055.48	C20	\$400,000.00	\$400,000.00	04/2009	07/21/2009	100	YES	01/22/2010
94	L1	2141604	09042302	Y	090380	05/12/2009	BRIDGE & APPROACHES	CO BR OVER UNNAMED CREEK APPROX. 2.0 MI NORTH & 3.7 MI WESTWEST OF QUINTON	HUB CONSTRUCTION, INC.	\$335,560.50	C25	\$330,000.00	\$329,623.88	04/2009	06/25/2009	100	YES	02/25/2010
95	L1	2348205	09082001	Y	090531	09/24/2009	GRADE, DRAIN & SURFACE	CAUSEWAY OVER LAKE EUFAULA APPROX. 2 MI EAST OF CROWDER, EAST 0.75 MI(PHASE I) (ROADWAY) (6110C)	C-GAWF CONSTRUCTION, INC.	\$1,753,429.98	C20	\$450,000.00	\$370,526.69	09/2009	10/26/2009	82		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlayed	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
96	L1	2277604	09061801	Y	090398	06/30/2009	BRIDGE & APPROACHES	CO. BR.: OVER GRAYSON CR., 2.0 MI SOUTH & 6.7 MI EAST OFSH-59A /SH-3W JCT	OBC, INC.	\$1,014,494.41	C25	\$387,159.00	\$387,159.00	06/2009	09/01/2009	100		
97	L1	2277704	09061801	Y	090398	06/30/2009	BRIDGE & APPROACHES	CO. BR.: OVER MILL CREEK, 0.5 MI NORTH & 2.0 MI EAST OF FITTSTOWN	OBC, INC.	\$1,014,494.41	C25	\$275,105.00	\$275,105.00	06/2009	09/01/2009	100		
98	L1	2307504	09061801	Y	090395	07/07/2009	BRIDGE & APPROACHES	CO. BR.: OVER POPSHEGO CR, 0.5 MI NORTH & 2.9 MI EAST OFST. LOUIS	CIMARRON CONSTRUCTION COMPANY	\$746,197.56	C25	\$491,743.00	\$491,743.00	06/2009	09/09/2009	100		
99	L1	2003204	09072301	Y	090382	08/18/2009	BRIDGE & APPROACHES	CO BR(NS-467) OVER PRAIRIE CREEK APPROX 1.6 MILE SOUTH & 1.0 MILE WEST OFAKINS.(REPLACE EXIST LOW WATER XING)(DEL FR 05-09, ADD TO 07-09; UTILITIES)	C-GAWF CONSTRUCTION, INC.	\$331,945.00	C25	\$300,000.00	\$300,000.00	08/2009	09/08/2009	100		
100	L1	2420304	09042302	N	090383	05/08/2009	BRIDGE & APPROACHES	CO BR OVER DEER CR, 3.5 MI SOUTH & 7.7 MI EAST OF SH-53/US-81 JCT	K & R BUILDERS, INC.	\$1,136,456.97	C20	\$382,956.00	\$382,956.00	04/2009	09/08/2009	100		
101	L1	2420404	09042302	N	090383	05/08/2009	BRIDGE & APPROACHES	CO BR OVER STAGE STAND CR, 6.0 MI SOUTH & 6.0 MI WEST OF THE NORTHSH-7/US-81 JCT,	K & R BUILDERS, INC.	\$1,136,456.97	C20	\$452,164.00	\$452,164.00	04/2009	09/08/2009	100		
102	L1	2378204	09042302	Y	090384	05/12/2009	BRIDGE & APPROACHES	CO. BR. OVER DEEP RED CR., 0.6 MI. S. & 3.2 MI. E. OF LOVELAND, OKLAHOMA ONNS-239	SEWELL BROS., INC.	\$449,604.70	C20	\$445,109.00	\$442,728.60	04/2009	07/28/2009	99	YES	02/13/2010
103	L1	2503104	09051401	Y	090386	06/03/2009	BRIDGE & APPROACHES	CO. BR. OVER DELAWARE CR. OVERFLOW ON CINCINNATI AVE. 0.5 MI. SOUTHOF 86TH ST. NORTH	PARADIGM CONSTRUCTION & ENGINEERING, INC	\$1,251,759.85	C25	\$900,000.00	\$900,000.00	05/2009	08/03/2009	100		
104	L1	2125804	09042302	Y	090387	05/12/2009	BRIDGE & APPROACHES	CO BR: 1.0 MI NORTH & 4.25 MI WEST OF US-69/SH-51 IN WAGONER	WITTWER CONSTRUCTION CO., INC.	\$242,500.36	C25	\$220,000.00	\$220,000.00	04/2009	07/22/2009	100	YES	
105	L1	2221104	09051401	N	090388	06/01/2009	BRIDGE & APPROACHES	CO.BR. OVER UNNAMED CREEK ON N401, 0.6MI SOUTH AND 4.2MI EAST OF JCT US-75AND OK-KS BORDER. REPLACE LOW WATER CROSSING	BEACHNER CONSTRUCTION CO., INC.	\$1,405,019.88	C25	\$636,000.00	\$511,078.25	05/2009	07/24/2009	80		
106	L1	2355004	09051401	N	090388	06/01/2009	BRIDGE & APPROACHES	CO. BR. OVER BRUSH CREEK APPROX. 0.8 MI. SOUTH AND 2.0 MI. EAST OF US-75/SH-10 EAST JCT. (REPLACE LOW WATER CROSSING)	BEACHNER CONSTRUCTION CO., INC.	\$1,405,019.88	C25	\$480,000.00	\$388,863.91	05/2009	07/24/2009	81		
107	S3	2572604	09051401	Y	090113	05/27/2009	RESURFACE	US-270 BEG APPROX 0.3 MILE WEST OF SH-58 NORTH & EXT EAST APPROX 7.9 MILE(EAST & WEST BND LNS)	HASKELL LEMON CONSTRUCTION CO.	\$2,924,767.52	C24	\$2,778,000.00	\$2,778,000.00	05/2009	08/19/2009	100	YES	10/30/2009
108	S3	2635504	09051401	N	090171	06/03/2009	ULTRATHIN/MICRO-SURF TREATMENT	SH-3 BEG 0.36 MILES S. OF THE KINGFISHER C/L EXTENDING S.E. 15.54 MILES.	VANCE BROTHERS, INC.	\$2,637,680.60	C24	\$2,500,000.00	\$2,394,583.34	05/2009	08/31/2009	96	YES	01/20/2010
109	S3	2640304	09051401	Y	090221	06/08/2009	RESURFACE	US-70: BEGINNING 2.67 MILES E. OF I-35, EXTEND E. 8.0 MILES(ADD ALTERNATES)	SEAL MASTERS, INC.	\$3,622,633.00	C24	\$2,915,633.00	\$1,609,807.85	05/2009	11/09/2009	55		
110	S3	2628204	09051401	Y	090116	06/08/2009	RESURFACE	US-412/US-56 BEG @ US-287 SOUTH & EXT EAST APPROX 7.5 MILE	HIGHWAY CONTRACTORS, INC.	\$9,019,863.36	C24	\$2,150,000.00	\$2,150,000.00	05/2009	07/28/2009	100		
111	S3	2636105	09051401	Y	090116	06/08/2009	PAVEMENT REHABILITATION	US 64: FROM 7.5 MI EAST OF SH-56 EXTEND EAST 8.0 MILES (ADD ALTERNATE)	HIGHWAY CONTRACTORS, INC.	\$9,019,863.36	C24	\$6,410,000.00	\$6,410,000.00	05/2009	07/28/2009	100		
112	S3	2031304	09061801	N	090497	06/30/2009	GRADE, DRAIN & SURFACE	I-44: FROM 1.6 MILES NORTH OF SH-7, NORTH 1.52 MI TO JUST SOUTH OFSITTING BEAR CREEK (DEL FR 05-09, ADD TO 06-09; BID REJECT)	ALLEN CONTRACTING, INC.	\$15,797,093.11	C24	\$14,217,384.00	\$6,502,302.73	06/2009	08/24/2009	46		
113	S3	2636605	09051401	Y	090175	06/22/2009	RESURFACE	US-183: FROM 0.33 MI NORTH OF THE SH-33 EAST JCT, EXTEND NORTH 5.96 MI	CASWELL CONTRACTING, INC.	\$2,276,428.11	C24	\$1,197,383.00	\$1,197,383.00	05/2009	08/28/2009	100	YES	10/30/2009
114	S3	2636606	09051401	Y	090175	06/22/2009	RESURFACE	US-183: BEGIN 0.17 MILE NORTH OF THE SH-47 EAST JCT AND EXTEND NORTH 4.66MILES. (ADD ALTERNATES)	CASWELL CONTRACTING, INC.	\$2,276,428.11	C24	\$938,475.00	\$938,475.00	05/2009	08/28/2009	100	YES	10/30/2009
115	S3	2635704	09051401	N	090176	06/01/2009	RESURFACE	US-60 BEG @ MAJOR C/L & EXTEND EAST APPROX 5.0 MILE.	THE CUMMINS CONSTRUCTION CO., INC.	\$2,739,321.18	C24	\$2,201,741.00	\$2,201,741.00	05/2009	08/10/2009	100	YES	11/11/2009
116	S3	1139512	09061801	Y	090292	07/08/2009	GRADE,DRAINING,BRIDGE & SURFACE	US-271: FR SH-112 WEST TO SH-9A (4 LN DIVIDED) REPLACE BR & REHB EXISTING LANES	MANHATTAN ROAD & BRIDGE CO.	\$6,631,375.29	C20	\$5,968,238.00	\$2,855,565.26	06/2009	12/01/2009	48		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlaid	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
117	S3	2627704	09051401	Y	090123	06/01/2009	RESURFACE	I-40: BEG 0.53 MI W OF W END ARK RVR BR EXTEND E 2.77 MI, SH-10 FROM S RAMP OF I-40 EXTEND N 1.62 MI.	GLOVER & ASSOCIATES, INC.	\$2,484,866.65	C24	\$2,360,000.00	\$2,335,025.41	05/2009	08/24/2009	99	YES	12/31/2009
118	S3	2638304	09051401	Y	090193	06/08/2009	RESURFACE	I-40: FROM SEMINOLE C/L EXTEND EAST 8.0 MI. (ADD ALTERNATE)	APAC-OKLAHOMA, INC.	\$3,563,957.13	C24	\$3,380,000.00	\$3,380,000.00	05/2009	08/31/2009	100	YES	12/04/2009
119	S3	2670904	09051401	Y	090456	06/03/2009	RESURFACE	US-60: BEGIN .75 MI EAST OF OSAGE/KAY CO. LINE, EXTEND EAST 4.44 MI.(ADD ALTERNATES)	EVANS & ASSOCIATES CONSTRUCTION CO., INC.	\$1,313,447.68	C24	\$1,240,000.00	\$1,169,214.31	05/2009	07/01/2009	94	YES	
120	S3	2671204	09051401	Y	090461	06/08/2009	RESURFACE	US-64: BEGIN AT INTERSECTION OF SH-99, EXTEND EAST 7.65 MI.(ADD ALTERNATES)	CHESTER BROSS CONSTRUCTION COMPANY/C.B. EQUIPMENT, INC.	\$3,423,787.70	C24	\$2,108,340.00	\$2,108,340.00	05/2009	08/17/2009	100		
121	S3	2671304	09051401	Y	090461	06/08/2009	RESURFACE	US-64: BEGIN 0.6 MI. E. OF JCT. US-64/SH-48, EXTEND EAST 6.7 MI.	CHESTER BROSS CONSTRUCTION COMPANY/C.B. EQUIPMENT, INC.	\$3,423,787.70	C24	\$1,141,660.00	\$1,141,660.00	05/2009	08/17/2009	100		
122	S3	1362606	09051401	Y	090182	06/03/2009	PAVEMENT REHABILITATION	I-40: FROM 4.0 MI EAST OF SH 99, EAST 2.47 MI(MP 204.22 TO MP 206.69)	KOSS CONSTRUCTION COMPANY & SUBSIDIARY	\$9,882,380.61	C24	\$2,730,000.00	\$2,730,000.00	05/2009	07/07/2009	100	YES	01/27/2010
123	S3	2671004	09051401	Y	090457	06/03/2009	RESURFACE	SH-99: BEGIN 0 .86 MI. NORTH OFJCT. SH-99/SH-20, EXTEND NORTH 4.17 MI.	EVANS & ASSOCIATES CONSTRUCTION CO., INC.	\$706,632.20	C24	\$670,000.00	\$630,068.30	05/2009	06/24/2009	94	YES	
124	S4	1497138	09061801	N	090219	07/02/2009	PAVEMENT REHABILITATION	US-54: BEGIN 5.3 MILES SW OF THE SH-94 JCT., EXTEND NE 5.0 MILES	APAC-KANSAS, INC.	\$1,211,920.95	C20	\$1,090,729.00	\$1,090,729.00	06/2009	10/01/2009	100		
125	S4	2313204	09061801	Y	090496	07/07/2009	GRADE, DRAIN & SURFACE	US-287: FROM APPROX. 7.0 MI SOUTH OF US-64, SOUTH 0.83 MILES	HIGHWAY CONTRACTORS, INC.	\$2,316,228.32	C24	\$2,084,606.00	\$1,925,972.71	06/2009	08/26/2009	92		
126	A1	2674104	09072301	N	090495	08/18/2009	RESURFACE	MUSTANG ARRA: N SARA RD FROM SH-152 TO SW 59TH & S MUSTANG RDFROM SW 89TH TO SH-152	MARKWELL PAVING COMPANY, INC.	\$282,444.00	C23	\$279,620.00	\$199,644.05	08/2009	10/16/2009	71	YES	11/10/2009
127	A1	2675504	09061801	N	090475	07/01/2009	RESURFACE	PIEDMONT ARRA: PIEDMONT RD FROM ARROWHEAD ST (192) TO APACHE ST (206)	HASKELL LEMON CONSTRUCTION CO.	\$190,427.00	C23	\$188,523.00	\$188,523.00	06/2009	08/03/2009	100	YES	08/24/2009
128	A1	2664004	09061801	Y	090476	07/07/2009	TRAFFIC SIGNALS	TRAFFIC SIGNAL UPGRADES & INTERCONNECT ON 24TH AVE WEST BEG @ SH-9 &EXT NORTH TO TECUMSEH RD, IN NORMAN	TRAFFIC & LIGHTING SYSTEMS, LLC	\$604,709.90	C23	\$598,663.00	\$353,624.00	06/2009	08/03/2009	59		
129	A1	2675104	09061801	N	090477	07/01/2009	RESURFACE	OKC ARRA: MULTIPLE LOCATIONS IN OKC ON SW 89TH, PENN, SW 119TH &MAY (PART IN OK COUNTY)	MARKWELL PAVING COMPANY, INC.	\$3,053,253.85	C23	\$1,416,273.00	\$1,269,384.41	06/2009	07/20/2009	90	YES	01/13/2010
130	A1	2672804	09072301	N	090493	08/18/2009	RESURFACE	CASHION ARRA: COUNTY LINE RD, FROM SEWARD RD TO FOREST HILL RD	ATLAS PAVING CO., INC.	\$626,398.50	C23	\$176,426.00	\$176,426.00	08/2009	09/28/2009	100	YES	02/12/2010
131	A1	2673704	09072301	N	090493	08/18/2009	RESURFACE	LOGAN CO. ARRA: PENNSYLVANIA FROM THE OK COUNTY LINE, NORTH	ATLAS PAVING CO., INC.	\$626,398.50	C23	\$443,708.00	\$443,708.00	08/2009	09/28/2009	100	YES	02/12/2010
132	A1	2675004	09061801	Y	090477	07/01/2009	RESURFACE	OKC ARRA: S. SHIELDS FROM SE 44TH TO SE 89TH & SE 89TH FROM SHIELDSTO I-35	MARKWELL PAVING COMPANY, INC.	\$3,053,253.85	C23	\$1,514,850.00	\$1,185,904.60	06/2009	07/20/2009	78	YES	01/13/2010
133	I1	2668604	09082001	Y	090546	09/14/2009	RESURFACE	BROKEN ARROW ARRA: KENOSHA ST: MAIN ST TO SIXTH ST(AUTH)	APAC-OKLAHOMA, INC.	\$544,002.02	C23	\$242,578.00	\$242,480.24	09/2009	11/16/2009	100	YES	
134	I1	2668704	09082001	Y	090546	09/14/2009	RESURFACE	BROKEN ARROW ARRA: KENOSHA ST: HICKORY COURT TO ASPEN AVE (145TH E AVE)(AUTH)	APAC-OKLAHOMA, INC.	\$544,002.02	C23	\$295,984.00	\$295,984.00	09/2009	11/16/2009	100	YES	
135	I1	2670004	09072301	Y	090545	08/14/2009	GRADE, DRAIN & SURFACE	TULSA ARRA: MOHAWK BLVD - CINCINNATI TO HARTFORD	BECCO CONTRACTORS, INC.	\$694,676.33	C23	\$687,730.00	\$687,730.00	08/2009	10/05/2009	100		
136	I1	2670604	09072301	Y	090543	08/14/2009	PAVEMENT REHABILITATION	TULSA ARRA: 31ST STREET S., FROM 129TH E. AVE TO 145TH E. AVE	APAC-OKLAHOMA, INC.	\$521,670.32	C23	\$516,454.00	\$318,970.42	08/2009	10/05/2009	62		
137	A2	2673004	09072301	Y	090504	08/12/2009	RESURFACE	CLEVELAND CO. ARRA: ETOWAH RD, FROM 108TH AVE TO 180TH AVE SE	HASKELL LEMON CONSTRUCTION CO.	\$2,628,774.00	C23	\$587,297.00	\$587,297.00	08/2009	08/31/2009	100		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlaid	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
138	A2	2673904	09072301	Y	090504	08/12/2009	RESURFACE	MOORE ARRA; NW 27TH:SANTA FE TO JANEWAY, NW 12TH: SANTA FE TOJANEWAY, JANEWAY: NW 27TH TO NW 12TH	HASKELL LEMON CONSTRUCTION CO.	\$2,628,774.00	C23	\$612,303.00	\$560,751.86	08/2009	08/31/2009	92		
139	A2	2674504	09072301	Y	090504	08/12/2009	RESURFACE	NORMAN ARRA: MULTIPLE LOCATIONS, CITY WIDE	HASKELL LEMON CONSTRUCTION CO.	\$2,628,774.00	C23	\$1,272,437.00	\$1,166,841.09	08/2009	08/31/2009	92		
140	A2	2673304	09072301	N	090507	08/18/2009	RESURFACE	FOREST PARK ARRA: NE 36TH FROM BRYANT TO COLTRANE	ATLAS PAVING CO., INC.	\$3,263,640.31	C23	\$147,302.00	\$2,310.88	08/2009	03/17/2010	2		
141	A2	2673604	09072301	Y	090507	08/18/2009	RESURFACE	JONES ARRA: MAIN STREET	ATLAS PAVING CO., INC.	\$3,263,640.31	C23	\$131,157.00	\$2,059.71	08/2009	03/17/2010	2		
142	A2	2674304	09072301	Y	090507	08/18/2009	RESURFACE	NICOMA PARK ARRA: HICKMAN FROM NE 10TH TO SEWELL	ATLAS PAVING CO., INC.	\$3,263,640.31	C23	\$61,197.00	\$954.50	08/2009	03/17/2010	2		
143	A2	2674604	09072301	Y	090513	08/12/2009	RESURFACE	OKC ARRA: E. MEMORIAL AVE FROM EASTERN TO MIDWEST BLVD	HASKELL LEMON CONSTRUCTION CO.	\$1,369,337.50	C23	\$1,355,644.00	\$1,273,818.02	08/2009	08/24/2009	94	YES	12/12/2009
144	A2	2674704	09072301	Y	090508	08/19/2009	RESURFACE	OKC ARRA: MULTIPLE LOCATIONS ON MACARTHUR, MAY, PENN, CLASSEN& NE 36TH	SCHWARZ PAVING CO., INC.	\$3,221,402.00	C23	\$3,189,188.00	\$1,995,085.03	08/2009	10/05/2009	63		
145	A2	2674804	09072301	Y	090511	08/18/2009	RESURFACE	OKC ARRA: NW 23 FROM E. OVERHOLSER TO COUNCIL & COUNCIL FROMNW 10 TO NW 23	ATLAS PAVING CO., INC.	\$1,916,983.25	C23	\$652,692.00	\$417,831.97	08/2009	08/31/2009	64		
146	A2	2674904	09072301	Y	090511	08/18/2009	RESURFACE	OKC ARRA: MAY FROM SW 44TH TO RENO	ATLAS PAVING CO., INC.	\$1,916,983.25	C23	\$966,992.00	\$618,245.57	08/2009	08/31/2009	64		
147	A2	2675204	09072301	Y	090509	08/19/2009	RESURFACE	OKC ARRA: MULTIPLE LOCATIONS ON MACARTHUR, MERIDIAN, MAY &NW 10TH	SCHWARZ PAVING CO., INC.	\$2,224,975.30	C23	\$2,202,725.00	\$1,721,185.44	08/2009	09/15/2009	78		
148	A2	2675304	09072301	Y	090507	08/18/2009	RESURFACE	OKC ARRA: MIDWEST BLVD FROM SOUTH CITY LIMITS NORTH TO MEMORIAL	ATLAS PAVING CO., INC.	\$3,263,640.31	C23	\$2,250,617.00	\$34,914.53	08/2009	03/17/2010	2		
149	A2	2675404	09072301	Y	090507	08/18/2009	RESURFACE	OK COUNTY ARRA: LUTHER RD FROM SH-66 NORTH	ATLAS PAVING CO., INC.	\$3,263,640.31	C23	\$522,272.00	\$8,138.35	08/2009	03/17/2010	2		
150	A2	2675604	09072301	Y	090507	08/18/2009	RESURFACE	SPENCER ARRA: SPENCER RD FROM NE 23 TO NE 36	ATLAS PAVING CO., INC.	\$3,263,640.31	C23	\$118,461.00	\$1,858.76	08/2009	03/17/2010	2		
151	A2	2675704	09072301	Y	090511	08/18/2009	RESURFACE	THE VILLAGE ARRA: PENNSYLVANIA AVE FROM BRITTON TO HEFNER	ATLAS PAVING CO., INC.	\$1,916,983.25	C23	\$278,129.00	\$178,550.29	08/2009	08/31/2009	64		
152	A5	2673204	10031801	Y	100043	04/27/2010	RESURFACE	EDMOND ARRA: MULTIPLE LOCATIONS ON KELLY AVE, DANFORTH, EDMOND RD& 15TH STREET **CERT** (DEL FR 01-10, ADD TO 03-10; LOCAL GOV'T)	T.J. CAMPBELL CONSTRUCTION CO.	\$1,797,147.20	C23	\$1,779,176.00	\$0.00	04/2010		0		
153	A6	2672904		Y			RESURFACE	CHOCTAW ARRA: NE 23RD FROM HENNEY RD TO CHOCTAW RD**CERT** **AUTH** (DEL FR 04-10, ADD TO 05-10; PLAN REVISIONS)			C23	\$334,500.00	\$0.00	/		0		
154	A4	2673504	10012801	N	090637	02/10/2010	RESURFACE	HARRAH ARRA: RENO AVE FROM HARRAH ROAD TO POTTAWATOMIE ROAD***CERT*** **AUTH**	HASKELL LEMON CONSTRUCTION CO.	\$199,068.25	C23	\$197,078.00	\$197,078.00	02/2010	03/15/2010	100		04/07/2010
155	A4	2673804	10041501	Y	100011		RESURFACE	MIDWEST CITY ARRA: MULTIPLE LOCATIONS ON SE 29TH & NE 10TH***CERT*** **AUTH** (DEL FR 03-10, ADD TO 04-10; PLAN REVISIONS)	MARKWELL PAVING COMPANY, INC.	\$241,590.80	C23	\$725,000.00	\$0.00	/		0		
156	A5	2674204	10031801	Y	100131		TRAFFIC SIGNALS	NICOMA PARK ARRA: NE 23RD AT NICHOLS (TRAFFIC SIGNALS)**CERT** **AUTH** (DEL FR 02-10, ADD TO 03-10; UTILITY ISSUES)	TRAFFIC SIGNALS, INC.	\$72,188.75	C23	\$71,467.00	\$0.00	04/2010		0		
157	A3	2673404	09091701	N	090599	10/21/2009	RESURFACE	GUTHRIE ARRA: COLTRANE FROM SEWARD RD TO LAKESHORE DRIVE	MARKWELL PAVING COMPANY, INC.	\$274,413.60	C23	\$271,669.00	\$180,073.57	10/2009		66		
159	A4	2674404	10012801	Y	090632	02/10/2010	RESURFACE	NOBLE ARRA: ETOWAH RD FROM 48TH AVE SE TO US-77***CERT*** **AUTH**	HASKELL LEMON CONSTRUCTION CO.	\$193,482.75	C23	\$191,548.00	\$176,168.90	02/2010	03/22/2010	92	YES	04/05/2010
160	A4	2677304	09111901	Y	090657	12/18/2009	TRAFFIC SIGNALS	PURCELL ARRA: SIGNAL UPGRADES ON US-77, SH-74 & SH-39***CERT***	TRAFFIC SIGNALS, INC.	\$171,743.80	C23	\$170,026.00	\$161,473.10	12/2009	02/08/2010	95		
161	A5	2675904	10021801	N	100067	03/17/2010	RESURFACE	YUKON ARRA: CORNWELL FROM NW 10TH TO VANDEMENT***CERT***	SCHWARZ PAVING CO., INC.	\$721,873.90	C23	\$676,877.00	\$0.00	03/2010		0		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlayed	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
162	A5	2672704	10021801	N	100126	03/09/2010	RESURFACE	BLANCHARD ARRA: FROM SH-76 TO COUNTY LINE ROAD**CERT**	HASKELL LEMON CONSTRUCTION CO.	\$213,850.00	C23	\$211,712.00	\$0.00	03/2010	04/27/2010	0		
163	A3	2677204	09091701	N	090573	10/14/2009	BRIDGE REHABILITATION	NEWCASTLE ARRA: US-62 OVER THE H.E. BAILEY T/P (BR REDECK)	WILDCAT CONSTRUCTION CO., INC. & SUBSIDIARIES	\$456,269.70	C23	\$225,000.00	\$225,000.00	10/2009	03/01/2010	100		
164	A3	2672604	10012801	N	090548	02/10/2010	RESURFACE	BETHANY ARRA: ROCKWELL AVE FR NW 16 TO NW 23 & NW 36TH FR ROCKWELL TOTO HAMMOND (DEL FR 10-09, ADD TO 01-10; DESIGN ISSUES) ***CERT***	HASKELL LEMON CONSTRUCTION CO.	\$418,420.78	C23	\$414,237.00	\$105,031.62	02/2010	03/23/2010	25		
165	A3	2673104	09082001	Y	090560	09/18/2009	RESURFACE	DEL CITY ARRA: MULTIPLE LOCATIONS ON VICKIE DR & HOWARD DR	T.J. CAMPBELL CONSTRUCTION CO.	\$265,456.80	C23	\$262,802.00	\$240,262.35	09/2009	11/23/2009	91	YES	04/05/2010
166	A5	2727104	10021801	N	100116	03/17/2010	RESURFACE	MORGAN ROAD BEG @ S.W. 89TH STREET & EXTEND NORTH TO S.W. 59TH STREET INMUSTANG. **CERT**	T & G CONSTRUCTION, INC.	\$212,591.65	C23	\$210,466.00	\$0.00	03/2010		0		
167	A5	2267005	10021801	Y	100042	03/09/2010	GRADE,DRAINING,BRIDGE & SURFACE	ROBINSON STREET AT THE BURLINGTON NORTHERN SANTE FE RAILROAD CROSSING, IN NORMAN **CERT**	MANHATTAN ROAD & BRIDGE CO.	\$12,207,431.52	C23	\$1,888,512.00	\$0.00	03/2011		0		
168	A3	2675804	09082001	N	090561	09/18/2009	RESURFACE	WARR ACRES ARRA: NW 63 FROM MACARTHUR TO ANN ARBOR	T.J. CAMPBELL CONSTRUCTION CO.	\$118,722.34	C23	\$117,535.00	\$117,529.67	09/2009	02/01/2010	100	YES	
169	I5	2235004	10041501	Y	100028		GRADE, DRAIN & SURFACE	CREEK CO. ARRA: WEST 81ST STREET SOUTH FROM SH-66 WEST TO FRANKHOMAROAD **CERT** **AUTH** (DEL FR 03-10, ADD TO 04-10; FUNDING ISSUES)	BECCO CONTRACTORS, INC.	\$1,640,579.05	C23	\$376,000.00	\$0.00	/		0		
170	I2	2669804	09082001	Y	090559	09/18/2009	GRADE, DRAIN & SURFACE	SAPULPA ARRA: E. LINE ST FROM MISSION ST TO MOCCASIN PLACE	APAC-OKLAHOMA, INC.	\$455,381.71	C23	\$450,828.00	\$445,450.02	09/2009	11/03/2009	99	YES	04/27/2010
171	I3	2669204	09111901	Y	090678	12/21/2009	TRAFFIC SIGNALS	CATOOSA ARRA: CHEROKEE AT SOUTH SCHOOL ACCESS RD(TRAFFIC SIGNALS) ***CERT*** (DEL FR 10-09, ADD TO 11-09; NOT TURNED IN)	MIDSTATE TRAFFIC CONTROL, INC.	\$154,755.50	C23	\$149,975.00	\$0.00	12/2009		0		
172	A5	2724104	10022501	Y	100027	03/19/2010	RESURFACE	BRYANT AVE BEG @ SH-37 & EXT NORTH TO N.E. 27TH ST & S.E. 34TH ST FR BRYANTAVE. TO SOONER RD. **CERT** (DEL FR 01-10, ADD TO 02-10; PLAN REVISIONS)	SILVER STAR CONSTRUCTION COMPANY, INC.	\$860,410.00	C23	\$851,806.00	\$0.00	03/2010		0		
173	I5	2668304	10041501	Y	100310		INTERSECT MODIF	BIXBY ARRA: E 131ST STREET & MEMORIAL INTERSECTION WIDENING**CERT**	BECCO CONTRACTORS, INC.	\$1,070,372.65	C23	\$875,080.00	\$0.00	/		0		
174	I4	2668404	09111901	Y	090647	12/21/2009	RESURFACE	BROKEN ARROW ARRA; ELM PLACE - NEW ORLEANS ST TO FLORENCE ST***CERT*** (DEL FR 10-09, ADD TO 11-09; AS PER O.E.)	APAC-OKLAHOMA, INC.	\$1,245,715.28	C23	\$812,315.00	\$97,037.81	12/2009	02/01/2010	12		
175	I2	2668504	09111901	Y	090647	12/21/2009	RESURFACE	BROKEN ARROW ARRA: ELM PLACE & HOUSTON STREET***CERT*** (DEL FR 10-09, ADD TO 11-09; AS PER O.E.) **AUTH**	APAC-OKLAHOMA, INC.	\$1,245,715.28	C23	\$222,405.00	\$26,505.01	12/2009	02/01/2010	12		
176	I4	2668804	09111901	Y	090647	12/21/2009	RESURFACE	BROKEN ARROW ARRA: 9TH STREET AT HOUSTON STREET***CERT*** (DEL FR 10-09, ADD TO 11-09; AS PER O.E.)	APAC-OKLAHOMA, INC.	\$1,245,715.28	C23	\$198,538.00	\$23,707.26	12/2009	02/01/2010	12		
177	I4	2668904	09111901	Y	090562	12/21/2009	TRAFFIC SIGNALS	BROKEN ARROW ARRA: ALBANY ST AT STONE RIDGE DRIVE(TRAFFIC SIGNALS)(DEL FR 10-09, ADD TO 11-09; AS PER O.E.)***CERT***	TRAFFIC SIGNALS, INC.	\$303,794.50	C23	\$106,331.00	\$10,470.14	12/2009	03/15/2010	10		
178	I4	2669004	09111901	Y	090562	12/21/2009	TRAFFIC SIGNALS	BROKEN ARROW ARRA: NEW ORLEANS AT 9TH ST(TRAFFIC SIGNALS) (DEL FR 10-09, ADD TO 11-09; AS PER O.E.)***CERT***	TRAFFIC SIGNALS, INC.	\$303,794.50	C23	\$88,505.00	\$8,695.54	12/2009	03/15/2010	10		
179	I4	2669104	09111901	Y	090562	12/21/2009	TRAFFIC SIGNALS	BROEKN ARROW ARRA: ELM PLACE AT STONEWOOD DRIVE(TRAFFIC SIGNALS) (DEL FR 10-09, ADD TO 11-09; AS PER O.E.)***CERT***	TRAFFIC SIGNALS, INC.	\$303,794.50	C23	\$105,921.00	\$10,410.98	12/2009	03/15/2010	10		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlayed	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
180	I5	2669504	10021801	Y	100144	03/09/2010	RESURFACE	JENKS ARRA: 5TH STREET OVERLAY**CERT** *AUTH**	BECCO CONTRACTORS, INC.	\$121,869.00	C23	\$120,650.00	\$0.00	03/2010		0		
181	I2	2669706	09072301	Y	090544	08/14/2009	RESURFACE	SAND SPRINGS ARRA: E 2ND STREET - MAIN TO ADAMS	BECCO CONTRACTORS, INC.	\$664,568.20	C23	\$185,046.00	\$157,455.29	08/2009	10/05/2009	85		
183	I4	2670104	09111901	Y	090648	12/18/2009	GRADE, DRAIN & SURFACE	TULSA ARRA: YALE AVE FROM ADMIRAL PLACE TO PINE STREET**CERT** (DEL FR 10-09, ADD TO 11-09; AS PER O.E.)	BECCO CONTRACTORS, INC.	\$2,121,387.22	C23	\$1,195,167.00	\$170,354.03	12/2009	02/08/2010	14		
184	I3	2670204	09091701	Y	090600	10/13/2009	PAVEMENT REHABILITATION	TULSA ARRA: SW BLVD, FROM 23RD TO THE ARKANSAS RIVER BRIDGE	PARAGON CONTRACTORS, LLC	\$2,664,933.00	C23	\$1,940,282.00	\$292,564.76	10/2009	11/30/2009	15		
185	I3	2670304	09111901	Y	090644	12/18/2009	PAVEMENT REHABILITATION	TULSA ARRA: SHERIDAN RD, FROM 11TH STREET TO ADMIRAL BLVD**CERT** (DEL FR 10-09, ADD TO 11-09; AS PER O.E.) **AUTH**	BECCO CONTRACTORS, INC.	\$4,374,893.50	C23	\$1,371,058.00	\$89,837.30	12/2009	02/02/2010	7		
186	I3	2670404	09091701	Y	090601	10/13/2009	GRADE, DRAIN & SURFACE	TULSA ARRA: MINGO ROAD & ADMIRAL PLACE	MCGUIRE BROTHERS CONSTRUCTION, INC.	\$725,628.65	C23	\$718,372.00	\$0.00	10/2009		0		
187	I3	2670504	09111901	Y	090644	12/18/2009	PAVEMENT REHABILITATION	TULSA ARRA: SHERIDAN, FROM 11TH TO 21ST**CERT** (DEL FR 10-09, ADD TO 11-09; AS PER O.E.) **AUTH**	BECCO CONTRACTORS, INC.	\$4,374,893.50	C23	\$1,434,857.00	\$102,637.32	12/2009	02/02/2010	7		
188	I3	2670704	09091701	Y	090602	10/13/2009	RESURFACE	TULSA ARRA: HARVARD AVE, FROM 11TH STREET TO ADMIRAL PLACE	MCGUIRE BROTHERS CONSTRUCTION, INC.	\$2,422,897.95	C23	\$1,374,172.00	\$41,900.74	10/2009	01/11/2010	3		
189	I3	2670804	09091701	Y	090603	10/14/2009	PAVEMENT REHABILITATION	TULSA ARRA: E. 41ST S, FROM I-44 TO SHERIDAN RD & S. YALE AVE FROM 31STSTREET S. TO 36ST STREET S.	PARAGON CONTRACTORS, LLC	\$2,371,219.85	C23	\$1,841,843.00	\$362,598.08	10/2009	01/11/2010	20		
190	I3	2669304	09111901	Y	090672	12/18/2009	TRAFFIC SIGNALS	COWETA ARRA: 141ST AT SH-51 (TRAFFIC SIGNAL UPGRADE)**CERT** (DEL FR 10-09, ADD TO 11-09; NOT TURNED IN)	APAC-OKLAHOMA, INC.	\$44,606.00	C23	\$9,653.00	\$0.00	12/2009		0		
191	I2	2669404	09111901	Y	090672	12/18/2009	RESURFACE	COWETA ARRA: 151ST STREET FROM DIVISION TO BROADWAY/SH-72**CERT** (DEL FR 10-09, ADD TO 11-09; NOT TURNED IN)	APAC-OKLAHOMA, INC.	\$44,606.00	C23	\$34,507.00	\$0.00	12/2009		0		
192	L2	2070604	09101501	Y	090609	11/13/2009	BRIDGE & APPROACHES	CO BR: (NS 262) OVER WEST CLAY CR, 1.0 MI EAST & 2.7 MI NORTH OFTHE SH-8/US-64 JCT **CERT**	K & R BUILDERS, INC.	\$524,712.41	C20	\$519,465.00	\$431,474.65	11/2009	01/05/2010	83		
193	L2	2217904	09091701	N	090572	10/20/2009	BRIDGE & APPROACHES	CO BR.: OVER WOLF CR., 2.0 MI NORTH & 2.2 MI EAST OF SH-74/SH-74CJCT., IN CRESCENT	SEWELL BROS., INC.	\$434,641.26	C20	\$172,636.00	\$172,636.00	10/2009	11/30/2009	100		
194	L2	2266904	09072301	Y	090483	08/18/2009	BRIDGE & APPROACHES	CO. BR. OVER EIGHT MILE CR, 1.6 MI SOUTH OF HENNEPIN	D. M. DOZERS, INC.	\$275,157.50	C20	\$247,000.00	\$247,000.00	08/2009	11/30/2009	100	YES	
195	L2	2070904	09111901	Y	090629	12/18/2009	BRIDGE & APPROACHES	CO BR OVER CANDY CREEK, 0.2 MI SOUTH & 1.3 MI EAST OF WOLCO**CERT** (DEL FR 10-09, ADD TO 11-09; AS PER O.E.) **AUTH**	BEACHNER CONSTRUCTION CO., INC.	\$1,045,619.26	C20	\$430,812.00	\$188,058.15	12/2009	03/08/2010	44		
196	L3	1667704	09111901	N	090654	12/21/2009	BRIDGE & APPROACHES	CO. BR. OVER SAN BOIS CREEK, 1.1 MILE SOUTH AND 2.0 MILES WEST OF KINTA **CERT** *AUTH**	K & R BUILDERS, INC.	\$490,829.95	C20	\$218,376.00	\$204,120.83	12/2009	03/16/2010	93		
197	L3	2347504	09111901	N	090656	12/18/2009	BRIDGE & APPROACHES	CO. BR. OVER BEAR CREEK APPROX. 0.5 MILE NORTH AND 0.5 MILE EAST OF LODI**CERT** *AUTH**	BEACHNER CONSTRUCTION CO., INC.	\$544,507.35	C20	\$125,149.00	\$0.00	12/2009		0		
198	A3	2485704	09082001	N	090558	09/24/2009	BRIDGE & APPROACHES	CO. BR. OVER UNNAMED CR., 15.0 MI. E. & 0.7 MI. S. OF OKARCHE	K & R BUILDERS, INC.	\$274,871.82	C23	\$225,000.00	\$225,000.00	09/2009	11/18/2009	100	YES	04/07/2010
199	I4	2696804	09111901	N	090644	12/18/2009	INTERSECTION MOD. & TRAF. SIGNALS	TULSA ARRA: 21ST AT SHERIDAN ROAD**CERT** (DEL FR 10-09, ADD TO 11-09; AS PER O.E.)	BECCO CONTRACTORS, INC.	\$4,374,893.50	C23	\$686,902.00	\$44,563.09	12/2009	02/02/2010	6		
200	A4	2684504	10022501	Y	090675	03/09/2010	RESURFACE	MIDWEST CITY ARRA: SE 15TH FROM DOUGLAS BLVD TO POST ROAD**CERT** (DEL FR 01-10, ADD TO 02-10; ADVERTISED WRONG)	ATLAS PAVING CO., INC.	\$354,739.70	C23	\$351,192.00	\$0.00	03/2010		0		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlayed	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
201	I2	2669704	09072301	Y	090544	08/14/2009	RESURFACE	SAND SPRINGS ARRA: AIRPORT ACCESS RD - FROM EUCHEE CR BLVD EXT NORTHERLY	BECCO CONTRACTORS, INC.	\$664,568.20	C23	\$472,877.00	\$402,883.85	08/2009	10/05/2009	85		
202	A5	2682004	10021801	Y	100120	03/15/2010	INTERSECTION MOD. & TRAF. SIGNALS	TUTTLE ARRA: INTERSECTION OF SH-37 & CIMARRON ROAD**CERT**	MARKWELL PAVING COMPANY, INC.	\$386,934.34	C23	\$225,000.00	\$0.00	03/2010		0		
203	A5	2728504	10041501	Y	100137		RESURFACE	SPENCER ARRA: SPNCR RD FR NE 36TH EXT N ; SDWLKS & ADA RMPS FRNE 23RD TO NE 36TH ON SPNCR RD**CERT**(DEL FR 03-10, ADD TO 04-10;PLAN REV)	MARKWELL PAVING COMPANY, INC.	\$124,525.00	C23	\$106,539.00	\$0.00	/		0		
204	A6	2197804		N			GRADE, DRAIN & SURFACE	WIDEN POST ROAD, BEGIN AT SE 15TH AND EXTEND NORTH TO RENO AVE.**CERT** **AUTH**			C23	\$2,186,201.00	\$0.00	/		0		
205	A6	2728904	10021801	N	100174	03/15/2010	RESURFACE	OKC ARRA: ANDERSON RD BEG @ S.E. 149TH ST. & EXT NORTH TO S.E. 89TH ST.**CERT**	MARKWELL PAVING COMPANY, INC.	\$1,317,623.00	C23	\$1,304,447.00	\$0.00	03/2010		0		
206	A6	2727204	10021801	N	100124	03/15/2010	RESURFACE	KELLY AVE BEG @ WATERLOO ROAD & EXTEND NORTH TO CO RD(EW-88)**CERT**	MARKWELL PAVING COMPANY, INC.	\$195,155.00	C23	\$111,305.00	\$0.00	03/2010	04/26/2010	0		
207	A6	2728804		Y			RESURFACE	GUTHRIE ARRA: WALNUT AVE FROM NOBLE TO MANSUR**CERT** **AUTH**			C23	\$60,662.00	\$0.00	/		0		
208	A6	2726904	10021801	Y	100132	03/15/2010	RESURFACE	S.E. 44TH STREET BEG @ BRYANT AVE. & EXTEND EAST TO SOONER ROAD IN DEL CITY& OKLAHOMA CITY **CERT**	T.J. CAMPBELL CONSTRUCTION CO.	\$505,282.10	C23	\$500,000.00	\$0.00	03/2010	04/19/2010	0		
209	A6	2727704	10021801	Y	100133	03/09/2010	RESURFACE	JONES ARRA: MAIN STREET BEG @ STATE STREET & EXTEND EAST 0.5 MILE**CERT**	ATLAS PAVING CO., INC.	\$354,747.50	C23	\$87,399.00	\$0.00	03/2010		0		
210	A6	2727804	10021801	N	100133	03/09/2010	RESURFACE	FOREST PARK ARRA: N.E. 36TH STREET BEG @ COLTRANE & EXT TO BARTREL RD**CERT**	ATLAS PAVING CO., INC.	\$354,747.50	C23	\$71,068.00	\$0.00	03/2010		0		
211	A6	2727904	10021801	Y	100133	03/09/2010	RESURFACE	LUTHER ARRA: LUTHER ROAD BEG @ EDMOND ROAD & EXT NORTH TO DANFORTH RD**CERT**	ATLAS PAVING CO., INC.	\$354,747.50	C23	\$188,000.00	\$0.00	03/2010		0		
212	A6	2728004		Y			SIDEWALK, NOISE ABATEMENT, ETC	THE VILLAGE ARRA: PENNSYLVANIA AVE. BEG @ GLADSTONE TERR & EXT TOFINLEY ROAD. **CERT** **AUTH**(DEL FR 04-10, ADD TO ??-??; BID REJECT)			C23	\$16,775.00	\$0.00	/		0		
213	I6	2738404	10041501	N	100288		PAVEMENT REHABILITATION	SAPULPA ARRA: 71ST ST SOUTH FROM RIVA RIDGE ROAD EAST TO 41ST STREET**CERT** **AUTH**	BECCO CONTRACTORS, INC.	\$222,896.70	C23	\$218,641.00	\$0.00	/		0		
214	I6	2738104	10031801	N	100196	04/27/2010	RESURFACE	BROKEN ARROW ARRA: HOUSTON ST(81ST STREET SOUTH) BEG @ ASPEN AVE(145THE. AVE) & EXT TO ELM PLACE(161ST E. AVE) **CERT** **AUTH**	APAC-CENTRAL, INC.	\$448,562.09	C23	\$444,076.00	\$0.00	04/2010		0		
215	A6	2728704	10021801	N	100139	03/09/2010	RESURFACE	WARR ACRES ARRA: MACARTHUR AVE BEG @ NW 63RD ST & EXT NORTH TO N.W.EXPRESSWAY **CERT**	HASKELL LEMON CONSTRUCTION CO.	\$278,655.02	C23	\$166,957.00	\$0.00	03/2010		0		
216	A6	2729004	10021801	Y	100175	03/15/2010	RESURFACE	OKC ARRA: MERIDIAN AVE BEG AT S.W. 54TH ST. & EXT NORTH TO S.W. 29TH ST.**CERT**	MARKWELL PAVING COMPANY, INC.	\$508,910.00	C23	\$503,821.00	\$0.00	03/2010		0		
217	L4	2365804	10012801	N	100008	02/16/2010	GRADE,DRAINING,BRIDGE & SURFACE	CO. BR. OVER POND CR., 3 MI. N. AND 4.9 MI. E. OF THE SH-11/SH-11A JCT(FORMERLY BRO-127D(100)CO) **CERT**	K & R BUILDERS, INC.	\$421,227.65	C20	\$95,480.00	\$0.00	02/2010	04/12/2010	0		
218	E2	2720604	10041501	Y	100057		PEDESTRIAN IMPROVEMENTS	GOLTRY ARRA SH-45 FROM 7TH ST SOUTH TO 1/4 MI SOUTH OF MAIN ST **CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	HEMBREE & HODGSON CONSTRUCTION, LLC	\$491,607.33	C20	\$442,657.00	\$0.00	/		0		
219	E2	2720704	10012801	Y	100156	02/17/2010	PEDESTRIAN IMPROVEMENTS	FORGAN ARRA US-270 FROM TEXAS ST TO MISSISSIPPI AVE**CERT**	PARK CONSTRUCTION COMPANY	\$664,508.68	C22	\$631,284.00	\$96,889.25	02/2010	04/06/2010	15		
220	E1	2719804	09121701	Y	090682	01/25/2010	PEDESTRIAN IMPROVEMENTS	SAYRE ARRA SH-152/US-283 EAST TO COURTHOUSE SQUARE; US-283 FROM MAIN STNORTH TO US-66 **CERT**	SAC SERVICES, INC.	\$465,076.55	C22	\$441,823.00	\$0.00	01/2010		0		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlayed	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
221	E2	2720004	10041501	Y	100063		PEDESTRIAN IMPROVEMENTS	CANTON ARRA SH-51 FROM GRANT ST TO LINCOLN ST; SH-58 FROM MAIN ST TOPARK ST **CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	K & K CONTRACTING, INC.	\$626,582.20	C20	\$9,000.00	\$0.00	/		0		
											C22	\$592,520.00	\$0.00	/		0		
222	I6	2738204	10041501	N	100311		PAVEMENT REHABILITATION	JENKS ARRA: MAIN STREET - RAILROAD EAST TO 4TH STREET**CERT**	BECCO CONTRACTORS, INC.	\$163,450.00	C23	\$170,166.00	\$0.00	/		0		
223	E2	2721304	10022501	Y	100157	03/15/2010	PEDESTRIAN IMPROVEMENTS	CEMENT ARRA US-277(SH-19) FROM "F" AVE WEST TO ONE BLK WEST OF MAIN ST**CERT** (DEL FR 01-10, ADD TO 02-10; PLAN REVISIONS)	BLACO CONSTRUCTION, LLC	\$66,709.35	C22	\$53,608.00	\$0.00	03/2010		0		
224	E2	2721404	10012801	Y	100026		PEDESTRIAN IMPROVEMENTS	GENE AUTRY ARRA SH-53A FROM GRANT AVE TO MILL ST (WEST SIDE ONLY)**CERT**	COMMERCIAL CONCRETE	\$100,387.20	C22	\$95,369.00	\$35,470.47	02/2010	03/29/2010	37		
225	E2	2717204	10041501	Y	100155		PEDESTRIAN IMPROVEMENTS	HULBERT ARRA: SH-51 RIDER LN TO HALF BLOCK EAST OF THE POST OFFICE **CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	GLOVER & ASSOCIATES, INC.	\$384,793.70	C20	\$22,917.00	\$0.00	/		0		
											C22	\$444,996.00	\$0.00	/		0		
226	E2	2721004	10041501	Y	100072		PEDESTRIAN IMPROVEMENTS	TEMPLE ARRA SH-65 FROM OREGON ST SOUTH TO OKLAHOMA ST**CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	T & G CONSTRUCTION, INC.	\$463,962.76	C20	\$1,000.00	\$0.00	/		0		
											C22	\$366,935.00	\$0.00	/		0		
227	E2	2721504	10041501	Y	100073		PEDESTRIAN IMPROVEMENTS	MOUNDS ARRA US-75A FROM 9TH ST TO 14TH ST**CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	KEN LASTER COMPANY	\$250,333.99	C20	\$4,000.00	\$0.00	/		0		
											C22	\$289,024.00	\$0.00	/		0		
228	I6	2738304		Y			INTERSECT MODIF	OWASSO ARRA: EAST 86TH STREET NORTH TO GARNETT ROAD INTERSECTION**CERT** **AUTH** (DEL FR 04-10, ADD TO 06-10; PLANS NOT READY)			C23	\$346,500.00	\$0.00	/		0		
229	E2	2719904	10012801	Y	100029	02/12/2010	PEDESTRIAN IMPROVEMENTS	VICI ARRA SH-51 FROM SPECK ST EAST TO BROWN ST**CERT**	RUDY CONSTRUCTION CO.	\$315,420.00	C22	\$299,649.00	\$238,551.85	02/2010	03/09/2010	80		
230	E2	2720404	10022501	Y	100030	03/15/2010	PEDESTRIAN IMPROVEMENTS	SHATTUCK ARRA US-283 FROM GRAND AVE SOUTH TO 10TH ST **CERT**	REDLANDS CONTRACTING, LLC	\$604,893.54	C22	\$574,649.00	\$0.00	03/2010		0		
231	E2	2720504	10041501	Y	100031		PEDESTRIAN IMPROVEMENTS	GAGE ARRA SH-46 FROM NORTH ST SOUTH TO SH-46/SH-15 JCT **CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; PAPER MISSED ADVERTISING)	LOPP CONSTRUCTION, LLC	\$118,741.00	C22	\$351,903.00	\$0.00	/		0		
232	E2	2718804	10041501	Y	100075		PEDESTRIAN IMPROVEMENTS	MAYSVILLE ARRA SH-19/SH-74 EAST TO PINE ALLEY **CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	K & K CONTRACTING, INC.	\$101,008.45	C22	\$89,294.00	\$0.00	/		0		
233	E2	2720904	10012801	Y	100033	02/12/2010	PEDESTRIAN IMPROVEMENTS	POCASSET ARRA US-81 FROM 1ST ST SOUTH TO 5TH ST**CERT**	RUDY CONSTRUCTION CO.	\$134,356.00	C22	\$127,638.00	\$119,820.17	02/2010	03/01/2010	94		
234	E2	2721104	10012801	Y	100158	02/12/2010	PEDESTRIAN IMPROVEMENTS	RUSH SPRINGS ARRA SH-17/SH-81B JCT TO SH-81**CERT**	RUDY CONSTRUCTION CO.	\$160,458.00	C22	\$152,435.00	\$145,694.83	02/2010	03/01/2010	96		
235	E2	2720104	10031801	Y	100034	04/23/2010	PEDESTRIAN IMPROVEMENTS	MANGUM ARRA SH-34 FROM EAST JACKSON ST TO EAST SOUTH ST**CERT** (DEL FR 01-10, ADD TO 03-10; AS PER O.E)	K & R BUILDERS, INC.	\$503,422.95	C22	\$478,252.00	\$0.00	04/2010		0		
236	E2	2719704	10041501	Y	100077		PEDESTRIAN IMPROVEMENTS	HOLLIS ARRA US-62 FROM MAIN ST EAST TO 1ST ST **CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	K & K CONTRACTING, INC.	\$476,465.60	C20	\$3,000.00	\$0.00	/		0		
											C22	\$307,389.00	\$0.00	/		0		
237	E2	2717704	10012801	Y	100159	02/17/2010	PEDESTRIAN IMPROVEMENTS	KINTA ARRA SH-31 FROM HOYT TO MAIN; SH-2 FROM 4TH ST TO NORTH OF 2ND ST**CERT**	GLOVER & ASSOCIATES, INC.	\$169,815.40	C22	\$161,325.00	\$0.00	02/2010		0		
238	E1	2720804	09121701	Y	090683	01/27/2010	PEDESTRIAN IMPROVEMENTS	WAURIKA ARRA SH-5 FROM ANDERSON AVE SOUTH TO US-70	T & G CONSTRUCTION, INC.	\$249,028.75	C22	\$236,578.00	\$90,882.21	01/2010	03/01/2010	38		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlayed	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
239	E2	2721204	10022501	Y	100079	03/17/2010	PEDESTRIAN IMPROVEMENTS	HASTINGS ARRA SH-5 FROM COMMERCIAL AVE TO 4TH ST**CERT** **AUTH** (DEL FR 01-10, ADD TO 02-10; PLAN REVISIONS)	T & G CONSTRUCTION, INC.	\$226,517.00	C22	\$215,191.00	\$0.00	03/2010		0		
240	E2	2719104	10022501	N	100035	03/09/2010	PEDESTRIAN IMPROVEMENTS	TONKAWA ARRA US-77/US-60B FROM GRAND AVE TO PARK AVE & MAIN ST TOPUBLIC ST **CERT**	HEMBREE & HODGSON CONSTRUCTION, LLC	\$323,564.00	C22	\$307,386.00	\$0.00	03/2010		0		
241	E2	2719204	10012801	N	100161	02/12/2010	PEDESTRIAN IMPROVEMENTS	OKARCHE ARRA US-81 FROM IOWA ST NORTH TO MISSOURI (EAST SIDE ONLY) & MEMORIAL (WEST SIDE) **CERT**	TMC CONSTRUCTION COMPANY	\$320,517.40	C22	\$304,492.00	\$0.00	02/2010	04/26/2010	0		
242	E2	2719304	10041501	N	100162		PEDESTRIAN IMPROVEMENTS	HENNESSEY ARRA US-81 FROM IOWA ST SOUTH TO 6TH ST**CERT** **AUTH**	TMC CONSTRUCTION COMPANY	\$814,376.50	C20	\$305,416.00	\$0.00	/		0		
											C22	\$533,852.00	\$0.00	/		0		
243	E2	2719604	10012801	N	100036	02/12/2010	PEDESTRIAN IMPROVEMENTS	KINGFISHER ARRA US-81 NORTH OF SH-33 RECONSTRUCTION OF THREE INTERSECTIONS**CERT**	RUDY CONSTRUCTION CO.	\$573,407.50	C22	\$504,012.00	\$21,788.50	02/2010	04/13/2010	4		
244	E2	2720204	10041501	Y	100082		PEDESTRIAN IMPROVEMENTS	HOBART ARRA US-183 **CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	SEWELL BROS., INC.	\$517,232.50	C20	\$7,600.00	\$0.00	/		0		
											C22	\$490,990.00	\$0.00	/		0		
245	E2	2717904	10012801	Y	100083	02/10/2010	PEDESTRIAN IMPROVEMENTS	TALIHINA ARRA US-271 FROM 1ST ST TO DUKE ST 1/2 BLOCK NORTH ON SH-1**CERT**	HUB CONSTRUCTION, INC.	\$135,228.30	C22	\$128,467.00	\$55,031.78	02/2010	03/11/2010	43		
246	E2	2718504	10012801	Y	100084	02/10/2010	PEDESTRIAN IMPROVEMENTS	AGRA ARRA SH-18 HAYES ST TO WASHINGTON ST**CERT**	DEVINE DOZER & CONSTRUCTION LLC	\$152,277.20	C22	\$144,663.00	\$0.00	02/2010		0		
247	E2	2718604	10022501	Y	100038	03/19/2010	PEDESTRIAN IMPROVEMENTS	TRYON ARRA SH-105 FROM OKLAHOMA ST TO 1ST ST **CERT**	MORTON CONSTRUCTION, INC.	\$249,699.90	C22	\$237,215.00	\$0.00	03/2010		0		
248	E2	2719404	10041501	N	100085		PEDESTRIAN IMPROVEMENTS	CRESCENT ARRA SH-74 FROM NORTH LOCUST ST SOUTH TO WEST ADAMS ST **CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	MARKWELL PAVING COMPANY, INC.	\$373,695.20	C20	\$8,000.00	\$0.00	/		0		
											C22	\$286,895.00	\$0.00	/		0		
249	E2	2719504	10022501	N	100086	03/17/2010	PEDESTRIAN IMPROVEMENTS	LANGSTON ARRA SH-OB FROM WASHINGTON ST EAST TO MARTIN LUTHER KING ST **CERT**	SAC SERVICES, INC.	\$1,428,547.18	C20	\$1,357,120.00	\$0.00	03/2010		0		
250	E2	2718404	10012801	Y	100040	02/12/2010	PEDESTRIAN IMPROVEMENTS	KINGSTON ARRA US-70 FROM MAYTUBBY ST TO HANEY ST; US-70B FROM US-70 TO 1ST ST **CERT**	RUDY CONSTRUCTION CO.	\$481,393.18	C22	\$457,323.00	\$63,166.15	02/2010	04/01/2010	14		
251	I6	2738704		N			PAVEMENT REHABILITATION	TULSA ARRA: 61ST STREET - YALE TO SHERIDAN**CERT** **AUTH**			C23	\$1,484,966.00	\$0.00	/		0		
252	E2	2718104	10012801	Y	100164	02/10/2010	PEDESTRIAN IMPROVEMENTS	BROKEN BOW ARRA US-70 FROM PARK DR TO CHATA RD; US-259 FROM US-70 NORTH 0.4 MI (WEST SIDE ONLY) **CERT**	HUB CONSTRUCTION, INC.	\$252,256.80	C22	\$239,644.00	\$14,737.40	02/2010	03/25/2010	6		
253	I6	2738804		N			PAVEMENT REHABILITATION	TULSA ARRA: RIVERSIDE DRIVE FROM 68TH STREET TO 71ST STREET SOUTH**CERT** **AUTH**			C23	\$0.00	\$0.00	/		0		
254	E2	2717304	10012801	Y	100041	02/18/2010	PEDESTRIAN IMPROVEMENTS	COUNCIL HILL ARRA: SH-72 FROM 4TH ST TO 8TH ST (WEST SIDE ONLY)**CERT**	GLOVER & ASSOCIATES, INC.	\$244,939.63	C22	\$143,395.00	\$33,867.80	02/2010	03/23/2010	24		
255	E2	2717404	10041501	Y	100166		PEDESTRIAN IMPROVEMENTS	PORUM ARRA SH-2 FROM HALF BLOCK NORTH OF OSAGE SOUTH TO CHEROKEE AVE**CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	GLOVER & ASSOCIATES, INC.	\$366,419.70	C20	\$7,500.00	\$0.00	/		0		
											C22	\$298,714.00	\$0.00	/		0		
256	E2	2717604	10012801	Y	100041	02/18/2010	PEDESTRIAN IMPROVEMENTS	BOYNTON ARRA SH-72 FROM LUCILLE AVE NORTH TO NORTH OF KENEFICK AVE**CERT**	GLOVER & ASSOCIATES, INC.	\$244,939.63	C22	\$89,298.00	\$31,640.51	02/2010	03/23/2010	35		
257	E2	2721604	10022501	Y	100167	03/09/2010	PEDESTRIAN IMPROVEMENTS	NOWATA ARRA US-60 FROM DELAWARE OAK ST**CERT** (DEL FR 01-10, ADD TO 02-10; PLAN REVISIONS)	CANTERA CONCRETE COMPANY, LLC	\$199,261.00	C22	\$189,298.00	\$0.00	03/2010		0		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlaid	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
258	I6	2740104	10031801	N	100197		RESURFACE	BROKEN ARROW ARRA: FLORENCE ST(111TH ST S) BEG @ OLIVE AVE(129TH E. AVE)& EXT TO ASPEN AVE(145TH E. AVE) **CERT**	PARAGON CONTRACTORS, LLC	\$604,067.00	C23	\$311,801.00	\$0.00	04/2010		0		
259	E2	2721704	10041501	Y	100168		PEDESTRIAN IMPROVEMENTS	FAIRFAX ARRA SH-18 FROM WALNUT ST TO MULBERRY ST **CERT** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	DTEC SERVICES, LLC	\$210,735.18	C20	\$239,112.00	\$0.00	/		0		
260	I6	2740204	10031801	N	100197		RESURFACE	BROKEN ARROW ARRA: 23RD ST(COUNTY LINE) BEG @ JASPER ST(131ST ST S) & EXT TO YAZOO ST(141ST ST S) **CERT**	PARAGON CONTRACTORS, LLC	\$604,067.00	C23	\$286,225.00	\$0.00	04/2010		0		
261	E2	2724804	10012801	Y	100169	02/16/2010	PEDESTRIAN IMPROVEMENTS	MIAMI ARRA US-69 FROM C ST SW TO A ST SW 4 BLK; SH-10 FROM A ST SW EAST 1.5 BLK **CERT**	PBX CORPORATION	\$484,614.50	C22	\$460,384.00	\$0.00	02/2010		0		
262	I6	2740304		N			PEDESTRIAN IMPROVEMENTS	TULSA ARRA: LEWIS AVE FROM 21ST STREET TO 31ST STREET**CERT** **AUTH**			C23	\$881,100.00	\$0.00	/		0		
263	E2	2724404	10012801	Y	100170	02/16/2010	PEDESTRIAN IMPROVEMENTS	KIOWA ARRA US-69 START & END AT THE CURB & GUTTER BOTH SIDES OF ROAD 8/10MI LONG **CERT**	RUDY CONSTRUCTION CO.	\$538,509.53	C22	\$511,485.00	\$26,662.04	02/2010	04/13/2010	5		
264	I6	2740404		N			PEDESTRIAN IMPROVEMENTS	TULSA ARRA: UNION AVE FROM 71ST STREET TO 81ST STREET**CERT** **AUTH**			C23	\$848,043.00	\$0.00	/		0		
265	I6	2743004		Y			INTERSECTION MOD. & TRAF. SIGNALS	INTERSECTION MOD & TRAFFIC SIGNALS @ EAST ADMIRAL PLACE & SOUTH GARNETTROAD. **CERT** **AUTH**			C23	\$552,218.00	\$0.00	/		0		
266	E2	2718704	10022501	Y	100045	03/15/2010	PEDESTRIAN IMPROVEMENTS	SASAKWA ARRA SH-56 FROM PINE ST TO CHESTNUT ST **CERT**	WADE CONSTRUCTION, INC.	\$156,594.00	C22	\$148,764.00	\$0.00	03/2010		0		
268	E2	2717504	10012801	Y	100171	02/18/2010	PEDESTRIAN IMPROVEMENTS	VIAN ARRA US-64 FROM BLACKSTONE TO KENNEDY; SH-82 FROM MAIN TO SEQUOYAH**CERT**	GLOVER & ASSOCIATES, INC.	\$465,168.68	C22	\$441,911.00	\$64,086.04	02/2010	04/05/2010	15		
269	E1	2720304	09121701	N	090685	01/27/2010	PEDESTRIAN IMPROVEMENTS	HARDESTY ARRA US-412 FROM 2ND ST WEST TO 6TH ST**CERT**	K & K CONTRACTING, INC.	\$212,949.55	C22	\$202,303.00	\$83,643.45	01/2010	03/01/2010	41		
270	E2	2724304	10012801	Y	100172	02/18/2010	PEDESTRIAN IMPROVEMENTS	PORTER ARRA SH-51B FROM HALE ST SOUTH 6 BLK TO BELAIRE ST**CERT**	GLOVER & ASSOCIATES, INC.	\$386,555.00	C22	\$367,227.00	\$100,822.95	02/2010	03/18/2010	27		
271	E2	2740504	10041501	N	100165		PEDESTRIAN IMPROVEMENTS	SULPHUR ARRA SH-7 FROM 9TH ST EAST 0.521 MI TO FIRST ST **CERT** **AUTH** (DEL FR 02-10, ADD TO 04-10; AS PER O.E.)	SILVER STAR CONSTRUCTION COMPANY, INC.	\$314,280.00	C22	\$667,468.00	\$0.00	/		0		
272	E3	2721904	10041501	Y	100092		PEDESTRIAN IMPROVEMENTS	LOCUST GROVE ARRA US-412A FROM BROADWAY EAST TO CHEROKEE ST**CERT**	DTEC SERVICES, LLC	\$235,468.18	C20	\$680,000.00	\$0.00	/		0		
273	E3	2721804	10041501	Y	100098		PEDESTRIAN IMPROVEMENTS	QUAPAW ARRA US-69A FROM 1ST ST SOUTH TO 4TH ST**CERT**	GLOVER & ASSOCIATES, INC.	\$402,763.16	C20	\$810,000.00	\$0.00	/		0		
274	S6	2623906	10031801	Y	100022	04/23/2010	RESURFACE	I-40: FROM MILE MARKER 22.75 TO MP 25.11	THE CUMMINS CONSTRUCTION CO., INC.	\$3,753,505.29	C20	\$400,000.00	\$0.00	04/2010		0		
											C24	\$220,000.00	\$0.00	04/2010		0		
275	S6	1496004	10031801	N	100200	04/21/2010	GRADE, DRAIN & SURFACE	US-81: BEG AT THE KINGFISHER C/L & EXTEND NORTH APPROX 7.2 MILE. (NB & SB LANES) (LATE ADD TO 03-10; AS PER O.E.)	HASKELL LEMON CONSTRUCTION CO.	\$4,496,190.84	C20	\$259,054.00	\$0.00	04/2010		0		
											C24	\$226,168.00	\$0.00	04/2010		0		
											C25	\$525,003.00	\$0.00	04/2010		0		
276	S6	2406804	10031801	Y	100091	04/26/2010	BRIDGE & APPROACHES	US-281 OVER GRIEVER CREEK APPROX. 5.0 MILE NORTH OF JCT OF US-281/US-60E**CERT** (DEL FR 02-10, ADD TO 03-10; AS PER PROJ MGMT)	SEWELL BROS., INC.	\$3,035,684.32	C24	\$1,500,000.00	\$0.00	04/2010		0		
											C25	\$795,065.00	\$0.00	04/2010		0		
277	S7	2753504		Y			RAILROAD REHABILITATION	BNSF RR PROJECT (SHAWNEE NORTH): REPLACEMENT OF RAILROAD TIES,CULVERTS AND BRIDGE DECKING			C20	\$4,000,000.00	\$0.00	02/2010		0		

ARRA Map Key	ARRA Cert	Job Piece	Letting	EDA	Contract Number	Contract Date	Proj Work Desc	Project Description	Vendor Name	Contract Amount	Fed Fund	ARRA Funds Obligated	ARRA Funds Outlayed	Award Date	Work Begin Date	% ARRA Funds Expended	Open To Traffic	Work Complete Date
278	S7	2753604		Y			RAILROAD REHABILITATION	A-OK RR PROJECT (OKC TO SHAWNEE): STABILIZING THE RIVER & THE RR BED(MULTIPLE LOCATIONS)			C24	\$4,000,000.00	\$0.00	02/2010		0		
Grand Total												\$463,152,478.00	\$289,589,727.43					

Records 1 - 289 (All Records)